

START WEEKLY REPORT to EPA OSC									
		ME	C REMO	/AL ACTI	ON				
Date:	10/09-10/12/2007								
GES Contract No: EP-S3-07-02								TO: 02-03	3-002
LOCATION	l: Elkton Farm Firehold	e Site	,						
· ,		Or	dnance iter	ns Destroye	d:				
QTY	ITEM	QTY ITEM		М	QTY	ITEM			
0	N/A	0 N/A		Α	0 .	N/A			
	Tota	il Explosive	s consume	d during De	mo Operati	ons:			
Boosters	0	N	on El Caps	00	Det Cord	0			
Elec Caps	0	Perforators		0	Time Fuze	0		<u>.</u>	
The Following Grid Operations were Conducted:									
Team #	Grid # & date	% Comp	MEC		Digs	MD lbs	lbs Scrap	lbs hot rock	Need EMM Yes/No
1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 	F5B on 10/9	10%	,		250	. 15	1 1	0	No
2	I2B phase2 on 10/9	100%	Pending 205 items		218	2	3	1	140
2	K1B on 10/9		y equipment, 390 cu ft soil		·	0	0	0	
1	F5B on 10/10		20% Pending			40	. 10	0	
. 2	C3C on 10/10	95%	Pending		315 167	1	1	0	Yes
2	I1B on 10/10	Heavy equipment, 738 cu ft soil mov				5	5	0	169
1	F5B on 10/11	30% Pending			150	0	0	0	No
2	C3C on 10/11	100%	242 items		43	1	1	0	Yes
2	11B on 10/11	Heavy equipment, 379.5 cu ft soil			·	0	0	0	103
1	F5B on 10/12	35% Pending		395	30	3	1 '	No	
2	D4D on 10/12	5%	Pending		311	42	4	1	No
2	I1B on 10/12	Heavy equipment, 1,288 cu ft soil			· · · · · · · · · · · · · · · · · · ·	12	0	0	110
	110 011 10/12	neavy e	quipinent, i	,200 CU II SO	Moveu	12	<u> </u>	-	
						·			
		<u> </u>							
Totals:				·.	1849	148	28	3	
Totals.	The Following	s Grids hav	rocobied :	a Ouality As				1 3	
EEA VAD	The Following	S Grius Hav	e received i	a Quality As	Surance Ch	eck uiis W	CCK.	····	<u> </u>
FOA, KIB	phase 2 area, C3C	•		nanta:	1 to 1	· · · · · · · · · · · · · · · · · · ·	<u> </u>	·	T
1			Comr	nents:					L

10/04 meeting notes: Guardian ops update. 75 buckets through the hydro-aeration staion, no grass problems. Total of 555 buckets through to date. Good communications with Advent and ATK. Next week a 1" screen will be used at the hydro-aeration station to assess the possibility of using only that screen instead of two screens. More concrete pads will be poured in the near future. No safety or security issues. Dust control measures have been used. Asbestos monitoring results from 10/3 are about three magnitudes lower than action level. Dust control levels are low. EPA OSC Charlie Fitzsimmons recommends asbestos sampling at excavation and hydro-aeration station and remove upwind. No work on Monday for 10/8, Columbus Day holiday. Ceased ops at 1530 on Tuesday 10/9 due to heavy rain. Wednesday 10/10 site visitors from EPA and state observed operations. Ceased ops at 1200 on Thurs 10/11 due to heavy rain.