



SDMS DocID

2212107

ORIGINAL

START WEEKLY REPORT to EPA OSC MEC REMOVAL ACTION

Date: 9/10-9/14/2007

GES Contract No: EP-S3-07-02

TO: 02-03-002

LOCATION: Elkton Farm Firehole Site

Ordnance Items Destroyed:

QTY	ITEM	QTY	ITEM	QTY	ITEM
0	N/A	0	N/A	0	N/A

Total Explosives consumed during Demo Operations:

Boosters	0	Non El Caps	0	Det Cord	0
Elec Caps	0	Perforators	0	Time Fuze	0

The Following Grid Operations were Conducted:

Team #	Grid # & date	% Comp	MEC	Digs	MD lbs	lbs Scrap	lbs not rock	Need EMM Yes/No
1	H4D on 9/10	50%	Pending	494	35	5	0	Yes
2	J1A on 9/10	60%	Pending	351	2	2	15	Yes
1	H4D on 9/11	60%	Pending	195	5	1	0	Yes
2	J1A on 9/11	90%	Pending	210	1	1	6	Yes
1	G4C on 9/12	5%	Pending	275	30	5	1	No
2	J1A on 9/12	100%		65	1	1	0	Yes
1	H4D on 9/12	80%	Pending	75	1	1	1	Yes
2	I1B on 9/12	20%	Pending	303	2	3	0	No
1	H4D on 9/13							
2	I1B on 9/13		Pending					
Totals:				1968	77	19	23	

The Followings Grids have received a Quality Assurance check this week:

J1A, H4D

Comments:

8/30 Meeting: Phase 2 prep is ongoing, discussion of finalizing the Work Plan, everyone gets the newer August version for now. Advent/Arm and ATK communications are good. Guardian will be working 4 8 hour days during the Labor Day holiday period, all USAE and Tetra Tech are off that week. Asbestos awareness training is scheduled for 9/10, RMC will instruct the class. UXOT-2 Jeremy Hawk will demobilize on 9/1, another UXOT-2 will be mobilized to replace him.

USAE ceased removal activities at 1430 on 9/11 for rain.