



SDMS DocID

2212114

ORIGINAL

START WEEKLY REPORT to EPA OSC MEC REMOVAL ACTION

Date: 6/25-6/29/2007

GES Contract No: 68-S3-03-04

TO: 03-04-018

LOCATION: Elkton Farm Firehole Site

Ordinance Items Destroyed:

QTY	ITEM	QTY	ITEM	QTY	ITEM
0	N/A	0	N/A	0	N/A

Total Explosives consumed during Demo Operations:

Boosters	0	Non EI Caps	0	Det Cord	0
Elec Caps	0	Perforators	0	Time Fuze	0

The Following Grid Operations were Conducted:

Team #	Grid # & date	% Comp	MEC	Digs	MD lbs	lbs Scrap	lbs not rock	Need EMM Yes/No
1	I2B on 6/25		Pending	587	25	0	0	No
2	I4D on 6/25		Pending	500	5	3	1	No
1	I2B on 6/26		Pending	536	15	5	0	No
2	I4D on 6/26		Pending					No
1	I2B on 6/27		Pending	594	10	5	1	No
2	I4D on 6/27		Pending	650	20	1	3	Yes
1	I2B on 6/28	80%	Pending	502	6	2	8	Yes
2	I4D on 6/28	95%	Pending	150	2	1	0	Yes
2	K1A on 6/28	10%	Pending	370	3	1	2	No
1	I2B on 6/29	100%	352 items	455	5	2	2	Yes
2	K1A on 6/29	20%	Pending	230	3	2	0	No
Totals:				4574	94	22	17	

The Followings Grids have received a Quality Assurance check this week:

J4C

Comments:

6/21 meeting: Guardian ops update; recharge basin at 10,000 gals. ATK ops notifications have been good. Soil wash/screen test w 1/4" screen this afternoon, the bench tests have gone well. Heat stress monitoring is ongoing, no problems so far. The vehicle entry-way at the break trailer will be widened for operational purposes. Grid I2B is completed, however a portion on the East edge from N-S boundaries has been marked off and will be excavated in Phase 2. No discrepancies noted during QA team surveillances for safety and quality.