



SDMS DocID 2212115

ORIGINAL

START WEEKLY REPORT to EPA OSC MEC REMOVAL ACTION

Date: 6/18-6/22/2007

GES Contract No: 68-S3-03-04

TO: 03-04-018

LOCATION: Elkton Farm Firehole Site

Ordinance Items Destroyed:

QTY	ITEM	QTY	ITEM	QTY	ITEM
0	N/A	0	N/A	0	N/A

Total Explosives consumed during Demo Operations:

Boosters	0	Non EI Caps	0	Det Cord	0
Elec Caps	0	Perforators	0	Time Fuze	0

The Following Grid Operations were Conducted:

Team #	Grid # & date	% Comp	MEC	Digs	MD lbs	lbs Scrap	lbs not rock	Need EMM Yes/No
1	I2A on 6/18	100%	214 items	97	2	1	0	Yes
2	I4C on 6/18	100%	68 items	75	10	0	10	No
1	I2B on 6/18		Pending	315	15	3	0	No
2	J4C on 6/18		Pending	250	3	1	0	No
1	I2B on 6/19		Pending	675	20	5	0	No
1	J4C on 6/19		Pending	375	3	2	1	Yes
1	I2B on 6/20		Pending	652	20	2	0	Yes
2	J4C on 6/20	80%	Pending	10	2	1	1	Yes
2	I4D on 6/20		Pending	350	15	1	1	No
1	I2B on 6/21		Pending	684	25	10	2	No
2	J4C on 6/21	90%						Yes
2	I4D on 6/21		Pending	300	15	1	1	No
1	I2B on 6/22		Pending	632	25	10	0	No
2	J4C on 6/22	100%	65 items					
2	I4D on 6/22		Pending	350	8	1	5	No
Totals:				4765	163	38	21	

The Followings Grids have received a Quality Assurance check this week:

I2A, I4C

Comments:

6/14 meeting: Guardian ops update, recharge basin is completed it has approx 2'-3' of water and 5,000 gallons. EPA OSC instructed Guardian to hold procurement of items which may be over bridge weight limit. USAE SUXOS indicated that he believed he can clear 20-30 more grids in phase 1 ops.