



SDMS DocID

2212117

ORIGINAL

START WEEKLY REPORT to EPA OSC MEC REMOVAL ACTION

Date: 6/04-6/08/2007

GES Contract No: 68-S3-03-04

TO: 03-04-018

LOCATION: Elkton Farm Firehole Site

Ordinance Items Destroyed:

QTY	ITEM	QTY	ITEM	QTY	ITEM
0	N/A	0	N/A	0	N/A

Total Explosives consumed during Demo Operations:

Boosters	0	Non EI Caps	0	Det Cord	0
Elec Caps	0	Perforators	0	Time Fuze	0

The Following Grid Operations were Conducted:

Team #	Grid # & date	% Comp	MEC	Digs	MD lbs	lbs Scrap	soil buckets ea	lbs hot rock
1	H2A on 6/04	80%	Pending	410	30	2	0	1
2	E4C on 6/04	100%	98 items	180	2	2	5	0.5
2	G5B on 6/04	20%	Pending	200	4	10	0	6
1	H2A on 6/05	100%	142 items	207	2	1	0	3
2	G5B on 6/05	40%	Pending	268	25	3	0	0
1	H2B on 6/05	20%	Pending	190	10	1	0	0
1	H2B on 6/06	50%	Pending	502	35	1	0	0
2	G5B on 6/06		Pending	310	10	2	0	0
1	H2B on 6/07	75%	Pending	480	20	2	0	1
2	G5B on 6/07		Pending	178	3	20	0.5	6
1	H2B on 6/08	100%	74 items	178	3	1	0	2
2	G5B on 6/08		Pending	400	2	2	0	1
1	I2A on 6/08		Pending	75	2	2	0	0
Totals:				3578	148	49	5.5	20.5

The Followings Grids have received a Quality Assurance check this week:

E4C, H2A, QAI on H2B will be done on 6/11

Comments: