## **United States Environmental Protection Agency** Region VII POLLUTION REPORT

Date:

Friday, December 22, 2006

From:

Eddie Mcglasson, OSC

Subject: United Zinc #1 Site

Iola, KS

Latitude: 37.9228 Longitude: -95.3859

40267301

Erapolice

**POLREP No.:** 

12

Site #:

A780

**Reporting Period:** 

End of December

D.O. #:

**CERCLA** 

Start Date:

8/15/2006

**Response Authority: Response Type:** 

Time-Critical

Mob Date:

8/14/2006

**NPL Status:** 

Non NPL

**Completion Date: CERCLIS ID #:** 

KSN000705026

**Incident Category:** 

Removal Action

RCRIS ID #:

Contract #

## **Site Description**

See Pollution Report #1 for Site Description

## **Current Activities**

As of December 22, 2006, the EPA has concluded screening for the month. We plan to resume collecting access agreements and screening properties on January 2, 2007. To date, EPA has obtained signed access agreements from 1280 properties, and 1069 of those properties have been screened. EPA plans to resume soil removal in the spring. Thirty-four properties have been identified and planned for removal at that time.

## Estimated Costs \*

·	Budgeted	Total To Date	Remaining	% Remaining
Extramural Costs				
ERRS - Cleanup Contractor	\$1,468,572.00	\$868,565.00	\$600,007.00	40.86%
RST/START	\$198,030.00	\$121,120.00	\$76,910.00	38.84%
Intramural Costs				
		<del></del>		<del>-</del>
Total Site Costs	\$1,666,602.00	\$989,685.00	\$676,917.00	40.62%

<sup>\*</sup> The above accounting of expenditures is an estimate based on figures known to the OSC at the time this report was written. The OSC does not necessarily receive specific figures on final payments made to any contractor(s). Other financial data which the OSC must rely upon may not be entirely up-to-date. The cost accounting provided in this report does not necessarily represent an exact monetary figure which the government may include in any claim for cost recovery.