

5129 N. Shirley St. Suite 100, Ruston, WA 98407

December 15, 2010

Mr. Kevin L. Rochlin
Remedial Project Manager
U.S. Environmental Protection Agency
Region 10
1200 Sixth Avenue, ECL-111
Seattle, WA 98101

RE: Monthly Report: No. 174, November 2010

Operable Unit No. 02 - Asarco Tacoma Smelter Site

Dear Mr. Rochlin:

Point Ruston is submitting this monthly report per the requirements of paragraph 48 of the Consent Decree for the above referenced site. Point Ruston will continue to provide monthly reports to EPA for the site organized in the same manner as previous reports prepared by Asarco to follow item (a) through (g) of this paragraph.

If you have any questions, please call me at (253) 752-2185, extension 236.

Sincerely,

Loren Cohen

Manager of Legal Affairs

Attachment (2 copies)

cc: Chung Ki Yee - Washington Department of Ecology

Evan Griffiths - CH2MHill (2 copies)

Leslie Ann Rose - Citizens for a Healthy Bay

- A. Actions taken to achieve compliance with the Consent Decree during the previous month.
 - 1. Met with EPA on November 12 for coordination meeting..
 - 2. Completed construction of the sanitary sewer project with final City approval.
 - 3. Erosion control BMP's were maintained after storm events, including replacement of silt fences and exclusion zone fence. On-going maintenance continues.
 - 4. Built new haul road from central gate area in anticipation of BNSF excavation.
 - 5. Continued weekly site-inspection reports (see attached).
 - 6. Maintained clean work area and road.
 - 7. Remedial Action activities continued.
 - 8. Training activities include the following:
 - ➤ Site Safety Orientations (Clean Zone) was held for personnel of the following companies:
 - i. (1) J.R. Hayes & Sons, Inc. worker
 - ii. (1) Gibson Trucking worker
 - iii. (3) Parametrix workers
 - iv. (41) Shoreline Armoring bidders
 - v. (5) Santa Trucking workers
 - vi. (3) Cameron Bulldozing workers
 - vii. (2) Altus workers
 - viii. (1) R.C.D. Trucking worker
 - ix. (1) J.B.M. Enterprises worker
 - x. (1) T&T Trucking worker
 - xi. (1) United Rentals worker
 - xii. (1) PSC worker
 - xiii. (1) Thunderbird Trucking worker
 - xiv. (1) Sea Bright worker
 - xv. (3) Brundage & Bone workers
 - xvi. (1) Rodarte Construction worker
 - xvii. (1) Infinity Construction worker
 - Site Specific Safety Training (Exclusion Zone) was held for personnel of the following companies:
 - i. (1) EQM/Q2 worker
 - ➤ HAZWOPER Basic training was verified or completed by personnel of the following companies:
 - ➤ HAZWOPER annual retraining was verified or completed by personnel of the following companies:
 - i. (1) Point Ruston worker
 - ➤ Other relevant monitoring or training was verified or completed by personnel of the following companies:

- B. Summary of sampling, tests and all other data received or generated by Point Ruston in the previous month.
 - 1. Outfall activities including the following:

Section 2.3 of the Final Statement of Work (SOW) for Remedial Design and Remedial Action – Exhibit F to the Second Amendment requires Point Ruston to continue outfall monitoring. Outfalls will be monitored to determine if the monthly average surface water outfall concentrations for arsenic, copper, and zinc exceed 0.5 ppm at the North and South site outfalls until they are abandoned.

Weekly composite samples will be collected at each outfall during the construction season. During the winter season, outfall samples will be collected every other month. Asarco began the following schedule in May of 2003, which Point Ruston will continue to implement: weekly composite samples will be collected from May-October, and in December, February, and April.

In addition to the North and South Outfalls, Point Ruston monitors an existing, upland station near the southeastern end of the car tunnel. This monitoring station is designated OSW2. Outfall samples were collected in November in lieu of October. Samples results for November 2010 are attached.

- 2. Point Ruston collects OCF leachate in a 5,000-gallon polyethylene tank for offsite shipment and disposal. LCRS and LDCRS volumes are monitored weekly in accordance with the draft OCF OMMP. LCRS volumes currently average approximately 117 gallons per day on the LCRS. Shipment of 3,685 gallons occurred on November 22. Information on the hauling company was provided to EPA/CH2MHill.
- 3. Point Ruston performs perimeter air monitoring at three locations on the site: NW Corner of OCF, OCF Vault #1 (upper vault), and at the South Gate. With EPA approval, Point Ruston has suspended perimeter air monitoring during wet weather events that cause wet site conditions. Perimeter air monitoring was conducted on November 12, 15, 16, 17 and 29. It was not conducted on the remaining days due to wet site conditions caused by the weather. Perimeter air monitoring will resume when the weather allows the site to dry out. Results for samples collected on October 4th, which were inadvertently omitted from October's report, are attached. Results for samples collected in November are pending laboratory analysis and will be submitted with the December 2010 monthly report.

- 4. Point Ruston performs personal air monitoring in accordance with WAC 296-848-20060(1) & WAC 296-155-17609(1)(a) to determine if the airborne concentrations of arsenic and lead exceed the PEL. Personal air monitoring (Exposure Evaluations) was not required in November.
- C. Work Plans and other deliverables completed and submitted during the previous month.
 - 1. Plans and Documents included the following:
 - ➤ Point Ruston, through Hydrometrics, is working on responses to comments received for the Temporary Cap Plan, Sequence of Development and Occupancy Plan (SDOP), BNSF Excavation & RA Plan, and the Operations Maintenance, and Monitoring Plan. Hydrometrics submitted a draft temporary capping plan and specifications for discussion as a part of the SDOP. The discussion of this plan is ongoing.
 - 2. Remedial Action included the following tasks:
 - > OCF construction activities:
 - Maintained leachate collection system.
 - Inspected storm drain system, vaults and cover.
 - > Stack Hill construction activities:
 - Maintained erosion and surface water controls; specifically on Commercial Street cul-de-sac area.
 - Maintained site perimeter fence and signage at the north end of Stack Hill.
 - ➤ Site-wide remediation/redevelopment activities:
 - Continued surface water controls
 - Maintained onsite haul roads and stockpiles
 - Maintained erosion and surface water controls; Installed silt fence along Gallagher Way
 - Continued site-wide dust monitoring and control through site and access road watering, as needed
 - Continued air-monitoring program per CH&SP
- D. Actions scheduled for the next six weeks.

- 1. Continue construction of public infrastructure. The sanitary sewer project was completed, tested and submitted for acceptance to the City of Tacoma, and Town of Ruston. Final LID formation is underway, with water and power scheduled as next phases.
- 2. Work on CH&SP air monitoring plan submittal to address recent EPA comments.
- 3. The deliverables specified in the BN Remedial Action Plan have been delivered to EPA for review. Upon approval of the Excavation and RA Plan excavation is scheduled to begin early next year.
- 4. Obtain final approvals from the Town of Ruston and the City of Tacoma for the road portion of the Master Infrastructure/LID project. The items remaining are resolution of the City's concerns relative to Bore Hole 3 and the signing of mylars.
- 5. Continue to work on response to address EPA comments regarding Occupancy Plan Development, and submit a proposal for a Temporary Cap in compliance with the Consent Decree.
- 6. Discuss Monitoring Wells and overall CH&SP monitoring plan for Site
- 7. Continue to work on response to EPA comments on the Operation, Maintenance and Monitoring Plan
- 8. Continue to work on response to EPA comments regarding the Point Ruston CC&Rs
- 9. Complete the ASARCO Dock Removal Project by DNR's contractor..
- 10. Begin shoreline armoring project through DNR.

The following Remedial Action tasks are planned to continue:

RA Monitoring:

- a. Outfall sampling (weekly composite samples) during scheduled months
- b. Air monitoring during remedial action activities (not conducted during wet weather conditions when no work is underway.)

OCF OMMP activities:

- a. Continue collection of leachate for offsite disposal
- b. Continue monitoring of leachate volumes

Stack Hill construction activities:

- a. Erosion controls and site maintenance
- b. Continue home construction

Site-wide construction activities:

- a. Continue surface water controls
- b. Maintain roads and stockpiles onsite
- c. Maintain erosion controls
- d. Construction activities for mass grading and Master Infrastructure
- E. Percentage completion, unresolved delays encountered or anticipated that may affect schedule, and efforts to mitigate delays.
 - 1. Point Ruston is continuing to work with the City of Tacoma & Town of Ruston on work associated with the Master Infrastructure CMP and Phase I CMP; LID processes are ongoing.
 - 2. Point Ruston is coordinating with BNSF to secure a quit claim deed for the area adjacent to Ruston Way; Point Ruston submitted EPA completion letter for SAP, and the second closing is pending.
- F. Modifications to work plans or schedules proposed to or approved by EPA.
 - 1. The Second Amendment to the Consent Decree was finalized and the sale of the property to Point Ruston LLC completed on October 31, 2006.
 - 2. Point Ruston submitted a Request for Schedule Modification to Attachment 1 of the Final Statement of Work on February 9, 2010. EPA and Point Ruston continue discussions regarding a proposed schedule modification.
- G. Activities undertaken to support Community Relations Plan during the previous month and planned for the next four weeks.
 - 1. Point Ruston continues to work in conjunction with staff from the Town of Ruston and City of Tacoma regarding development plans, which incorporate remediation components for the site.
 - 2. Point Ruston continues to work with MetroParks to incorporate the capping component into the Peninsula Park design. Point Ruston has responded to Metro Parks draft engineering analysis for the Peninsula Park site.
 - 3. Point Ruston continues to meet with the Town of Ruston, City of Tacoma and MetroParks to address operation, maintenance, and monitoring issues at the site.

4. Point Ruston has been actively working with the Washington Dept. of Natural Resources on the Asarco docks demolition project. The 3 docks are currently being removed, with sediment capping work currently being completed. The project is scheduled to be completed in early December. DNR has opened its bid for the shoreline armoring portion of the project, per the EPA approved design. This shoreline armoring work is scheduled to occur through the end of the fish window, this season.



Point

Ruston

Weekly Site Inspection Report No. 2010 - 1031

Week of 031 - 11/6, 2010 Inspector Tim Rusters

Operable Unit 02 - Asarco Tacoma Smelter Site (Point Ruston)

A STATE OF THE PARTY OF THE PAR	Santa la constitución de la cons	and many than the same	and the second second second	Company of the Compan	na Smeiter Site (Pollit Rustoll)
INSPECTION	OVERA		NE		COMMENTS/OBSERVATIONS
AREA	CONDIT	LUN .	REP	AIK?	
Gates:					
51 st Street.	G-F-	-P-	-Y	N-	
South (electric)	⑤ F	P	Y	(M)	·
Cooling Pond	G F	P	Y		MODIFIED
Peninsula	G F	P	Y	(1)	
54 th Street (electric)	(6) F	P	Y	N	}
Signage:		encompression and a CATA			
Gates	G F	P	Y	N	
Perimeter	(G) F	P	Y		
Safety	(G) F	P	Y	(N)	
(Other)	GF	P	Y	N	
Public Streets:					
Ruston Way	G F	P	Y	N	
51 st & Gallagher		P	Y	1	TOWN DEALING WLEAVES IN GUTTER.
Stack Hill	G F	P	Y	(M)	TOWN DEALING TLEADED IN GUTTER?
(Other)	GF	P	Y	N	
	И Г	Г	I	1 1/	1)
BMPs:		D	(V)	N.T.	HEAVY RAWS 11/1/18 REVEALED 5-6
Berms	G F	P	(Y)	N	LOCATIONS WHERE BERMS NEED WORK.
Waddles	G F	P	Y	N	
Silt Fence	G F	P	Y	N	
(Other)	G F	P	Y	N	
Strom drains clean:					
Lower Site	G F	P	Y	(N)	
Stack Hill	G F	P	Y	(M)	
Stockpiles:					
Envirotac II	G F F	P	Y	(N)	
Plastic	G F	P	Y	(N)	
Packed	G F	P	Y	W	
Grass	G F	P	Y	N	
Dust:					
Traffic areas	(G) F	P	Y	(1)	
Excavation area	G F	P	Y	N	WET CONDITIONS
(Other)	G F	P	Y	N	
Fencing:					
Site Perimeter	G F	P	Y	N	
Zone Separation	(G) F	P	Y	60	
(Other)	GF	P	Y	N	
(Caror)	LULE	Γ	<u>I</u>	IN	

Weekly Site Inspection Report No. 2010-1031 Operable Unit 02 – Asarco Tacoma Smelter Site (Point Ruston)

INSPECTION AREA	OVERAL CONDITION			NEED REPAIR?		COMMENTS/OBSERVATIONS
Docks: Barriers Signs (Other)	6 66	F F F	P P P	Y Y Y	(D) (N) N	DOCK DEMO IN PROGRESS
Cameras: Stack Hill Lower Site	G G G	F F	P P	Y Y Y	N N	
Health & Safety Plans: Site Superintendant Construction Super. Other	G G G	F F	P P P	Y Y	N N N	REVIONING COMMENTS TO V.5

G=Good F=Fair P=Poor Y=Yes N=No

Misc. notes: THE COOLING POND GATE WAS WIDENED TO ALLOW ALLESS FOR CONCRETE TRUCKS TO
FAGILITATE SEWER ABANDONMENT RELATED TO LID ACTIVITIES.

WEATHER:

V ELEX I IIIVIX.	
Day of Week	CW/HGA Summary of Weather Conditions
Sunday 10/31	4658 SSW WIND TMPH/GUST 9MPH, PRECIP FARLY MORNIS
Monday 11/1	49/57 SSW WIND 5 MPH/GVST 8 MPH, PRECIP. MORN THE EVE
Tuesday 2	19/59 & WIND 5 MPH/GUST 8 MPH, NO FRECIPITATION
Wednesday 3	49/100 NE WIND 4 MPH/GUST 8 MPH, No PRECIPITATION
Thursday 4	Hololos WIND 4 MPH/GUST 5 MPH, NO PRECIPITATION
Friday 5	4856 WE WIND 2 MPH/GUST 9 MPH, PRECIP late EVE Q.2"
Saturday 6	48/53 5 WIND IMPH/GUST //MOH, PRECIP. SCATTERED "

I certify that	this report is true,	accurate and complete, to the best of my knowledge and belief.	
	1 /		
DATE: _//	18/18	SIGNED:	_

TITLE / QUALIFICAITON: Construction Oversight / Health & Safety Officer



Weekly Site Inspection Report No. 2010-1107

Week of 11/7 - 11/13, 2010 Inspector Tim Rusher
Operable Unit 02 - Asarco Tacoma Smelter Site (Point Ruston)

INSPECTION	Name of the last o	VER/	STATE OF THE PARTY	co protection proportion of the second	ED	COLD SENTE (ODER DATE OF COLD SENTE OF COLD
AREA	B	NDIT		REPAIR?		COMMENTS/OBSERVATIONS
Gates:						
South (electric)	G	F	P	Y	N	
Cooling Pond		F	P	Y	M	
Peninsula	G	F	P	Y		
54 th Street (electric)	G	F	P	Y	(N)	
Signage:						
Gates	(G)	F	P	Y	W	
Perimeter	(G)	F	P	Y	(N)	
Safety	G	F	P	Y	(N)	
(Other)	G	F	P	Y	N	
Public Streets:						
Ruston Way	(G)	F	P	Y	(M)	Sewer abandonment work in progress. cleaning as needed
51st & Gallagher	(G)	F	P	Y		Sewer abandonment work in progress, cleaning as needed
Stack Hill	(G)	F	P	Y	0	
(Other)	G	F	P	Y	N	
BMPs:			Action of the second second			See Notes
Berms	G	(F)	P	(Y)	N	Need to grade swale & berm at N. end (Contain storm run-off)
Waddles	G	F	P	Y		
Silt Fence	(G)	F	P	Y	(N)	
(Other)	Ğ	F	P	Y	Ň	1
Strom drains clean:						
Lower Site	(G)	F	P	Y	(N)	· · · · · · · · · · · · · · · · · · ·
Stack Hill	G	F	P	Y		
Stockpiles:						
Envirotac II	(G)	F	P	Y		
Plastic	(G)	F	P	Y		
Packed	G	F	P	Y	(II)	
Grass	(G)	F	P	Y	W	
Dust:				0.000,000,200,000,000,000,000		Wet soil conditions
Traffic areas	G	F	P	Y	(N)	
Excavation area	(G)	F	P	Y	(N)	
(Other)	Ğ	F	P	Y	N	
Fencing:						
Site Perimeter	(G)	F	P	Y	W	
Zone Separation	G	F	P	Y	(M)	Maintaining outer Exclusion perimeter (preventing access to inner clean areas)
(Other)	G	F	P	Y	N	
Cameras:						
Stack Hill	(G)	F	P	Y	Ø	
Lower Site	(G)	F	Р	Y	(N)	

G=Good F=Fair P=Poor Y=Yes N=No

Weekly Site Inspection Report No. <u>2010-1107</u> Operable Unit 02 – Asarco Tacoma Smelter Site (Point Ruston)

INSPECTION AREA	OVERAL CONDITION				ED AIR?	COMMENTS/OBSERVATIONS
Health & Safety Plans:						Preparing response to comments
Site Superintendant	G	(F)	P	M	N	
Construction Super.	G	(F)	P	(Y)	N	
Other	G	F	P	Y	N	

G=Good F=Fair P=Poor Y=Yes N=No

Misc. notes: BMPs - During Heavy Rain events surface water flows across part of clean haul road between the N. Outfall building and Yacht Club road. Barricaded access until corrective measures can be taken.

Docks – Dock demolition is in progress. Category removed from Weekly Site Inspection Report due to lack of need to maintain signs & barriers.

Air Monitoring - Category added to Weekly Site Inspection Report to track air monitoring & related work activity.

Air Monitoring:

Day of	Week	Hi-Vel Y/N	Personal Y/N	Air Monitoring Notes
Sun	7	N	N	No RA activity. Wet Conditions.
Mon	8	N	N	No RA activity. Wet Conditions.
Tue	9	N	N	No RA activity. Wet Conditions.
Wed	10	N	N	No RA activity. Wet Conditions.
Thu	11	N	N	No RA activity. Wet Conditions.
Fri	12	Y	N	EQM/Q2 capping Exclusion Zone next to USACE tier 3 pile to load trucks. Excavator 2-4" RipRap
Sat	13	N	N	No RA activity. Wet Conditions.

WEATHER:

Y EZI'E E		
Day of	Week	(LOW/HIGH) Summary of Weather Conditions
Sun	7	44°/57° SSW winds 7mph/gust 11mph; Precipitation (early morning) 0.08"
Mon	8	41°/51° S winds 7mph/gust 7mph, No Precipitation
Tue	9	40°/46° S winds 2mph/gust 4mph, Precipitation (noon & evening) 0.64"
Wed	10	38°/50° SSW winds 2mph/gust 6mph, No Precipitation
Thu	11	37°/51° SSW winds 5mph/gust 10mph, Precipitation (afternoon) 0.08"
Fri	12	39°/51° S winds 4mph/gust 10mph, No Precipitation
Sat	13	43°/49° S winds 3mph/gust 8mph, No Precipitation

I certify	that this report is true, accura	te and complete, to the best of my knowledge and belief.	
DATE:	11/15/2010	SIGNED:	
	CONTRACTOR DE LA CONTRA	April Maria Company Co	entronoment.

TITLE / QUALIFICAITON: Construction Oversight / Health & Safety Officer



Weekly Site Inspection Report No. 2010-1114

Week of 11/14 – 11/20, 2010 Inspector Tim Rusher
Operable Unit 02 – Asarco Tacoma Smelter Site (Point Ruston)

INSPECTION	SPECTION OVERAL NEED		Citizen Salarin Sprawalle.			
AREA	2	NDIT		REPAIR?		COMMENTS/OBSERVATIONS
		LAEVER		12271	THERE'S	
Gates:	6	F	P	Y	N	
South (electric)		F	P	Y		11/10 T . 1 M'. ' D 1 . 10 . 1
Cooling Pond		.1		8	(2)	11/18 – Lock Missing. Replaced & changed combos
Peninsula	G	F	P	Y	(M)	
54 th Street (electric)	(G)	F	P	Y	(N)	
Signage:						
Gates	(G)	F	P	Y	W	
Perimeter	(G)	F	P	Y	(N)	
Safety	(G)	F	P	Y	(N)	
(Other)	G	F	P	Y	N	
Public Streets:						
Ruston Way	(G)	F	P	Y	N	Sewer abandonment completed. Cleaned as needed. Pot hole filled 11/19
51 st & Gallagher	G	F	P	Y		Sewer abandonment completed. Cleaned as needed.
Stack Hill	G	F	P	Y		Solver administration of the control
(Other)	H	F	P	Y	N	
		1	1	1	1,	See Notes
BMPs:			D	(2)	1N.T	
Berms	S	(F)	P	(X)	N	Need to grade swale & berm at N. end (Contain storm run-off)
Waddles	<u>(G)</u>	F	P	Ÿ		
Silt Fence	G	(F)	P	Y	(D)	Extensive repairs completed on 11/19 after wind storms.
(Other)	G	F	P	Y	N	
Strom drains clean:						
Lower Site	(G)	F	P	Y	(Z)	
Stack Hill	(G)	F	P	Y	(N)	
Stockpiles:						
Envirotac II	(G)	F	P	Y		
Plastic		F	P	Y		USACE Tier 3 pile exported by EQM/Q2
Packed	G	F	P	Y		
Grass	(G)	F	P	Y	(1)	
Dust:						Wet soil conditions
Traffic areas	(G)	· F	P	Y	(N)	wet son conditions
Excavation area		F	P	Y	(N)	11/16 Minimal votar array used during leading affice 2 - 11-
(Other)	(G)	F	P	Y		11/16 - Minimal water spray used during loading of Tier 3 soils.
	U	Г	ľ	ĭ	Ν	A 37.
Fencing:				**	0	See Notes
Site Perimeter	G	F	P	Y	(W)	
Zone Separation	(G)	F	P	Y	(N)	Maintaining outer Exclusion perimeter (preventing access to inner clean areas)
(Other)	G	F	P	Y	N	
Cameras:						
Stack Hill	(G)	F	P	Y	(N)	-
Lower Site	Ğ	(F)	P	(Y)	Ň	

Weekly Site Inspection Report No. <u>2010-1114</u> Operable Unit 02 – Asarco Tacoma Smelter Site (Point Ruston)

INSPECTION AREA	•	VERA NDIT		1	ED AIR?	COMMENTS/OBSERVATIONS
Health & Safety Plans:						Preparing response to comments
Site Superintendant	G	(E)	P	(Y)	N	
Construction Super.	G	(F)	P	(Y)	N	
Other	G	F	P	Y	N	

G=Good F=Fair P=Poor Y=Yes N=No

Misc. notes: BMPs - During Heavy Rain events surface water flows across part of clean haul road between the N. Outfall building and Yacht Club road. Barricaded access until corrective measures can be taken.

Fencing – Zone fencing in middle of site will not be maintained unless work needs to be done in that area. Barriers are placed to prevent access to this area. Outer perimeter of Exclusion Zone will be maintained.

Docks – Dock demolition is in progress. Category removed from Weekly Site Inspection Report due to lack of need to maintain signs & barriers.

Air Monitoring:

Day of	Day of Week Hi-Vol Personal Y/N Y/N			Air Monitoring Notes								
Sun	14	Y	N	EQM/Q2 exporting USACE Tier 3 soils. Excavator/Dump Trucks								
Mon	15	Y	N	EQM/Q2 exporting USACE Tier 3 soils. Excavator/Dump Trucks								
Tue	16	Y	N	EQM/Q2 exporting USACE Tier 3 soils. Excavator/Dump Trucks								
Wed	17	N	N	No RA activity. Wet Conditions.								
Thu	18	N	N	No RA activity. Wet Conditions.								
Fri	19	N	N	No RA activity. Wet Conditions.								
Sat	20	N	N	No RA activity. Wet Conditions.								

WEATHER:

Day of	Week	(LOW/HIGH) Summary of Weather Conditions
Sun	14	47°/54°; SSW winds 3mph/gust 13mph; Precipitation (early morning) 0.08"
Mon	15	50°/57°; SSW winds 9mph/gust 14mph; Precipitation (evening) 0.4"
Tue	16	47°/54°; S winds 10mph/gust 4mph; No Precipitation
Wed	17	41°/51°; SSW winds 8mph/gust 9mph; Precipitation (morning & noon) 0.68"
Thu	18	37°/45°; SSW winds 7mph/gust 8mph; Precipitation (early morning & noon) 0.7"
Fri	19	38°/47°; S winds 3mph/gust 10mph; No Precipitation
Sat	20	36°/44°; NE winds 7mph/gust 9mph; No Precipitation

		s true, accurate ar	_			
Tagetif	er that this managed i	a terra agazzenta ar	d agreem lata	to the least	of metaline of along	~~ ~~ J L ~1: ~£
CCIII	v mai mis remai i	s mue, accurate at	a commete.	io me pesi	OUTEN KIRWIEGI	e and bener
	, and and topolog	,	in continuous			De mire cerrer.

TITLE / QUALIFICAITON: Construction Oversight / Health & Safety Officer

DATE: 11/22/2010



Weekly Site Inspection Report No.

2010-1121

Week of: 11/21 – 11/27, 2010 Inspector: Tim Rusher

Operable Unit 02 - Asarco Tacoma Smelter Site (Point Ruston)

INSPECTION		VERA	Commence Com	A CONTRACTOR OF THE PERSON NAMED IN	EED	T COLUMN TO THE			
AREA	CONDITION			REPAIR?		COMMENTS/OBSERVATIONS			
	-001	M.A.A.		1001	13216				
Gates: South (electric)	(G)	F	P	Y	N				
` '		F	P	Y	(N)				
Cooling Pond Peninsula	<u>(G)</u>		P	<u> </u>					
54 th Street (electric)	(G)	F F	1	Y	8				
	8		P	Y					
Signage:	0								
Gates	Q	F	P	Y	(N)				
Perimeter	(G)	F	P	Y	(N)				
Safety	(G)	F	P	Y	·(N)				
(Other)	G	F	P	Y	N				
Public Streets:									
Ruston Way	6	F	P	Y	(W)				
51 st & Gallagher	G	(E)	P	Y	W	11/22 Road closed by Town Of Ruston due to snow			
Stack Hill	G	F	P	Y	(N)				
(Other)	G	F	P	Y	N				
BMPs:			North Control of the						
Berms	G	. F	P	Y		Need to grade swale & berm at N. end (Contain storm run-off)			
Waddles	(G)	F	P	Y	(N)				
Silt Fence	(G)	F	P	Y	(N)				
(Other)	G	F	P	Y	N				
Strom drains clean:									
Lower Site		F	P	Y	N				
Stack Hill	(G)	F	P	Y	(N)				
Stockpiles: Envirotac II	G	F	P	Y	(D)				
Plastic	(G)	F	P	Y	(N)				
Packed	8	F	P	Y					
Grass	8	F	P	Y	8				
	w	T.	T	1		W.4 -: 1 12: 2			
Dust:	0	- I	- D	V		Wet soil conditions			
Traffic areas	X	F	P	Y	(N)				
Excavation area	G	F	P	Y					
(Other)	G	F	Р	Y	N				
Fencing:				~-					
Site Perimeter	(G)	F	P	Y	(N)				
Zone Separation	(G)	F	P	Y	(N)	Maintaining outer Exclusion perimeter (preventing access to inner clean areas)			
(Other)	Ğ	F	P	Y	Ň				
Cameras:									
Stack Hill	(G)	F	P	Y	(N)				
Lower Site		(F)	P	A	The same of the sa				

G=Good F=Fair P=Poor Y=Yes N=No

Weekly Site Inspection Report No. 2010-1121 Operable Unit 02 – Asarco Tacoma Smelter Site (Point Ruston)

INSPECTION AREA	OVERAL CONDITION				ED AIR?	COMMENTS/OBSERVATIONS			
Health & Safety Plans:						Preparing response to comments			
Site Superintendant	G	(F)	P	(Y)	N				
Construction Super.	G	(F)	P	(Y)	N				
Other	G	F	P	Y	N				

G=Good F=Fair P=Poor Y=Yes N=No

Misc. notes: OCF – 11/22	3,685 gallons leachate exported.
56000000000000000000000000000000000000	

Air Monitoring:

Day of	Week	Hi-Vol Y/N	Personal Y/N	Air Monitoring Notes					
Sun	21	N	N	No RA activity. Wet Conditions (snow).					
Mon	22	N	N	No RA activity. Wet/Frozen Conditions (snow).					
Tue	23	N	N	No RA activity. Wet/Frozen Conditions (snow).					
Wed	24	N	N	No RA activity. Wet/Frozen Conditions.					
Thu	25	N	N	No RA activity. Wet Conditions. Holiday No Work					
Fri	26	N	N	No RA activity. Wet Conditions. Holiday No Work					
Sat	27	N	N	No RA activity. Wet Conditions.					

WEATHER:

Day of	Week	(LOW/HIGH) Summary of Weather Conditions					
Sun	21	33°/39°; NE winds 6mph/gust 8mph; Precipitation (SNOW)					
Mon	22	23°/36°; NNE winds 7mph/gust 12mph; No Precipitation					
Tue	23	17°/26°; N winds 7mph/gust 13mph; No Precipitation					
Wed	24	15°/29°; S winds 1mph/gust 4mph; No Precipitation					
Thu	25	29°/39°; S winds 1mph/gust 5mph; No Precipitation					
Fri	26	37°/49°; SSW winds 6mph/gust 10mph; Precipitation (morning & evening) 0.44"					
Sat	27	36°/44°; S winds 1mph/gust 5mph; No Precipitation					

I certify that this report is true,	accurate and complete	, to the best of t	ny knowledge and belief.

DATE: 11/29/2010 SIGNED:

TITLE / QUALIFICAITON: Construction Oversight / Health & Safety Officer



Weekly Site Inspection Report No.

2010 - 1128

Week of: 11/28 – 12/04, 2010 Inspector:

Tim Rusher

Operable Unit 02 – Asarco Tacoma Smelter Site (Point Ruston)

INSPECTION AREA	OVERAL CONDITION	NEED REPAIR?	COMMENTS/OBSERVATIONS
Gates: South (electric) Cooling Pond Peninsula 54 th Street (electric)	G F P G F P	Y N Y N Y N	Needs general maintenance (Lube/Alignment/Adjustment, etc)
Signage: Gates Perimeter Safety (Other)	G F P G F P G F P	Y (N) Y (N) Y (N)	
Public Streets: Ruston Way 51 st & Gallagher Stack Hill (Other)	G F P G F P G F P	Y (N) Y (N) Y (N)	
BMPs: Berms Waddles Silt Fence (Other)	G F P G F P	Y (N) Y (N) Y (N) Y (N)	Graded swale & berm at N. end to contain storm run-off.
Strom drains clean: Lower Site Stack Hill	G F P G F P	Y (N) Y (N)	
Stockpiles: Envirotac II Plastic Packed Grass	G F P G F P G F P	Y N	
Dust: Traffic areas Excavation area (Other)	G F P G F P	Y N Y N	Wet soil conditions
Fencing: Site Perimeter Zone Separation (Other)	G F P G F P	Y N Y N Y N	Maintaining outer Exclusion perimeter (preventing access to inner clean areas) See Notes
Cameras: Stack Hill Lower Site	G F P G F P	Y N Y N	Y X . NI NI

G=Good F=Fair P=Poor Y=Yes N=No

Weekly Site Inspection Report No. 2010 - 1128 Operable Unit 02 - Asarco Tacoma Smelter Site (Point Ruston)

INSPECTION AREA	OVERAL CONDITION			NE REP	ED AIR?	COMMENTS/OBSERVATIONS			
Health & Safety Plans:						Preparing response to comments			
Site Superintendant	G	(E)	P	(1)	N				
Construction Super.	G	(F)	P	(Y)	N				
Other	G	F	P	Y	N				

G=Good F=Fair P=Poor Y=Yes N=No

Misc. notes: wind damage as se	Fencing – 12/3 ction of fence was	Workers on yach down.	t club road w	orking on wood	panel fence b	etween road an	d slag peninsu	la. Apparent
				,				
								7

Air Monitoring:

Day of Week Hi-Vol Personal Y/N Y/N			Personal Y/N	Air Monitoring Notes
Sun	28	N		No RA activity. Wet Conditions.
Mon	29	Y		Build Swale & Berm at N end of site to contain storm water in Exclusion Zone. Excavator
Tue	30	N		No RA activity. Wet Conditions.
Wed	12/1	N		No RA activity. Wet Conditions.
Thu	2	Y		Finished Swale & Berm work at N end (clean up & stockpile spoils). Backhoe
Fri	3	N		No RA activity. Wet Conditions.
Sat	4	N		No RA activity. Wet Conditions.

WEATHER:

Day of	Week	(LOW/HIGH) Summary of Weather Conditions			
Sun	28	37°/44°; South wind 1mph/Gust 5mph; No Precipitation			
Mon	29	36°/44°; South wind 1mph/Gust 6mph; Precipitation late evening 0.28"			
Tue	30	41°/49°; SSW wind 2mph/Gust 9mph; Precipitation Scattered 0.48"			
Wed	12/1	38°/47°; South wind 1mph/Gust 4mph; No Precipitation			
Thu	2	37°/44°; South wind 1mph/Gust 5mph; No Precipitation			
Fri	3	38°/46°; NE wind 3mph/Gust 8mph; No Precipitation			
Sat	4	32°/45°; NNE wind 6mph/Gust 10mph; No Precipitation			

I certify	that this report is true, accura	ite and comp	plete, to the best of my knowledge and belief.
DATE:	12/6/2010	SIGNED:	

TITLE / QUALIFICAITON:

Construction Oversight / Health & Safety Officer

Status: ACTIVE

Generator's Waste Profile 362641-01

Starts: 06 OCT 2009 Expires: 31 OCT 2011 Printed: 19 NOV 2010

Sales Rep 280 Erin Burraston

Acct Mngr 035 Brenda Smithson

A: GENERATOR (69125) SITE INFORMATION

B: CUSTOMER (31158) INFORMATION

Point Ruston, LLC

EPA WAD010187896 GENERAL ENVIRONMENTAL MGMT.

5005 Ruston Way TACOMA, WA 98407 NAICS 238910

Neshap N 7821 S 198TH STREET

KENT, WA 98032

Contact TIM RUSHER TSDF Approval List No

Phone (253) 752-2185 x211

C: WASTE INFORMATION

On File >

MSDS No Analysis Yes Sample No.

Waste Name

NON REGULATED WATER

Process

LEACHATE WATER RECOVERY SYSTEM

Unused Commercial Product No

Spill Residue No

D: PHYSICAL CHARACTERISTICS OF WASTE

Phys States

L-Liq

Top Color WATER

Mid Color

Odor Layers None

1.0

Single Phased

PH Range 100 Free Liq %

Bot Color

Spec Grav

Flash Test NT Flash Rnge NO FLASH

4-10

% Ash

BTU/Lbs

Viscosity No

% Water

Cyanides NONE

% Halogens

Pumpable

E: CHEMICAL COMPOSITION OF WASTE

WATER

100 %

<5

Information Provided By

PCB's NONE

F: METALS METHOD Gen Knowledge

Phenolics NONE

Sulfides NONE

<260

NONE

Dioxins NONE

<5

O

<1% TOC

VOC

Arsenic

Barium

<500 PPM

<5

<100

Cadmium Merc TCLP <0.2 Chromium <5 Selenium <1

Merc Tot

Silver Nickel Thallium

0 Copper

Zinc

Chrome-6

Ign. Solid

G: OTHER CHARACTERISTICS OF WASTE

Oxidizer No

Explosive No N/A

Lead

Shock Sensitive Radioactive No Cyanide Reactive No. Water Reactive No

Sulfide Reactive No Reactive (Other) No

0

0

Explosive N/A Herbicides NONE

Pesticides NONE

Ammonia

TSCA No

Waste Water No

Infectious No

Universal Waste No

Medical

No

Form W113

Source G26

No

H: EPA / STATE WASTE IDENTIFICATION **EPA Waste No** Origin 1 SubPart CC No

State Waste No

CERCLA No

EPA Codes State Codes

UHC

Containers

Categorical Discharge Standards

NESHAPS No

Qty to Ship Now 1

Debris No

Reg. Organics No.

DW/EHW:

1: SHIPPING INFORMATION

Asbestos

Marine Pollutant No

Projected Volume

NON HAZARDOUS LIQUID **DOT Descrip**

TT Tank Trucks

J: SPECIAL DISPOSAL INSTRUCTIONS Waste Categs WATB05-1



Generator's Waste Profile 362641-01

Starts: 06 OCT 2009 Expires: 31 OCT 2011

Printed:

31 OCT 2011 19 NOV 2010 Sales Rep

___ Status : ACTIVE 280 Erin Burraston

Acct Mngr 0

035 Brenda Smithson

GENERATOR CERTIFICATION

I hereby certify, as an authorized representative of the Generator named above, that PSC Environmental, LLC has been fully informed of all information known about this waste, including but not limited to, the waste's generation process, composition, and physical characteristics, necessary to identify proper treatment and disposal of waste and this information is true and accurate. If this is an existing profile which is being renewed, I hereby certify that there have been no changes in this waste, chemical, physical, or regulatory designation since full characterization by sample testing.

Signature

Printed Name

(<u>000</u>

Data

PSC Environmental, LL

hs the appropriate permits for and will accept the dangerous waste the generator is shipping as required by WAC 173-303-290(3).

ECTRA Laboratories

2221 Ross Way • Tacoma, WA 98421 • (253) 272-4850 • Fax (253) 572-9838 • www.spectra-lab.com

10/25/2010

Point Ruston

5219 N. Shirley St.,

Suite 100

Tacoma, WA 98407

Project:

Air Monitoring (hi-vol)

Sample Matrix:

Filter

Date Sampled:

10/04/2010

Date Received:

10/11/2010

Spectra Project:

2010100219

Client ID	Spectra #	Analyte	Result	Units	Method
8226604	1	Arsenic	0.15	μg/m3	SW846 6010B
8226604	1	Lead	0.10	μg/m3	SW846 6010B
8226603	2	Arsenic	< 0.05	μg/m3	SW846 6010B
8226603	2	Lead	< 0.05	μg/m3	SW846 6010B
8226602	3	Arsenic	< 0.05	μg/m3	SW846 6010B
8226602	3	Lead	< 0.05	μg/m3	SW846 6010B

SPECTRA LABORATORIES

Steve Hibbs, Laboratory Manager

a7/scj

Page 1 of 1



5219 N. Shirley St., Suite 100 Phone: 253-752-2185 201010219 HI-VOL 0 **CHAIN OF CUSTODY RECORD** Fax: 253-752-7083 PROJECT NAME PROJ. NO OF CONTAINERS AIR MONITORING TOINT USTON, LLC REMARKS COMP SAMPLE NUMBER STA# õ 194110 SG PLEASE EMAIL RESULTS TO: TIM 2 (2) POINT RUSTON, COM C.F.M DATA FOR LISTED FILTERS 9/11/10 1 PAGE HI-VOLUME SAMPLER LOG Relinquished (Signature) Date/Time Received by: (Signature) Lab Specta 1202 Air Bill # Received by: (Signature) Relinguished (Signature) Date/Time Relinquished (Bignature) Received for Laboratory by: (Signature) Date/Time Date/Time Enclosed: Parameter List with DTLs Cover Letter Split Samples: PAGE LOFI []Accepted []Declined_ COCForm - 4/04 Signature

Table 1. Summary of November 2010 Outfall Data for As, Cu, and Zn Compared to SOW Limit

Location	As Conc. ppm	% of SOW Limit*	Cu Conc. ppm	% of SOW Limit*	Zn Conc. ppm	% of SOW Limit*
South Outfall	0.082	16.40%	0.035	7.00%	0.028	5.50%
OSW2	0.046	9.15%	0.018	3.50%	0.003	0.50%
North Outfall	0.025	4.95%	0.028	5.50%	0.018	3.50%

^{* 0.5} ppm is the limit of As, Cu, and Zn allowed as documented in the SOW.

ANALYTICAL SUMMARY REPORT

December 10, 2010

Point Ruston LLC 5219 N Shirley St Ste 100 Ruston, WA 98407-6599

Workorder No.: B10120096

Project Name: Tacoma Smelter Outfall Samples

Energy Laboratories Inc received the following 12 samples for Point Ruston LLC on 12/1/2010 for analysis.

Sample ID	Client Sample ID	Collect Date Receive Date	Matrix	Test
B10120096-001	TSM1110408, North	11/08/10 11:34 12/01/10	Aqueous	Metals by ICP/ICPMS, Total Metals Preparation by EPA 200.2
B10120096-002	TSM1110108, South	11/08/10 11:19 12/01/10	Aqueous	Same As Above
B10120096-003	TSM1110208, OSW-2	11/08/10 11:20 12/01/10	Aqueous	Same As Above
B10120096-004	TSM1110415, North	11/15/10 12:15 12/01/10	Aqueous	Same As Above
B10120096-005	TSM1110115, South	11/15/10 11:52 12/01/10	Aqueous	Same As Above
B10120096-006	TSM1110215, OSW-2	11/15/10 11:53 12/01/10	Aqueous	Same As Above
B10120096-007	TSM1110422, North	11/22/10 10:04 12/01/10	Aqueous	Same As Above
B10120096-008	TSM1110122, South	11/22/10 10:12 12/01/10	Aqueous	Same As Above
B10120096-009	TSM1110222, OSW-2	11/22/10 10:13 12/01/10	Aqueous	Same As Above
B10120096-010	TSM1110429, North	11/29/10 8:49 12/01/10	Aqueous	Same As Above
B10120096-011	TSM1110129, South	11/29/10 9:20 12/01/10	Aqueous	Same As Above
B10120096-012	TSM1110229, OSW-2	11/29/10 9:22 12/01/10	Aqueous	Same As Above

This report was prepared by Energy Laboratories, Inc., 1120 S 27th St., Billings, MT 59101. Any exceptions or problems with the analyses are noted in the Laboratory Analytical Report, the QA/QC Summary Report, or the Case Narrative.

The results as reported relate only to the item(s) submitted for testing.

If you have any questions regarding these test results, please call.

Report Approved By:

Inorganic Department Manager

Digitally signed by Cindy Rohrer

Date: 2010.12.10 16:33:47 -07:00

Client:

Point Ruston LLC

Project:

Tacoma Smelter Outfall Samples

Lab ID:

B10120096-001

Client Sample ID TSM1110408, North

Report Date: 12/10/10

Collection Date: 11/08/10 11:34

DateReceived: 12/01/10

Matrix: Aqueous

Analyses	Result	Units	Qualifiers RL	MCL/ QCL Method	Analysis Date / By
METALS, TOTAL					
Arsenic	0.028	mg/L	0.005	E200.8	12/07/10 02:23 / tao
Copper	0.04	mg/L	0.01	E200.8	12/07/10 20:53 / tao
Zinc	0.01	mg/L	0.01	E200.8	12/07/10 02:23 / tao

Report Definitions: RL - Analyte reporting limit.

QCL - Quality control limit.

MCL - Maximum contaminant level.

ND - Not detected at the reporting limit.



Client:

Point Ruston LLC

Project:

Tacoma Smelter Outfall Samples

Lab ID:

B10120096-002

Client Sample ID TSM1110108, South

Report Date: 12/10/10

Collection Date: 11/08/10 11:19

DateReceived: 12/01/10

Matrix: Aqueous

Analyses	Result	Units	Qualifiers RL	MCL/ QCL	Method	Analysis Date / By
METALS, TOTAL						
Arsenic	0.099	mg/L	0.00	5	E200.8	12/07/10 02:44 / tao
Copper	0.05	mg/L	Ó. 01		E200.8	12/07/10 21:14 / tao
Zinc	0.03	mg/L	0.01		E200.8	12/07/10 02:44 / tao

Report Definitions: RL - Analyte reporting limit.

QCL - Quality control limit.

MCL - Maximum contaminant level.

ND - Not detected at the reporting limit.



Client:

Point Ruston LLC

Project:

Tacoma Smelter Outfall Samples

Lab ID:

B10120096-003

Client Sample ID TSM1110208, OSW-2

Report Date: 12/10/10

Collection Date: 11/08/10 11:20

DateReceived: 12/01/10

Analyses	Result	Units	Qualifiers F	L	MCL/ QCL	Method	Analysis Date / By
METALS, TOTAL							
Arsenic	0.062	mg/L	0.0	05		E200.8	12/07/10 02:48 / tao
Copper	0.03	mg/L	0.	01		E200.8	12/07/10 21:18 / tao
Zinc	0.01	mg/L	0.	01		E200.8	12/07/10 02:48 / tao

Client:

Point Ruston LLC

Project:

Tacoma Smelter Outfall Samples

Lab ID:

B10120096-004

Client Sample ID TSM1110415, North

Report Date: 12/10/10

Collection Date: 11/15/10 12:15

DateReceived: 12/01/10

Matrix: Aqueous

Analyses	Result	Units	Qualifiers RL	MCL/ QCL	Method	Analysis Date / By
METALS, TOTAL						
Arsenic	0.025	mg/L	0.005	;	E200.8	12/07/10 02:52 / tao
Copper	0.02	mg/L	0.01		E200.8	12/07/10 21:22 / tao
Zinc	0.02	mg/L	0.01		E200.8	12/07/10 02:52 / tao

Report Definitions: RL - Analyte reporting limit.

QCL - Quality control limit.

MCL - Maximum contaminant level.

ND - Not detected at the reporting limit.



Client:

Point Ruston LLC

Project:

Tacoma Smelter Outfall Samples

Lab ID:

B10120096-005

Client Sample ID TSM1110115, South

Report Date: 12/10/10

Collection Date: 11/15/10 11:52

DateReceived: 12/01/10

Analyses	Result	Units	Qualifiers RL	MCL/ QCL	Method	Analysis Date / By
METALS, TOTAL						
Arsenic	0.089 r	ng/L	0.00	5	E200.8	12/02/10 18:19 / jjw
Copper	0.03 r	ng/L	0.01		E200.8	12/02/10 18:19 / jjw
Zinc	0.02 r	ng/L	0.01		E200.8	12/02/10 18:19 / jjw



Client:

Point Ruston LLC

Project:

Tacoma Smelter Outfall Samples

Lab ID:

B10120096-006

Client Sample ID TSM1110215, OSW-2

Report Date: 12/10/10

Collection Date: 11/15/10 11:53

DateReceived: 12/01/10

Analyses	Result	Units	Qualifiers R	MCL QCL		Analysis Date / By
METALS, TOTAL						
Arsenic	0.045	mg/L	0.0	05	E200.8	12/02/10 18:23 / jjw
Copper	0.02	mg/L	0.0)1	E200.8	12/02/10 18:23 / jjw
Zinc	ND	mg/L	0.0)1	E200.8	12/02/10 18:23 / jjw

Client:

Point Ruston LLC

Project:

Tacoma Smelter Outfall Samples

Lab ID:

B10120096-007

Client Sample ID TSM1110422, North

Report Date: 12/10/10

Collection Date: 11/22/10 10:04

DateReceived: 12/01/10

Analyses	Result	Units	Qualifiers RL	MCL/ QCL	Method	Analysis Date / By
METALS, TOTAL						
Arsenic	0.024	mg/L	0.005		E200.8	12/07/10 02:56 / tao
Copper	0.03	mg/L	0.01		E200.8	12/07/10 21:27 / tao
Zinc	0.02	mg/L	0.01		E200.8	12/07/10 02:56 / tao



Client:

Point Ruston LLC

Project:

Tacoma Smelter Outfall Samples

Lab ID:

B10120096-008

Client Sample ID TSM1110122, South

Report Date: 12/10/10

Collection Date: 11/22/10 10:12

DateReceived: 12/01/10

Analyses	Result	Units	Qualifiers RI	MCL/ QCL	Method	Analysis Date / By
METALS, TOTAL						
Arsenic .	0.094	mg/L	0.00	5	E200.8	12/03/10 22:03 / tao
Copper	0.04	mg/L	0.0	1	E200.8	12/03/10 22:03 / tao
Zinc	0.03	mg/L	0.0	1	E200.8	12/03/10 22:03 / tao

Client:

Point Ruston LLC

Project:

Tacoma Smelter Outfall Samples

Lab ID:

B10120096-009

Client Sample ID TSM1110222, OSW-2

Report Date: 12/10/10

Collection Date: 11/22/10 10:13

DateReceived: 12/01/10

Analyses	Result	Units	Qualifiers RL	MCL/ QCL	Method	Analysis Date / By
METALS, TOTAL						
Arsenic	0.044	mg/L	0.005		E200.8	12/02/10 18:27 / jjw
Copper	0.01	mg/L	0.01		E200.8	12/02/10 18:27 / jjw
Zinc	ND	mg/L	0.01		E200.8	12/02/10 18:27 / jjw

Client:

Point Ruston LLC

Project:

Tacoma Smelter Outfall Samples

Lab ID:

B10120096-010

Client Sample ID TSM1110429, North

Report Date: 12/10/10

Collection Date: 11/29/10 08:49

DateReceived: 12/01/10

Analyses	Result	Units	Qualifiers RL	MCL/ QCL	Method	Analysis Date / By
METALS, TOTAL						
Arsenic	0.022	mg/L	0.00	5	E200.8	12/03/10 22:07 / tao
Copper	0.02	mg/L	0.01		E200.8	12/03/10 22:07 / tao
Zinc	0.02	mg/L	0.01		E200.8	12/03/10 22:07 / tao



Client:

Point Ruston LLC

Project:

Tacoma Smelter Outfall Samples

Lab ID:

B10120096-011

Client Sample ID TSM1110129, South

Report Date: 12/10/10

Collection Date: 11/29/10 09:20

DateReceived: 12/01/10

Matrix: Aqueous

Analyses	Result Units		CL/ CL Method	Analysis Date / By
METALS, TOTAL				
Arsenic	0.046 mg/L	0.005	E200.8	12/02/10 18:31 / jjw
Copper	0.02 mg/L	0.01	E200.8	12/02/10 18:31 / jjw
Zinc	0.03 * mg/L	0.01	E200.8	12/02/10 18:31 / jjw

Report Definitions: RL - Analyte reporting limit.

QCL - Quality control limit.

MCL - Maximum contaminant level. ND - Not detected at the reporting limit.

Client:

Point Ruston LLC

Project:

Tacoma Smelter Outfall Samples

Lab ID:

B10120096-012

Client Sample ID TSM1110229, OSW-2

Report Date: 12/10/10

Collection Date: 11/29/10 09:22

DateReceived: 12/01/10

Analyses	Result	Units	Qualifiers R	M (L Q(Analysis Date / By
METALS, TOTAL						
Arsenic	0.032	mg/L	0.0	05	E200.8	12/02/10 18:35 / jjw
Copper	0.01	mg/L	0.0)1	E200.8	12/02/10 18:35 / jjw
Zinc	ND	mg/L	0.0)1	E200.8	12/02/10 18:35 / jjw



QA/QC Summary Report

Client: Point Ruston LLC

Report Date: 12/10/10

Project: Tacoma Smelter Outfall Samples

Work Order: B10120096

Analyte		Result	Units	RL	%REC	Low Limit	High Limit	RPD	RPDLimit	Qual
Method:	E200.8						Analytica	l Run: l	ICPMS202-B	_101202A
Sample ID:	QCS - 100607A,101012A,	Initial Calibration	on Verification	Standard					12/02	2/10 12:58
Arsenic		0.0514	mg/L	0.0050	103	90	110			
Copper		0.0530	mg/L	0.010	106	90	110			
Zinc		0.0536	mg/L	0.010	107	90	110			
Method:	E200.8	· · · · · · · · · · · · · · · · · · ·			·				Batch:	R157979
Sample ID:	LFB	Laboratory For	tified Blank			Run: ICPM	S202-B_101202A	•	12/02	2/10 12:20
Arsenic		0.0516	mg/L	0.0050	103	85	115			
Copper		0.0557	mg/L	0.010	111	85	115			
Zinc		0.0557	mg/L	0.010	111	85	115			
Sample ID:	LRB	Method Blank				Run: ICPM	S202-B_101202A		12/02	2/10 13:22
Arsenic		0.0002	mg/L	3E-05						
Copper		ND	mg/L	8E-05						
Zinc		ND	mg/L	0.0001						
Sample ID:	B10120090-001AMS	Sample Matrix	Spike			Run: ICPM	S202-B_101202A		12/02	2/10 17:50
Arsenic		0.0506	mg/L	0.0010	101	70	130			
Copper		0.0536	mg/L	0.010	103	70	130			
Zinc		0.0568	mg/L	0.010	104	70	130			
Sample ID:	B10120090-001AMSD	Sample Matrix	Spike Duplicat	e		Run: ICPM:	S202-B_101202A		12/02	2/10 17:54
Arsenic		0.0494	mg/L	0.0010	98	70	130	2.4	20	
Copper		0.0523	mg/L	0.010	100	70	130	2.4	20	
Zinc		0.0555	mg/L	0.010	102	70	130	2.5	20	
Sample ID:	B10120122-001BMS	Sample Matrix	Spike			Run: ICPM	S202-B_101202A		12/02	2/10 19:20
Arsenic		0.0542	mg/L	0.0010	107	70	130			
Copper		0.0603	mg/L	0.010	94	70	130			
Zinc		0.377	mg/L	0.010		70	130			Α
Sample ID:	B10120122-001BMSD	Sample Matrix	Spike Duplicat	е		Run: ICPM	S202-B_101202A		12/02	2/10 19:24
Arsenic		0.0542	mg/L	0.0010	107	70	130	0.0	20	
Copper		0.0617	mg/L	0.010	96	70	130	2.2	20	
Zinc		0.384	mg/L	0.010		70	130	1.7	20	Α

Qualifiers:

RL - Analyte reporting limit.

ND - Not detected at the reporting limit.

A - The analyte level was greater than four times the spike level. In accordance with the method % recovery is not calculated.



QA/QC Summary Report

Client: Point Ruston LLC

Report Date: 12/10/10

Project: Tacoma Smelter Outfall Samples

Work Order: B10120096

Analyte		Result	Units	RL	%REC	Low Limit	High Limit	RPD	RPDLimit	Qual
Method:	E200.8						Analytic	cal Run: I	ICPMS202-B	_101203B
Sample ID:	QCS - 100607A,101012A,	Initial Calibratio	n Verification	Standard					12/03	3/10 20:32
Arsenic		0.0494	mg/L	0.0050	99	90	110			
Copper		0.0516	mg/L	0.010	103	90	110			
Zinc		0.0501	mg/L	0.010	100	90	110			
Method:	E200.8		· · · · · · · · · · · · · · · · · · ·			· · · · · ·			Bat	ch: 50799
Sample ID:	MB-50799	Method Blank		4		Run: ICPM	S202-B_101203	В	12/03	3/10 21:55
Arsenic		ND	mg/L	5E-05						
Copper		8E-05	mg/L	3E-05						
Zinc		0.003	mg/L	0.0001						
Sample ID:	LCS-50799	Laboratory Con	trol Sample			Run: ICPM	S202-B_101203	В	12/03	3/10 23:01
Arsenic		0.500	mg/L	0.0050	100	85	115			
Copper		0.499	mg/L	0.010	100	85	115			
Zinc		0.513	mg/L	0.010	102	85	115			
Sample ID:	B10120123-001AMS3	Sample Matrix	Spike			Run: ICPM	S202-B_101203	В	12/03	3/10 23:04
Arsenic		0.477	mg/L	0.0050	95	70	130			
Copper		0.487	mg/L	0.010	93	70	130			
Zinc		0.484	mg/L	0.010	95	70	130			
Sample ID:	B10120123-001AMS3D	Sample Matrix	Spike Duplica	te		Run: ICPM	S202-B_101203	В	12/03	3/10 23:07
Arsenic		0.492	mg/L	0.0050	98	70	130	3.0	20	
Copper		0.499	mg/L	0.010	96	70	130	2.5	20	
Zinc		0.496	mg/L	0.010	98	70	130	2.5	20	

Qualifiers:

RL - Analyte reporting limit.

ND - Not detected at the reporting limit.



QA/QC Summary Report

Client: Point Ruston LLC

Report Date: 12/10/10

Project: Tacoma Smelter Outfall Samples

Work Order: B10120096

Analyte		Result	Units	RL	%REC	Low Limit	High Limit	RPD	RPDLimit	Qual
Method:	E200.8		-				Analytica	l Run:	ICPMS202-B	_101206A
Sample ID:	QCS - 100607A,101012A,	Initial Calibration	on Verificatio	on Standard					12/07	7/10 00:11
Arsenic		0.0476	mg/L	0.0050	95	90	110			
Zinc		0.0495	mg/L	0.010	99	90	110			
Method:	E200.8					-			Bat	tch: 50805
Sample ID:	MB-50805	Method Blank				Run: ICPM	S202-B_101206A		12/0	7/10 02:15
Arsenic	•	0.0002	mg/L	5E-05						
Copper		0.0001	mg/L	3E-05						
Zinc		ND	mg/L	0.0001						
Sample ID:	LCS-50805	Laboratory Cor	ntrol Sample	!		Run: ICPM	S202-B_101206A		12/07	7/10 03:01
Arsenic		0.479	mg/L	0.0050	96	85	115			
Copper		0.491	mg/L	0.010	98	85	. 115			
Zinc		0.494	mg/L	0.010	99	85	115			
Sample ID:	B10120070-001AMS3	Sample Matrix	Spike			Run: ICPM	S202-B_101206A		12/07	7/10 03:04
Arsenic		92.8	mg/L	0.0050		70	130			Α
Copper		17100	mg/L	0.010	•	70	130			Α
Zinc		9.49	mg/L	0.010	106	70	130			
Sample ID:	B10120070-001AMSD3	Sample Matrix	Spike Duplic	cate		Run: ICPM:	S202-B_101206A		12/07	7/10 03:07
Arsenic		88.6	mg/L	0.0050		70	130	4.7	20	Α
Copper		16200	mg/L	0.010		70	130	5.4	20	Α
Zinc		9.32	mg/L	0.010	103	70	130	1.8	20	
Method:	E200.8						Analytica	l Run: l	ICPMS202-B	_101207A
Sample ID:	QCS - 100607A,101012A,	Initial Calibration	on Verificatio	on Standard					12/07	7/10 17:43
Copper		0.0513	mg/L	0.010	103	90	110			
Method:	E200.8								Bat	ch: 50805
Sample ID:	MB-50805	Method Blank				Run: ICPM	S202-B_101207A		12/07	7/10 20:45
Arsenic		0.0003	mg/L	5E-05						
Copper		0.002	mg/L	3E-05						
Zinc		0.003	mg/L	0.0001						

Qualifiers:

RL - Analyte reporting limit.

A - The analyte level was greater than four times the spike level. In accordance with the method % recovery is not calculated.

ND - Not detected at the reporting limit.



Workorder Receipt Checklist



Point Ruston LLC

Login completed by: Darwin C. Miller

Date Received: 12/1/2010

Reviewed by: BL2000\kmcdonald

Received by: akl

Reviewed Date: 12/2/2010

Carrier name: FedEx

Shipping container/cooler in good condition?	Yes 🗸	No 🔲	Not Present
Custody seals intact on shipping container/cooler?	Yes	No 🗌	Not Present ☑
Custody seals intact on sample bottles?	Yes 🔽	No 🔲	Not Present
Chain of custody present?	Yes 🔽	No 🗌	
Chain of custody signed when relinquished and received?	Yes 🗸	No 🗌	
Chain of custody agrees with sample labels?	Yes 🗸	No 🗌	
Samples in proper container/bottle?	Yes 🗸	No 🗌	
Sample containers intact?	Yes 🗸	No 🗌	
Sufficient sample volume for indicated test?	Yes 🔽	No 🗌	
All samples received within holding time?	Yes 🗸	No 🗌	
Container/Temp Blank temperature:	9.8°C On Ice		
Water - VOA vials have zero headspace?	Yes	No 🗌	No VOA vials submitted
Water - pH acceptable upon receipt?	Yes 🗸	No 🗌	Not Applicable

Contact and Corrective Action Comments:

None



CHAIN OF CUSTODY RECORD NOVEMBER Phone: 253-752-2185 Fax: 253-752-7083 PROJECT NAME PROJ. NO OF CONTAINERS TACOMA SMELTER DUTFALL DAMPLES REMARKS COMP GRAB TIME SAMPLE NUMBER DATE STA# Ö BD120046-00 PLEASE EMAIL KESUITS TO Tim 20 Point Ruston com PO ≶ -do--ho 29/10 SOUTH 9:20 29/10 OSW-29:22 Relinquished (Signature) Date/Time Received by (Signature) Shipped via: PedEx, VPS Lab or Other ENERGY TIM Air Bill # Page 18 of 18 Received by: (Signature) TIM R 11/30/18 Relinquistred (Signature) Received for Laboratory by: (Signature) Date/Time Enclosed: Parameter List with DTLs Cover Letter 01.8° on ILL Split Samples: PAGE 1 of 1 FED EX EXP SEALS ON DO HOS SEALS ON DO HOS SEALS ON DO HOS [Accepted | [Declined] COCForm - 4/04 Signature