Water Board approves VPDES permits for January 14,2016 issue by DEQ Water Treatment Conceptual Engineering Reviews January 28,2016 submitted to the DEQ Water Treatment Conceptual February 11,2016 Engineering Reviews approved by DEQ Water Treatment System Construction complete February 25,2016 Water Treatment System Testing and Commissioning complete March 3,2016 Begin discharge of surface water from Bremo North and East March 9,2016 Ponds and Possum Point Delta Pond End Discharge of Surface Water from Bremo April, 2016 North and East ponds(estimated 30 Days) End Discharge of Surface Water from Possum 2016, May Point Delta (estimated 80 days) End subsurface (pore) from Bremo North and East February, 2017 ponds (estimated 270 days) End subsurface (pore) from Possum Point Delta March, 2017 pond (estimated 270 days) End treatment of stormwater as required February, 2018 during ash pond closure at Possum Point Delta and Bremo North and East ponds

Pond Dewatering Milestone Schedule