

**Dominion – Possum Point Power Station**

**CCR Impoundment Closure Project**

**Weekly Status Report**

**Activities for the Week Ending: 3/13/16**

- Possum Point has finished the 2<sup>nd</sup> concrete pour on the Toe of S107 outfall and is forming up for the last pour.
- Stock piling dry ash from E pond inside E pond for easy loading when the time comes.
- The pad for the water treatment system was completed this week and we have started to mobilize water treatment equipment.
- The Pad for the office and sample trailers at Pond D is complete and trailers set up has begun.
- Rail work on the Rail Track demolition and repair has begun this week.
- Dewatering Ponds A,B,C & E ponds to Pond D.

**Ongoing Activities**

- Set up of Water Treatment System
- Stock Piling Dry Ash inside its home pond.
- Setting up office trailers and sampling trailers
- Rail Track Work inside Plant
- S107 Toe Outfall Sealing

**Look Ahead**

Complete the Permanent Sealing of S107 Outfall Toe.  
Stock Piling Dry ash in its home pond  
Setting up and testing of water treatment systems  
Rail Track work inside the plant.  
Setting up sampling trailers for the sampling of water. And office trailers.

