### Possum Point Ash Pond ABC - Status

- VA DCR Conditional O&M Certificate Issued July 2014
  - Dam breach/inundation study by April 2016 Complete
  - Spillway design flood study by December 2015 Complete
  - Correct crest erosion/settlement at Ponds A&B by April 2016 -Sandbagging/rock-fill placement Summer 2014; permanent repairs with pond closure
  - Remove trees and vegetation from slopes by April 2016 Included in pond closure scope
- Stability Analyses December 2014
  - Slopes stable in current configuration No modification required
- Drawings for Dike Repairs/Tree Removal January 2015
  - Design complete Implementation with pond closure
- Emergency Action Plan- April 2016
  - Plan to complete- July 2015
- Inspections
  - Weekly by Station ECC and copies to PGE
  - Annually by PGE and copies to DCR

### **Possum Point Ash Pond ABC - Actions**

#### March 2014

Identified Ash Pond ABC- outfall discharge, crest erosion, crest low areas, regulatory req'mt.

#### April 2014

- Initiated topographic survey of the dam and watershed for use in stability and hydrologic analyses.
- Evaluated options to divert water toward outfall and away from erosion and low areas

#### May 2014

Developed engineering options to stop all flow from ABC (not implemented)

#### June 2014

- Sandbagged the low areas of ABC dam
- Submitted O&M Certificate application to VA DCR.
- Initiated dam integrity analysis- Hydraulic and Hydrologic analysis, spillway capacity
- Evaluated diversion of storm water away from Pond ABC (not implemented).

#### • July 2014

- Performed dam stability borings.
- Received Conditional O&M Certificate from VA DCR.

#### September 2014

Received SELC Notice of Intent to Sue

#### December 2014

- Completed stability analysis. Slopes are stable in the current configuration.
- Completed drawings for Dike Repairs/Tree Removal. To be implemented with pond closure.
- Completed Dam Break Analysis and Inundation Mapping. Found low downstream flooding hazard.


#### January 2015

- Decision made to close all ponds
- Developed strategy and initiated closure engineering
- Ongoing- Weekly inspections

### **Agency Communications**

- April 11, 2014- Met w/DEQ at Possum Point ABC Pond area
- April 2014- Notified DCR of impoundment status (Registration)
- May 2014- Met with DEQ Piedmont Regional Office
- June 2014- Submitted O&M Certificate application to VA DCR
- July 2014- Received Conditional O&M Certificate from VA DCR
- Spring 2015-
  - Discussions with Northern Regional DEQ Office- Preliminary plans and permitting
  - Discussions with US Fish & Wildlife about requirements for eagle disturbance
  - Submittal to Game & Inland Fisheries regarding dredging plans for E to D
  - Discussions with Prince William County about need to build haul road- E to D
- March 30, 2015- Letter to DEQ describing preliminary plans based on pre-publication of the rule

# **Appendix**



## Possum Point Pond A



## Possum Point Pond B



## Possum Point Pond C





# Pond A Seep



# Pond B Seep

