FINAL

POLREP No. 9

SITE DESCRIPTION:

Refer to POLREP No. 1 for a discussion of Site conditions and background.

CURRENT ACTIVITIES:

- All planned 2012 EPA work was completed on 10/16/12. The following is a summary of cleanup activities:
- Approximately 15,254,600 gallons of contaminated groundwater was treated. Of this amount, approximately 12,582,500 gallons was discharged to the St. Joe River and 2,672,100 gallons was used on-Site for fugitive dust suppression and other Site-related activities.
 - Approximately 160,067 pounds of scrap metal was recycled off-Site.
- Approximately 22,702 cubic yards (yds³) of clean overburden material was obtained from off-Site sources and was used on-Site as supplemental clean backfill material and to construct infrastructure features such as the contaminated material containment cells, equipment pads, by-pass roadway.
- Bentcik Property: approximately 5,434 yds³ of clean overburden material was removed and set aside for reuse as backfill material; 23,683 yds³ of contaminated material was excavated and transported off-Site for disposal; and 38,010 yds³ of clean backfill material was placed.
- Bentcik Property/Idaho Department of Lands Property: approximately 1,056 yds³ of clean riprap material was removed and set aside for reuse as riprap; 3,619 yds³ of clean overburden material was removed and set aside for reuse as backfill material; 3,328 yds³ of contaminated material was excavated and transported off-Site for disposal; 2,178 yds³ of clean backfill material was placed; and 1,056 yds³ of clean riprap material was placed.
- FHWA Property: approximately 396 yds³ of asphalt was removed and recycled off-Site; 14,366 yds³ of clean overburden material was removed and set aside for reuse as backfill material and to maintain the Highway 50 by-pass roadway; and 13,327 yds³ of contaminated material was excavated and transported off-Site for disposal; 3,532 yds³ if clean backfill material was placed; and 21,817 yds³ of clean road-building material obtained from off-Site sources was placed to reconstruct the roadway and the roadway was paved.
- Potlatch/Bentcik Transition Area: approximately 1,210 yds³ of clean overburden material was removed and set aside for reuse as backfill material; 2,669

yds³ of contaminated material was excavated and transported off-Site for disposal; and 1,620 yds³ of clean backfill material was placed.

- Potlatch/Idaho Department of Lands Transition Area: approximately 616 yds³ of clean riprap material was removed and set aside for reuse as riprap; 3,289 yds³ of clean overburden material was removed and set aside for reuse as backfill material; 3,774 yds³ of contaminated material was excavated and transported off-Site for disposal; 5,632 yds³ of clean backfill material was placed; and 616 yds³ of clean riprap material was placed.
- Potlatch/FHWA Transition Area: approximately 726 yds³ of clean overburden material was removed and set aside for reuse as backfill material; 954yds³ of contaminated material was excavated and transported off-Site for disposal; and 1,452 yds³ of clean backfill material was placed.

Next Steps

This POLREP is the final POLREP for 2012. Other POLREPs will be prepared when Potlatch returns to the Site during 2013 to complete cleanup of the portion of the Site owned by Potlatch.