

## **Weekly Report on Avery UAO – May 31, 2013**

To:

Earl Liverman  
US EPA, Region 10  
Coeur d'Alene Field Office  
1910 Northwest Blvd, Suite 208  
Coeur d'Alene, ID 83814

As required in the UAO (CERCLA-10-2013-0094) this document is the written report of progress.

“Each such report shall describe all significant developments during the preceding period, including the actions performed and any problems encountered, analytical data received during the reporting period, and the developments anticipated during the next reporting period, including a schedule of actions to be performed, anticipated problems, and planned resolutions of past or anticipated problems”.

### Significant Developments During the Preceding Period

1. None.

### Actions Performed

2. Mobilization of equipment to the site is essentially complete (water treatment contractor will be adding a larger oil-water separator to the system).
3. Water treatment system has been calibrated with contaminated water from a small excavation.
4. Water treatment system samples have been taken to confirm clean up standards are being met. Data is expected back in the next week.
5. Boundary of 2012 clean up has been established.
6. Excavation of overburden has started within the 2013 (Potlatch) clean up area.
7. Excavation of contaminated materials has started.

### Problems Encountered

8. None.

### Analytical Data Received

8. Chemical analytical results documenting pre-use conditions are summarized in Table 1 (attached). Sampling location for the pre-use characterization activities are shown relative to the site on Figure 1 (attached).
9. Chemical analytical results for a potential backfill source (Kelly Pit) located approximately 14 miles west of the Site as shown on Figure 2 (attached) are summarized in Table 2

(attached). Analytes either were not detected or were detected at concentrations less than the import material screening criteria presented in Table B-3 of the Final Avery Landing Removal Action Work Plan.

Developments Anticipated During the Next Reporting Period

10. Expecting final approval from Waste Management.

Schedule of Actions to be Performed

11. Continue removal of clean overburden.
12. Begin removal of contaminated material.
13. Begin trucking of contaminated material.

Anticipated Problems

14. None.

Planned Resolutions of Past or Anticipated Problems

15. None.