

161481

To: ERD/OERR (EPA5511)
 To: P.YOUNIS (EPA9347)
 To: RRC (EPA9374)
 From: RRC (EPA9374) Delivered: Fri 25-Aug-89 10:26 EDT Sys 163
 Subject: SHAFFER EQUIPMENT POLREP # 186
 Mail Id: IPM-163-890825-094030689

POLREP #186 186
SHAFFER EQUIPMENT SITE
MINDEN, WV.

ATTN: TIM FIELDS, CHARLIE KLEEMAN AND GREGG CRYSTALL

I. SITUATION (1900 HRS, 8/23/89)

A. TWENTY-TWO DRUMS OF VARIOUS HAZARDOUS WASTES; 3,000 GALLONS OF CONTAMINATED WATER AND APPROXIMATELY 20 CUBIC YARDS OF CONTAMINATED SOIL ENROUTE TO ENVIROSURE AND GSX DISPOSAL FACILITIES FOR FINAL DISPOSAL.

B. PERSONNEL ON SCENE: EPA-2, TAT-2, ERCS-5, WASTE-TRON-1, ETS-3.

C. WEATHER: HAZY, HOT, HUMID, INTERMITTANT RAIN SHOWERS.

D. ESTIMATED COSTS TO DATE (COB 5/4/89):*

	COST TO DATE	CEILING
EPA (DIR)	\$ 1,511.50	\$ 3,000.00
EPA (INDIR)	2,210.00	5,500.00
TAT	2,164.10	5,000.00
E.H.R.T.	11,748.39	74,250.00
	-----	-----
	\$ 17,633.99	\$ 87,750.00

* REFLECTS CURRENT REMOVAL OPERATIONS ONLY.

II. ACTIONS TAKEN

A. ON 8/22/89, OSC (P. YOUNIS) CONTACTED PROPERTY OWNER ANNA SHAFFER TO ADVISE OF SITE ACTIVITIES AND GAIN SITE ACCESS.

B. ON 8/22/89, OSC, FAS, TAT, AND ERCS MOBILIZED TO SITE TO COMPLETE REMOVAL OPERATIONS.

C. AT 0800 HOURS THIS DATE, OSC MET WITH MRS. SHAFFER AT THE SITE TO GAIN ACCESS.

D. AT 0830 HOURS, PERSONNEL AND EQUIPMENT ARRIVED ONSITE TO COMPLETE REMOVAL ACTIVITIES.

E. ERCS TRANSFERRED APPROXIMATELY 3,000 GALLONS OF CONTAMINATED WATER TO A TANKER FOR TRANSPORT TO FINAL DISPOSAL FACILITY. TANKER DEPARTED SITE 1100 HOURS FOR ENVIROSURE DISPOSAL FACILITY, NIAGRA FALLS, NY. 182

F. ERCS LOADED 22 DRUMS INTO AN E.T.S. TRACTOR TRAILER FOR TRANSPORT TO FINAL DISPOSAL FACILITY. TRUCK DEPARTED SITE AT APPROXIMATELY 1130 HOURS AND IS ENROUTE TO ENVIROSURE.

G. ERCS TRANSFERRED APPROXIMATELY 20 CUBIC YARDS OF CONTAMINATED SOIL FROM A NON-TRANSPORTABLE ROLLOFF BOX TO TRUCK FOR TRANSPORT TO GSX DISPOSAL FACILITY. TRUCK DEPARTED SITE 1700 HOURS.

H. WASTE-TRON REPRESENTATIVE (JAFARI) ON SITE THIS DATE TO ASSURE PROPER MANIFESTING AND TRANSPORT OF WASTES.

I. ERCS PERFORMED NECESSARY SITE RESTORATION PRIOR DEPARTURE.

J. TAT PHOTO-DOCUMENTED SITE ACTIVITIES AND MONITORED SITE SAFETY.

K. ALL PERSONNEL AND EQUIPMENT DEMOBED FROM SITE 1515 HOURS.

III. FUTURE PLANS

A. AWAIT ACCEPTANCE OF WASTE FROM VARIOUS DISPOSAL FACILITIES, AND RECEIPT OF MANIFESTS.

B. AWAIT FINAL INVOICING FROM ERCS.

C. OSC REPORT TO BE DRAFTED AND SUBMITTED ACCORDING TO NCP.

PHILIP C. YOUNIS, OSC
PAULA J. CURTIN, FAS
US-EPA - REGION III
PHILADELPHIA, PA.

AR10053

AR100183