To: ERD/DERR (EPASS11)

To: G.CRYSTALL (EPA93028)

To: R.CARON (EPA93030)
To: J.VINISKI (EPA9314)
To: REGIONO3.TAT (EPA9322)

To: RRC (EPA9374)

From: REGIONO3.TAT (EPA9322) Delivered: Thu 24-Jan-91 12:54 EST:

Subject: POLREP #6 FOR SHAFFER EQUIPMENT SITE "JANUARY 1991"

Mail Id: IPM-163-910124-116210368

POLREP #6

SHAFFER EQUIPMENT SITE

MINDEN, FAYETTE COUNTY, WEST VIRGINIA CERCLA REMOVAL ACTION JANUARY 1991 ATTN: DENNIS CARNEY, GREGG CRYSTALL AND STEPHEN LUFTIG

- I. SITUATION: (1800 HRS, WEDNESDAY, JANUARY 23, 1991)
 - A. PERSONNEL ON-SCENE:

EPA - 1

TAT - 4

ERCS - 8

B. WEATHER: COLD. TEMPERATURE RANGED FROM LOW TEENS TO LOW 40'S.

II. ACTIONS TAKEN:

- A. SEVEN (7) DUMP TRUCKS ARRIVED ON SITE ON THIS DATE. A TOTAL OF 290,920 POUNDS OF CONTAMINATED SOIL WAS REMOVED OFF SITE FOR TRANSPORTATION AND DISPOSAL TO USPCI GRAYBACK MOUNTAIN FACILITY IN CLIVE, UTAH.
- B. ERCS COMPLETED EXCAVATING AREA DESIGNATED AS "LOW AREA" AND BEGAN EXCAVATING AREA DENOTED AS "AREA 1".
- C. ERCS CONTINUED TO LOAD DUMP TRUCKS WITH CONTAMINATED SOIL AND TRACK THE EXACT WEIGHT OF CONTAMINATED SOIL BEING TRANSPORTED AND DISPOSED.
- D. TAT CONDUCTED FIELD SCREENING IN "LOW AREA" WITH TWO (2) CHLOR-N-SOIL KITS.
- E. TAT CONTINUED MONITORING ERCS ACTIVITIES IN "HOT ZONE".
- F. TAT CONTINUED TO INSPECT TRUCKS AND TRACK DISPOSAL MANIFEST IN ACCORDANCE WITH DOT REGULATIONS.
- G. OVERNIGHT SECURITY CONTINUES TO GUARD SITE AND EQUIPMENT.

ARID0579-

- H. DUMP TRUCKS SCHEDULED TO ARRIVE ON FRIDAY, JANUARY 25, 1991, WERE CANCELED ON THIS DATE. EXISTING DUMP TRUCKS SCHEDULED FOR THURSDAY, JANUARY 24, 1991, CONSIDERED SUFFICIENT TO HANDLE CONTAMINATED SOIL DESIGNATED TO BE REMOVED FOR THIS PRESENT REMOVAL ACTION.
- I. OSC, TAT, AND ERCS DISCUSSED FINAL PROVISIONS FOR SAMPLING PLAN.
- J. OSC REQUESTED CONTRACT OFFICER TO EXTENT ERCS PERIOD OF PERFORMANCE TO MARCH 31, 1991.

III. FUTURE PLANS:

- A. THREE (3) DUMP TRUCKS ARE DUE ON SITE THURSDAY, JANUARY 24, 1991, TO COMPLETE THE TRANSPORTATION AND DISPOSAL OF CONTAMINATED SOIL CHARACTERIZED FOR THIS REMOVAL ACTION.
- B. ERCS TO COMPLETE EXCAVATION OF CONTAMINATED SOIL IN "AREA 1".
- C. ERCS TO CONDUCT POST EXCAVATION SAMPLING.
- D. OSC AND TAT TO CONTINUE "SHAKEDOWN" OF NEW MOBILE COMMAND POST, SATELLITE COMMUNICATIONS.

STEPHEN JARVELA, OSC.
U.S. EPA, REGION III
PHILADELPHIA, PA.

A CONTRACTOR OF THE STATE OF TH

The control of the second of

TO HEAR TO SHELL THE SHELL STORY OF THE STORY OF THE SHELL S