# U.S. ENVIRONMENTAL PROTECTION AGENCY POLLUTION REPORT

1.	HEADING
DATE:	March 21, 2003
SUBJEC	T: POLREP 44 Industrial Highway/Conservation Chemical Site, Gary, Lake County, IN
FROM:	Steve Faryan, OSC, U.S. EPA, Region 5, ERB, RS1, Chicago, IL
TO:	R. Worley, U.S. EPA, Regional Coordinator, OSWER (worley.ray@epa.gov)
	R. Karl, U.S. EPA, Chief ERB, Chicago, IL (karl.richard@epa.gov)
	W. Messenger, U.S. EPA, Chief ESS, Chicago, IL (messenger.william@epa.gov)
	A. Marouf, U.S. EPA, H&S, Chicago, IL (marouf.afif@epa.gov)
	C. Kawakami, U.S. EPA, ORC (kawakami.cynthia@epa.gov)
	V. Mullins, U.S. EPA, ESS (mullins.valerie@epa.gov)
	J. Maritote, U.S. EPA, ESS, Chicago, IL (maritote.john@epa.gov)
	B. Kush, U.S. EPA, Chief OPA, Chicago, IL (kush.beverly@epa.gov)
	M. Joyce, U.S. EPA. Pubic Affairs (joyce.mike@epa.gov)
	USGC Case Officer, NPFC, Washington, DC (EPAPOLREPS@Ballston.uscg.mil)
	Paul Karas, Administrator, Gary Chicago Airport FAX: 219-949-0573

## II. BACKGROUND

CERCLA Site No:

**Z590** 

**CERCLIS ID Number:** 

IND040888992

Delivery Order Number:

3141-25

Response Authority:

OPA/CERCLA FPN#: 098022

OPA ID Number:

111

Account Number:

90

NPL Status:

Not on NPL  $\,$ 

**IDEM** Notification:

Yes

Start Date:

Sept 1998

Completion Date:

Pending

### III. SITE INFORMATION

A. See POLREP 1-43 for previous U.S. EPA removal actions.

## IV. RESPONSE INFORMATION

### A. Situation

Planned Activities:

ERRS will continue operation and maintenance of the oil collection system

Some control panel and wiring changes will be made to increase the effectiveness of the oil scavenger pumps.

ERRS will continue operation of the ground water depression pumps, Oil Water Separator, 10K effluent pump, and the sludge pump.

ERRS will continue modification of pressure transducers in extraction wells

Installation of site fence will begin

Building security system will be installed

Pressure transducer in extraction well XW-1 will be replaced

OWS pump in water treatment building will be replaced

# 2. Completed activities:

Monday, March 17, 2003, Illiana Fence onsite to begin installation of site fence. ERRS began construction of an over flow trench for the infiltration gallery. The OWS pump in the water treatment building was replaced with a new one due to leakage.

Tuesday, March 18, 2003, Illiana fence continued installation of the site fence. ERRS sealed step down transformer boxes inside the well vaults to prevent intrusion of moisture. ERRS completed the modification of pressure transducers inside all of the operating extraction wells.

Wednesday. March 19, 2003, Illiana fence continued the installation of the site fence. Pressure transducer in

well XW-1 was installed to replace the one that had malfunctioned. Pump test of water pump in well XW-1 was completed and well was put back online. All water pumps in wells now online. ERRS replaced sock filters in water treatment building at the airport.

Thursday, March 20, 2003, low sensors inside wells 1 and 3 replaced at the airport water treatment system and placed back online. ERRS began to demobilize equipment from the site.

Friday, March 21, 2003, ERRS worked on well number 4 at the airport water treatment system.

Demobilization of equipment from the site continued.

#### 3. Enforcement:

Refer to Action Memorandum

#### B. Next Steps

Set product pumps inside extraction wells at their permanent levels. Continue to operate maintain and increase the effectiveness of the Oil Collection System. Site will be demobilized.

#### C. Key Issues

Once the treatment systems are up and operational, U.S. EPA will operate the collection of oil for 3 years. At that time the Gary Chicago Airport will have to assess whether they will continue operation of the oil collection systems.

Waste soil disposal has been completed

#### V. COST INFORMATION (estimated as of March 18, 2003)

#### CERCLA Funding (Conservation Chemical) A

	Total Cost To Date	Ceiling
ERRS	\$ 588,293.10	\$ 690,000.00

#### B. OPA Fun

nding (Indust	rial Highway)	
ERRS	Total Cost To Date \$ 1,277,100.34	Ceiling \$ 1,500,000.00
START	\$ 40,693.45	\$ 41,275.00
Total	\$ 1.317.793.79	\$ 1.541.275.00

The above accounting of expenditures is an estimate based on figures known to the OSC at the time this report was written. The cost accounting provided in this report does not necessarily represent an exact monetary figure which the government may include in any claim for cost recovery.

#### VI. Waste Disposal (as of February 20, 2003)

Waste	Treatment	Loads	Tons	Disposition of Waste
Lead contaminated soil	Stabilized with lime kiln dust	66 loads	1,706.85 tons	Newton County Landfill, Newton County, IN.