

U.S. ENVIRONMENTAL PROTECTION AGENCY
POLLUTION REPORT

I. HEADING

Date: November 26, 1997
Subject: Durako Paint, Detroit, Wayne County, Michigan
From: Dave Anderson, OSC, U.S. EPA, RS1, Grosse Ile,
Michigan
To:

P. Nadeau Attn: K. Mould, USEPA, OSWER, Wash.D.C.. (VIA LAN)
R. Karl, Chief, ERD, Chicago, IL..... (VIA LAN)
B. Messenger, Chief, ESS, Chicago, IL..... (VIA LAN)
M. Bensing, ESS, Chicago, IL..... (VIA LAN)
J. El-Zein, Chief, RS1, Grosse Ile, MI..... (VIA LAN)
B. Beauchamp, ORC, Chicago, IL..... (VIA LAN)
T. Lesser, OPA, Chicago, IL..... (VIA LAN)
C. Allen, OPA, Chicago, IL..... (VIA LAN)
R. Spaulding, MDEQ, Livonia, MI..... (E-MAIL)
W. Williams, Dept of Env, Detroit, MI.. (FAX: 313-224-1547)
Duty Officer, NRC, Washington D.C..... (E-MAIL)
D. Henne, Department of Interior..... (E-MAIL)
Lt. J. Flynn, USCG AST, Fort Dix, NJ..... (E-MAIL)

POLREP No.: POLREP 5

II. BACKGROUND

Site No.:	B510
Response Authority:	CERCLA
CERCLIS No.:	MID 005 326 673
NPL Status:	No
Start Date:	October 14, 1997
Demobilization Date:	N/A
Completion Date:	N/A

III. SITE INFORMATION

- A. Incident Category Time Critical Removal Action at an
inactive paint production facility.
- B. Site Description and Location

1 Site location

The Durako Paint site, a former paint manufacturing facility, is located at 6315 East 7 Mile Road, Detroit, Wayne County, Michigan (42°26'1.7" North, 83°2'19.8" West). The site consists of two properties. The first property, located at 6315 East 7 Mile Road is approximately 21,000 square feet in area (210 feet by 100 feet).

The second property, located approximately 250 feet north of the building property, is situated on the east side of Filer Street. Both parcels of the site are located in a mixed industrial/ residential area of Detroit.

Please refer to the initial POLREP for more detailed information.

IV. RESPONSE INFORMATION

A. Situation

1. Current situation

Approximately 2,000 waste drums have been staged on site. Documentation, sample collection, hazcatting, and overpacking activities are being conducted. Transportation and disposal of waste drums has begun.

2. Removal activities to date

On 11-17-97, crew begins loading trucks with overpacked flammable drums to be transported for disposal. Crew continues sampling, hazcatting, and overpacking sampled drums.

On 11-18-97, crew continues loading trucks with overpacked flammable drums, sampling drums, hazcatting, and overpacking sampled drums.

On 11-19-97, one rolloff of hazardous debris was shipped offsite for disposal. Crew continues loading trucks with overpacked flammable drums, sampling drums, and hazcatting. One truckload of overpacks had to be unloaded and reloaded because the disposal facility was having problems and requested that liquids be transported to them before solids.

On 11-20-97, one load of overpacked non-flammable drums shipped for disposal. Crew continues sampling, hazcatting, and loading overpacked flammable drums on trucks.

On 11-21-97, crew continues loading overpacked flammable drums on trucks and overpacking sampled drums. Crew begins staging drums in the big drum room.

On 11-22-97, crew continues sampling, hazcatting, overpacking sampled drums, and loading overpacked flammable onto trucks.

On 11-24-97, crew continues sampling, hazcatting, overpacking sampled drums, and loading overpacked drums (one load of flammables and one load of non-flammables) onto trucks for transport.

On 11-25-97, crew continues sampling, hazcatting, overpacking sampled drums, and loading overpacked flammable drums onto trucks for transport.

B. Planned Removal Activities and Next Steps

1. Continue staging and sampling drums for enforcement documentation and hazcatting.
2. Continue transportation and disposal of waste drums.
3. Begin planning for removal and disposal (scrapping) of above ground storage tanks.

C. Key Issues

None

V. COST INFORMATION

Costs as of 11-24-97.

	<u>Budgeted</u>	<u>Spent</u>	<u>Remaining</u>
U.S. EPA			
DIRECT	\$ 47,520	\$ 9,193	\$ 38,327
INDIRECT	\$ 93,600	\$ 20,869	\$ 72,731
START	\$ 160,000	\$ 20,752	\$ 139,248
ERCS	\$ 900,000	\$373,227	\$ 526,773

USCG	\$ 60,000	\$ 17,465	\$ 42,535
	<u>\$1,261,120</u>	<u>\$441,506</u>	<u>\$ 819,614</u>

Percent of project funds remaining = 65.0%

NOTE: The above accounting of expenditures is an estimate based on figures known to the OSC at the time this report was written. The OSC does not necessarily receive specific figures on final payments made to any contractor(s). Other financial data, which the OSC must rely upon, may not be entirely up-to-date. The cost accounting provided in this report does not necessarily represent an exact monetary figure which the government may include in any claim for cost recovery.

VI. DISPOSITION OF WASTES

To date, 300 cubic yards (10 roll-off boxes) of non-hazardous debris have been shipped to the Arbor Hills Landfill in Northville, Michigan for disposal.

To date, 20 cubic yards (1 roll-off box) of hazardous debris has been shipped to the City Environmental facility in Detroit, Michigan for disposal.

To date, 10 truck loads (563 55-gallon drums) of flammable overpacked drums have been shipped to the Petro-Chem Processing facility in Detroit, Michigan for disposal.

To date, 2 truck loads (98 55-gallon drums) of non-flammable overpacked drums have been shipped to the City Environmental facility in Detroit, Michigan for disposal.

To date, 40 drums of usable product labeled, "Silver Met," have been picked up by Dupont (the owner) and transported to the Dupont facility in Mount Clemens, Michigan.