



U.S. ENVIRONMENTAL PROTECTION AGENCY
POLLUTION REPORT

I. HEADING

Date: December 15, 1997
Subject: Durako Paint, Detroit, Wayne County, Michigan
From: Dave Anderson, OSC, U.S. EPA, RS1, Grosse Ile,
Michigan
To:

P. Nadeau Attn: K. Mould, USEPA, OSWER, Wash.D.C.. (VIA LAN)
R. Karl, Chief, ERD, Chicago, IL..... (VIA LAN)
B. Messenger, Chief, ESS, Chicago, IL..... (VIA LAN)
M. Bensing, ESS, Chicago, IL..... (VIA LAN)
J. El-Zein, Chief, RS1, Grosse Ile, MI..... (VIA LAN)
B. Beauchamp, ORC, Chicago, IL..... (VIA LAN)
T. Lesser, OPA, Chicago, IL..... (VIA LAN)
C. Allen, OPA, Chicago, IL..... (VIA LAN)
R. Spaulding, MDEQ, Livonia, MI..... (E-MAIL)
W. Williams, Dept of Env, Detroit, MI.. (FAX: 313-224-1547)
Duty Officer, NRC, Washington D.C..... (E-MAIL)
D. Henne, Department of Interior..... (E-MAIL)
Lt. J. Flynn, USCG AST, Fort Dix, NJ..... (E-MAIL)

POLREP No.: POLREP 7

II. BACKGROUND

Site No.:	B510
Response Authority:	CERCLA
CERCLIS No.:	MID 005 326 673
NFL Status:	No
Start Date:	October 14, 1997
Demobilization Date:	N/A
Completion Date:	N/A

III. SITE INFORMATION

A. Incident Category Time Critical Removal Action at an
inactive paint production facility.

B. Site Description and Location

1. Site location

The Durako Paint site, a former paint manufacturing facility, is located at 6315 East 7 Mile Road, Detroit, Wayne County, Michigan (42°26'1.7" North, 83°2'19.8" West). The site consists of two properties. The first property, located at 6315 East 7 Mile Road, is approximately 21,000 square feet in area (210 feet by 100 feet).

The second property, located approximately 250 feet north of the building property, is situated on the east side of Filer Street. Both parcels of the site are located in a mixed industrial/ residential area of Detroit.

Please refer to the initial POLREP for more detailed information.

IV. RESPONSE INFORMATION

A. Situation

1. Current situation

A total of 1,805 waste drums have been staged and sampled. Documentation, hazcatting, and overpacking activities have been completed. Waste drums are being transported for disposal. Removal of product lines associated with above ground storage tanks (ASTs) has been initiated.

2. Removal activities to date

On 12-8-97, crew continues overpacking and loading drums for disposal. ASTs were sampled. One load each of hazardous debris and flammable drums were shipped for disposal.

On 12-9-97, crew continues overpacking and loading drums for disposal. Hazcatting of drum contents was completed. Crew samples and hazcatts small quantity containers. One load each of hazardous drums and flammable, hazardous drums were shipped off site.

On 12-10-97, crew continues overpacking and loading drums for disposal. Crew completed hazcatting AST contents. One load of flammable drums was shipped for disposal.

On 12-11-97, crew continues overpacking and loading drums for disposal. One load of flammable drums was shipped.

On 12-12-97, crew continues overpacking and loading drums for disposal. One load of flammable drums was shipped off site. Crew begins removing product lines.

On 12-13-97, crew completes overpacking drums. Crew continues removing product lines.

B. Planned Removal Activities and Next Steps

1. Complete transportation and disposal of overpacked drums.
2. Begin preparation for removal and disposal (scrapping) of above ground storage tanks and miscellaneous process equipment.
3. Conduct disposal of all miscellaneous small containers (1 - 5 gallons) and dry bulk/bagged materials.

C. Key Issues

A small portion of the roof, which is in poor condition, may need to be removed in order to access ASTs for scrapping/disposal.

V. COST INFORMATION

Costs as of 12-12-97.

	<u>Budgeted</u>	<u>Spent</u>	<u>Remaining</u>
U.S. EPA			
DIRECT	\$ 47,520	\$ 12,733	\$ 34,787
INDIRECT	\$ 93,600	\$ 29,165	\$ 64,435
START	\$ 160,000	\$ 28,219	\$ 131,781
ERCS	\$ 900,000	\$ 588,353	\$ 311,647
USCG	\$ 60,000	\$ 22,633	\$ 37,367
	<u>\$1,261,120</u>	<u>\$ 681,103</u>	<u>\$ 580,017</u>

Percent of project funds remaining = 46.0%

NOTE: The above accounting of expenditures is an estimate based on figures known to the OSC at the time this report was written. The OSC does not necessarily receive specific figures on final payments made to any contractor(s). Other financial data, which the OSC must rely upon, may not be entirely up-to-date. The cost accounting provided in this report does not necessarily represent an exact monetary figure which the government may include in any claim for cost recovery.

VI. DISPOSITION OF WASTES

To date, 300 cubic yards (10 rolloff boxes) of nonhazardous debris have been shipped to the Arbor Hills Landfill in Northville, Michigan for disposal.

To date, 40 cubic yards (2 rolloff boxes) of hazardous debris has been shipped to the City Environmental facility in Detroit, Michigan for disposal.

To date, 22 truck loads (1277 55-gallon drums) of flammable overpacked drums have been shipped to the Petro-Chem Processing facility in Detroit, Michigan for disposal.

To date, 4 truck loads (203 55-gallon drums) of non-flammable overpacked drums have been shipped to the City Environmental facility in Detroit, Michigan for disposal.

To date, 40 drums of usable product labeled, "Silver Met," have been picked up by Dupont (the owner) and transported to the Dupont facility in Mount Clemens, Michigan.