

U.S. ENVIRONMENTAL PROTECTION AGENCY
POLLUTION REPORT

I. HEADING

Date: December 19, 1997
Subject: Durako Paint, Detroit, Wayne County, Michigan
From: Dave Anderson, OSC, U.S. EPA, RS1, Grosse Ile,
Michigan
To:

P. Nadeau Attn: K. Mould, USEPA, OSWER, Wash.D.C.. (VIA LAN)
R. Karl, Chief, ERD, Chicago, IL..... (VIA LAN)
B. Messenger, Chief, ESS, Chicago, IL..... (VIA LAN)
M. Bensing, ESS, Chicago, IL..... (VIA LAN)
J. El-Zein, Chief, RS1, Grosse Ile, MI..... (VIA LAN)
B. Beauchamp, ORC, Chicago, IL..... (VIA LAN)
T. Lesser, OPA, Chicago, IL..... (VIA LAN)
C. Allen, OPA, Chicago, IL..... (VIA LAN)
R. Spaulding, MDEQ, Livonia, MI..... (E-MAIL)
W. Williams, Dept of Env, Detroit, MI.. (FAX: 313-224-1547)
Duty Officer, NRC, Washington D.C..... (E-MAIL)
D. Henne, Department of Interior..... (E-MAIL)
Lt. J. Flynn, USCG AST, Fort Dix, NJ..... (E-MAIL)

POLREP No.: POLREP 8

II. BACKGROUND

Site No.:	B510
Response Authority:	CERCLA
CERCLIS No.:	MID 005 326 673
NPL Status:	No
Start Date:	October 14, 1997
Demobilization Date:	N/A
Completion Date:	N/A

III. SITE INFORMATION

A. Incident Category Time Critical Removal Action at an
inactive paint production facility.

B. Site Description and Location

1. Site location

The Durako Paint site, a former paint manufacturing facility, is located at 6315 East 7 Mile Road, Detroit, Wayne County, Michigan (42°26'1.7" North, 83°2'19.8" West). The site consists of two properties. The first property, located at 6315 East 7 Mile Road, is approximately 21,000 square feet in area (210 feet by 100 feet).

The second property, located approximately 250 feet north of the building property, is situated on the east side of Filer Street. Both parcels of the site are located in a mixed industrial/residential area of Detroit.

Please refer to the initial POLREP for more detailed information.

IV. RESPONSE INFORMATION

A. Situation

1. Current situation

A total of 1,805 waste drums have been staged and sampled. Waste drums are being transported for disposal. Removal of product lines associated with above ground storage tanks (ASTs) continues. Packing of small containers into 1yd³ fiber boxes for disposal has begun. Paint pigment and dry bulk/bagged materials are being placed into haz rollofs for disposal.

2 Removal activities to date

On 12-15-97, crew continues overpacking and loading drums for disposal. Crew continues removing product lines from tank room. One load of flammable drums was shipped for disposal.

On 12-16-97, crew continues removing product lines from the tank room. Crew begins loading small containers into 1yd³ fiber boxes for disposal. Crew begins loading paint pigment and dry bulk/bagged materials into haz rolloff for disposal. One load each of non-flammable drums and flammable drums were shipped off site.

On 12-17-97, crew continues loading paint pigment into dry bulk/bagged materials into haz rolloff boxes for disposal.

Crew continues loading overpacked drums for disposal. Crew loads non-haz debris from yard into rolloff for disposal. Crew begins cutting up empty poly containers for disposal. Two loads of non-flammable drums were shipped for disposal.

On 12-18-97, crew continues loading paint pigment and dry bulk/bagged materials into haz rolloff for disposal. Crew continues removing product lines from the tank room. Crew continues cutting up empty poly pigment containers for disposal. Crew continues loading non-haz debris into rolloff for disposal. One non-haz and one haz rolloff shipped for disposal.

On 12-19-97, crew continues removing product lines from the tank room. Crew continues cutting up poly containers for disposal. Crew cleans site and puts away equipment in preparation for demobe.

B. Planned Removal Activities and Next Steps

1. Begin preparation for removal and disposal (scrapping) of above ground storage tanks and miscellaneous process equipment.
2. Conduct disposal of all miscellaneous small containers (1 - 5 gallons).
3. Site personnel will demobe for two weeks over the holiday.

C. Key Issues

None.

V. COST INFORMATION

Costs as of 12-18-97.

	<u>Budgeted</u>	<u>Spent</u>	<u>Remaining</u>
U.S. EPA			
DIRECT	\$ 47,520	\$ 13,242	\$ 34,278
INDIRECT	\$ 93,600	\$ 28,691	\$ 64,909
START	\$ 160,000	\$ 32,016	\$ 127,984
ERCS	\$ 900,000	\$ 650,215	\$ 249,785
USCG	\$ 60,000	\$ 25,970	\$ 34,030

\$1,261,120

\$ 750,134

\$ 510,986

Percent of project funds remaining = 40.5%

NOTE: The above accounting of expenditures is an estimate based on figures known to the OSC at the time this report was written. The OSC does not necessarily receive specific figures on final payments made to any contractor(s). Other financial data, which the OSC must rely upon, may not be entirely up-to-date. The cost accounting provided in this report does not necessarily represent an exact monetary figure which the government may include in any claim for cost recovery.

VI. DISPOSITION OF WASTES

To date, 300 cubic yards (10 rolloff boxes) of nonhazardous debris have been shipped to the Arbor Hills Landfill in Northville, Michigan for disposal.

To date, 75 cubic yards (4 rolloff boxes) of hazardous debris has been shipped to the City Environmental facility in Detroit, Michigan for disposal.

To date, 25 truck loads (1426 55-gallon drums) of flammable overpacked drums have been shipped to the Petro-Chem Processing facility in Detroit, Michigan for disposal.

To date, 6 truck loads (320 55-gallon drums) of non-flammable overpacked drums have been shipped to the City Environmental facility in Detroit, Michigan for disposal.

To date, 40 drums of usable product labeled, "Silver Met," have been picked up by Dupont (the manufacturer) and transported to the Dupont facility in Mount Clemens, Michigan.