

POLREP 10

EPA Region 5 Records Ctr.



272525

To: T. Johnson, HQ
T. Brannigan, ORC
U.S. EPA Office of Public Affairs
R. Karl, EERB
F. Rollins, ERS III
G. Dunn, IEPA
From: Ken Theisen, Region V OSC
Site: A-A Waste Oil, Rock Island, Illinois (ID# RT)
Contract #: 68-S2-5001
Delivery Order #: 5001-05-342
Date: June 2, 1994
Site Location: Latitude 41°26'34.3", Longitude 90°35'37.7"

POLREP #: 10

Weather: Sunny, temperatures in the lower 80s. Showers occurred on 5/24/94 evening.

Background:

See Initial POLREP dated January 14, 1994.

Current Activities:

On 5/24/94, the remaining 119 cubic yards of contaminated soil was shipped via Ratliffe Bros. and Co. to the BFI landfill in Milan, Illinois as special waste.

On 5/25-26/94, all solidified tank sludge was shipped via Sproule Construction Co. and Ratliffe Bros. and Co. to the BFI landfill in Milan, Illinois as special waste. A total of 57 loads were delivered to the landfill.

On-site water treatment continued on 5/24/94. A total of 4,490 gallons of water was treated during this time bringing the total volume to 102,530 gallons.

Tanks T16 and T12 were both taken down and cut up for scrap using shears. All scrap was then shipped off site on 5/24/94. Ratliffe Bros. and Co. was used to ship the scrap metal because the scrap dealer, E & J Metals, was unable to provide a truck to haul scrap. Ratliffe was utilized to keep the project on schedule. A total of approximately 180 tons of steel was scrapped.

By w/e 5/27/94, all equipment was decontaminated and demobilized from site. TAT and the ERCS clerk demobilized from site on 5/26/94 while the remaining ERCS crew and U.S. EPA demobilized on 5/27/94.

Future Activities:

- Hydrogeologic study of tank farm area for subsurface contamination.

Personnel:

ERCS 8
TAT 1
EPA 1

Costs: (as of May 25, 1994)

	Project Ceiling	Current Cost	Funds Remaining
ERCS	495,000	461,881	33,119
TAT	45,000	44,394	606
EPA	62,000	41,907	20,093
TOTAL	602,000	548,182	53,818