

## POLREP 8

To: T. Johnson, HQ  
T. Brannigan, ORC  
U.S. EPA Office of Public Affairs  
R. Karl, EERB  
F. Rollins, ERS III  
G. Dunn, IEPA  
From: Ken Theisen, Region V OSC  
Site: A-A Waste Oil, Rock Island, Illinois (ID# RT)  
Contract #: 68-S2-5001  
Delivery Order #: 5001-05-342  
Date: May 16, 1994  
Site Location: Latitude 41°26'34.3", Longitude 90°35'37.7"

POLREP #: 8

Weather: Temperature in the mid 60s to high 70s, rain during Saturday, 5/14/94.

## Background:

See Initial POLREP dated January 14, 1994.

EPA Region 5 Records Ctr.



272527

## Current Activities:

An additional 8 loads of non-regulated waste oil from a combination of T16 and T12 was shipped via Fort Transfer to Clark Processing, Inc., Dayton, Ohio during the week. Two loads of PCB contaminated waste oil was shipped on 5/9 and 5/11 to Aptus, Lakeville, Minnesota via Triad for incineration. All PCB oil has now been shipped off site. The PCB tank sludge is tentatively scheduled to be shipped late this week. Three loads of special waste soil were shipped to BFI landfill in Milan, Illinois.

On-site water treatment continued during the week. A total of 55,070 gallons of water was treated during the week bringing the total volume to 67,970 gallons. Wastewater operations foreman was demobilized from site on Sunday 5/15/94.

## Future Activities:

Disposal of PCB-contaminated sludge and paint solids.

Continue disposal of oil to fuels blender/recycler.

Continue treatment of solidified tank sludge and arrange for appropriate disposal.

Dismantle two largest tanks for scrap using shears.

Continue treatment with the U.S. EPA mobile water treatment system of on-site wastewater decanted from tanks.

Removal of any petroleum contaminated soil for disposal.

Level and grade site.

Personnel:

ERCS 7

TAT 1

EPA 1

Costs: (as of May 13, 1994)

			Project Ceiling	Current Cost	Funds Remaining	ERCS	
330,642	134,358	TAT	75,000	37,506	EPA	62,000	465,000
TOTAL	602,000	401,965	200,035	37,494		33,817	28,183

