

## POLREP 7

To: T. Johnson, HQ  
T. Brannigan, ORC  
U.S. EPA Office of Public Affairs  
R. Karl, EERB  
F. Rollins, ERS III  
G. Dunn, IEPA  
From: Ken Theisen, Region V OSC  
Site: ~~A-A Waste Oil, Rock Island, Illinois (ID# RT)~~  
Contract #: 68-S2-5001  
Delivery Order #: 5001-05-342  
Date: May 9, 1994  
Site Location: Latitude 41°26'34.3", Longitude 90°35'37.7"


POLREP #: 7

Weather: Temperature in the mid 50's to 60°F, rain  
during the beginning of the week.

Background:

See Initial POLREP dated January 14, 1994.

EPA Region 5 Records Ctr.



272528

## Current Activities:

On 5/2/94, an ERCS crew, consisting of 3 laborers, 1 operator, 2 foreman (1 foreman for crew and 1 foreman for water treatment), 1 clerk, and 1 response manager, TAT, and U.S. EPA mobilized to site. An additional 8 loads of non-regulated waste oil from T16 was shipped via Fort Transfer to Clark Processing, Inc., Dayton, Ohio during the week. One load of PCB contaminated waste oil was shipped on 5/5/94 to Aptus, Coffeyville, Kansas via Triad for incineration. A composite sample of the PCB contaminated paint solids wastestream was sent to Aptus on 5/5/94 for disposal acceptance. Analytical showed that the contaminated soil wastestream is a special waste; while treatment continued on the tank sludge wastestream.

On-site water treatment began on 5/3/94. After the initial trial run, it was determined from analytical that pre-treatment would be needed to remove emulsified oil & grease. As a result of discharging into a small landlocked lake, it is critical that water quality and discharge standards are met. During the week, pre-treatment processes were put in place and on 5/6/94 full treatment was begun. Analytical results from the second trial run showed that all state water standards have been met.

## Future Activities:

Continue disposal of PCB-contaminated oil and sludge.

Continue disposal of oil to fuels blender.

Determine status of solidified tank sludge and arrange for appropriate disposal.

Dismantle two largest tanks using shears for scrap.

Treat on-site water decanted from tanks with the U.S. EPA mobile water treatment system.

Arrange for disposal of PCB contaminated paint solids and tank sludge.

Removal of any petroleum contaminated soil for disposal and level and grade site.

Personnel:

ERCS 8  
TAT 1  
EPA 1

Costs: (as of May 8, 1994)

			Project Ceiling	Current Cost	Funds Remaining	ERCS	465,000
251,193	213,807	TAT	75,000	32,919	42,081	EPA	62,000
TOTAL	602,000	313,498	288,502			29,386	32,614

