I.3

To:

i

T. Johnson, HQ T. Brannigan, ORC

U.S. EPA Office of Public Affairs

R. Karl, EERB F. Rollins, ERS III

G. Dunn, IEPA

From:

\_Ken\_Theisen, Region V OSC

Site:

A-A Waste Oil, Rock Island, Illinois (ID# RT)

Contract #:

68-S2-5001 5001-05-342

Delivery Order #: Date:

April 11, 1994

Site Location:

Latitude 41°26'34.3", Longitude 90°35'37.7"

POLREP #:

(3=5)

Weather:

Temp. ~45°F, Cloudy with occaisional showers

Background:

See Initial POLREP dated January 14, 1994.

EPA Region 5 Records Ctr.

## **Current Activities:**

Mobilize U.S. EPA, TAT and ERCS crew to site. ERCS crew consists of a response manager, a clerk, a foreman, an operator, and 4 laborers.

## Future Activities:

Segregate drums into wastestreams

Dispose of flammabe solid drum wastestream

Collect phase samples from tanks

Bulk liquids in tanks for disposal

Dispose of PCB-contaminated oil

Disposal of all on-site wastes.

## Personnel:

ERCS 8

TAT 1

EPA 1

U.S.EPA/A-A Waste Oil Site

Tue Apr 12 1994 12:02 pm Page 2 of 2

465,000

54,118

Costs: (as of March 18, 1994)

Project Ceiling Current Cost 75,000 11,911 63,089 Funds Remaining **ERCS** 49,341 7,882 TAT EPA 62,000 415,659

TOTAL 602,000 532,866 69,134

9/

91