

**POLREP 2**

EPA Region 5 Records Ctr.



272744

**To:** T. Johnson, HQ  
T. Brannigan, ORC  
U.S. EPA Office of Public Affairs  
R. Karl, EERB  
F. Rollins, ERS III  
G. Dunn, IEPA

**From:** Ken Theisen, Region V OSC

**Site:** A-A Waste Oil, Rock Island, Illinois (ID# RT)

**Contract #:** 68-82-5001

**Delivery Order #:** 5001-05-342

**Date:** January 21, 1994

**Site Location:** Latitude 41°26'34.3", Longitude 90°35'37.7"

**POLREP #:** 2

**Weather:** Extremely cold, Temp. -5°F, Wind Chill -40°F

**Background:**

See Initial POLREP date January 14, 1994.

**Current Activities:**

Sampling and overpacking of all drums and small containers on-site completed on 1/16/94.

Preparation of site including spreading of gravel and installation of perimeter fence completed 1/16/94.

Sampling of all tanks on-site conducted over three day period of 1/16-18/94. All sampling completed as of 1/18/94.

Hazard categorization of drum, small container and tank samples conducted over two day period of 1/17-18/94.

Drum and small container samples were combined into two separate composite groups and sent for analysis for disposal parameters.

Each tank sample sent for analysis for PCBs and disposal parameters.

U.S. EPA, TAT and ERCS demobilized from site on 1/18/94 thus completing Phase I of the removal action.

**Future Activities:**

Disposal of on-site wastes.

**Personnel:**

ERCS 6  
TAT 2  
EPA 1

**Cost:** (as of January 21, 1994)

	Project Ceiling	Current Cost	Funds Remaining
ERCS	465,000	45,056	419,944
TAT	75,000	7,295	67,705
EPA	62,000	7,882	54,118
TOTAL	602,000	60,233	541,767