United States Environmental Protection Agency Region V POLLUTION REPORT



Date: Monday, July 16, 2007

From: Tom Cook, OSC

To: John Maritote, U.S. EPA ERB Mick Hans, U.S. EPA

David Chung, U.S. EPA Linda Nachowicz, U.S. EPA

Afif Marouf, U.S. EPA Bruce Everetts, IEPA

Mike Harris, U.S. EPA
Peter Felitti, U.S. EPA
Valerie Mullins, U.S. EPA

Subject: Peoples Gas Hough Place Station Site

2500 South Corbett Street, Chicago, IL

Latitude: 41.8469 Longitude: -87.6503

POLREP No.: 3 Site #: B5HH

Reporting Period:07/07/07 to 07/13/07D.O. #:Not ApplicableStart Date:6/18/2007Response Authority:CERCLAMob Date:6/18/2007Response Type:Time-Critical

Completion Date: NPL Status: Non NPL

CERCLIS ID #: ILN000510190 Incident Category: Removal Action RCRIS ID #: Contract # EP-S5-06-04

Site Description

The Hough Place Station Site (Site) is located at 2500 South Corbett Street, Chicago, Cook County, Illinois, in a mixed residential, commercial, and industrial area. The site is approximately 4.5 acres and is bordered to the north by the South Branch of the Chicago River, to the east by a paper storage and distribution facility, to the south by railroad property, and to the west by vacant property. The vacant property to the west and the Site is currently owned by Crowley s Yacht Yard which previously operated a sailboat storage, sales, and repair facility at the Site.

The Site is a former manufactured gas plant (MGP) that operated as an MGP facility from approximately 1886 to 1934. The Site was built in 1985 by the Equitable Gas Light and Fuel Company and in 1892 began producing □Pintsch gas,□ a relatively high quality gas produced by an oil gas process, for the Pintsch Compressing Company. Production of Pintsch gas occurred until about the early 1920s. In 1897 Peoples Gas acquired the facility and dismantled the station in 1934. Portions of the property were subsequently leased to other companies who used the property for storage of building materials and the production of asphalt, concrete, and other paving materials until approximately 1950. In 1953, Chicago Title and Trust Company took possession of the property as trustee. From approximately

1953 and 1978, the J.M. Corbett Company operated an asphalt mixing plant on the property. In 1978, Crowley s Yacht Yard bought the property.

Several investigations have been conducted at the Site in recent years by Peoples Gas from 2000 to November 2006. These investigations included the excavation of test pits, the installation of shallow monitoring wells, the collection of soil borings, the collection of soil and groundwater samples, a geotechnical investigation, and borings into river sediments. Test pits revealed staining and odors, and black asphalt tar at 2 feet below ground surface (bgs). Benzene, toluene, ethylbenzene, and xylene (BTEX); polynuclear aromatic hydrocarbons (PAH); metals, and cyanide were detected in several surface and subsurface soil samples. BTEX, PAHs, and metals were also detected in groundwater samples collected at the Site. Soil borings indicated tar at levels below the water level in the filled-in boat slip. The river investigation revealed sheens, odors, tar coated/stained material, and traces of tar in some of the sediment borings.

Remediation activities by Peoples Gas began in November 2006 under the Illinois Environmental Protection Agency (IEPA) Site Remediation Program. The PRP contractor remediating the Site is Burns & McDonnell Engineering Company, Inc. (BMcD) along with their subcontractors.

Remediation consists of excavation and disposal of contaminated soils. Excavation depths range from approximately 3 feet to 24 feet bgs. Other site activities by the potentially responsible party (PRP) include daily air monitoring, continuous 24-hour perimeter air monitoring and sampling, confirmation soil sampling, and water disposal.

Prior to the U.S. EPA oversight at the Site, BMcD completed excavation of impacted material in excavation cells CF01 to CF58 (see BMcD map of excavation areas under □documents□ on the OSC website). An Administrative Order on Consent was signed by Peoples Gas in early June 2007 prompting the U.S. Environmental Protection Agency (U.S. EPA) to begin PRP oversight activities at the Site.

On June 12, 2007, a kick-off meeting was held at the 22nd Street Site between U.S. EPA, START, Peoples Gas, and BMcD, to discuss future oversight activities, documents required, and logistics for transmitting data and documents. The meeting addressed three MGP sites that U.S. EPA would be overseeing that are located within one mile of each other: 22nd Street Station, Hough Place, and Pitney Court. Note that one START member is to cover oversight of these three sites and will rotate to a different site each day. Both Hough Place and Pitney Court remediations are expected to be completed by end of 2007 while the 22nd Street Station Site remediation is expected to be completed by the end of 2008.

On June 18, 2007, U.S. EPA began PRP oversight activites at the three Peoples Gas MGP sites: Hough Place Station, Pitney Court, and 22nd Street Station. The U.S. EPA Superfund Technical and Response Team (START) contractor is performing PRP oversight during the removal activities at the sites. As part of the removal activities, START collects confirmation samples of soil to confirm that the PRP cleanup objectives are being met. Site contaminants of concern are:

 □ BTEX; □ PAHs; □ Synthetic precipitation leaching procedure (SPLP) lead, chromium, and selenium. 						
Cleanup objectives are for the Hough Place Station Site are IEPA TACO Tier I residential standards for soil ingestion and inhalation.						
Current Activities During the reporting period, the PRP performed excavations in excavation cells CF63, CF64 and CF 65 and conducted confirmation sampling of CF63 and CF64 (see BMcD map of excavation areas under □documents□ on the OSC website).						
A summary of the activities performed during the reporting period by BMcD are as follows:						
 □ Transported 209 loads to CID Landfill in Calumet City, Illinois; all truck tires decontaminated prior to leaving site □ Performed perimeter air sampling and air monitoring on a continuous basis (24-hour air samples and air monitoring is conducted around the perimeter) □ Performed health and safety air monitoring during site activities □ Performed street sweeping activities in front of the Site and along Senour Street □ Performed daily de-watering activities in excavation areas and stored the water in frac tanks until transported to disposal facility □ Performed dust suppression activities on-site and streets surrounding site with use of a water truck □ Transported approximately 102,200 gallons of water from excavation areas to Ortek and CID for disposal □ Collected confirmation soil samples from excavation cells CF63 and CF64 □ Backfilled completed excavation cells 						
START personnel collected confirmation soil sample from excavation cells CF63 and CF64 along with BMcD. The samples were analyzed for BTEX and PAHs. All results for CF63 were below the PRP cleanup levels as stated in their Remedial Action Plan (RAP). Results have not yet been received for CF64.						
BMcD is in the process of finalizing a discharge permit with the Metropolitan Water Reclamation District of Greater Chicago (MWRD) for the purpose of discharging treated water to the MWRD sanitary sewer. BMcD has recently set up a water treatment area on site that includes an oil/water separator, two bag filters, and two carbon filters. Once this permit is finalized, BMcD will begin treating on-site water and discharging to sanitary sewer.						
Planned Removal Actions						
Planned removal actions at the Hough Place Station Site are as follows: ☐ Excavate soil per the RAP ☐ Transport excavated soil to CID Landfill for disposal ☐ De-water excavation areas						

	Transport water from excavation areas to disposal facility
	Backfill completed excavation areas
Nex	t Steps
The	next steps to be carried out by the PRP are as follows:
\supset	Complete excavation of cell CF65; including disposal of soil
	Begin excavation of cell CF66
	Continue to de-water excavation areas as required
	Transport water from excavation areas to disposal facility
\supset	Continue dust suppression activities with water truck
	Continue 24-hour perimeter air monitoring and sampling
	Continue air monitoring in work zones
	Continue street sweeping activities
-	Continue to decontaminate trucks prior to trucks leaving site
	Collect confirmation samples of cell CF65, when completed
	Backfill completed excavation cells with clean fill when confirmation results are
rece	eived
	Finalize permit with MWRD so that on-site water treatment can begin

Key Issues

None.

Estimated Costs *

	Budgeted	Total To Date	Remaining	% Remaining
Extramural Costs				
RST/START	\$50,000.00	\$13,055.82	\$36,944.18	73.89%
Intramural Costs				
Total Site Costs	\$50,000.00	\$13,055.82	\$36,944.18	73.89%

^{*} The above accounting of expenditures is an estimate based on figures known to the OSC at the time this report was written. The OSC does not necessarily receive specific figures on final payments made to any contractor(s). Other financial data which the OSC must rely upon may not be entirely up-to-date. The cost accounting provided in this report does not necessarily represent an exact monetary figure which the government may include in any claim for cost recovery.