U.S. ENVIRONMENTAL PROTECTION AGENCY FINAL POLLUTION REPORT

EPA Region 5 Records Ctr.

I.3 6/12/98

I. HEADING

Date:

June 17, 1998

Subject:

Custom Blended Oil Site

From:

Cindy Nolan, On-Scene Coordinator, U.S. EPA Region 5 Circup House.

To:	K. Mould, U.S. EPA, OSWER, Washington D.C	703-603-9116
	R. Karl, Chief, U.S. EPA, ERB, Chicago, IL	312-353-9176
	D. Bruce, Chief, U.S. EPA, ERB, Chicago, IL	312-353-9176
	B. Messenger, Chief, U.S. EPA, ESS, Chicago, IL	312-353-9176
	G. Narsete, U.S. EPA, Public Affairs, Chicago, IL	312-353-9176
	D. Regel, U.S. EPA, Enforcement Spec., Chicago, IL	312-353 9176
	T. Krueger, U.S. EPA, ORC Region 5, Chicago, IL	312-886-0747
	B. Everettes, IEPA, Springfield, IL	217-782-3258
	T. Prescott, IEPA, Springfield, IL	217-782-3258
	U.S. Coast Guard, District 9	630-986-2120
	U.S. FWS, Illinois	309-793-5804

POLREP: No. 13/Final - Fund Lead Removal (5/16/98 through 6/17/98)

II. BACKGROUND

Site ID No.:

That if

B506

Delivery Order No.:

5001-05-697

CERCLIS ID No.: State Notification:

ILD069503944 IEPA Notified Start Date: Completion Date: 1/7/98

Status of Action Memorandum:

Signed (10/2/97)

6/19/98 Est.

III. SITE DESCRIPTION

For detailed site description, see POLREP #1.

IV. RESPONSE INFORMATION

During this reporting period, the following removal activities were conducted:

- Waste water shipping was completed. A total of approximately 227,124 gallons of waste water were transported off-site to an EPA-approved facility.
- All of the approximately 169,332 gallons of waste oil has been transported off-site to an EPAapproved disposal facility for disposal.
- All of the approximately 15,836 gallons of solvent waste has been transported to an EPA-approved facility for disposal.
- Approximately 10,079 tons of solidified sludge and contaminated soil was shipped off-site to an EPA-approved disposal facility.
- Contaminated soil excavation was completed. An average of approximately 2 feet of soil were excavated throughout the eastern half of site, depending on the amount of contamination visible.
- Confirmation samples were collected from remaining soils. Results indicate contaminated soil was adequately removed and clean-up goals have been met.
- Backfill was delivered to site and used to cover the remaining soil and level the ground.

- An approximately 250 gallon sludge-containing tank was removed from beneath the warehouse floor. This material along with the surrounding contaminated soil was placed in the soil pile.
- Non-hazardous debris has been disposed of and scrap metal was recycled.
- The START contractor completed sampling, air monitoring, and site documentation activities.

V. NEXT STEPS

Demobilization

VI. ISSUES

*1110

Site will be locked upon departure. Keys will be given to the PRP's attorney.

VII. ESTIMATED COSTS (THROUGH JUNE 15, 1998)

	<u>Used</u>	Remaining	% Remaining
ERCS	\$766,326	\$200,359	21%
START	\$ 36,600	\$ 22,160	38%
EPA	\$ 38,280	\$ 0	0%