

U.S. ENVIRONMENTAL PROTECTION AGENCY
POLLUTION REPORT

EPA Region 5 Records Ctr.



278965

I. HEADING

Date: May 15, 1998

Subject: Custom Blended Oil Site

From: Cindy Nolan, On-Scene Coordinator, U.S. EPA Region 5 *Cindy Nolan*

To: K. Mould, U.S. EPA, OSWER, Washington D.C. 703-603-9116
R. Karl, Chief, U.S. EPA, ERB, Chicago, IL 312-353-9176
D. Bruce, Chief, U.S. EPA, ERB, Chicago, IL 312-353-9176
B. Messenger, Chief, U.S. EPA, ESS, Chicago, IL 312-353-9176
G. Narsete, U.S. EPA, Public Affairs, Chicago, IL 312-353-9176
D. Regel, U.S. EPA, Enforcement Spec., Chicago, IL 312-353 9176
T. Krueger, U.S. EPA, ORC Region 5, Chicago, IL 312-886-0747
B. Everettes, IEPA, Springfield, IL 217-782-3258
T. Prescott, IEPA, Springfield, IL 217-782-3258
U.S. Coast Guard, District 9 630-986-2120
U.S. FWS, Illinois 309-793-5804

POLREP: No. 12 - Fund Lead Removal (5/11/98 through 5/15/98)

II. BACKGROUND

Site ID No.:	B506	Delivery Order No.:	5001-05-697
CERCLIS ID No.:	ILD069503944	Start Date:	1/7/98
State Notification:	IEPA Notified	Completion Date:	5/15/98 Est.
Status of Action Memorandum:	Signed (10/2/97)		

III. SITE DESCRIPTION

For detailed site description, see POLREP #1.

IV. RESPONSE INFORMATION

During this reporting period, the following removal activities were conducted:

- Waste water shipping continued. To date, approximately 216,000 gallons of waste water have been transported off-site to an EPA-approved facility.
- All of the approximately 169,332 gallons of waste oil have been transported off-site to an EPA-approved disposal facility for disposal.
- All of the approximately 15,836 gallons of solvent waste has been transported to an EPA-approved facility for disposal.
- Solidified sludge and contaminated soil began to be shipped off-site to an EPA-approved disposal facility. To date approximately 880 tons have been transported.
- All sludge has been solidified with flyash.
- Contaminated soil excavation was initiated and samples were collected to confirm that clean-up goals were met.
- Backfill began to be delivered to site and is being stockpiled until results are obtained.

- The Illinois Environmental Protection Agency visited site to coordinate a site completion strategy.
- Non-hazardous debris is being disposed of and scrap metal is being recycled.
- The START contractor continued sampling, air monitoring, and site documentation activities.

V. NEXT STEPS

Continue transportation/disposal of waste water

Continue excavation of contaminated soil

Continue transportation/disposal of solidified sludge and contaminated soil

VI. ISSUES

Crew was demobilized from 4/29 through 5/10.

VII. ESTIMATED COSTS (THROUGH MAY 14, 1998)

	<u>Used</u>	<u>Remaining</u>	<u>% Remaining</u>
ERCS	\$513,000	\$153,685	23 %
START	\$ 31,625	\$ 27,135	46 %
EPA	\$ 32,880	\$ 2,670	08 %