

U.S. ENVIRONMENTAL PROTECTION AGENCY  
POLLUTION REPORT

EPA Region 5 Records Ctr.



278969

I. HEADING

Date: April 2, 1998

Subject: Custom Blended Oil Site

From: Cindy Nolan, On-Scene Coordinator, U.S. EPA Region 5 *Cindy Nolan*

*I-3  
4/2/98*

To: K. Mould, U.S. EPA, OSWER, Washington D.C. . . . . 703-603-9116  
R. Karl, Chief, U.S. EPA, ERB, Chicago, IL . . . . . 312-353-9176  
D. Bruce, Chief, U.S. EPA, ERB, Chicago, IL . . . . . 312-353-9176  
B. Messenger, Chief, U.S. EPA, ESS, Chicago, IL . . . . . 312-353-9176  
G. Narsete, U.S. EPA, Public Affairs, Chicago, IL . . . . . 312-353-9176  
D. Regel, U.S. EPA, Enforcement Spec., Chicago, IL . . . . . 312-353 9176  
T. Krueger, U.S. EPA, ORC Region 5, Chicago, IL . . . . . 312-886-0747  
B. Everettes, IEPA, Springfield, IL . . . . . 217-782-3258  
T. Prescott, IEPA, Springfield, IL . . . . . 217-782-3258  
U.S. Coast Guard, District 9 . . . . . 630-986-2120  
U.S. FWS, Illinois . . . . . 309-793-5804

POLREP: No. 8 - Fund Lead Removal (3/30/98 through 4/1/98)

II. BACKGROUND

Site ID No.:	B506	Delivery Order No.:	5001-05-697
CERCLIS ID No.:	ILD069503944	Start Date:	1/7/98
State Notification:	IEPA Notified	Completion Date:	5/15/98 Est.
Status of Action Memorandum:	Signed (10/2/97)		

III. SITE DESCRIPTION

For detailed site description, see POLREP #1.

IV. RESPONSE INFORMATION

During this reporting period, the following removal activities were conducted:

- To date, approximately 153,932 gallons of waste oil have been transported off-site to an EPA-approved disposal facility for disposal.
- Waste water pumping, transporting, and off-site disposal operations continued. To date, approximately 175,314 gallons of waste water have been transported off-site to an EPA-approved facility.
- All of the approximately 15,836 gallons of solvent waste on site has been pumped from drums and tankers and transported to an EPA-approved facility for disposal.
- All obtainable piping throughout the site has been dismantled. In addition, insulation from the tanks is being removed.
- Non-hazardous debris is being disposed of and scrap metal is being recycled.
- The START contractor continued air monitoring and site documentation activities.

## V. NEXT STEPS

Continue transportation/disposal of waste oil  
Continue transportation/disposal of waste water  
Continue removing insulation from tanks  
Continue decontaminating tanks  
Mobilize shears and begin cutting of decontaminated tanks

## VI. ISSUES

The crew will be demobilized from 4/2 through 4/5.

## VII. ESTIMATED COSTS (THROUGH APRIL 1, 1998)

	<u>Used</u>	<u>Remaining</u>	<u>% Remaining</u>
ERCS	\$326,000	\$140,685	30%
START	\$ 25,150	\$ 33,610	57%
EPA	\$ 23,670	\$ 11,880	33%