



281836

I.3
4/16/99U.S. ENVIRONMENTAL PROTECTION AGENCY
POLLUTION REPORT

I. HEADING

Date: April 19, 1999
Subject: Michigan Chrome and Chemical Removal Site, Detroit, Wayne
County, Michigan
From: P.C. Lall, OSC, U.S. EPA, RSl, Grosse Ile, MI
To:

K. Mould, USEPA, OSWER, Washington, D.C. (LAN_MAIL)
W. Carney, Acting Chief, EERB, Chicago, IL (LAN_MAIL)
J. El-Zein, Chief RSl, Grosse Ile, MI (LAN_MAIL)
W. Messenger, Chief ESS, Chicago, IL (LAN_MAIL)
W. Ryczek, ESS, Chicago, IL (LAN_MAIL)
R. Smith, ORC, Chicago, IL (LAN_MAIL)
V. Narsete, EERB, Chicago, IL (LAN_MAIL)
L. Fabinski, ATSDR, Chicago, IL (LAN_MAIL)
G. Carpenter, MDEQ, Detroit, MI (E-mail)
B. Boyle, MDCH, Lansing, MI (E-mail)
S. Lile, City of Detroit, Detroit, MI (E-mail)
M. Chezick, DOI, Philadelphia, PA (E-mail)
Duty Officer, National Response Center, Washington, D.C. . . . (E-mail)

POLREP No.: 10

II. BACKGROUND

Site No.: B550
Delivery Order Numbers: 0011
Response Authority: CERCLA
Cerclis Number: MID005378161
NPL Status: No
MDEQ Notification: Yes
Latitude/Longitude: 42° 23' 50" North/83° 00' 5" West
Start Date: December 10, 1998
Completion Date: NA

III. SITE INFORMATION

A. Incident Category

CERCLA fund removal site.

B. Site Description

See POLREP #1.

IV. RESPONSE INFORMATION

A. Situation

1. Current situation

The Emergency and Rapid Response Services (ERRS) contractor Earthtech, Richmond, Virginia, will re-mobilize to site this week to complete removal activities. Seventy-six 55-gallon drums of waste, approximately

3000 gallons of liquid, and contaminated personal protective equipment (PPE) are awaiting disposal. START collected 27 samples from soils, drainage pits, and manholes for laboratory analyses, and is in the process of validating the analytical data.

2. Removal activities to date: March 30, 1999.

On March 30, 1999, START collected three soil, five solid, eight liquid/waste, and eleven sludge samples from various locations on site. The samples were sent to Brighton Analytical L.L.C. for analyses.

B. Planned Removal Activities

This week, ERRS contractor Earthtech will arrange for the transportation and disposal of the remaining waste on site, consisting of sludge and liquid from the waste water treatment system, vents 21 through 23 waste, and PPE.

C. Next Steps

Removal activities will recommence this week.

D. Key Issues

Potentially responsible party (PRP) has contracted Conestoga-Rover and Associates (CRA), Romulus, Michigan, to oversee the EPA's activities.

V. **COST INFORMATION**

Estimated EPA costs as of 3/10/99 = \$ 37,916.35
Estimated START costs as of 4/17/99 = \$ 52,700.50
Estimated ERRS costs as of 3/15/99 = \$244,043.95

VI. **DISPOSITION OF WASTES**

See table 1: Waste Documentation Summary