

**UNITED STATES ENVIRONMENTAL PROTECTION AGENCY
POLLUTION REPORT**

EPA Region 5 Records Ctr.



282972

I. HEADING**Date:** February 12, 1996**From:** Cindy Nolan, OSC, U.S. EPA, Region V, EERB, RS-II

To: E. Watkins, OSWER, Washington, D.C.
R. Karl, Branch Chief, EERB, Chicago, IL
D. Bruce, Chief RS-II, EERB, Chicago, IL
B. Messenger, Chief ESS, Chicago, IL
J. Cisneros, Chicago Coordinator, Chicago, IL
J. Kujawa, ORC, CM-29A, Chicago, IL
T. Lesser, OPA, Chicago, IL
F. Lebensorger, IEPA, Maywood, IL
B. Everetts, IEPA, Springfield, IL
R. Roache, Department of Environmental Control, Maywood, IL

Subject: Harvey GRQ, Harvey, Cook County, Illinois.**POLREP#:** Thirteen (13)**II. BACKGROUND****Site ID No.:** 0V**Delivery Order No:** 5001 05 655**Response Authority:** CERCLA (ERB)**CERCLA Incident Category:** Time-Critical Removal**CERCLIS ID #:** ILD001128024**NPL Status:** Non-NPL**Start Date:** September 21, 1995**III. RESPONSE INFORMATION****A. Initial Situation:**

See initial POLREP.

B. Actions Taken:

The following actions were accomplished during the period of February 5-9, 1996:

1. ERCS asbestos abatement subcontractor, Jet Vac, Inc. (JVI), continued to remove asbestos overhead piping insulation and asbestos-containing debris from the inside of the buildings.
2. On 2-5, JVI conducted cleanup activities in Buildings E and I.
3. On 2-6, two rolloff boxes (46 yd³) of asbestos-containing material (ACM) and loose debris were disposed of at Community Landfill, Morris, Illinois. JVI conducted cleanup activities in Buildings E and I.

4. On 2-7, two rolloff boxes (56 yd³) of ACM and loose debris were disposed of at Community Landfill. JVI conducted cleanup activities in Buildings E and I.
5. On 2-8, two rolloff boxes (56 yd³) of ACM and loose debris were disposed of at Community Landfill. JVI conducted cleanup removal activities in Buildings E and D.
6. On 2-9, one rolloff box (27 yd³) of ACM and loose debris was disposed of at Community Landfill. JVI conducted cleanup activities in Building D.
7. ERCS personnel air sampling was conducted. No elevated readings were found using PCM analysis

IV. NEXT STEPS

1. Remove and dispose of all asbestos lying on the ground and from overhead piping inside of the buildings.
2. Organize disposal of drum and vat contents.
3. Complete removing ACM in Buildings J and H and finish ground cleanup activities.

V. KEY ISSUES

1. All tire removal activities have been completed. A final total of 4,055 tires were transported for recycling. IEPA funded the disposal of the tires to BFI Tire Recycling.

VI. COSTS TO DATE as of 2/9/96

	AMOUNT BUDGETED	AMOUNT USED	AMOUNT REMAINING
US EPA	\$ 165,120	\$ 54,053	\$ 111,067
*TAT	\$ 28,000	\$ 24,321	\$ 3,679
START	\$ 25,000	\$ 9,204	\$ 15,796
ERCS	\$1,200,000	\$ 825,142	\$ 374,858
TOTAL	\$1,418,120	\$ 912,720	\$ 505,400

* = TAT contract officially ended on 1-14-96.

VII. DISPOSITION OF WASTES

Piping insulation removed to date	Loose ACM removed to date	Total ACM disposed to date
<u>Outside:</u> 4,648 LF	<u>Outside:</u> 821 yd ³	<u>Outside:</u> 1,094 yd ³
<u>Inside:</u> 24,856 LF 1,660 ft ² - TSI on tanks 1,673 ft ² - TSI on air ducts	<u>Inside:</u> 1,414 yd ³	<u>Inside:</u> 2,104 yd ³