

**UNITED STATES ENVIRONMENTAL PROTECTION AGENCY  
POLLUTION REPORT**

EPA Region 5 Records Ctr.



282975

**I. HEADING****Date:** January 15, 1996**From:** Cindy Nolan, OSC, U.S. EPA, Region V, EERB, RS-II

**To:** E. Watkins, OSWER, Washington, D.C.  
R. Karl, Branch Chief, EERB, Chicago, IL  
D. Bruce, Chief RS-II, EERB, Chicago, IL  
B. Messenger, Chief ESS, Chicago, IL  
J. Cisneros, Chicago Coordinator, Chicago, IL  
J. Kujawa, ORC, CM-29A, Chicago, IL  
T. Lesser, OPA, Chicago, IL  
F. Lebensorger, IEPA, Maywood, IL  
B. Everetts, IEPA, Springfield, IL  
R. Roache, Department of Environmental Control, Maywood, IL

**Subject:** Harvey GRQ, Harvey, Cook County, Illinois.**POLREP#:** Ten (10)**II. BACKGROUND****Site ID No.:** 0V**Delivery Order No:** 5001-05-655**Response Authority:** CERCLA (ERB)**CERCLA Incident Category:** Time-Critical Removal**CERCLIS ID #:** ILD001128024**NPL Status:** Non-NPL**Start Date:** September 21, 1995**III. RESPONSE INFORMATION****A. Initial Situation:**

See initial POLREP.

**B. Actions Taken:**

The following actions were accomplished during the period of January 11-12, 1996:

1. ERCS asbestos abatement subcontractor, Jet Vac, Inc. (JVI), continued to remove asbestos overhead piping insulation and asbestos-containing debris from the inside of the buildings.
2. On 1-11, approximately 214 ft<sup>2</sup> of thermal system insulation (TSI) on tanks was removed. Asbestos abatement activities in Buildings W and Z were completed.
3. On 1-12, one rolloff box (19 yd<sup>3</sup>) of asbestos-containing material (ACM) and loose debris was disposed of at Community Landfill, Morris, Illinois. Approximately 310 LF of asbestos pipe insulation was removed.
4. ERCS personnel air sampling was conducted. No elevated readings were found using PCM analysis.

**IV. NEXT STEPS**

1. Remove and dispose of all asbestos lying on the ground and from overhead piping inside of the buildings.
2. Sample contents of drums if necessary.
3. Dispose of laboratory chemicals on January 18.

**V. KEY ISSUES**

1. IEPA has agreed to remove approximately 1,800 tires located on site.

**VI. COSTS TO DATE as of 1/12/96**

	AMOUNT BUDGETED	AMOUNT USED	AMOUNT REMAINING
US EPA	\$ 163,120	\$ 41,479	\$ 123,641
TAT	\$ 80,000	\$ 20,432	\$ 59,568
ERCS	\$1,200,000	\$ 579,434	\$ 620,566
<b>TOTAL</b>	<b>\$1,443,120</b>	<b>\$ 641,345</b>	<b>\$ 803,775</b>

**VII. DISPOSITION OF WASTES**

Piping insulation removed to date	Loose ACM removed to date	Total ACM disposed to date
<u>Outside:</u> 4,648 LF	<u>Outside:</u> 821 yd <sup>3</sup>	<u>Outside:</u> 1,094 yd <sup>3</sup>
<u>Inside:</u> 9,046 LF 1,127 ft <sup>2</sup> - TSI on tanks 1,610 ft <sup>2</sup> - TSI on air ducts	<u>Inside:</u> 706 yd <sup>3</sup>	<u>Inside:</u> 993 yd <sup>3</sup>