

UNITED STATES ENVIRONMENT PROTECTION AGENCY REGION 5 EMERGENCY RESPONSE BRANCH POLLUTION REPORT

Date: January 14, 2000

From: Brad Stimple, On-Scene Coordinator

То:	K. Mould, USEPA, OERR, Washington D.C. R. Karl, USEPA, Chief ERB, Chicago, IL B. Kush, USEPA, ERB, Chief OPRS, Chicago, IL S. Jansen, USEPA, ERB, ESS, Chicago, IL R. Pallesen, USEPA, ORC, Chicago, IL. M. Hans/ G. Narsete, USEPA, OPA F. Thompson, USCG, NPFC D. Jansen/R. Johnson, Illinois EPA B. Everetts, Illinois EPA J. Stepping, Christian County Solid Waste District	karl.richard@epa.gov kush.bevely@epa.gov jensen.sally@epa.gov pallesen.reginald@epa.gov narsete.virginia@epa.gov fthompson@ballston.uscg.mil 217-786-6357 217-782-3258
	•• •	
	S. Bellinski, Mayor, Pana, IL	
	M. Henry, Senior Project Manager, Illinois DNR	
	National Response Center, USCG, Washington, D.C	

Subject: South Central Terminal, OPA Oil Spill Response Action,

Pana, Christian County, Illinois

Latitude: N 39° 22' 24.6" Longitude: W 89° 04' 57.2"

POLREP No.: 11 FPN: N99269;

Reporting Period: January 7 - 13, 2000 Response Authority: OPA

Start Date: August 25,1999 USEPA Site ID No.: Z5AX

Completion Date: Task Order No.: 41
NPL Status: Non-NPL

I. SITUATION:

all site

- 1. OPA removal activities continue on an as needed basis.
- 2. Weather: partially cloudy and warmer. Temperatures have ranged from the upper 30's °F in the morning to the middle 50's °F by the afternoon. Security service patrols the grounds during non-working hours.

II. ACTIONS TAKEN:

1. No OPA related tasks were completed during the reporting period. All work was performed under CERCLA authority. No OPA funds expended by the ERRS.

III. PLANS

- 1. Complete excavation of impacted hydrocarbon soil from around Tanks 34 and 310.
- 2. Excavate oil stained soil west of Tank 119 along haul road.
- 3. Excavate and stockpile all oil impacted areas remaining on-site which are not impacted with high levels of ammonia sulfate.
- 4. Transport all oil contaminated soil off-site for proper disposal.
- 5. Complete any other OPA related project tasks.

IV KEY ISSUES:

1. The ERRS Task Order Ceiling has been increased by \$30,000 to the full IAG funding limit of \$600,000.

V. COSTS:

- A. Case open.
- B. Costs as of 1/6/2000:

	Budgeted	Total to Date	Remaining
ERRS (1/12/99)	\$570,000 1	\$511,871	\$58,129
U.S. EPA	\$87,600	\$17,302	\$70,298
START	<u>\$60,000</u>	<u>\$12,712</u>	<u>\$47,288</u>
Total	\$717,600	\$541,885	\$175,715

VI. DISPOSITION OF WASTES:

- 1. To date, a total of 7,700 cubic yards of non-hazardous solidified oil sludge and soil has been shipped to Waste Management's Five Oaks landfill in Taylorville, IL.
- 2. Shipped 18,300 gallons of viscous oil to Liquid Waste Removal, Greenwood, IN, for fuels blending.

End

* ages