



297212

DATE: JULY 10, 1992
FROM: PETER GURIA, OSC REGION V, RS1, GROSSE ILE, MI
TO: D. DIETRICH/ATTN: T. JOHNSON, USEPA, OSWER, WASH.D.C.....(VIAFAX)
R. BOWDEN, CHIEF, EERB, CHICAGO, IL.....(VIAFAX)
R. POWERS, EERB, CHIEF RS-1, (MI-OH), GROSSE ILE, MI.....(VIAFAX)
M. McCUE/ATTN: P. SCHUTTE, OFF. PUB. AFF. CHICAGO, IL.....(VIAFAX)
T. KRUEGER-ATTN: T. BRANIGAN, ORC, CHICAGO, IL.....(VIAFAX)
L. BEASELY, EERB, ESS, CHICAGO, IL.....(VIAFAX)
P. OLILLA, MDNR ERD, P.O. BOX 30028, LANSING, MI 48909....(US MAIL)
M. VANDERLAAN, MDNR, 38980 SEVEN MILE RD, LIVONIA, MI 48152.(US MAIL)
P. DAMIANI, DEPUTY CHIEF FIRE OPER., DETROIT FIRE DEPT....(VIAFAX)
P. MAX, DETROIT DEPT. COMM. & IND. HYGIENE, CITY OF DET...(VIAFAX)

SUBJECT: ENTERPRISE OIL REMOVAL ACTION, DETROIT, MI
POLREP NO.: #3 SITE ID: PG D.O.: 7640-05-232
RESPONSE AUTHORITY: CERCLA NPL STATUS: NO
START DATE: 06/16/92
COMPLETION DATE:

1. SITUATION:

- A. WEATHER: CLOUDY BUT WARM, TEMPERATURE RANGING FROM UPPER 70'S TO LOW 80'S, RAIN ON WEDNESDAY AND FRIDAY, MODERATE WEST-NORTHWEST WINDS 5 - 10 MPH.
- B. IT CORP. CONTINUES CLEAN UP ACTIVITIES AT THIS FORMER WASTE OIL STORAGE AND TRANSFER FACILITY.

2. ACTIONS TAKEN:

- A. CREW REMOVED 1200 HRS ON 7/6 AFTER HOLIDAY WEEKEND. SECURITY SERVICE CONTINUES TO PROVIDE 24 HOUR GUARD SERVICE.
- B. GROUND CREW CONTINUES SHEARING TANKS, PIPE AND METAL DEBRIS FOR DECON/DISPOSAL. LOADED AND SHIPPED 9 - 60 CUBIC YARD CUSTOMER OWNED ROLLOFF BOXES OF NONHAZARDOUS SCRAP METAL FOR RECYCLING FROM 7/6 TO 7/9. SCRAP DEALER DEDICATING TRUCK TO CONTINUE DROPPING AND PULLING BOXES. CREW CONTINUES GRUBBING SITE FOR PROCESS PIPING FOR DECON AND REMOVAL.
- C. ALL CONTENTS FROM 250-GALLON FUEL OIL TANKS CONSOLIDATED IN DESIGNATED SLUDGE TANK ACCORDING TO HAZCAT ANALYSIS 7/7.
- D. IT PRESSURE WASHER HANDLE BROKEN 7/7, RENTAL PRESSURE WASHER USED UNTIL PART ARRIVED TO FIX BROKEN WASHER. PART ARRIVED 7/8. CREATED DELAY IN DECON OPERATIONS.
- E. COMPOSITE SAMPLE COLLECTED OF SLUDGE SPILLAGE FROM 3-3000 GALLON ELEVATED TANKS AND SHIPPED 7/8/92 TO GREAT LAKES LABORATORIES, BUFFALO GROVE, ILLINOIS, FOR PCB ANALYSIS.
- F. SLUDGE TRACKED THROUGH SUPPORT ZONE BY HEAVY EQUIPMENT. SITE ACTIVITIES WERE DELAYED UNTIL CROSS CONTAMINATION COULD BE IDENTIFIED AND REMOVED.

- G. 8 SOIL SAMPLES COLLECTED AT VARIOUS POINTS OFF-SITE FOR USE AS BACKGROUND SAMPLES. SAMPLES SHIPPED TO NATIONAL LABORATORIES, EVANSVILLE, INDIANA FOR COMPLETE ANALYSIS.
- H. SLUDGE TANK ACCIDENTLY PUNCTURED BY OPERATOR. ALL CONTENTS TRANSFERRED TO DECON WATER TANK UTILIZING VAC TRUCK 7/9.
- I. SLUDGE CONTENTS FROM 4 HORIZONTAL ASTs CONSOLIDATED INTO DECON WATER TANK UTILIZING VAC TRUCK 7/9. WATER TO BE DECANTED OFF ONCE NEW TEMPORARY STORAGE TANK IS IN PLACE.
- J. BERMED AREA CREATED ALONG SOUTHERN WALL OF DIKE TO STAGE TEMPORARY HOLDING TANKS FOR REMAINING TANKED FREE LIQUIDS AND DECON WATER.
- K. OFFICE OF PUBLIC AFFAIRS PERSONNEL ON-SITE 7/8-7/9. INFORMATION GATHERING OF LOCAL COMMUNITY FOR PREPARATION OF FACT SHEET AND PUBLIC MEETING IF NECESSARY.

3. PLANS:

- A. 40-TON CRANE TO MOBE 7/10 TO LIFT 4 ASTs FROM ELEVATED TANK FARM. 2 TANKS TO BE UTILIZED FOR TEMPORARY STORAGE OF TANKED FREE LIQUIDS AND DECON WATER. TANKS WILL ALSO BE USED DURING BIO-REMEDIATION ACTIVITIES.
- B. CONSOLIDATE REMAINING TANKED FREE LIQUIDS AND SLUDGES. CONTINUE DECON OF SCRAP METAL PRODUCED FROM SHEARING OPERATIONS. LOCAL SCRAP DEALER TO CONTINUE TO PROVIDE ROLLOFF BOXES FOR RECLAMATION.
- C. CONTINUE SHEARING ALL ASTs. SAMPLES WILL BE COLLECTED OF THE SLUDGE TANK FOR CHARACTERIZATION. ESTIMATE TANK REMOVAL BY END OF JULY.
- D. IT CINCINNATI OFFICE TO SEND FORMAL REQUEST FOR PROPOSAL TO PROSPECTIVE SUBCONTRACTOR FOR BIO-REMEDIATION 7/10.
- E. PREPARE EXTENT OF CONTAMINATION STUDY ONCE ALL TANKS ARE REMOVED TO DETERMINE IMPACTED AREAS OF SITE FOR BIO-REMEDIATION.

4. KEY ISSUES:

- A. HOT AND HUMID WEATHER, CREW IS MAINTAINING HYDRATION AND CONTINUE TO BE MONITORED FOR HEAT STRESS.
- B. UTILIZATION OF TWO SCRAP DEALERS NOT NECESSARY, SCRAP DEALER HAS DEDICATED BOXES FOR THE SITE AND IS DELIVERING AND PICKING UP AS NEEDED.

5. ESTIMATED COSTS: (AS OF 7/8/92 - 1900 -55):

	BUDGETED	TOTAL TO DATE	REMAINING
ERCS	\$1,200,000.00	*\$155,695.01	\$ 1,044,304.99
TAT	\$ 342,000.00	\$ 26,080.13	\$ 315,919.87
EPA	\$ 163,400.00	\$ 7,980.00	\$ 155,420.00
	<hr/>	<hr/>	<hr/>
TOTAL:	\$1,705,400.00	\$189,755.14	\$ 1,515,644.86

* THIS INCLUDES \$ 70,954.04 IN AWAIT BILLS.