

**United States Environmental Protection Agency  
Region V  
POLLUTION REPORT**

EPA Region 5 Records Ctr.



301596

**Date:** Wednesday, May 28, 2008

**From:** Tom Cook, OSC

**To:** John Maritote, U.S. EPA ERB  
David Chung, U.S. EPA  
Afif Marouf, U.S. EPA  
Mike Harris, U.S. EPA  
Peter Felitti, U.S. EPA

Mick Hans, U.S. EPA  
Linda Nachowicz, U.S. EPA  
Bruce Everetts, IEPA  
Rosauro Delrosario, U.S. EPA  
Valerie Mullins, U.S. EPA

**Subject:** Peoples Gas Hough Place Station Site  
2500 South Corbett Street, Chicago, IL  
Latitude: 41.8469  
Longitude: -87.6503

<b>POLREP No.:</b>	16	<b>Site #:</b>	B5HH
<b>Reporting Period:</b>	4/19/08 to 5/13/08	<b>D.O. #:</b>	Not Applicable
<b>Start Date:</b>	6/18/2007	<b>Response Authority:</b>	CERCLA
<b>Mob Date:</b>	6/18/2007	<b>Response Type:</b>	Time-Critical
<b>Completion Date:</b>		<b>NPL Status:</b>	Non NPL
<b>CERCLIS ID #:</b>	ILN000510190	<b>Incident Category:</b>	Removal Action
<b>RCRIS ID #:</b>		<b>Contract #</b>	EP-S5-06-04

**Site Description**

The Hough Place Station Site (Site) is located at 2500 South Corbett Street, Chicago, Cook County, Illinois, in a mixed residential, commercial, and industrial area. The site is approximately 4.5 acres and is bordered to the north by the South Branch of the Chicago River, to the east by a paper storage and distribution facility, to the south by railroad property, and to the west by vacant property. The vacant property to the west and the Site are currently owned by Crowley's Yacht Yard, which previously operated a sailboat storage, sales, and repair facility at the Site.

The Site is a former manufactured gas plant (MGP) that operated as an MGP facility from approximately 1886 to 1934. The Site was built in 1885 by the Equitable Gas Light and Fuel Company and in 1892 began producing □Pintsch gas, □ a relatively high quality gas produced by an oil gas process, for the Pintsch Compressing Company. Production of Pintsch gas occurred until about the early 1920s. In 1897 Peoples Gas acquired the facility and dismantled the station in 1934. Portions of the property were subsequently leased to other companies who used the property for storage of building materials and the production of asphalt, concrete, and other paving materials until approximately 1950. In 1953, Chicago Title and Trust Company took possession of the property as trustee. From approximately

1953 to 1978, the J.M. Corbett Company operated an asphalt mixing plant on the property. In 1978, Crowley's Yacht Yard bought the property.

From 2000 to November 2006, several investigations were conducted by Peoples Gas at the Site. These investigations included the excavation of test pits, the installation of shallow monitoring wells, the collection of soil borings, the collection of soil and groundwater samples, a geotechnical investigation, and borings into river sediments. Test pits revealed staining and odors, and black asphalt tar at 2 feet below ground surface (bgs). Benzene, toluene, ethylbenzene, and xylene (BTEX); polynuclear aromatic hydrocarbons (PAH); metals, and cyanide were detected in several surface and subsurface soil samples. BTEX, PAHs, and metals were also detected in groundwater samples collected at the Site. Soil borings indicated tar at levels below the water level in the filled-in boat slip. The river investigation revealed sheens, odors, tar coated/stained material, and traces of tar in some of the sediment borings.

Remediation activities by Peoples Gas began in November 2006 under the Illinois Environmental Protection Agency (IEPA) Site Remediation Program. Peoples Gas is the potentially responsible party (PRP) for the site. Peoples Gas contracted Burns & McDonnell Engineering Company, Inc. (BMCD) to remediate the Site, along with their subcontractors.

Remediation consists of excavation and disposal of contaminated soils. Excavation depths range from approximately 3 feet to 24 feet bgs. Other site activities conducted by the PRP include daily air monitoring, continuous 24-hour perimeter air monitoring and sampling, confirmation soil sampling, and water treatment, sampling, and discharge.

Prior to the U.S. EPA oversight at the Site, BMCD completed excavation of impacted material in excavation cells CF01 to CF58 (see BMCD map of excavation areas under "documents" on the OSC website). An Administrative Order on Consent was signed by Peoples Gas in early June 2007, prompting the U.S. Environmental Protection Agency (U.S. EPA) to begin PRP oversight activities at the Site.

On June 12, 2007, a kick-off meeting was held at the 22nd Street Site between U.S. EPA, START, Peoples Gas, and BMCD, to discuss future oversight activities, documents required, and logistics for transmitting data and documents. The meeting addressed three MGP sites that U.S. EPA would be overseeing, all located within one mile of each other: 22nd Street Station, Hough Place, and Pitney Court. Note that one START member covers oversight of these three sites, splitting time between each of the three sites. Both Hough Place and Pitney Court remediations are expected to be completed by the middle of 2008, while the 22nd Street Station Site remediation is expected to be completed by March 2009.

On June 18, 2007, U.S. EPA began PRP oversight activities at the three Peoples Gas MGP sites: Hough Place Station, Pitney Court, and 22nd Street Station. The U.S. EPA Superfund Technical and Response Team (START) contractor is performing PRP oversight during the removal activities at the sites.

As part of the removal activities, START collects or observes the collection of soil confirmation samples to confirm that the PRP cleanup objectives are being met. Site contaminants of concern are:

- ☐ BTEX;
- ☐ PAHs;
- ☐ Synthetic precipitation leaching procedure (SPLP) lead, chromium, and selenium.

Cleanup objectives for the Hough Place Station Site are as follows:

1. Remove all source material.
2. For the 0 to 3.5 foot depth interval, remove all soil that exceeds IEPA TACO Tier 1 residential standards for soil ingestion and install a 3 foot engineered barrier.
3. For the 0 to 10 foot depth interval, remove all soil that exceeds IEPA TACO Tier 1 residential standards for soil inhalation and where necessary, install a 10 foot engineered barrier to prevent exposure via inhalation.
4. Invoke a construction worker notice and the City of Chicago Ordinance prohibiting installation of potable wells on the Site to eliminate the construction worker and groundwater exposure pathways.

In August 2007, Metropolitan Water Reclamation District of Greater Chicago (MWRD) finalized the discharge permit that authorizes treatment and discharge of treated Site water to an onsite MWRD sanitary sewer. START collects or observes the collection of treatment water samples to confirm that the MWRD objectives are being met. Samples are being collected to identify the potential presence of the following site contaminants of concern:

- ☐ Target Compound List (TCL) VOC;
- ☐ PAH; and
- ☐ Target Analyte List (TAL) Metals.

Treated water objectives for the Site are established by MWRD in the discharge permit issued for the site.

#### **Current Activities**

During the reporting period, the PRP excavated cells 098, 102, 105, 106, 115, 116, 117, 118, 119, 120, and 122. The PRP conducted confirmation soil sampling of excavation cells 116, 102, 117, 115, 118, 119, 120 and 122.

The PRP subcontractor North Star continued installing the earth retention system (cofferdams). On May 7, 2008, representatives from USEPA and IEPA visited the site.

A summary of the remediation activities performed during the reporting period are as follows:

- ☐ Transported 530 loads to CID Landfill in Calumet City, Illinois; trucks decontaminated prior to leaving site.
- ☐ Performed perimeter air sampling and air monitoring on a continuous basis (24-hour air

samples and air monitoring is conducted around the perimeter). On April 21, 23-24, 29-30 and May 9 and 13, 2008, elevated dust in air levels were detected: dust control measures were taken or the re-sample was below action levels. On May 5, 2008, elevated benzene in air levels were detected: benzene control measures were taken.

- ☐ Performed health and safety air monitoring during site activities.
- ☐ Performed street sweeping activities in front of the Site and along Senour Street, weather permitting.
- ☐ Performed daily de-watering activities in excavation areas. Performed water treatment and discharged 1,089,460 gallons of treated water to the MWRD system.
- ☐ Transported 10 loads of impacted water to the Ortek facility in McCook, Illinois
- ☐ Collected confirmation soil samples and monthly MWRD discharge water samples
- ☐ Backfilled completed excavation cells.

On April 16, 2008, BMcD collected one soil sample each from the floor and west wall of excavation cell 115, at the northwest corner of the site. The samples were analyzed for BTEX and PAHs. Detected PAH levels for both the floor sample (depth 12 ft bgs) and the west wall sample (depth 3.5 - 12 ft bgs) exceeded the TACO SROs. The west wall was re-sampled on April 28, 2008, and the sample results met the PRP remediation objectives. With the use of an engineered barrier, the sample results for the floor area meet the PRP objectives as stated in the RAP.

On April 21, 2008, BMcD collected on soil sample from the floor of excavation cell 116, along the north boundary of the site. The sample was analyzed for BTEX and PAH. The sample results met the PRP objectives as stated in the RAP.

The Centerpoint-owned portion of the slip is being remediated under an agreement between the PRP and Centerpoint. Only the Crowley-owned portion (west half) of the slip is covered by the AOC. The 0-3.5 ft bgs horizon of the east wall of Hough Slip is not being sampled because the PRP investigations indicate that no MGP-related contamination is expected in the fill material that comprises the surface of the slip. The samples are being analyzed for BTEX and PAHs.

On April 22, 2008, BMcD collected one soil sample each from the floor and west wall of excavation cell 102, in the Crowley portion of Hough Slip. The samples were analyzed for BTEX and PAHs. Detected BTEX and PAH levels for the floor sample (depth 18 ft bgs) exceeded the TACO SROs. The west wall sample met the PRP remediation objectives. With the use of an engineered barrier, the sample results for the floor sample meet the PRP objectives as stated in the RAP.

On April 23, 2008, BMcD collected one soil sample from the floor of cell 117, along the north boundary of the site. The sample was analyzed for BTEX and PAH. The sample results met the PRP objectives as stated in the RAP.

On April 28, 2008, BMcD collected the monthly MWRD treated water discharge sample. The sample was analyzed for the SDA-002 parameters specified in the MWRD discharge permit. START has not yet received the sample results.

On April 29, 2008, BMcD collected one soil sample from the floor of excavation cell 118, along the north boundary of the site. The sample was analyzed for BTEX, PAH and SPLP metals. The sample results met the PRP objectives as stated in the RAP.

On April 30, 2008, BMcD collected one soil sample from the floor of excavation cell 119, along the north boundary of the site. The sample was analyzed for BTEX and PAH. The sample results met the PRP objectives as stated in the RAP.

On May 8, 2008, BMcD collected one soil sample each from the floor, west wall and east wall of excavation cell 120, in the southwest area of the site. The samples were analyzed for BTEX and PAH. START has not yet received the sample results.

On May 12, 2008, BMcD collected one soil sample from the floor of excavation cell 122. The sample was analyzed for BTEX and PAH. START has not yet received the sample results.

Analytical results for previous sampling events were received and evaluated by START.

On March 21, 2008, BMcD collected the monthly MWRD treated water discharge sample. The sample was analyzed for the SDA-002 parameters specified in the MWRD discharge permit. The sample results met the remediation objectives as stated in the MWRD permit.

On April 7, 2008, BMcD collected one soil sample from the floor of excavation cell 112 in Hough Slip, depth 3.5 ft bgs. The sample was analyzed for BTEX, PAHs and SPLP metals. Because detected PAH levels exceeded TACO residential SROs for ingestion, the area will be designated as an engineered barrier. The SPLP results met the PRP remediation objectives. The sample results met the PRP objectives as stated in the RAP, with the use of an engineered barrier.

On April 15, 2008, BMcD collected one soil sample from the floor of excavation cell 114. The samples were analyzed for BTEX and PAHs. The sample results met the PRP objectives as stated in the RAP.

### **Planned Removal Actions**

Planned removal actions at the Hough Place Station Site are as follows:

- ☐ Excavate soil per the RAP
- ☐ Transport excavated soil to CID Landfill for disposal
- ☐ De-water excavation areas
- ☐ Treat and dispose water onsite to the MWRD system, or dispose offsite at CID or Ortek
- ☐ Backfill completed excavation areas

### **Next Steps**

The next steps to be carried out by the PRP are as follows:

- ☐ Begin excavation of cell 123; including disposal of soil
- ☐ Continue to de-water excavation areas as required
- ☐ Treat water and discharge to MWRD system or dispose offsite
- ☐ Continue dust control activities
- ☐ Continue 24-hour perimeter air monitoring and sampling
- ☐ Continue air monitoring in work zones
- ☐ Continue street sweeping activities
- ☐ Continue to decontaminate trucks prior to trucks leaving site
- ☐ Collect confirmation samples of cell 123, when completed
- ☐ Backfill completed excavation cells with clean fill when confirmation results are received

### Key Issues

None.

### Estimated Costs \*

	Budgeted	Total To Date	Remaining	% Remaining
<b>Extramural Costs</b>				
RST/START	\$80,000.00	\$59,330.00	\$20,670.00	25.84%
<b>Intramural Costs</b>				
<b>Total Site Costs</b>	<b>\$80,000.00</b>	<b>\$59,330.00</b>	<b>\$20,670.00</b>	<b>25.84%</b>

\* The above accounting of expenditures is an estimate based on figures known to the OSC at the time this report was written. The OSC does not necessarily receive specific figures on final payments made to any contractor(s). Other financial data which the OSC must rely upon may not be entirely up-to-date. The cost accounting provided in this report does not necessarily represent an exact monetary figure which the government may include in any claim for cost recovery.

[www.epaosc.net/HoughPlace](http://www.epaosc.net/HoughPlace)