# U.S. ENVIRONMENTAL PROTECTION AGENCY POLLUTION/SITUATION REPORT ESI - Removal Polrep





# UNITED STATES ENVIRONMENTAL PROTECTION AGENCY Region V

Subject:

**POLREP #6** 

**ESI - Tank 51 Restoration Initiated** 

ESI B5YS

Indianapolis, IN

Latitude: 39.9128600 Longitude: -86.2423680

To:

Charles Gebien, U.S. EPA Region V

Linda Nachowicz, U.S. EPA Region V, ERB 2

Richard Karl, U.S. EPA Region V

Susan Perdomo, U.S. EPA Region V, ORC

Mark Johnson, ATSDR David Chung, U.S. EPA HQ

William Messenger, U.S. EPA Region V

USCG NRC, NRC

John Maritote, U.S. EPA Region V Nola Hicks, U.S. EPA Region V, ORC John Steketee, U.S. EPA Region V, ORC Gary Prichard, U.S. EPA Region V, ORC Debbie Keating, U.S. EPA Region V, ESS

Janet Pope, U.S. EPA Region V

Jeff Kelley, U.S. EPA Region V, CIC Carol Staniec, U.S. EPA Region V, Water Kendall Moore, U.S. EPA Region V, LCD Karen Kirchner, U.S. EPA Region V, LCD

Harry Atkinson, IDEM Ken McDaniel, IDEM Ryan Groves, IDEM George Richotte, IDEM Natalie Maupin, IDEM Megan Nagle, IDEM

Jason Doerflein, Marion County Health Department

Richard Wise, City of Indianapolis Tom White, City of Indianapolis Sue Michael, City of Indianapolis

Kim Cussen, United Water

Stephen Jones, Pike Fire Department

From:

Anita L. Boseman and Verneta Simon, On-Scene Coordinators

Date:

11/20/2010

**Reporting Period:** 11/15/10 - 11/20/10

#### 1. Introduction

# 1.1 Background

**Site Number:** B5YS **Contract Number:** EP-S5-09-05 D.O. Number: 47 **Action Memo Date:** 9/30/2010 **Response Authority: CERCLA** Time-Critical **Response Type: Response Lead: EPA Incident Category:** 

**NPL Status:** 

Non NPL

**Operable Unit:** 

Removal Action

**Mobilization Date:** 10/8/2010

**Start Date:** 

10/8/2010

**Demob Date:** 

**Completion Date:** 

**CERCLIS ID:** 

INN0051050501

**RCRIS ID:** 

ERNS No.:

**State Notification:** 

FPN#:

Reimbursable Account #:

#### 1.1.1 Incident Category

Bankrupt Commercial Used Oils Facility

#### 1.1.2 Site Description

See POLREP 1

#### 1.1.2.1 Location

4910 West 86th Street, Indianapolis, Indiana 46268

#### 2. Current Activities

#### 2.1 Operations Section

#### 2. Current Activities

#### 2.1.1 Narrative

See POLREP 1

#### 2.1.2 Response Actions to Date

#### From November 15 until November 20, 2010

- Three 20,000 gallon frac tanks arrived on-site. One is outside of the containment area of tank 51 and will be used to store the stormwater that has pooled in that area. The remaining two are being used to store clean and used product to restore tank 51.
- A centrifuge arrived on-site as a precaution if solids need to be removed.
- WSP (ESI's insurance company's contractor) and Weston START collected samples for waste characterization of storm water in the tank 51 containment (ESI-Contain51-111610) and the oily water in the Tank 43 and 44 containment (ESI-Contain4344-111610). Both samples are being analyzed for VOCs, TCLP Metals, SVOCs, PCBs, Reactivity, Flammability and pH. AIMM (WSP Sub-contractor) pumped about 4,000 gallons of storm water out of the tank 51 containment into the storm water frac tank.
- WSP received 15,000 gallons of diesel fuel to be used as the rinse material. AIMM off loaded it into the frac tanks within the tank 51 containment.
- WSP attended Pike County Homeowner's Association meeting, provide an update of their activities and answered questions regarding their planned activities.
- An emergency contact list for security personnel was made if something were to arise during the holiday weekend.
- AIMM (WSP sub-contractor) completed final setup of the hydraulic cannon and camera and wrapped all connections in sorbent pads to contain and identify any leaks.
- AIMM (WSP sub-contractor) begins washing tank 51.
- The first wash will not be counted as one the six that make up a rinse. It will be used to work
  out any further kinks and adjustments.
- ER was on-site to check the pump from the storm sewer, which leads to frac tanks 7, 8, 9 and

• The connections to frac tanks 8 and 9 have been closed due to capacity.

# 2.1.3 Enforcement Activities, Identity of Potentially Responsible Parties (PRPs) ${\rm NA}$

# 2.1.4 Progress Metrics

<> Waste Stream	Quantity	Treatment	Disposal
Hydrogen Peroxide	900 gal	-	EQ Detroit, Inc.
Sodium Hydrosulfide	300 gal	Re-use	EQ Detroit, Inc.
Sodium Hydroxide	5,150 gal	United Wastewater for Re-use	
Oily Water	161,441 gal	United Wastewater for Re-use	
Subsurface Soil	6.90 tons		Southside Landfill
PPE	0.61 tons		Southside Landfill

# 2.2 Planning Section

# 2.2.1 Anticipated Activities

# 2.2.1.1 Planned Response Activities

Lab Inventory, labpacking and the installation of lock(s) on the lab will be handled by Trustee.

#### 2.2.1.2 Next Steps

U.S.EPA and START will be on site while WSP and AIMM continue to work on tanks 51, 43 and 44.

A stormwater contingency plan will be posted in the next week which will include an estimate of the amount capacity created as a result of the berms and cap in addition to weather conditions that might cause a "release".

#### **2.2.2** Issues

None

### 2.3 Logistics Section

Not applicable

#### 2.4 Finance Section

#### **Estimated Costs \***

	Budgeted	Total To Date	Remaining	% Remaining
Extramural Costs	THE PROPERTY OF THE PROPERTY O		The second secon	
ERRS - Cleanup Contractor	\$275,000.00	\$200,578.56	\$74,421.44	27.06%
TAT/START	\$25,000.00	\$4,347.11	\$20,652.89	82.61%
Intramural Costs				
Total Site Costs	\$300,000.00	\$204,925.67	\$95,074.33	31.69%

<sup>\*</sup> The above accounting of expenditures is an estimate based on figures known to the OSC at the time this report was written. The OSC does not necessarily receive specific figures on final payments made to any contractor(s). Other financial data which the OSC must rely upon may not be entirely up-to-date. The cost accounting provided in this report does not necessarily represent an exact monetary figure which the government may include in any claim for cost recovery.

#### 2.5 Safety Officer

A site safety plan was signed by all present.

#### 2.6 Liaison Officer

Not applicable.

#### 2.7 Information Officer

#### 2.7.1 Public Information Officer

Not applicable.

#### 2.7.2 Community Involvement Coordinator

The next community meeting which will be December 16th.

## 3. Participating Entities

#### 3.1 Unified Command

Indiana Department of Environmental Management Indianapolis Department of Public Works Pike Township Fire Department City of Indianapolis

#### 3.2 Cooperating and Assisting Agencies

Marion County Health Department

#### 4. Personnel On Site

1 EPA OSC

1 START – Weston Solutions, Inc.

1 WSP

1 U.S. Environmental

4 AIMM

#### 5. Definition of Terms

ERRS – Emergency and Rapid Response Services
IDEM – Indiana Department of Environmental Management
OSC – On-Scene Coordinator
RCRA – Resource Conservation and Recovery Act
START – Superfund Technical Assessment and Response Team
U.S. EPA – United States Environmental Protection Agency

# 6. Additional sources of information

POLREP - Pollution Report

# 6.1 Internet location of additional information/reports

For additional information, please refer to "Documents" on www.epaosc.org.

# **6.2 Reporting Schedule**

The next POLREP will be submitted at a date to be determined.

# 7. Situational Reference Materials

For additional information, please refer to "Documents" on <a href="www.epaosc.org">www.epaosc.org</a>.