

U S ENVIRONMENTAL PROTECTION AGENCY
 POLLUTION/SITUATION REPORT
 ESI-PRP Removal - Removal Polrep



UNITED STATES ENVIRONMENTAL PROTECTION AGENCY
 Region V

Subject: POLREP #35
 Progress
 ESI-PRP Removal
 B5YS
 Indianapolis, IN
 Latitude: 39.9128600 Longitude: -86.2423680

To: Anita L. Boseman, U.S. EPA Region V
 Sue Michael, City of Indianapolis
 Tom White, Citizens Energy Group
 Harry Atkinson, IDEM
 Ryan Groves, IDEM
 Megan Nagle, IDEM
 George Richotte, IDEM
 Jason Doerflein, Marion County Health Department
 Stephen Jones, Pike Fire Department
 Charles Gebien, U.S. EPA Region V
 John Maritote, U.S. EPA Region V
 Janet Pope, U.S. EPA Region V
 Debbie Keating, U.S. EPA Region V, ESS
 Karen Kirchner, U.S. EPA Region V, LCD
 Kendall Moore, U.S. EPA Region V, LCD
 Susan Perdomo, U.S. EPA Region V, ORC
 Gary Prichard, U.S. EPA Region V, ORC
 John Steketee, U.S. EPA Region V, ORC
 Carol Staniec, U.S. EPA Region V, Water
 Kim Cussen, United Water
 Nola Hicks, U.S. EPA Region V, ORC
 Mark Johnson, ATSDR
 Robert Darnell, U.S. Department of Justice
 Stan Rigney, IDEM
 Randy Braun, IDEM
 USCG NRC, NRC
 David Chung, U.S. EPA HQ
 Jeff Kelley, U.S. EPA
 Maupin Natalie, IDEM
 Eric Kaufman, Marion County Health Department
 Carol Ropski, U.S. EPA Region V, ESS
 Jason Ravenscroft, Marion County Health Department
 Sherry Fielding, U.S. EPA HQ
 Dan Sparks, USFWS
 Ed Karecki, USFWS
 Bob Masbaum, Citizens Energy Group
 Kristen Heitman, Providence Wildlife
 Michael Massonne, City of Indianapolis
 Cheryl Carlson, Citizens Energy Group
 Emily Mack, City of Indianapolis
 Thomas Marks, U.S. EPA

Rex Osborn, IDEM
 Gabriele Hauer, IDEM
 Max Michael, IDEM
 Jason El-Zein, U.S. EPA
 Beverly Kush, U.S. EPA
 Michael Chezik, Department of Interior
 John Glover, U.S. EPA

From: Verrneta Simon, On-Scene Coordinator
Date: 12/20/2011
Reporting Period: 12/12/2011-12/18/2011

1. Introduction

1.1 Background

Site Number:	B5YS	Contract Number:	
D.O. Number:		Action Memo Date:	9/30/2010
Response Authority:	CERCLA	Response Type:	PRP Oversight
Response Lead:	PRP	Incident Category:	Removal Action
NPL Status:	Non NPL	Operable Unit:	
Mobilization Date:	4/6/2011	Start Date:	4/6/2011
Demob Date:		Completion Date:	
CERCLIS ID:	INN0051050501	RCRIS ID:	
ERNS No.:		State Notification:	
FPN#:		Reimbursable Account #:	

1.1.1 Incident Category

Bankrupt Commercial Used Oils Facility

1.1.2 Site Description

See POLREP 1

1.1.2.1 Location

4910 West 86th Street, Indianapolis, Indiana 46268

2. Current Activities

2.1 Operations Section

2.1.1 Narrative

See POLREP 1

2.1.2 Response Actions to Date

On December 12, 2011, Midwest hauled off (29) 20 cyd roll-off boxes of solidified sludge to Southside Landfill in Indianapolis, IN.

- Midwest received (4) 25 ton loads of sawdust solidification media Koetter & Smith Inc in Borden, IN.
- Midwest received (3) 20 ton loads of lime solidification media from Mintec.
- Midwest received (3) 50,000 pound loads of wood pulp solidification media from Appleton Papers, Inc. in Dayton, OH
- Midwest solidified sludge in the east million gallon bunker tank with the long-reach excavator, a large-bucket excavator and sawdust, lime, and wood pulp solidification media.
- Midwest continued solidification in the solidification pits with sawdust, lime, and wood pulp solidification media.
- Midwest cleaned narrow pipes connecting to acid tanks.
- Midwest used a bobcat to clean up wet solidification media near the solidification pits
- EQ received (1) 20 ton load of TerraBond solidification media from Terra Products.

- EQ continued pumping Tank 51 liquid contents into a solidification box and mixing it with TerraBond solidification media

On December 13, 2011, Midwest hauled off 4 loads (24,400 gal) of oily water from the control structure to the United Waste Water Inc. facility in Cincinnati, OH

- Midwest hauled off (35) 20 cyd roll-off boxes of solidified sludge to Southside Landfill in Indianapolis, IN.
- Midwest received (5) 25 ton loads of sawdust solidification media from Burton Lumber Co Inc. of Lexington, IN
- Midwest received (6) 50,000 pound loads of wood pulp solidification media from Appleton Papers, Inc. in Dayton, OH.
- Midwest received (2) 20 ton loads of lime solidification media from Mintec.
- Midwest solidified sludge in the east and west million gallon bunker tank with the long-reach excavators and sawdust, lime, and wood pulp solidification media
- Midwest continued solidification in the solidification pits with sawdust, lime, and wood pulp solidification media
- EQ continued pumping Tank 51 liquid contents into a solidification box and mixing it with paper pulp and TerraBond solidification media.
- Roger Ward Engineering was on site doing survey work to help them prepare their long term stormwater management plan.
- Trihydro discharged 8,213 gal of northeast area stormwater treated by the GAC system to Oil Creek.
- AVS demobilized two rented frac tanks

On December 14, 2011, Midwest hauled off (33) 20 cyd roll-off boxes and (1) 40 cyd roll-off box of solidified sludge to Southside Landfill in Indianapolis, IN

- Midwest received (3) 25 ton loads of sawdust solidification media from Burton Lumber Co Inc. of Lexington, IN.
- Midwest received (6) 50,000 pound loads of wood pulp solidification media from Appleton Papers, Inc. in Dayton, OH
- Midwest received (2) 20 ton loads of lime solidification media from Mintec
- Midwest solidified sludge in the east million gallon bunker tank with a long-reach excavator, a large-bucket excavator and sawdust, lime, and wood pulp solidification media.
- Midwest continued solidification in the solidification pits with sawdust, lime, and wood pulp solidification media.
- Midwest continued to clean narrow pipes connecting to acid tanks
- EQ continued pumping Tank 51 liquid contents into a solidification box and mixing it with paper pulp and TerraBond solidification media.
- Trihydro discharged 16,152 gal of northeast area stormwater treated by the GAC system to Oil Creek

On December 15, 2011, Midwest hauled off (16) 20 cyd roll-off boxes and (27) 30 cyd roll-off boxes of solidified sludge to Southside Landfill in Indianapolis, IN

- Approximately 1 8" of rain fell overnight and during the day
- Midwest received (2) 25 ton loads of sawdust solidification media from Burton Lumber Co Inc. of Lexington, IN
- Midwest received (7) 50,000 pound loads of wood pulp solidification media from Appleton Papers, Inc. in Dayton, OH
- Midwest received (2) 20 ton loads of lime solidification media from Mintec.
- Midwest continued solidification in the east million gallon bunker tank with a long-reach excavator, a large-bucket excavator and sawdust, lime, and wood pulp solidification media.
- Midwest continued solidification in the solidification pits with sawdust, lime, and wood pulp solidification media.
- Midwest continued to clean and disassemble pipes connecting to acid tanks
- EQ continued pumping Tank 51 liquid contents into a solidification box and mixing it with paper pulp and TerraBond solidification media
- EQ received (2) 50,000 pound loads of wood pulp solidification media from Appleton Papers, Inc. in Dayton, OH
- Trihydro discharged 845 gal of northeast area stormwater treated by the GAC system to Oil Creek.
- Trihydro moved 21,000 gallons of Tank 51 containment water to the frac tank east of Tank 51
- OSC Verneta Simon, US EPA Land and Chemical representative Karen Kirchner, and IDEM representative George Ritchotte were on site for a site walk and to discuss upcoming work with the

PRP Group/Trihydro

- K. Kirchner asked the PRP Group to use TSCA regulation 761 Subpart P to guide their confirmation sampling planning and 761.79 Subparts B and C to guide their decontamination planning. Tim Gunn of Trihydro agreed to implement these suggestions and will submit an updated Tank 51 Work Plan when finished.
- OSC Simon asked Trihydro to address Tank 51 containment stormwater planning in the Tank 51 Work Plan
- OSC Simon stated that EPA's goal when leaving the Site is to have a long term stormwater management solution in place that does not require a physical presence for the operation and maintenance of the site.
- OSC Simon asked Trihydro to coordinate with Asphalt Materials, Inc. to pump out water accumulated behind the sandbag berm
- OSC Simon requested a preliminary work proposal from the PRP Group for dealing with the bunker tanks since it might not be possible to safely remove the contents of the bunker tanks. The potentially compromised structural integrity of the bunker tanks may cause health and safety issues for personnel entering the tanks.

On December 16, 2011, Midwest hauled off 3 loads (17,200 gal) of oily water from the frac tank containing Tank 51 containment water to the United Waste Water Inc. facility in Cincinnati, OH.

- Midwest hauled off (15) 20 cyd roll-off boxes and (28) 30 cyd roll-off boxes of solidified sludge to Southside Landfill in Indianapolis, IN.
- Midwest received (2) 25 ton loads of sawdust solidification media from Koetter & Smith Inc. in Borden, IN
- Midwest received (9) 50,000 pound loads of wood pulp solidification media from Appleton Papers, Inc. in Dayton, OH.
- Midwest received (2) 20 ton load of lime solidification media from Mintec
- Midwest solidified sludge in the east million gallon bunker tank with a long-reach excavator, a large-bucket excavator and sawdust, lime, and wood pulp solidification media
- Midwest continued solidification in the solidification pits with sawdust, lime, and wood pulp solidification media
- EQ continued pumping Tank 51 liquid contents into a solidification box and mixing it with paper pulp and the remaining TerraBond solidification media. The short-term Tank 51 plan is to continue liquid pumping activities
- EQ hauled off (6) 20 cyd roll-off boxes of solidified sludge to Southside Landfill in Indianapolis, IN
- Roger Ward Engineering was on site doing survey work to help them prepare their long term stormwater management plan
- AVS was on-site to decontaminate the vac truck used for pipeline cleaning activities, including potentially PCB impacted process piping connected to Tank 51. Sampling indicated no PCBs in the vac truck. The contents of the vac truck were emptied into the solidification pit and solidified by Midwest
- Trihydro coordinated with Asphalt Materials, Inc. to get water pooled behind the sandbag berm pumped out.
- Trihydro discharged 4,023 gal of northeast area stormwater treated by the GAC system to Oil Creek.
- No odor complaints have been placed as a result of the east and west million gallon bunker tank and Tank 51 cleaning activities. Perimeter air monitoring conducted periodically during site activities for H₂S, LEL, CO, and VOCs has indicated no levels above background concentrations.

On December 18, 2011, Trihydro was on site in order to treat northeast area stormwater stored in Tank 6 with the GAC system and discharge to Oil Creek

- The purpose of the weekend discharge was to create storage capacity for rain/snow in the forecast for the following week.
- Due to issues with the GAC system, Trihydro could not treat water and instead pumped additional northeast area stormwater into Tank 6 for temporary storage.

The wood pulp and sawdust solidification materials are reclaimed/recycled products. As of December 16, 2011, approximately 10,250,000 pounds of wood pulp solidification media, 1,625 tons of sawdust solidification media have been used to solidify sludge. Additionally, 760 tons of lime solidification media and 45 tons of TerraBond solidification media had been used to solidify waste sludge.

2.1.3 Enforcement Activities, Identity of Potentially Responsible Parties (PRPs)

N/A

2.1.4 Progress Metrics

<i>Waste Stream</i>	<i>Medium</i>	<i>Quantity</i>	<i>Discharge</i>	<i>Treatment</i>	<i>Disposal</i>
Oil Water	Liquid	4,114,727 gallons		X	
Stormwater	Liquid	424,956 gallons		X	
Tank 51 Containment	Liquid	452,051 gallons		X	
Totes and Drums	Liquid	11,935 gallons		X	
Solidified Sludge	Solid	20,110 cyd			X
Unsolidified Sludge	Liquid	200 cyd		X	
Treated Stormwater	Liquid	645,805 gallons	X		

2.2 Planning Section

2.2.1 Anticipated Activities

- Increase the number of contractors on site to expedite site cleanup

2.2.1.1 Planned Response Activities

None

2.2.1.2 Next Steps

U S EPA will provide oversight of PRP Group removal activities

2.2.2 Issues

None

2.3 Logistics Section

Not applicable

2.4 Finance Section

2.4.1 Narrative

Not applicable

2.5 Other Command Staff

2.5.1 Safety Officer

Not applicable

2.6 Liaison Officer

Not applicable

2.7 Information Officer

2.7.1 Public Information Officer

2.7.2 Community Involvement Coordinator

A date has not been selected for the next community meeting

3. Participating Entities

3.1 Unified Command

Indiana Department of Environmental Management

Indianapolis Department of Public Works
Pike Township Fire Department
City of Indianapolis

3.2 Cooperating Agencies
Marion County Health Department

4. Personnel On Site

START Contractor
Trihydro
Midwest (subcontractor to Trihydro)
EQ (subcontractor to Trihydro)
Roger Ward Engineering (subcontractor to Trihydro)

5. Definition of Terms

ASAOC – Administrative Settlement Agreement on Consent
ERRS – Emergency and Rapid Response Services
IDEM – Indiana Department of Environmental Management
OSC – On-Scene Coordinator
POLREP – Pollution Report
PRP - Potentially Responsible Party
RCRA – Resource Conservation and Recovery Act
START – Superfund Technical Assessment and Response Team
U S EPA – United States Environmental Protection Agency

6. Additional sources of information

6.1 Internet location of additional information/report

For additional information, please refer to the US EPA lead removal action website at www.epaosc.org/esl

6.2 Reporting Schedule

The next POLREP will be submitted at a date to be determined

7. Situational Reference Materials

For additional information, please refer to the documents section at www.epaosc.org/esl





