# U.S. ENVIRONMENTAL PROTECTION AGENCY POLLUTION/SITUATION REPORT



# UNITED STATES ENVIRONMENTAL PROTECTION AGENCY Region V

Subject:

**POLREP #1** 

Initial

**Rockford Paperboard** 

C550

Rockford, MI

Latitude: 43.1030374 Longitude: -85.5781170

To:

Valencia Darby, Department of Interior Andrew Raddant, Department of Interior

Bruce VanOtteren, MDEQ
Joe Walczak, MDEQ
Jason El-Zein, U.S. EPA
Sherry Fielding, U.S. EPA
Charlie Gebien, U.S. EPA
John Glover, U.S. EPA
Jon Gulch, U.S. EPA
John Maritote, U.S. EPA
Carol Ropski, U.S. EPA

USCG PolRep Distribution, USCG

Jeffrey Kimble, US EPA Steven Kaiser, EPA Kashalya Khanna, EPA Nancy Johnson, MDEQ Mindy Clement, EPA From: Jeffrey Kimble / Elizabeth Nightingale, OSC

**Date:** 1/30/2012

Reporting Period: Week of January 23, 2012

#### 1. Introduction

## 1.1 Background

Site Number: C550 Contract Number:

D.O. Number: Action Memo Date:

Response Authority: CERCLA Response Type: Time-Critical Response Lead: EPA Incident Category: Removal Action

NPL Status: Non NPL Operable Unit:

**Mobilization Date:** 1/23/2012 **Start Date:** 1/23/2012

Demob Date: Completion Date:

CERCLIS ID: MIN000510634 RCRIS ID:

ERNS No.: State Notification:

FPN#: Reimbursable Account #:

# 1.1.1 Incident Category

EPA has initiated a time critical removal action at the site to remove numerous containers of characteristically hazardous flammable, corrosive and other wastes. Container sizes range from 5-gallons pails to 1,000-gallon

## 1.1.2 Site Description

The site is comprised of a vacant paper mill building with ancillary equipment, parking areas, lawn areas and a areas adjacent to the Rogue River. The site occupies an approximate area of 17.58 acres in an industrial setti is bordered by Childsdale Avenue to the northwest, a wooded area to the northeast, and the Rogue River to the southeast and southwest. The site operated as paperboard/carton box production facility from 1940 until 2001 site is now abandoned.

#### **1.1.2.1 Location**

The Rockford Paperboard Site (Site) is located at 7700 (aka 7734) Childsdale Avenue in the City of Rockford, County, Michigan, 49341. Coordinates for the site are 43.102421 degrees latitude and -85.577036 degrees ic

# 1.1.2.2 Description of Threat

The presence of hazardous substances at the site has been documented through EPA field screening and lat analysis. The site evaluation documented 30 small containers, 1 cylinder, 1 tote of solvent, 3 pallets of CR-8C Titanium Dioxide (Manufactured by Kerr McGee), 1 pallet Polyvinyl Alcohol, 1 tote containing a mix of Cyclohexyamine [108-91-8] and NN Diethylsnolsmine [100-37-8]), 73 drums of unknown materials, 2 1,000-g tanks of unknown wastes, 10 300-gallon totes of unknown wastes, 7 bags of Polyethylene glycol 3350 granule large totes of liquid waste. There is also a chemical laboratory. Further inspection revealed additional contain waste, including a large tank containing caustic material, and a polymer spill to the ground inside and outside facility

The site building is in various states of disrepair. Holes in the roof and walls of the building allow precipitation enter. This precipitation will lead to the further degradation of site containers and contribute to the likelihood c release. Similarly, gas service has been cut-off to the building and no heat is available. Freezing of the chem site can lead to expansion and bulging of the containers and increase the likelihood of release. Lastly, the building sits vacant and perimeter fencing is incomplete, which can lead to trespassers. Trespassers have the

potential to cause an accidental or purposeful release to the environment. The Rogue River lies less than 100 from the rear of the building.

The conditions remaining at the site present substantial threat to the public health, or welfare, and the environ and meet the criteria for a time-critical removal action as provided for in the NCP, 40 C.F R . §300.415(b)(2)

# 1.1.3 Preliminary Removal Assessment/Removal Site Inspection Results

EPA assessment results showed that the wastes in drums, vats, totes, tanks, compressed gas cylinders, and miscellaneous containers is hazardous. Several drum samples had a pH greater than 12.5 SUs, one drum sa was so acidic an accurate measurement was not able to be obtained, and lab-grade acids were also found to present. Numerous drums showed labeling or indicated via field instrumentation that they hold volatile organic compounds. Two drum samples met the criteria to be considered ignitable waste (D001).

#### 2. Current Activities

# 2.1 Operations Section

#### 2.1.1 Narrative

EPA clean up operations will consist of properly identifying, repackaging, and shipping off site the hazardous vand contaminants from the site. EPA actions are focused on the containerized wastes at the site. However, sareas of the facility floor have now been documented to have removable contamination present on the floor states areas will also be properly addressed to prevent exposure to pedestrian traffic and to prevent tracking the waste off site.

## 2.1.2 Response Actions to Date

EPA and its contractors (START and ERRS) mobilized to the site on Monday, January 23, 2012, to initiate the critical removal actions. After a site walk through of the facility, the crew began sweeping the building for wast containers and moving them to a staging area. The staging area was set up in the warehouse room of the fac which has a loading dock. A representative from Bridgeway Church, the entity who will be assuming ownershi property after EPA completes its actions, was on site to talk with OSC Kimble. Nancy Johnson with MDEQ als stopped by the site to see the set up and talk to OSC Kimble.

On Tuesday January 24, 2012, the crew continued sweeping the building and moving containers to the stagin A forklift was delivered to the site to assist with moving the larger totes that were too heavy for the skid-steer t Air monitoring was conducted in the work zones for O2, LEL, H2S, CO and VOC. Air monitoring will be condu daily and a record will be kept in the site file of the readings.

On Wednesday January 25, 2012, the crew continued sweeping the building and moving containers to the sta area Two roll off boxes were delivered to site for the solid waste that needs to be removed from the site. The began cutting an access hole into a storage tank that was used for caustic material. The material, which had ~14 SU, appeared to be approximately three feet thick in the tank with the top 20% being liquid and the rest a sludge. This material will be removed and properly containerized for off site disposal.

On Thursday January 26, 2012, the crew continue sweeping the building and moving containers to the staging The crew completed cutting an access hole into the caustic tank, initiated cutting of RCRA empty plastic drum totes for disposal, began crushing empty drums and started scraping polymer from a spill area inside the build START initiated a drum inventory log of the assemble containers.

On Friday, January 27, 2012, the crew completed sweeping the building and moving containers to the staging The crew continued cutting of RCRA empty plastic drums, crushing empty metal drums and scraping polymer spill area inside the building. The on site electric generator was serviced. The assembled 55-gallon drums were opened and screened in level B PPE by OSCs Kimble and Nightingale and the crew. Readings from two drum indicated that there were enough VOCs present that the drums should be sampled in level B PPE. Samples for

hazard categorization (Hazcatting) were collected from these two drums. The remainder of the containers will samples in Level C PPE based on the air monitoring results from each container. The crew began cutting a 3 gallon poly tank that had residual sludge in it. The contaminated tank will be disposed of, and the sludge will I containerized for off site disposal as well. OSCs Kimble and Nightingale also delivered Site Emergency Contir Plans to the Plainfield Township Fire Department, the Kent County Sheriffs Office, and the hospital.

On Saturday, January 28, 2012, the crew completed cutting apart the 3,000-gallon poly tank. START continue collecting drum information and filling out drum logs. The crew initiated sampling of the remaining drums for hazcatting samples

## 2.1.3 Enforcement Activities, Identity of Potentially Responsible Parties (PRPs)

Rockford Paperboard (former Converters Paperboard)

EPA is conducting a fund lead cleanup because they do not believe that Rockford Paperboard has assets avaconduct the cleanup on a time critical schedule.

The Bridgeway Community Church has expressed interest in receiving the property after EPA completes the capable The Church is planning a phase 2 assessment of the property, and has plans to demolish approximately 80% facility structure. The remaining building will be re-habbed into their new church home. Bridgeway Communit Church has no previous liability at the site and is not a PRP. The Church also submitted a grant application to but the grant was stopped in it's final stage and the church will not receive MDEQ grant assistance for demolit activities. If the Church completes this second phase of the project, additional environmental benefits will be ac

# 2.1.4 Progress Metrics

Waste Stream	Medium	Quantity	Manifest #	Treatment	Disposal

R5 Priorities Summary					
This is an Integrated River Assessment. The numbers should overlap.	Miles of river systems cleaned and/or restored	1			
	Cubic yards of contaminated sediments removed and/or capped				
	Gallons of oil/water recovered				
	Acres of soil/sediment cleaned up in floodplains and riverbanks				
Stand Alone Assessment	Acres Protected	17			
	Number of contaminated residential yards cleaned up	0			
	Human Health Exposures Avoided	357 (1/16th City pop size)			

Number of workers on site	8
---------------------------	---

## 2.2 Planning Section

## 2.2.1 Anticipated Activities

EPA will continue site work until waste disposal is complete.

# 2.2.1.1 Planned Response Activities

- Sample staged containers
- Decontaminate facility floors as required
- Hazcat waste samples
- Submitt disposal samples to laboratory
- Profile wastestreams
- Recontainerize/repackage waste for off site disposal
- Demobilize from site

## 2.2.1.2 Next Steps

For the week of January 30, 2012, EPA will continue samplinf activities and begin Hazcatting on site wastes

#### **2.2.2 Issues**

None. Site work is proceeding according to the SOW in the Action Memo.

## 2.3 Logistics Section

EPA is operating out of on site trailers. Temporary electric is being provided through a generator. Security is of for all non work hours and will remain for the duration of the project

## 2.4 Finance Section

#### 2.4.1 Narrative

ERRS has been funded to \$100,000 As of January 30, 2012, 50% of this budget has been expended The C anticipates that an additional \$75,000 to \$125,000 will be needed to complete the project.

EPA is managing the technical consulting costs by having only 1 START person on site EPA Environmental Scientist Keith Lesniak is on site to provide additional contractor oversight, and to conduct air monitoring to all START to focus on the more technical logging and tracking work.

# 2.5 Other Command Staff

# 2.5.1 Safety Officer

OSC Jeff Kimble is the lead for EPA

Bill Poma is the RM and lead H&S person for the ERRS contractor. Mr Poma leads the daily safety briefings beggining of each daily shift.

## 2.5.2 Liaison Officer

If needed, OSC will perform these tasks.

## 2.5.3 Information Officer

If needed, OSC will perform these tasks.

# 3. Participating Entities

## 3.1 Unified Command

None This is a fund lead removal action. There is no Unified Command. The OSC is in charge of this cleanup

# 3.2 Cooperating Agencies

MDEQ Nancy Johnson is the contact for the State of Michigan. MDEQ may oversee the Phase 2 activities conduct a consultant for Bridgeway Community Church

## 4. Personnel On Site

#### EPA.

- OSC Jeff Kimble
- OSC Elizabeth Nightingale
- Environmental Scientist Keith Lesniak

#### ERRS:

- RM Bill Poma
- Formean Gary Butcher
- 2 Field Techs
- FCA Khris Beck
- 1 Chemist (part time)

#### START:

- Caitlin Ruza

#### 5. Definition of Terms

SU = Standard units

ERRS = Emergency and Rapid Response Services (contract)

RM = Response manager

START = Superfund Technical Assessment and Response Team (contract)

MDEQ = Michigan Department of Environmental Quality

OSC = On Scene Coordinator

Hazcat = process of determining the hazard category of wastes on site, includes field testing of material

PRP = Potentially responsible party
PPE = personal protection equipment

RCRA = Resource Conservation and Recovery Act

LEL = lower explosive limit

O2 = oxygen

H2S = hydrogen sulfide CO = carbon monoxide

VOC = volatile organic compounds

## 6. Additional sources of information

#### NONE

# 6.2 Reporting Schedule

Weekly or as determined by OSC.

7	Citus	tiona	Deference	e Materials
1.	Situa	mona	i Keterenc	e Materiais

NONE.