

## TECHNICAL STATUS REPORT



**Work Assignment Number:** RA-02

**Date:** January 19, 2001

**TDD No.:** S05-0012-018

**Reporting Period:** November 27 through  
December 31, 2000

**TDD Name:** Nicor Mercury

**EPA TDD Manager:** Steve Faryan/Brad Stimple

**TDD Completion Date:** March 31, 2001

**Tetra Tech TDD Manager:** Brandt Brown

**Percent Work Completed ( 28 Hours):** 11%

**TDD Type:** PRP Removal Actions

**Distribution:** Lorraine Kosik, EPA START Project Officer  
Lisa Smith, EPA START Contracting Officer  
Thomas Kouris, Tetra Tech EM Inc. START Program Manager

### 1. Progress Made This Reporting Period

Tetra Tech provided review of the site work plan, data review of sample results, and collected split sampling during oversight with Huff & Huff (PRP contractor) on the Nicor Joliet Site.

### 2. Problems Encountered and Resolved

None

### 3. Deliverables Submitted

<u>Deliverable</u>	<u>Date Submitted</u>
None	NA

### 4. Activities Planned Next Reporting Period

Split sampling and oversight will continue and be completed in January.

### 5. Costs Incurred But Not Invoiced

The following costs were incurred during the reporting period and will be posted in a subsequent invoice:

Shipping: \$22.92.

Travel: \$98.20.

Expendables: \$355.25

Field Supplies: \$308.28

### 6. Monthly Charges and Budget

Tetra Tech has expended 28 level-of-effort (LOE) hours and \$1,108.27 during the reporting period. The cumulative expenditure through the reporting period is 28 LOE hours and \$1,108.27. The approved expenditure limit for the work assignment is 250 LOE hours and \$16,250.00.