

U.S. ENVIRONMENTAL PROTECTION AGENCY
POLLUTION/SITUATION REPORT
ESI-PRP Removal - Removal Polrep

US EPA RECORDS CENTER REGION 5



436696



UNITED STATES ENVIRONMENTAL PROTECTION AGENCY
Region V

Subject: POLREP #57
Progress
ESI-PRP Removal
B5YS
Indianapolis, IN
Latitude: 39.9128600 Longitude: -86.2423680

To: Sue Michael, City of Indianapolis
Tom White, Citizens Energy Group
Harry Atkinson, IDEM
Ryan Groves, IDEM
Megan Nagle, IDEM
George Ritchotte, IDEM
Jason Doerflein, Marion County Health Department
Sam Bruner, Pike Fire Department
Charles Gebien, U.S. EPA Region V
John Maritote, U.S. EPA Region V
Janet Pope, U.S. EPA Region V
Debbie Keating, U.S. EPA Region V, ESS
Karen Kirchner, U.S. EPA Region V, LCD
Kendall Moore, U.S. EPA Region V, LCD
Susan Perdomo, U.S. EPA Region V, ORC
Gary Prichard, U.S. EPA Region V, ORC
John Steketee, U.S. EPA Region V, ORC
Carol Staniec, U.S. EPA Region V, Water
Kim Cussen, United Water
Nola Hicks, U.S. EPA Region V, ORC
Mark Johnson, ATSDR
Robert Darnell, U.S. Department of Justice
Stan Rigney, IDEM
Randy Braun, IDEM
USCG NRC, NRC
Jeff Kelley, U.S. EPA
Maupin Natalie, IDEM
Eric Kaufman, Marion County Health Department
Carol Ropski, U.S. EPA Region V, ESS
Jason Ravenscroft, Marion County Health Department
Sherry Fielding, U.S. EPA HQ
Dan Sparks, USFWS
Ed Karecki, USFWS
Bob Masbaum, Citizens Energy Group
Kristen Heitman, Providence Wildlife
Michael Massonne, City of Indianapolis
Cheryl Carlson, Citizens Energy Group
Emily Mack, City of Indianapolis
Thomas Marks, U.S. EPA
Rex Osborn, IDEM
Gabriele Hauer, IDEM

Max Michael, IDEM
 Jason El-Zein, U.S. EPA
 Beverly Kush, U.S. EPA
 Valincia Darby, Department of Interior
 John Glover, U.S. EPA
 Deirdre Wyatt, IDEM
 Samuel Borries, U.S. EPA Region V
 Jennifer Schick, City of Indianapolis
 Joseph Malek, U.S. EPA Region V
 Gary Newhart, U.S. EPA ERT

From: Verrneta Simon, On-Scene Coordinator
Date: 6/19/2012
Reporting Period: 6/13/2012-6/18/2012

1. Introduction

1.1 Background

Site Number:	B5YS	Contract Number:	
D.O. Number:		Action Memo Date:	9/30/2010
Response Authority:	CERCLA	Response Type:	PRP Oversight
Response Lead:	PRP	Incident Category:	Removal Action
NPL Status:	Non NPL	Operable Unit:	
Mobilization Date:	4/6/2011	Start Date:	4/6/2011
Demob Date:		Completion Date:	
CERCLIS ID:	INN0051050501	RCRIS ID:	
ERNS No.:		State Notification:	
FPN#:		Reimbursable Account #:	

1.1.1 Incident Category

Bankrupt Commercial Used Oils Facility

1.1.2 Site Description

See POLREP 1

1.1.2.1 Location

4910 West 86th Street, Indianapolis, Indiana 46268

2. Current Activities

2.1 Operations Section

2.1.1 Narrative

See POLREP 1

2.1.2 Response Actions to Date

On June 13, 2012, Trihydro and AVS were on site.

- AVS continued soil grading in the east bunker tank area and in the backfill source area (northeast corner of site).
- AVS completed backfilling of the solidification pits.
- An electrical utility line was identified in the path of one of the planned stormwater system pipeline rerouting excavation areas. Trihydro had Indianapolis Power & Light (IPL) on site to locate the utility lines.
- AVS was backfilling the west bunker tank with the stockpiled soil staged west of the bunker tanks.
- Trihydro electronically submitted their Storm Water Management Plan to the City of Indianapolis review.

On June 14, 2012, Trihydro, AVS, Blood Hound, and IND Wire were on site.

- AVS continued soil grading in the east bunker tank area, west bunker tank area, and in the backfill source area.
- AVS stopped backfilling the west bunker tank due to water/soil capacity and graded the remaining stockpiled soil west of the bunker tanks.
 - Per Trihydro the west bunker tank is approximately 30% full of soil.
- Blood Hound was on site to locate and trace utilities in the stormwater pipeline excavation areas.
- IND Wire was on site to begin laying out the fence line surrounding the west bunker tank and concrete access pit. No fence gates are included and entrance into the fenced in area will be through the locked Chemical Building only.
- START Shauna Ross noted a visible oil layer on standing water in the west side of the concrete access pit (approximately 10'x10').
 - Trihydro deployed three segments of absorbent boom at this location and per Trihydro they will remain in place.

On June 15, 2012, Trihydro, AVS, Johanningman Excavation, and IND Wire were on site.

- AVS/Johanningman began activities at the planned stormwater pipeline areas.
 - Tank 51 Containment – Manway SS14: saw cut concrete, excavated soil, cored concrete wall/manway;
 - Primary Separator Pit – Manway SS12: saw cut concrete, excavated soil, cored concrete wall/manway; and
 - Manway SS09 – Manway SS28 – Ditch Discharge Location: saw cut concrete/asphalt, excavated soil, cored concrete manways, laid 6" PVC, installed gate valve, bedded with sand stockpiled in the northeast area, and overlaid with stone from Tank 51 Containment.
 - Excavated soil contained only construction debris—no discoloration or odors were noted. Excavated soil was staged in the northeast area of the site.
 - Pipe was bedded with sand that had been stockpiled in the northeast area of the site and overlaid with stone that had been staged in the Tank 51 containment.
 - IND Wire began construction of the fence line surrounding the west bunker tank.

On June 18, 2012, Trihydro, AVS, and IND Wire were on site.

- AVS vacuumed the oil from the surface of standing water in the concrete access pit.
 - Approximately 700 gal of fluid was vacuumed out containing an estimated 10 gal of oil.
 - AVS hauled the 1 load (700 gal) of oily water from the concrete access pit to the United Waste Water Inc. facility in Cincinnati, OH.
- IND Wire completed construction of the fence around the west bunker tank and concrete access pit perimeter.
- AVS completed stormwater pipeline installation in the following areas.
 - Tank 51 Containment – Manway SS14;
 - Primary Separator Pit – Manway SS12; and
 - Manway SS09 – Manway SS28 – Ditch Discharge Location;
- AVS completed strawing/seeding in the northeast corner of the site.
- U.S. EPA, START, Trihydro, and PRP Group had a conference call regarding completion of planned site activities.
 - Per Trihydro, all site utilities have been/are being terminated.
 - On June 27, 2012 the PRP Group is scheduled to conduct a site walk with a prospective buyer.
 - All site keys are planned to be given to the PRP Group attorney and/or trustees.
 - Trihydro has posted "no trespassing" signs and a large sign with PRP Group contact information along the site perimeter fence.

2.1.3 Enforcement Activities, Identity of Potentially Responsible Parties (PRPs)

N/A

2.1.4 Progress Metrics

<i>Waste Stream</i>	<i>Medium</i>	<i>Quantity</i>	<i>Discharge</i>	<i>Treatment</i>	<i>Disposal</i>
Oily Water	Liquid	4,619,516 gallons		X	

Stormwater	Liquid	437,356 gallons		X	
Tank 51 Containment	Liquid	452,051 gallons		X	
Totes and Drums	Liquid	13,310 gallons		X	
Solidified Sludge	Solid	29,580 cyd			X
Unsolidified Sludge	Liquid	265 cyd		X	
Treated Stormwater	Liquid	1,314,036 gallons	X		

2.2 Planning Section

2.2.1 Anticipated Activities

None

2.2.1.1 Planned Response Activities

None

2.2.1.2 Next Steps

U.S. EPA/START will provide periodic monitoring of site conditions, specifically the concrete access pit.

On or about July 15, 2012 the PRP Group is anticipated to submit their final report, for U.S. EPA review.

2.2.2 Issues

None

2.3 Logistics Section

Not applicable.

2.4 Finance Section

2.4.1 Narrative

Not applicable.

2.5 Other Command Staff

2.5.1 Safety Officer

Not applicable.

2.6 Liaison Officer

Not applicable.

2.7 Information Officer

2.7.1 Public Information Officer

2.7.2 Community Involvement Coordinator

The next community meeting is TBD.

3. Participating Entities

3.1 Unified Command

Indiana Department of Environmental Management
 Indianapolis Department of Public Works
 Pike Township Fire Department
 City of Indianapolis

3.2 Cooperating Agencies

Marion County Health Department

4. Personnel On Site

START Contractor
Trihydro

5. Definition of Terms

ASAOC – Administrative Settlement Agreement on Consent
ERRS – Emergency and Rapid Response Services
IDEM – Indiana Department of Environmental Management
OSC – On-Scene Coordinator
POLREP – Pollution Report
PRP - Potentially Responsible Party
QMP - Quality Management Plan
RCRA – Resource Conservation and Recovery Act
START – Superfund Technical Assessment and Response Team
U.S. EPA – United States Environmental Protection Agency

6. Additional sources of information

6.1 Internet location of additional information/report

For additional information, please refer to the US EPA lead removal action website at www.epaosc.org/esl

6.2 Reporting Schedule

None

7. Situational Reference Materials

For additional information, please refer to the documents section at www.epaosc.org/esl





