U.S. ENVIRONMENTAL PROTECTION AGENCY POLLUTION/SITUATION REPORT

Plastech Engineered Products - Removal Polrep Final Removal Polrep

US EPA RECORDS CENTER REGION 5



UNITED STATES ENVIRONMENTAL PROTECTION AGENCY Region V

Subject:

POLREP #2

Final

Plastech Engineered Products

C5L1

Andover, OH

Latitude: 41.6067211 Longitude: -80.5722960

To:

Mark Johnson, ATSDR

Valencia Darby, Department of Interior

Scott Nally, OEPA

Wayne Babcock, U.S. Department of Interior Robert Burr, U.S. Department of Interior

Sam Borries, U.S. EPA

Yolanda Bouchee-Cureton, U.S. EPA

Mindy Clements, U.S. EPA Mark Durno, U.S. EPA Jason El-Zein, U.S. EPA Sherry Fielding, U.S. EPA Charlie Gebien, U.S. EPA John Glover, U.S. EPA Thomas Marks, U.S. EPA Mike Ribordy, U.S. EPA Carol Ropski, U.S. EPA Frank Zingales, Ohio EPA From:

Elizabeth Nightingale and Tricia Edwards, OSC

Date:

11/27/2013

Reporting Period: 9/1/2013 - 10/29/2013

1. Introduction

1.1 Background

Site Number:

C5L1

Contract Number:

D.O. Number:

Response Authority: CERCLA

Action Memo Date: Response Type:

4/29/2013 Time-Critical

Response Lead:

EPA

Incident Category:

Removal Action

NPL Status:

Non NPL

Operable Unit:

Mobilization Date:

8/25/2013 10/29/2013 Start Date: **Completion Date:** 8/26/2013 10/29/2013

Demob Date: CERCLIS ID:

OHN000510895

RCRIS ID:

ERNS No.:

State Notification:

FPN#:

Reimbursable Account #:

1.1.1 Incident Category

Time Critical Removal Action

1.1.2 Site Description

The site is an abandoned industrial property in a mixed residential/rural area in Andover, Ohio, and I documented history of vandalism. The property is approximately 20 acres in size and contains a form manufacturing building of approximately 274,000 square feet and a southern parking lot. The site is wooded area to the north and east, a creek and residential properties to the south, industrial and resid properties to the west. According to records from Ohio EPA, approximately 51 people reside within the site and 228 people reside within 1 mile of the site. An elementary school and a public library are within 0.5 miles of the site. Pymatuning Valley Middle and High Schools are located 0.65 mile west The site is fenced, however not all gates are locked, allowing access by the public, potentially includ neighborhood school children and trespassers. During the site assessment, EPA observed that severa and glass windows to the building had been damaged by vandalism. Other signs of vandalism were c around the building, including graffiti, electrical transformer oil leaks onto the ground surface, and d electrical wiring in the building from unauthorized metal scrapping activities.

An unnamed creek along the southern site boundary flows east toward Pymatuning Reservoir located downstream of the site. Pymatuning Reservoir is a man-made lake approximately 26.7 square miles the border between Ohio and Pennsylvania. Pymatuning Reservoir is part of the Shenango River wat surrounded by Pymatuning State Parks in Ohio and Pennsylvania. Pymatuning Reservoir also serves public water supply for residents in Ohio and Pennsylvania.

According to Ohio EPA, the site is located within a Source Water Protection Area for the Village of According Ohio EPA, the public groundwater supply in Andover, Ohio, is highly susceptible to cont because the source aquifer has a shallow depth to water of 12 to 25 feet below ground surface; the ac well-confined from surface infiltration; and potential contaminant sources are located in the Source Protection Area. The Village public water system supplies approximately 1,150 residents. The public draws from seven groundwater wells pumping approximately 186,000 gallons per day.

1.1.2.1 Location

The site is located at 205 Maple Street Extension, Andover, Ashtabula County, Ohio, 44003. The loc coordinates are latitude 41.61278° and longitude - 80.56873°. The site is bounded by a wooded area and east, a creek and residential properties to the south, and industrial and residential properties to the

1.1.2.2 Description of Threat

Uncontrolled hazardous substances including reactive oxidizers, toxic substances and highly caustic were documented on site during the site assessment. Many waste containers are in poor condition at signs of leakage or spillage on nearby floor surfaces inside the building. Oil-stained surface soil and was observed surrounding three electrical transformers outside the building. During the site assessment unauthorized access to the site property and building were observed.

Uncontrolled hazardous substances at the site could be released to soil and groundwater, the atmospl nearby surface waterways. Potential exposure through each of these migration pathways could cause endangerment to human health, welfare, or the environment. These chemicals could be ingested by pets; tracked off-site by visitors and trespassers; and spread throughout the area, into residential hom businesses. Release of these chemicals could impact the shallow groundwater aquifer used by the cosource of drinking water. There is a potential for direct contact with the hazardous substances because bordered by a residential neighborhood and within half a mile of an elementary school and public lit Overall, the potential for exposure to hazardous substances stored at the site is high, especially consi on-site building is no longer occupied and vandals have accessed the interior of the facility.

1.1.3 Preliminary Removal Assessment/Removal Site Inspection Results

Characteristically corrosive, toxic and reactive wastes were documented on site, as well as high atmosf VOCs in former painting areas. Seven total samples were collected from among the 23 drums, 40 containers, four transformers, and sumps and trenches that were observed on site. The content of ma remaining containers is unknown, as most were unlabeled.

2. Current Activities

2.1 Operations Section

2.1.1 Narrative

During previous inspections and assessments, known or suspected hazardous substances, pollutants contaminants were identified in 8 areas:

Area 1 – former paint mixing area (3,860 square feet in area) in the northwest corner of the form

manufacturing building with in-floor sumps and trenches;

- Area 2 small (1,670 square feet) open courtyard between structural additions of the former ma building; includes a small storage outbuilding and a caged electrical transformer on a co
- **Area 3** large (40,000 square feet) raw material warehouse and storage area at the northeast corformer manufacturing building;
- **Area 4** small (780 square feet) outbuilding near the southern property line filled with parts and containers;
- **Area 5** outdoor transformer cage and concrete pad (1,450 square feet) at the southeastern corner former manufacturing building;
- **Area 6** large (19,000 square feet) centrally-located room that formerly housed hydraulic plastic equipment; includes in-floor sumps and trenches for hydraulic oil;
- Area 7 small (1,350 square feet) storage room in the north side of the former manufacturing by containing drums; and
- **Area 8** former paint line loading area and finishing room (14,800 square feet) in the western si former manufacturing building.

EPA inspectors documented a total of 23 drums containing an estimated total of 437 gallons of aban at the site. All drums were located inside the manufacturing and outbuildings. Samples were collect drums. Two of the drums contained liquid, and one contained a solid material. All three drums were flashpoint, corrosivity (pH), toxicity characteristic leaching procedure (TCLP) metals, TCLP volatile carbons (VOCs), and TCLP semi-volatile organic carbons (SVOCs). The waste in the first drum had SUs, which exhibits the characteristic of corrosivity within the definition of 40 C.F.R. § 261.22(a)(1 was detected at 8.9 milligrams per liter (mg/L) in the second drum, which exceeds the toxicity charafor lead of 5.0 mg/L. All other results for samples taken from the drums were below the respective reor applicable regulatory limits.

In addition to the 23 drums, 40 small containers were documented at the site. A liquid sample was come small container, and analyzed for the same parameters as the drum samples. All results for this selow the respective reporting limits or applicable regulatory limits. A solid sample was collected from small container that was labeled as an oxidizer. This sample was identified using a Smiths Detection 360 and an Ahura FirstDefender as 1,3 dichloro-5,5 dimethylhydantoin, with a trade name of Daktin is a water-reactive, combustible solid that easily oxidizes, is reactive with xylene, and can produce to reaction to water. According to 40 C.F.R. § 261.22(a), waste is characteristically reactive when it has reactions with water or generates dangerous toxic fumes when mixed with water.

Area 1 contains three in-floor sumps and trenches containing suspected paint sludge. During the site strong organic vapor odors and field screening readings near 400 ppm total VOCs were recorded. Di was not observed in the sumps and trenches, and it is unknown whether these drains are a closed net spray booth filters were also observed inside a partially-dismantled former abatement system outside side of the building. A liquid sample was collected from a sump in Area 1, and analyzed for flashpoi (pH), TCLP metals, TCLP VOCs, TCLP SVOCs, and polychlorinated biphenyls (PCBs). All results sample were below the respective reporting limits or applicable regulatory limits. Sumps and trenche

were not sampled.

Four large electrical transformers in Areas 2 and 5 containing an estimated maximum total of 1,200 were observed at the site. In Area 5, surface soil, vegetation and the concrete pad around the transfor coated with liquid oil. Samples of the oil within a transformer in Area 5 and the soil below it were coanalyzed for PCBs. Aroclor 1260 was detected at 3.9 mg/kg in the liquid oil sample. This level is be Substances Control Act regulatory limit of 50 ppm for electrical transformers. Aroclor 1260 was detected at a concentration of 0.43 mg/kg. This result is below the State of Ohio Generic Direct C regulatory limit of 18 mg/kg for soil on industrial and commercial properties. Transformers in Area sampled.

This removal action will involve properly identifying, consolidating, and packaging hazardous materal the consolidated materials will be removed and ultimately disposed of off-site. Additional site activity include security, perimeter air monitoring, and decontamination on the site, as needed to complete the action. This response action will be conducted in accordance with Section 104(a)(1) of CERCLA, 42 9604(a)(1) and Section 300.415 of the NCP, 40 C.F.R. § 300.415, to abate or eliminate the immediate to public health and/or the environment by the presence of the hazardous substances. No uncontrolled substances are expected to remain at the site once the removal action is completed.

2.1.2 Response Actions to Date

Overall Summary:

- Area 1 Area has been fully addressed. Cleaning and removal of waste from trenches and sumps in this area was fully completed
- **Area 2** Area has been fully addressed. Sample of waste oil collected from transformer. The contents of the transformer were pu totes, each containing approximately 300-gallons of waste oil, on 9/4/13.
- Area 3 Area has been fully addressed. All containers were removed, characterized and staged for disposal.
- **Area 4** Area has been fully addressed. All containers with any remaining content were removed, characterized and staged for discontainers were cut up for disposal on 9/4/13.
- Area 5 Area has been fully addressed. Transformer carcasses were not found to contain oil at the time of removal start. Approx of waste oil from within transformer switchgear was removed for disposal. Oily debris and vegetation at the base of was removed on 9/3/13.
- Area 6 Area has been fully addressed. Waste material was removed from 3 in-floor sumps and trenches and staged fro disposal
- Area 7 Area has been fully addressed. All containers were removed, characterized and staged for disposal.
- **Area 8** Area has been fully addressed. All containers were removed, characterized and staged for disposal.

Air Monitoring:

Air monitoring will be conducted daily throughout the site building and around areas where the crew is working MultiRAE Plus 5-gas monitor and PDR particulate monitor. Action levels for have been established. No excee action levels occurred.

Daily Activity Summary:

September 3, 2013

The crew re-mobilized to the site after the holiday weekend. Oily debris and vegetation was scraped up arou the three transformers in Area 5 and containerized for disposal. The crew swept up broken fluorescent light the concrete pad outside Area 1 and from several places inside the building.

September 4, 2013

The crew used hand tools to cut up 33 empty drums for disposal. Approximately 900 gallons of waste oil was the transformer in Area 5 using a pneumatic diaphragm pump and air compressor. The waste oil was contair 300-gallon totes for disposal. The crew over-packed 5 small containers and placed them in the connex box. additional broken pieces of fluorescent light bulbs were swept up from floors inside the building and container disposal.

Air monitoring was conducted throughout the site building. Air monitoring results throughout the bu exceed background levels.

Two ERRS crew members and one START member demobilized from the site.

September 5, 2013

The remaining crew members demobilized from the site. Containerized wastes were temporarily stored insidence connex box pending receipt of waste profile analytical results and coordination with transport and disposal co

October 28, 2013

The crew re-mobilized to the site with a skid steer. The crew conducted a walkthrough of the site and checke containerized wastes temporarily staged inside the connex box were secure.

October 29, 2013

The crew used the skid steer to load containerized wastes onto a truck to be transported to the designated dis Petro-Chem Processing Group in Detroit, Michigan. Copies of the disposal manifest were retained for the site personnel demobilized from the site.

2.1.3 Enforcement Activities, Identity of Potentially Responsible Parties (PRPs)

Efforts are ongoing to further develop information and continue to pursue enforcement activities.

2.1.4 Progress Metrics

Waste Stream	Medium	Quantity	Manifest #	Treatment	Disposa
D001 Flammables	Solids Containing Flammable Liquids	800 Pounds	011328840 JJK		Petro-Cl Process 421 Lyc Detroit, 48214 (313) 82
D002 Corrosives	Liquid	195	011328840		Petro-C

		Gallons	JJK	Process 421 Lyc Detroit, 48214 (313) 82
D009 Mercury	Solids	700 Pounds	011328840 JJK	Petro-Cl Process 421 Lyc Detroit, 48214 (313) 82
Universal Waste florescent bulbs	Solids	5 Pounds	011328840 JJK	Petro-Cl Process 421 Lyc Detroit, 48214 (313) 82
Oxidizer Waste	Solids	15 Pounds	011328840 JJK	Petro-Cl Process 421 Lyc Detroit, 48214 (313) 82
Phenol Waste	Solids	10 Pounds	011328840 JJK	Petro-Cl Process 421 Lyc Detroit, 48214 (313) 82
Waste Oil and Liquids	Liquids	1315 Gallons	011328840 JJK	Petro-Cl Process 421 Lyc Detroit, 48214 (313) 82

R5 Priorities Summary

This is an Integrated River Assessment. The numbers should overlap.

Miles of river systems cleaned and/or restored n/s

n/a

Cubic yards of contaminated sediments removed and/or capped

Gallons of oil/water recovered 1315 gallons

	Acres of soil/sediment cleaned up in floodplains and riverbanks	n/a
	Acres Protected	20
Stand Alone Assessment	Number of contaminated residential yards cleaned up	0
	Human Health Exposures Avoided	57
	Number of workers on site	8

Contaminant(s) of Concern

Leachable lead, 1,3 dichloro-5,5 dimethylhydantoin, flammables, corrosives, mercury, waste oils, oxidizers, phenol.

2.2 Planning Section

2.2.1 Anticipated Activities

None

2.2.1.1 Planned Response Activities

2.2.1.2 Next Steps

None

2.2.2 Issues

None

2.3 Logistics Section

ERRS managed site logistics.

2.4 Finance Section

2.4.1 Narrative

ERRS costs are estimated through October 25, 2013. START costs are estimated through November 8, 2013

Estimated Costs *

Mark No. C. (Mark Conference of States)	Budgeted	Total To Date	Remaining	% Remaining
Extramural Costs				
ERRS - Cleanup Contractor	\$60,000.00	\$46,441.00	\$13,559.00	22.60%
TAT/START	\$25,000.00	\$11,658.00	\$13,342.00	53.37%
Intramural Costs		en ekemen in deren die der der der der der der deren der		
				31
Total Site Costs	\$85,000.00	\$58,099.00	\$26,901.00	31.65%

^{*} The above accounting of expenditures is an estimate based on figures known to the OSC at the time this re written. The OSC does not necessarily receive specific figures on final payments made to any contractor(s). (data which the OSC must rely upon may not be entirely up-to-date. The cost accounting provided in this repo necessarily represent an exact monetary figure which the government may include in any claim for cost recov

2.5 Other Command Staff

2.5.1 Safety Officer

The OSCs served in this role for the site.

2.5.2 Liaison Officer

The OSCs served in this role for the site.

2.5.3 Information Officer

The OSCs served in this role for the site.

3. Participating Entities

3.1 Unified Command

n/a

3.2 Cooperating Agencies

Ohio EPA Andover Police Department Andover Fire Department

4. Personnel On Site

Personnel on site on 9/4/13:

EPA: 1 START: 1 ERRS: 5

Andover Police Department: 2

Personnel on site on 9/5/13:

EPA: 1 ERRS: 2

Personnel on site on 9/6/13:

EPA: 1 ERRS: 2

Personnel on site on 10/28/13:

ERRS: 2

Personnel on site on 10/29/13:

EPA: 1 START: 1 ERRS: 3

5. Definition of Terms

ATSDR Agency for Toxic Substances and Disease Registry

BZ Breathing Zone

CERCLA Comprehensive Environmental Response, Compensation, and Liability Act

CERCLIS Comprehensive Environmental Response, Compensation, and Liability Information System

DNR Department of Natural Resources

EPA Environmental Protection Agency

ERNS Emergency Response Notification System

ERRS Emergency and Rapid Response Service

NG/M³ nanograms per cubic meter

NCP National Oil and Hazardous Substance Pollution Contingency Plan

NOAA National Oceanic and Atmospheric Administration

NPL National Priorities List

NRC National Response Center

OSC On Scene Coordinator

PPE Personal Protective Equipment

PPM Parts per million

RCRIS Resource Conservation and Recovery Act Information System

RP Responsible Party

RRT Regional Response Team

START Superfund Technical Assessment and Response Team

US FWS United States Fish and Wildlife Service

USCG United States Coast Guard

6. Additional sources of information

6.1 Internet location of additional information/report

www.epaosc.org/plastech

6.2 Reporting ScheduleNo further POLREPs will be issued as the action has been completed.

7. Situational Reference Materials

n/a