

UNITED STATES ENVIRONMENTAL PROTECTION AGENCY Region V

Subject:

POLREP #2

Progress Report

Keystone Corridor Ground Water Contamination Site

B5VX

Latitude: 39.8371145 Longitude: -86.1217992

To:

HQ EOC, U.S. EPA Brian Schlieger, U.S. EPA Jason El-Zein, U.S. EPA Sam Borries, U.S. EPA Jim Augustyn, U.S. EPA Jaime Brown, U.S. EPA Cecilia Moore, U.S. EPA Carolyn Bohlen, U.S. EPA Phillippa Cannon, U.S. EPA Carol Ropski, U.S. EPA John Glover, U.S. EPA Jeff Cahn, U.S. EPA Cheryl McIntyre, U.S. EPA Leslie Blake, U.S. EPA Mark Johnson, ATSDR Lindy Nelson, U.S. DOI

Valencia Darby, U.S. DOI USCG PolRep Distribution, USCG

Rex Osborn, IDEM Harry Atkinson, IDEM Aaron Green, IDEM Doug Petroff, IDEM Pam Thevenow, MCPHD

Adam Ricket, Marion County Public Health Department

Greg Garrett, City of Indianapolis Lauren Riga, City of Indianapolis Piers Kirby, City of Indianapolis Aliya Wishner, City of Indianapolis Jeffrey Meek, City of Indianapolis

From:

Shelly Lam, On-Scene Coordinator

Date:

6/9/2017

Reporting Period:

June 6, 2017

1. Introduction

1.1 Background

Site Number: B5VX Contract Number:

EP-S4-16-02

D.O. Number:

0033

Action Memo Date:

Emergency

Response Authority: CERCLA

EPA

Response Type: Incident Category:

Removal Action

Response Lead: **NPL Status:**

NPL

Operable Unit:

Mobilization Date:

5/8/2017

Start Date: Completion Date: 3/29/2017

Demob Date:

INN000510399

CERCLIS ID:

RCRIS ID:

ERNS No.:

State Notification:

FPN#:

Reimbursable Account #:

1.1.1 Incident Category

Comprehensive Environmental Response, Compensation, and Liability Act (CERCLA) Incident Category: Other - Ground Water Plume Site

1.1.2 Site Description

The Keystone Corridor Ground Water Contamination Site is a ground water plume that has contaminated the City of Indianapolis's Fall Creek municipal well field. Citizens Energy Group operates nine municipal wells in the Fall Creek well field, which supplies drinking water to approximately 122,744 people.

The U.S. Environmental Protection Agency (EPA) proposed the site to the National Priorities List (NPL) in May 2013, and it became final on the NPL in December 2013. The Hazard Ranking System (HRS) documentation record identified over forty known users or handlers of solvents as possible sources for the Keystone Corridor ground water plume. Some of these sources identified by the Indiana Department of



EPA excavated over 2,550 tons of contaminated soil and two underground storage tanks at the Tuchman Cleaners Site. In addition, EPA sampled over 40 downgradient properties to determine if vapor intrusion was occurring. EPA installed vapor mitigation systems at 22 residential properties where completed pathways were identified.

1.1.2.1 Location

The Keystone Corridor site is located at the intersection of North Keystone Avenue and East Fall Creek Parkway North Drive in Indianapolis, Marion County, Indiana. The approximate center of the study area is 39.834821 degrees north latitude and 86.1217992 degrees west longitude. The areal extent of the site is approximately 101.2 acres.

The site is located in a mixed-use area approximately 5 miles northeast of downtown Indianapolis. The area includes a mixture of commercial and residential properties.

1.1.2.2 Description of Threat

A release or threat of release of hazardous substances, pollutants, or contaminants is present at the site. EPA confirmed the presence of hazardous substances as defined by section 101(14) of CERCLA including tetrachloroethene (PCE) and trichloroethene (TCE). Possible exposure routes include inhalation of contaminated air that may have migrated through subsurface soil and ground water. Potential human receptors include residents and workers at commercial/industrial businesses.

1.1.3 Preliminary Removal Assessment/Removal Site Inspection Results

EPA has been conducting a Remedial Investigation/Feasibility Study (RI/FS) at the site. As part of the RI/FS, EPA collected ground water, soil gas, subslab, and indoor air samples to characterize site conditions, determine the nature and extent of contamination, and assess risk to human health and the environment.

Results from the RI/FS documented that a completed vapor intrusion pathway is present at the Keystone Corridor Site. PCE and TCE are present in ground water. Both chemicals are vapor-forming and are migrating through soil gas. Buildings have proven to be susceptible to soil gas entry as PCE and/or TCE are present in the indoor air of occupied buildings above relevant screening levels. In one home, TCE exceeded the Urgent Response Action Level.

2. Current Activities

2.1 Operations Section

2.1.1 Narrative

On March 29, 2017, EPA verbally authorized an emergency response action to mitigate an imminent and substantial threat of release. EPA's actions will include: performing vapor mitigation at properties where relevant indoor air action levels are exceeded in accordance with current EPA guidance; performing post-installation proficiency sampling 30 days, six months, and one year after mitigation system installation; and taking any other response actions to address any release or threatened release of a hazardous substance, pollutant or contaminant that the EPA On-Scene Coordinator (OSC) determines may pose an imminent and substantial endangerment to the public health or the environment.

2.1.2 Response Actions to Date

On June 6, 2017, EPA installed and connected solar panels to run the vapor mitigation system at property RP-047. EPA also coordinated fan replacement at a nearby property that was installed as part of the Tuchman Cleaners time-critical removal action; the fan was under warranty.

2.1.3 Enforcement Activities, Identity of Potentially Responsible Parties (PRPs)

Information on PRPs is in the site files.

2.1.4 Progress Metrics

Waste Stream	Medium	Quantity	Manifest #	Treatment	Disposal
Pending					

2.2 Planning Section

2.2.1 Anticipated Activities

The following sections describe planned response activities and next steps.

2.2.1.1 Planned Response Activities

EPA and its contractors will return to the site on June 27-28 to seal the crawl space at property RP-039. The work was scheduled for June 8 but was rescheduled to accommodate the homeowner.

2.2.1.2 Next Steps

EPA will perform post-installation proficiency sampling 30 days, six months, and one year after mitigation system installation.

2.2.2 Issues

Estimated Costs *

	Budgeted	Total To Date	Remaining	% Remaining
Extramural Costs				
ERRS - Cleanup Contractor	\$25,000.00	\$7,267.71	\$17,732.29	70.93%
TAT/START	\$20,000.00	\$2,194.56	\$17,805.44	89.03%
Intramural Costs				
	-			
Total Site Costs	\$45,000.00	\$9,462.27	\$35,537.73	78.97%

^{*} The above accounting of expenditures is an estimate based on figures known to the OSC at the time this report was written. The OSC does not necessarily receive specific figures on final payments made to any contractor(s). Other financial data which the OSC must rely upon may not be entirely up-to-date. The cost accounting provided in this report does not necessarily represent an exact monetary figure which the government may include in any claim for cost recovery.

2.5 Other Command Staff

2.5.1 Safety Officer

OSC Lam is the overall Safety Officer for the response. EPA's contractors prepared a health and safety plan.

2.5.2 Liaison Officer

NA

2.5.3 Information Officer

NA

3. Participating Entities

3.1 Unified Command

NA

3.2 Cooperating Agencies

EPA is receiving supporting from IDEM and the Marion County Public Health Department.

4. Personnel On Site

The following personnel were on-site on May 8th.

Agency Personnel
EPA 1
ERRS 1
ERRS Subcontractor 1
START 1

5. Definition of Terms

CERCLA Comprehensive Environmental Response, Compensation, and Liability Act

EPA Environmental Protection Agency
ERRS Emergency and Rapid Response Services

HRS Hazard Ranking System

IDEM Indiana Department of Environmental Management

NA Not Applicable

NPL National Priorities List

OSC On-Scene Coordinator

PCE Tetrachloroethene

PRP Potentially Responsible Party

RI/FS Remedial Investigation/Feasibility Study

START Superfund Technical Assessment and Reponse Team


TCE Trichloroethene


6. Additional sources of information

6.1 Internet location of additional information/report

Additional information is available at response.epa.gov/keystonecorridor.

6.2 Reporting Schedule





	*	
	./	

		* 1)
		*



		v a
	*	
	a a	

	,	9