



UNITED STATES ENVIRONMENTAL PROTECTION AGENCY Region V

Subject:

POLREP #4

Progress Report

Keystone Corridor Ground Water Contamination Site

B5VX

Indianapolis, IN

Latitude: 39.8371145 Longitude: -86.1217992

To:

HQ EOC, U.S. EPA Brian Schlieger, U.S. EPA Jason El-Zein, U.S. EPA Sam Borries, U.S. EPA Jim Augustyn, U.S. EPA Jaime Brown, U.S. EPA Cecilia Moore, U.S. EPA Carolyn Bohlen, U.S. EPA Phillippa Cannon, U.S. EPA Carol Ropski, U.S. EPA John Glover, U.S. EPA Jeff Cahn, U.S. EPA Cheryl McIntyre, U.S. EPA Leslie Blake, U.S. EPA Mark Johnson, ATSDR Lindy Nelson, U.S. DOI Valencia Darby, U.S. DOI

USCG PolRep Distribution, USCG

Rex Osborn, IDEM Harry Atkinson, IDEM Aaron Green, IDEM Doug Petroff, IDEM Pam Thevenow, MCPHD

Adam Ricket, Marion County Public Health Department

Greg Garrett, City of Indianapolis Lauren Riga, City of Indianapolis Piers Kirby, City of Indianapolis Aliya Wishner, City of Indianapolis Jeffrey Meek, City of Indianapolis

From:

Shelly Lam, On-Scene Coordinator

Date:

9/1/2017

Reporting Period:

August 1-31, 2017

1. Introduction

1.1 Background

Site Number:

B5VX

Contract Number:

EP-S4-16-02

D.O. Number:

0033

Action Memo Date:

Response Authority: CERCLA

EPA

Response Type: Incident Category: Emergency

Response Lead: **NPL Status:**

NPI

Operable Unit:

Removal Action

Mobilization Date:

5/8/2017

Start Date:

3/29/2017

Demob Date:

Completion Date:

CERCLIS ID: **ERNS No.:**

INN000510399

RCRIS ID: State Notification:

FPN#:

Reimbursable Account #:

1.1.1 Incident Category

Comprehensive Environmental Response, Compensation, and Liability Act (CERCLA) Incident Category: Other - Ground Water Plume Site

1.1.2 Site Description

See previous Pollution Reports (PolRep).

1.1.2.1 Location

See previous PolReps.

1.1.2.2 Description of Threat

See previous PolReps.

On March 29, 2017, the Environmental Protection Agency (EPA) verbally authorized an emergency response action to mitigate an imminent and substantial threat of release. EPA's actions will include: performing vapor mitigation at properties where relevant indoor air action levels are exceeded in accordance with current EPA guidance; performing post-installation proficiency sampling 30 days, six months, and one year after mitigation system installation; and taking any other response actions to address any release or threatened release of a hazardous substance, pollutant or contaminant that the EPA On-Scene Coordinator (OSC) determines may pose an imminent and substantial endangerment to the public health or the environment

2.1.2 Response Actions to Date

On August 3 and 4, 2017, EPA and the Superfund Technical Assessment and Response Team (START) contractor conducted post-installation proficiency sampling at the two properties where sub-slab depressurization systems (SSDS) were installed. EPA collected indoor air samples at both homes, a sub-slab air sample at one home, and an ambient air sample. At Property RP-047, EPA was unable to collect a sub-slab air sample because the vapor pin was secured with a stainless steel cover that EPA and START lacked a specialized tool to open.

While at Property RP-47 on August 3rd, EPA observed that the SSDS, which is powered by solar panels, was not running. It was determined that a short in the power inverter caused the system shut down. On August 4th, EPA placed a Healthmate Plus indoor air purifying system inside the home.

On August 10th, EPA met Radon Environmental at RP-047 to determine why the system shorted out. Radon Environmental ordered a new inverter for the system, which will be installed in September.

On August 22nd, EPA received analytical results for the indoor air and sub-slab samples. Sample results were below EPA's vapor intrusion screening levels.

2.1.3 Enforcement Activities, Identity of Potentially Responsible Parties (PRPs) Information on PRPs is in the site files.

2.1.4 Progress Metrics

Waste Stream	Medium	Quantity	Manifest #	Treatment	Disposal
Pending				-	

2.2 Planning Section

2.2.1 Anticipated Activities

The following sections describe planned response activities and next steps.

2.2.1.1 Planned Response Activities

EPA and Radon Environmental will return to the site in September to repair the power inverter on the SSDS at Property RP-047.

2.2.1.2 Next Steps

EPA will perform post-installation proficiency sampling at Property RP-047 approximately 30 days after system repair.

2.2.2 Issues

None

2.3 Logistics Section

Not applicable (NA)

2.4 Finance Section

2.4.1 Narrative

Estimated Costs *

	Budgeted	Total To Date	Remaining	% Remaining
Extramural Costs				
ERRS - Cleanup Contractor	\$25,000.00	\$12,650.62	\$12,349.38	49.40%
TAT/START	\$20,000.00	\$10,490.81	\$9,509.19	47.55%
Intramural Costs				
Total Site Costs	\$45,000.00	\$23,141.43	\$21,858.57	48.57%

2.5 Other Command Staff

2.5.1 Safety Officer

On-Scene Coordinator (OSC) Lam is the overall Safety Officer for the response. EPA's contractors prepared a health and safety plan.

2.5.2 Liaison Officer

NA

2.5.3 Information Officer

NIA

3. Participating Entities

3.1 Unified Command

NA

3.2 Cooperating Agencies

EPA is receiving supporting from Indiana Department of Environmental Management and the Marion County Public Health Department.

4. Personnel On Site

The following personnel were on-site.

Agency

Personnel

EPA

1

ERRS Subcontractor 1

START

1

5. Definition of Terms

CERCLA Comprehensive Environmental Response, Compensation, and Liability Act

EPA

Environmental Protection Agency

ERRS

Emergency and Rapid Response Services

NA

Not Applicable

OSC

On-Scene Coordinator

PolRep PRP Pollution Report
Potentially Responsible Party

SSDS

Sub-slab Depressurization System

START

Superfund Technical Assessment and Reponse Team

6. Additional sources of information

6.1 Internet location of additional information/report


Additional information is available at response.epa.gov/keystonecorridor.

6.2 Reporting Schedule


OSC Lam will submit the next Pollution Report after planned field activities have been performed.

7. Situational Reference Materials


NA



#
a .
200



*
No.



~