


~~924579~~

924579

APPENDIX B - REMEDIAL LOCATION WORK DESCRIPTIONS

**APPENDIX B - REMEDIAL LOCATION WORK DESCRIPTIONS**



Action Date: 10/1/97

Loadout: 10/31/97

Restoration Begins: 10/3/97

Restoration Completed: 10/17/97

\*Stack emission sites were not sampled for verification due to the fact that a pre-determined depth for excavation was given to OHM by USACE.

\*An excavation depth of 12 inches was established by USACE prior to work commencing.

\*The excavation of special waste yielded a total of 48.70 cubic yards, which was shipped to WMI-Milam for disposal.

\*Equipment utilized during excavation:

\*TL-26

\*TCM

\*17-KW

\*X331

\*Subcontractors:

\*WMI-landfill

\*B. Garcia-trucking

\*Granthum-trucking

\*Emerald Turf Farm

OHM CORPORATION  
PROJECT 19531  
GRANITE CITY, IL


QUANTITY SUMMARY FOR

 Elizabeth

SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER
63.32	4	29.91				180		

Sampling Analysis  
Project #19531

0 - 3" Front and Back				3 - 6" Front and Back			6 - 12" Front and Back			Depth Excav. (inch)
	A	A	A	B	B	B	C	C	C	
Street/Number	PPM	PPM	PPM	PPM	PPM	PPM	PPM	PPM	PPM	
Address	No.	No.	No.	No.	No.	No.	No.	No.	No.	
100 Elizabeth	240	240	1070	442	845	507	543	482	609	12





Grand

Action Date: 10/6/97

Loadout: 10/7/97

Restoration Begins: 10/7/97

Restoration Completed: 10/21/97

\*Stack emission sites were not sampled for verification due to the fact that a pre-determined depth for excavation was given to OHM by USACE.

\*An excavation depth of 12 inches was established by USACE prior to work commencing.

\*The excavation of special waste yielded a total of 94.38 cubic yards, which was shipped to WMI-Milam for disposal.

\*Equipment utilized during excavation:

\*TL-26

\*TCM

\*X331

\*17-KW

\*Subcontractors:

\*WMI-landfill

\*B. Garcia-trucking

\*Grantham-trucking

\*Emerald-turf farm

**OHM CORPORATION  
PROJECT 19531  
GRANITE CITY, IL**

**QUANTITY SUMMARY FOR**

**Grand**

SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER
122.7	7	44.75		14.85		360		

**Sampling Analysis**  
**Project #19531**

0 - 3" Front and Back

	A	A	A
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

Grand

391    **539**  
 334    385

3 - 6" Front and Back

B	B	B
PPM	PPM	PPM
No.	No.	No.

347    **645**  
 358    418


6 - 12" Front and Back

C	C	C
PPM	PPM	PPM
No.	No.	No.

187    **2840**  
 226    **506**

Depth
Excav.
(inch)

12



**X = SAMPLE POINT**

**GRAND**

**TOTAL  
DIMENSIONS  
122'X50'**

**OHM**   
**Corporation**  
Findlay, Ohio

Drawn By: **JG** Checked By:

Date: **8/17/98** Approved By:

Scale: **NTS** Drawing No:



Action Date: 10/21/97

Loadout: 10/23/97

Restoration Begins: 10/23/97

Restoration Completed: 10/30/97

\*Stack emission sites were not sampled for verification due to the fact that a pre-determined depth for excavation was given to OHM by USACE.

\*An excavation depth of 12 inches was established by USACE prior to work commencing.

\*The excavation of special waste yielded a total of 40.03 cubic yards, which was shipped to WMI-Milam for disposal.

\*Equipment utilized during excavation:

\*TL-26

\*TCM

\*17-KW

\*X331

\*Subcontractors:

\*WMI-landfill

\*B. Garcia-trucking

\*Granthum-trucking

\*Emerald Turf Farm

OHM CORPORATION  
PROJECT 19531  
GRANITE CITY, IL

QUANTITY SUMMARY FOR

Grand

SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER
52.05	3		13.3			120		

**Sampling Analysis**  
**Project #19531**

0 - 3" Front and Back

	A	A	A
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

Grand

52 309  
 180 **780**  
**833** 478

3 - 6" Front and Back

B	B	B
PPM	PPM	PPM
No.	No.	No.

**1680** 270  
 200 83  
 435 474

6 - 12" Front and Back

C	C	C
PPM	PPM	PPM
No.	No.	No.


**516** 320  
 220 110  
 280 417

**Depth**

**Excav.**

**(inch)**

12



B' - 6' east of house & 8' south of fence.

No paved + house lot

B' - 8' west of house & 14' south of fence.



Action Date: 9/8/97

Loadout: 9/10/97

Restoration Begins: 9/10/97

Restoration Completed: 10/18/97

\*Stack emission sites were not sampled for verification due to the fact that a pre-determined depth for excavation was given to OHM by USACE.

\*An excavation depth of 12 inches was established by USACE prior to work commencing.

\*The excavation of special waste yielded a total of 67.95 cubic yards, which was shipped to WMI-Milam for disposal.

\*Equipment utilized during excavation:

\*TL-26

\*TCM

\*17-KW

\*X331

\*Subcontractors:

\*WMI-landfill

\*B. Garcia-trucking

\*Granthum-trucking

\*Emerald Turf Farm

OHM CORPORATION  
PROJECT 19531  
GRANITE CITY, IL


QUANTITY SUMMARY FOR

Grand

SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER
88.34	4	30.6	15.35	29.3		180		

Sampling Analysis  
Project #19531

0 - 3" Front and Back				3 - 6" Front and Back			6 - 12" Front and Back				
	A	A	A	B	B	B	C	C	C	Depth	
Street/Number	PPM	PPM	PPM	PPM	PPM	PPM	PPM	PPM	PPM	Excav.	
Address	No.	No.	No.	No.	No.	No.	No.	No.	No.	(inch)	
<div>Grand</div>	283	382		2350 196	277 66		394 767	537 4460		12	



2 paved + house 30' x 70'

B1 - 6' north of sidewalk & 8' west of house.

B2 - 6' south of fence & 20' east of house.

2

3

4

Action Date: 10/9/97

Loadout: 10/14/97

Restoration Begins: 10/14/97

Restoration Completed: 10/30/97

\*Stack emission sites were not sampled for verification due to the fact that a pre-determined depth for excavation was given to OHM by USACE.

\*An excavation depth of 12 inches was established by USACE prior to work commencing.

\*The excavation of special waste yielded a total of 284.93 cubic yards, which was shipped to WMI-Milam for disposal.

\*Equipment utilized during excavation:

\*TL-26

\*TCM

\*17-KW

\*X331

\*Subcontractors:

\*WMI-landfill

\*B. Garcia-trucking

\*Granthum-trucking

\*Emerald Turf Farm

OHM CORPORATION  
PROJECT 19531  
GRANITE CITY, IL

QUANTITY SUMMARY FOR



Grand

SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER
370.42	39	54.24	14.8	15.05		1260		

**Sampling Analysis**  
**Project #19531**

0 - 3" Front and Back

	<b>A</b>	<b>A</b>	<b>A</b>
<b>Street/Number</b>	<b>PPM</b>	<b>PPM</b>	<b>PPM</b>
<b>Address</b>	<b>No.</b>	<b>No.</b>	<b>No.</b>

 Grand      398      **1880**

3 - 6" Front and Back

<b>B</b>	<b>B</b>	<b>B</b>
<b>PPM</b>	<b>PPM</b>	<b>PPM</b>
<b>No.</b>	<b>No.</b>	<b>No.</b>

405      **572**


6 - 12" Front and Back

<b>C</b>	<b>C</b>	<b>C</b>
<b>PPM</b>	<b>PPM</b>	<b>PPM</b>
<b>No.</b>	<b>No.</b>	<b>No.</b>

334      **915**  
 213      173  
 271      **602**

<b>Depth</b>
<b>Excav.</b>
<b>(inch)</b>

12



Z Part of ~~203~~  
-or 911

(

✓

.

.

(



Grand

Action Date: 9/3/97

Loadout: 9/4/97

Restoration Begins: 9/4/97

Restoration Completed: 10/1/97

\*Stack emission sites were not sampled for verification due to the fact that a pre-determined depth for excavation was given to OHM by USACE.

\*An excavation depth of 12 inches was established by USACE prior to work commencing.

\*The excavation of special waste yielded a total of 52.79 cubic yards, which was shipped to WMI-Milam for disposal.

\*Equipment utilized during excavation:

\*TL-26

\*TCM

\*17-KW

\*X331

\*Subcontractors:

\*WMI-landfill

\*B. Garcia-trucking

\*Granthum-trucking

\*Emerald Turf Farm

OHM CORPORATION  
PROJECT 19531  
GRANITE CITY, IL

QUANTITY SUMMARY FOR

Grand

SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER
68.63	6	31.35	43.6	26.5		300		

**Sampling Analysis**  
**Project #19531**

0 - 3" Front and Back

	A	A	A
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

3 - 6" Front and Back

B	B	B
PPM	PPM	PPM
No.	No.	No.

6 - 12" Front and Back

C	C	C
PPM	PPM	PPM
No.	No.	No.

Depth
Excav.
(inch)




Grand

234    **648**  
 279    **514**

193    **615**  
 310    **511**

127    **793**  
 391    **502**

12



**X = SAMPLE POINT**



**TOTAL  
DIMENSIONS  
91'X33'**

**OHM**   
**Corporation**  
Findlay, Ohio

Drawn By: <b>JG</b>	Checked By:
Date: <b>8/17/98</b>	Approved By:
Scale: <b>NTS</b>	Drawing No:



Action Date: 9/11/97

Loadout: 9/12/97

Restoration Begins: 9/13/97

Restoration Completed: 10/6/97

\*Stack emission sites were not sampled for verification due to the fact that a pre-determined depth for excavation was given to OHM by USACE.

\*An excavation depth of 12 inches was established by USACE prior to work commencing.

\*The excavation of special waste yielded a total of 41.21 cubic yards, which was shipped to WMI-Milam for disposal.

\*Equipment utilized during excavation:

\*TL-26

\*TCM

\*17-KW

\*X331

\*Subcontractors:

\*WMI-landfill

\*B. Garcia-trucking

\*Granthum-trucking

\*Schneider Turf Farm

OHM CORPORATION  
PROJECT 19531  
GRANITE CITY, IL

QUANTITY SUMMARY FOR

Grand

SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER
53.58	3	32.02				180		

Sampling Analysis  
Project #19531

0 - 3" Front and Back			
	A	A	A
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

<div></div> Grand	640	1110
-------------------	-----	------

3 - 6" Front and Back		
B	B	B
PPM	PPM	PPM
No.	No.	No.


162	6737
546	565

6 - 12" Front and Back		
C	C	C
PPM	PPM	PPM
No.	No.	No.

597	376
653	570

Depth
Excav.
(inch)

12



X = SAMPLE POINT

012 GRAND  
26' X 108'

**OHM Corporation**  
Findlay, Ohio

Drawn By: EDJ	Checked By:
Date: 7/29/98	Approved By:
Scale: NTS	Drawing No:



Action Date: 10/15/97

Loadout: 10/18/97

Restoration Begins: 10/20/97

Restoration Completed: 10/30/97

\*Stack emission sites were not sampled for verification due to the fact that a pre-determined depth for excavation was given to OHM by USACE.

\*An excavation depth of 12 inches was established by USACE prior to work commencing.

\*The excavation of special waste yielded a total of 34.77 cubic yards, which was shipped to WMI-Milam for disposal.

\*Equipment utilized during excavation:

\*TL-26

\*TCM

\*17-KW

\*X331

\*Subcontractors:

\*WMI-landfill

\*B. Garcia-trucking

\*Granthum-trucking

\*Emerald Turf Farm

OHM CORPORATION  
PROJECT 19531  
GRANITE CITY, IL

QUANTITY SUMMARY FOR



Grand

SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER
45.29	4	34.92				240		

**Sampling Analysis**  
**Project #19531**

0 - 3" Front and Back

	<b>A</b>	<b>A</b>	<b>A</b>
<b>Street/Number</b>	<b>PPM</b>	<b>PPM</b>	<b>PPM</b>
<b>Address</b>	<b>No.</b>	<b>No.</b>	<b>No.</b>

 Grand	<b>617</b>	<b>638</b>
---	------------	------------

3 - 6" Front and Back

<b>B</b>	<b>B</b>	<b>B</b>
<b>PPM</b>	<b>PPM</b>	<b>PPM</b>
<b>No.</b>	<b>No.</b>	<b>No.</b>

428	488
-----	-----


6 - 12" Front and Back

<b>C</b>	<b>C</b>	<b>C</b>
<b>PPM</b>	<b>PPM</b>	<b>PPM</b>
<b>No.</b>	<b>No.</b>	<b>No.</b>

244	<b>510</b>
339	302
<b>816</b>	<b>1097</b>

<b>Depth</b>
<b>Excav.</b>
<b>(inch)</b>

12



**X = SAMPLE POINT**



**GRAND**

**TOTAL  
DIMENSIONS  
96'X20'**

**OHM**   
**Corporation**  
Findlay, Ohio

Drawn By: **JG** Checked By:

Date: **8/17/98** Approved By:

Scale: **NTS** Drawing No:



Action Date: 10/15/97

Loadout: 10/18/97

Restoration Begins: 10/20/97

Restoration Completed: 10/30/97

\*Stack emission sites were not sampled for verification due to the fact that a pre-determined depth for excavation was given to OHM by USACE.

\*An excavation depth of 3 inches was established by USACE prior to work commencing.

\*The excavation of special waste yielded a total of 53.38 cubic yards, which was shipped to WMI-Milam for disposal.

\*Equipment utilized during excavation:

\*TL-26

\*TCM

\*17-KW

\*X331

\*Subcontractors:

\*WMI-landfill

\*B. Garcia-trucking

\*Granthum-trucking

\*Emerald Turf Farm

OHM CORPORATION  
PROJECT 19531  
GRANITE CITY, IL

QUANTITY SUMMARY FOR

 Grand

SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER
69.4	2	28.47				240		

**Sampling Analysis**  
**Project #19531**

0 - 3" Front and Back

	<b>A</b>	<b>A</b>	<b>A</b>
<b>Street/Number</b>	<b>PPM</b>	<b>PPM</b>	<b>PPM</b>
<b>Address</b>	<b>No.</b>	<b>No.</b>	<b>No.</b>



Grand

1362

1692

3 - 6" Front and Back

<b>B</b>	<b>B</b>	<b>B</b>
<b>PPM</b>	<b>PPM</b>	<b>PPM</b>
<b>No.</b>	<b>No.</b>	<b>No.</b>

398

452

6 - 12" Front and Back

<b>C</b>	<b>C</b>	<b>C</b>
<b>PPM</b>	<b>PPM</b>	<b>PPM</b>
<b>No.</b>	<b>No.</b>	<b>No.</b>

167


404

**Depth**

**Excav.**

**(inch)**

3



**X = SAMPLE POINT**

**GRAND**

**TOTAL  
DIMENSIONS  
95'X20'**

**OHM**   
**Corporation**  
Findlay, Ohio

Drawn By: **JG** Checked By:

Date: **8/18/98** Approved By:

Scale: **NTS** Drawing No:



Action Date: 8/7/97

Loadout: 8/8/97

Restoration Begins: 8/8/97

Restoration Completed: 8/16/97

\*Stack emission sites were not sampled for verification due to the fact that a pre-determined depth for excavation was given to OHM by USACE.

\*An excavation depth of 3 inches was established by USACE prior to work commencing.

\*The excavation of special waste yielded a total of 20.99 cubic yards, which was shipped to WMI-Milam for disposal.

\*Equipment utilized during excavation:

\*TL-26

\*TCM

\*X331

\*17-KW

\*Subcontractors:

\*WMI-landfill

\*B. Garcia-trucking

\*Grantham-trucking

\*Emerald-turf farm

**OHM CORPORATION  
PROJECT 19531  
GRANITE CITY, IL**

**QUANTITY SUMMARY FOR**



Grand

SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER
27.29	2	14.78				210		


Sampling Analysis  
Project #19531

0 - 3" Front and Back			
	A	A	A
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.
Grand	516	701	

3 - 6" Front and Back		
B	B	B
PPM	PPM	PPM
No.	No.	No.
316	494	

6 - 12" Front and Back		
C	C	C
PPM	PPM	PPM
No.	No.	No.
198	476	

Depth
Excav.
(inch)
3



1

2

3

Action Date: 7/25/97

Loadout: 7/28/97

Restoration Begins: 7/28/97

Restoration Completed: 8/16/97

\*Stack emission sites were not sampled for verification due to the fact that a pre-determined depth for excavation was given to OHM by USACE.

\*An excavation depth of 12 inches was established by USACE prior to work commencing.

\*The excavation of special waste yielded a total of 131.53 cubic yards, which was shipped to WMI-Milam for disposal.

\*Equipment utilized during excavation:

\*TL-26

\*X331

\*Subcontractors:

\*WMI-landfill

\*B. Garcia-trucking

\*Granthum-trucking

\*Emerald Turf Farm

OHM CORPORATION  
PROJECT 19531  
GRANITE CITY, IL

QUANTITY SUMMARY FOR

Grand

SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER
170.99	11	15.2	59.3	14.9		450		

**Sampling Analysis  
Project #19531**

Street/Number Address	0 - 3" Front and Back			3-6" Front and Back			6-12" Front and Back			Depth Excav. (inch)
	A PPM No.	A PPM No.	A PPM No.	B PPM No.	B PPM No.	B PPM No.	C PPM No.	C PPM No.	C PPM No.	
Grand	392	810		335	654		279	1010		12
	597	1202		475	975		196	1010		



13' - 10' west of corner of house & 4' north of drive. 70 paved + house 45%

15' - 16' east of house & 14' south of fence.

1

2

3

4

5

Action Date: 5/29/97

Loadout: 6/4/97

Restoration Begins: 6/5/97

Restoration Completed: 6/18/97

\*Stack emission sites were not sampled for verification due to the fact that a pre-determined depth for excavation was given to OHM by USACE.

\*An excavation depth of 12 inches was established by USACE prior to work commencing.

\*The excavation of special waste yielded a total of 189.40 cubic yards, which was shipped to WMI-Milam for disposal.

\*Equipment utilized during excavation:

\*TL-26

\*TCM

\*X331

\*17-KW

\*Subcontractors:

\*WMI-landfill


\*B. Garcia-trucking

\*Granthum-trucking

\*Schneider Turf Farm

OHM CORPORATION  
PROJECT 19531  
GRANITE CITY, IL

QUANTITY SUMMARY FOR



Grand

SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER
246.22	17	73.79				952.5		

**Sampling Analysis**  
**Project #19531**

0 - 3" Front and Back

	A	A	A
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

3 - 6" Front and Back

B	B	B
PPM	PPM	PPM
No.	No.	No.

6 - 12" Front and Back

C	C	C
PPM	PPM	PPM
No.	No.	No.

Depth
Excav.
(inch)




Grand

**589**   **613**   454  
**615**   **1320**

435   387   **523**  
342   **1180**

335   386   **737**  
232   **891**

12



B1 - 14' east of house & 8' north of sidewalk.

70 paved - 40%

B2 - 12' south of garage & 16' east of fence.



Action Date: 7/22/97

Loadout: 7/23/97

Restoration Begins: 7/24/97

Restoration Completed: 8/8/97

\*Stack emission sites were not sampled for verification due to the fact that a pre-determined depth for excavation was given to OHM by USACE.

\*An excavation depth of 12 inches was established by USACE prior to work commencing.

\*The excavation of special waste yielded a total of 118.00 cubic yards, which was shipped to WMI-Milam for disposal.

\*Equipment utilized during excavation:

\*TL-26

\*TCM

\*X331

\*17-KW

\*Subcontractors:

\*WMI-landfill

\*B. Garcia-trucking

\*Granthum-trucking

\*Emerald Turf Farm

OHM CORPORATION  
PROJECT 19531  
GRANITE CITY, IL

QUANTITY SUMMARY FOR



rand

SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER
153.41	11	75.62				540		

**Sampling Analysis**  
**Project #19531**

0 - 3" Front and Back

	A	A	A
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.



D Grand

685

673

3 - 6" Front and Back

B	B	B
PPM	PPM	PPM
No.	No.	No.

762

506

6 - 12" Front and Back

C	C	C
PPM	PPM	PPM
No.	No.	No.

562

446

Depth

Excav.

(inch)

12



2

.

2

(

)

Action Date: 6/28/97

Loadout: 6/30/97

Restoration Begins: 6/30/97

Restoration Completed: 7/18/97

\*Stack emission sites were not sampled for verification due to the fact that a pre-determined depth for excavation was given to OHM by USACE.

\*An excavation depth of 6 inches was established by USACE prior to work commencing.

\*The excavation of special waste yielded a total of 26.88 cubic yards, which was shipped to WMI-Milam for disposal.

\*Equipment utilized during excavation:

\*TL-26

\*TCM

\*X331

\*17-KW

\*Subcontractors:

\*WMI-landfill

\*B. Garcia-trucking

\*Granthum-trucking

\*Schneider Turf Farm

{ ( (

OHM CORPORATION  
PROJECT 19531  
GRANITE CITY, IL

QUANTITY SUMMARY FOR

 Grand

SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER
34.95	2	15.7		15.1		127		

Sampling Analysis  
Project #19531

0 - 3" Front and Back

	A	A	A
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.



Grand

442

3 - 6" Front and Back

B	B	B
PPM	PPM	PPM
No.	No.	No.

556


6 - 12" Front and Back

C	C	C
PPM	PPM	PPM
No.	No.	No.

481

Depth
Excav.
(inch)

6



**X = SAMPLE POINT**

**GRAND**  
**TOTAL**  
**DIMENSIONS**  
**120'X25'**

**OHM**  
**Corporation**  
Findlay, Ohio

Drawn By: **JG** Checked By:  
Date: 8/18/98 Approved By:  
Scale: **NTS** Drawing No:



Action Date: 6/12/97

Loadout: 6/14/97

Restoration Begins: 6/18/97

Restoration Completed: 7/2/97

\*Stack emission sites were not sampled for verification due to the fact that a pre-determined depth for excavation was given to OHM by USACE.

\*An excavation depth of 12 inches was established by USACE prior to work commencing.

\*The excavation of special waste yielded a total of 29.46 cubic yards, which was shipped to WMI-Milam for disposal.

\*Equipment utilized during excavation:

\*TL-26

\*TCM

\*X331

\*17-KW

\*Subcontractors:

\*WMI-landfill

\*B. Garcia-trucking

\*Grantham-trucking

\*Schneider-turf farm

**OHM CORPORATION  
PROJECT 19531  
GRANITE CITY, IL**

**QUANTITY SUMMARY FOR**

**Grand**

SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER
38.31	5	49.55				254		

**Sampling Analysis**  
**Project #19531**

0 - 3" Front and Back

	A	A	A
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.



Grand

294  
485

3360  
864

3 - 6" Front and Back

B	B	B
PPM	PPM	PPM
No.	No.	No.

144  
697

591  
1020

6 - 12" Front and Back


C	C	C
PPM	PPM	PPM
No.	No.	No.

284  
84

538  
575

Depth
Excav.
(inch)

12





Action Date: 6/7/97

— Loadout: 6/11/97

Restoration Begins: 6/11/97

Restoration Completed: 6/24/97

\*Stack emission sites were not sampled for verification due to the fact that a pre-determined depth for excavation was given to OHM by USACE.

\*An excavation depth of 12 inches was established by USACE prior to work commencing.

\*The excavation of special waste yielded a total of 194.71 cubic yards, which was shipped to WMI-Milam for disposal.

\*Equipment utilized during excavation:

\*TL-26

\*TCM

\*X331

\*17-KW

\*Subcontractors:

\*WMI-landfill

\*B. Garcia-trucking

\*Granthum-trucking

\*Schneider Turf Farm

OHM CORPORATION  
PROJECT 19531  
GRANITE CITY, IL

QUANTITY SUMMARY FOR



Grand

SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER
253.13	8	108.52	74.55	14.9		347		

**Sampling Analysis**  
**Project #19531**

0 - 3" Front and Back

	A	A	A
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

Grand

**1540** 473  
**595** 256

3 - 6" Front and Back

B	B	B
PPM	PPM	PPM
No.	No.	No.

**653** 291  
**562** 157


6 - 12" Front and Back

C	C	C
PPM	PPM	PPM
No.	No.	No.

416 **1060**  
**551** 183

Depth
Excav.
(inch)

12



**X = SAMPLE POINT**



**GRAND**

**TOTAL  
DIMENSIONS  
117'X67'**

**OHM**   
**Corporation**  
Findlay, Ohio

Drawn By: <b>jg</b>	Checked By:
Date: <b>8/25/98</b>	Approved By:
Scale: <b>NTS</b>	Drawing No:



Action Date: 7/29/97

Loadout: 8/2/97

Restoration Begins: 8/2/97

Restoration Completed: 8/16/97

\*Stack emission sites were not sampled for verification due to the fact that a pre-determined depth for excavation was given to OHM by USACE.

\*An excavation depth of 12 inches was established by USACE prior to work commencing.

\*The excavation of special waste yielded a total of 75.55 cubic yards, which was shipped to WMI-Milam for disposal.

\*Equipment utilized during excavation:

\*TL-26

\*TCM

\*X331

\*Subcontractors:

\*WMI-landfill

\*B. Garcia-trucking

\*Granthum-trucking

\*Schneider Turf Farm

OHM CORPORATION  
PROJECT 19531  
GRANITE CITY, IL

QUANTITY SUMMARY FOR

Grand

SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER
98.22	5	34.48		13.9		120		

**Sampling Analysis**  
**Project #19531**

0 - 3" Front and Back

	<b>A</b>	<b>A</b>	<b>A</b>
<b>Street/Number</b>	<b>PPM</b>	<b>PPM</b>	<b>PPM</b>
<b>Address</b>	<b>No.</b>	<b>No.</b>	<b>No.</b>

 Grand 270 557

3 - 6" Front and Back

<b>B</b>	<b>B</b>	<b>B</b>
<b>PPM</b>	<b>PPM</b>	<b>PPM</b>
<b>No.</b>	<b>No.</b>	<b>No.</b>

503 531


6 - 12" Front and Back

<b>C</b>	<b>C</b>	<b>C</b>
<b>PPM</b>	<b>PPM</b>	<b>PPM</b>
<b>No.</b>	<b>No.</b>	<b>No.</b>

439 814

<b>Depth</b>
<b>Excav.</b>
<b>(inch)</b>

12





 Grand

Action Date: 6/17/97

Loadout: 6/18/97

Restoration Begins: 6/19/97

Restoration Completed: 7/3/97

\*Stack emission sites were not sampled for verification due to the fact that a pre-determined depth for excavation was given to OHM by USACE.

\*An excavation depth of 6 inches was established by USACE prior to work commencing.

\*The excavation of special waste yielded a total of 117.63 cubic yards, which was shipped to WMI-Milam for disposal.

\*Equipment utilized during excavation:

\*TL-26

\*TCM

\*X331

\*17-KW

\*Subcontractors:

\*WMI-landfill

\*B. Garcia-trucking

\*Grantham-trucking

\*Schneider-turf farm

**OHM CORPORATION  
PROJECT 19531  
GRANITE CITY, IL**

**QUANTITY SUMMARY FOR**



Grand

SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER
152.93	8	48.28	43.95	14.45		317.5		

**Sampling Analysis**  
**Project #19531**

0 - 3" Front and Back

	A	A	A
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.



Grand

315    **543**  
 358    326  
 374    **788**

3 - 6" Front and Back

B	B	B
PPM	PPM	PPM
No.	No.	No.

247    **563**  
 390    316  
 282    **640**


6 - 12" Front and Back

C	C	C
PPM	PPM	PPM
No.	No.	No.

218    307

Depth
Excav.
(inch)

6



—

—

—

Action Date: 6/20/97

Loadout: 6/23/97

Restoration Begins: 6/23/97

Restoration Completed: 7/10/97

\*Stack emission sites were not sampled for verification due to the fact that a pre-determined depth for excavation was given to OHM by USACE.

\*An excavation depth of 12 inches was established by USACE prior to work commencing.

\*The excavation of special waste yielded a total of 47.32 cubic yards, which was shipped to WMI-Milam for disposal.

\*Equipment utilized during excavation:

\*TL-26

\*TCM

\*X331

\*17-KW

\*Subcontractors:

\*WMI-landfill

\*B. Garcia-trucking

\*Grantham-trucking

\*Schneider-turf farm

**OHM CORPORATION  
PROJECT 19531  
GRANITE CITY, IL**

**QUANTITY SUMMARY FOR**

**Grand**

SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER
61.52	4	15.33		14.95		159		

**Sampling Analysis**  
**Project #19531**

0 - 3" Front and Back

	<b>A</b>	<b>A</b>	<b>A</b>
<b>Street/Number</b>	<b>PPM</b>	<b>PPM</b>	<b>PPM</b>
<b>Address</b>	<b>No.</b>	<b>No.</b>	<b>No.</b>

1 Grand

347  
301

**690**  
**715**

3 - 6" Front and Back

<b>B</b>	<b>B</b>	<b>B</b>
<b>PPM</b>	<b>PPM</b>	<b>PPM</b>
<b>No.</b>	<b>No.</b>	<b>No.</b>

245  
**501**

**1584**  
**725**

6 - 12" Front and Back


<b>C</b>	<b>C</b>	<b>C</b>
<b>PPM</b>	<b>PPM</b>	<b>PPM</b>
<b>No.</b>	<b>No.</b>	<b>No.</b>

97  
92



**3664**  
**1781**

**Depth**  
**Excav.**  
**(inch)**

12



**X = SAMPLE POINT**

 <b>GRAND</b>  <b>TOTAL DIMENSIONS 113'X27'</b>	 <b>OHM Corporation</b> <small>Findlay, Ohio</small>  Drawn By: <b>JG</b> Checked By: Date: <b>8/18/98</b> Approved By: Scale: <b>NTS</b> Drawing No:
--	--





Action Date: 8/5/97

— Loadout: 8/6/97

Restoration Begins: 8/6/97

Restoration Completed: 8/20/97

\*Stack emission sites were not sampled for verification due to the fact that a pre-determined depth for excavation was given to OHM by USACE.

\*An excavation depth of 12 inches was established by USACE prior to work commencing.

\*The excavation of special waste yielded a total of 92.16 cubic yards, which was shipped to WMI-Milam for disposal.

\*Equipment utilized during excavation:

\*TL-26

\*TCM

\*X331

\*17-KW

\*Subcontractors:

\*WMI-landfill

\*B. Garcia-trucking


\*Granthum-trucking

\*Emerald Turf Farm

(

OHM CORPORATION  
PROJECT 19531  
GRANITE CITY, IL

QUANTITY SUMMARY FOR



SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER
119.82	6	32.92	11.95	14.65		300		

**Sampling Analysis**  
**Project #19531**

0 - 3" Front and Back

	<b>A</b>	<b>A</b>	<b>A</b>
<b>Street/Number</b>	<b>PPM</b>	<b>PPM</b>	<b>PPM</b>
<b>Address</b>	<b>No.</b>	<b>No.</b>	<b>No.</b>

Grand

195

**502**

3 - 6" Front and Back

<b>B</b>	<b>B</b>	<b>B</b>
<b>PPM</b>	<b>PPM</b>	<b>PPM</b>
<b>No.</b>	<b>No.</b>	<b>No.</b>

**929**

112

6 - 12" Front and Back

<b>C</b>	<b>C</b>	<b>C</b>
<b>PPM</b>	<b>PPM</b>	<b>PPM</b>
<b>No.</b>	<b>No.</b>	<b>No.</b>

**759**


**944**

**Depth**

**Excav.**

**(inch)**

12



**X = SAMPLE POINT**

**██████████ GRAND**

**TOTAL  
DIMENSIONS  
127'X79'**

**OHM**   
**Corporation**  
Findlay, Ohio

Drawn By: <b>JG</b>	Checked By:
Date: <b>8/18/98</b>	Approved By:
Scale: <b>NTS</b>	Drawing No:





Action Date: 5/23/97

Loadout: 5/27/97

Restoration Begins: 5/28/97

Restoration Completed: 6/25/97

\*Stack emission sites were not sampled for verification due to the fact that a pre-determined depth for excavation was given to OHM by USACE.

\*An excavation depth of 12 inches was established by USACE prior to work commencing.

\*The excavation of special waste yielded a total of 96.50 cubic yards, which was shipped to WMI-Milam for disposal.

\*Equipment utilized during excavation:

\*TL-26

\*TCM

\*X331

\*17-KW

\*Subcontractors:

\*WMI-landfill

\*B. Garcia-trucking

\*Granthum-trucking

\*Schneider Turf Farm


OHM CORPORATION  
PROJECT 19531  
GRANITE CITY, IL

QUANTITY SUMMARY FOR

Grand

SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER
125.45	9	136				635		

**Sampling Analysis**  
**Project #19531**

0 - 3" Front and Back				3 - 6" Front and Back			6 - 12" Front and Back			Depth Excav. (inch)
Street/Number	A PPM	A PPM	A PPM	B PPM	B PPM	B PPM	C PPM	C PPM	C PPM	
Address	No.	No.	No.	No.	No.	No.	No.	No.	No.	
 Grand	389	681		326	792		418	758		12

202004







Action Date: 5/21/97

Loadout: 5/22/97

Restoration Begins: 5/22/97

Restoration Completed: 6/7/97

\*Stack emission sites were not sampled for verification due to the fact that a pre-determined depth for excavation was given to OHM by USACE.

\*An excavation depth of 12 inches was established by USACE prior to work commencing.

\*The excavation of special waste yielded a total of 48.63 cubic yards, which was shipped to WMI-Milam for disposal.

\*Equipment utilized during excavation:

\*TL-26

\*X331

\*17-KW

\*Subcontractors:

\*WMI-landfill

\*B. Garcia-trucking

\*Grantham-trucking

\*Schneider-turf farm

**OHM CORPORATION  
PROJECT 19531  
GRANITE CITY, IL**

**QUANTITY SUMMARY FOR**

Grand

SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER
63.22	6	32.55				254		

Sampling Analysis  
Project #19531

0 - 3" Front and Back			
	A	A	A
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.
5 Grand	1360	1280	



3 - 6" Front and Back		
B	B	B
PPM	PPM	PPM
No.	No.	No.
735	117	

6 - 12" Front and Back		
C	C	C
PPM	PPM	PPM
No.	No.	No.
549	827	


Depth
Excav.
(inch)
12

STREET

N 73625



P



2

2

2



Action Date: 5/7/97

Loadout: 5/8/97

Restoration Begins: 5/8/97

Restoration Completed: 5/21/97

\*Stack emission sites were not sampled for verification due to the fact that a pre-determined depth for excavation was given to OHM by USACE.

\*An excavation depth of 3 inches was established by USACE prior to work commencing.

\*The excavation of special waste yielded a total of 35.73 cubic yards, which was shipped to WMI-Milam for disposal.

\*Equipment utilized during excavation:

\*TL-26

\*TCM

\*X331

\*17-KW

\*Subcontractors:

\*WMI-landfill

\*B. Garcia-trucking

\*Granthum-trucking

\*Schneider Turf Farm

OHM CORPORATION  
PROJECT 19531  
GRANITE CITY, IL

QUANTITY SUMMARY FOR



Grand

SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER
46.45		52		13.5		441		

**Sampling Analysis**  
**Project #19531**

0 - 3" Front and Back

	A	A	A
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

Grand	562	205	495
	452	67	

3 - 6" Front and Back

B	B	B
PPM	PPM	PPM
No.	No.	No.

505	192	241
310	56	
263	258	

6 - 12" Front and Back

C	C	C
PPM	PPM	PPM
No.	No.	No.

306	145
-----	-----

Depth
Excav.
(inch)

3
---



—

—

—



Action Date: 5/8/97

— Loadout: 5/8/97

Restoration Begins: 5/8/97

Restoration Completed: 5/21/97

\*Stack emission sites were not sampled for verification due to the fact that a pre-determined depth for excavation was given to OHM by USACE.

\*An excavation depth of 6 inches was established by USACE prior to work commencing.

\*The excavation of special waste yielded a total of 26.59 cubic yards, which was shipped to WMI-Milam for disposal.

\*Equipment utilized during excavation:

\*TL-26

\*TCM

\*X331

\*17-KW

\*Subcontractors:

\*WMI-landfill

\*B. Garcia-trucking

\*Granthum-trucking

\*Schneider Turf Farm

OHM CORPORATION  
PROJECT 19531  
GRANITE CITY, IL

QUANTITY SUMMARY FOR



Grand

SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER
34.57	1	30.73		14.25		127		

Sampling Analysis  
Project #19531

0 - 3" Front and Back			
	A	A	A
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

[REDACTED] Grand	380	990
	120	480

3 - 6" Front and Back		
B	B	B
PPM	PPM	PPM
No.	No.	No.

340	790
270	550

6 - 12" Front and Back		
C	C	C
PPM	PPM	PPM
No.	No.	No.

180	1100
55	370

Depth
Excav.
(inch)

6
---







Action Date: 4/9/97

Loadout: 4/16/97

Restoration Begins: 4/16/97

Restoration Completed: 5/7/97

\*Stack emission sites were not sampled for verification due to the fact that a pre-determined depth for excavation was given to OHM by USACE.

\*An excavation depth of 12 inches was established by USACE prior to work commencing.

\*The excavation of special waste yielded a total of 335.79 cubic yards, which was shipped to WMI-Milam for disposal.

\*Equipment utilized during excavation:

\*TL-26

\*TCM

\*X331

\*17-KW

\*Subcontractors:

\*WMI-landfill

\*B. Garcia-trucking

\*Granthum-trucking

\*Schneider Turf Farm

OHM CORPORATION  
PROJECT 19531  
GRANITE CITY, IL

QUANTITY SUMMARY FOR



and

SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER
436.53	29	237.94		43.4		1323		

Sampling Analysis  
Project #19531

	0 - 3" Front and Back		
	A	A	A
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

<div></div>	Grand	655	824
-------------	-------	-----	-----

3 - 6" Front and Back		
B	B	B
PPM	PPM	PPM
No.	No.	No.


378	482
-----	-----

6 - 12" Front and Back		
C	C	C
PPM	PPM	PPM
No.	No.	No.

12339	815
-------	-----

Depth
Excav.
(inch)

12
----



N 736750





Action Date: 4/24/97

Loadout: 4/25/97

Restoration Begins: 4/26/97

Restoration Completed: 5/15/97

\*Stack emission sites were not sampled for verification due to the fact that a pre-determined depth for excavation was given to OHM by USACE.

\*An excavation depth of 12 inches was established by USACE prior to work commencing.

\*The excavation of special waste yielded a total of 204.96 cubic yards, which was shipped to WMI-Milam for disposal.

\*Equipment utilized during excavation:

\*TL-26

\*TCM

\*X331

\*17-KW

\*Subcontractors:

\*WMI-landfill

\*B. Garcia-trucking

\*Granthum-trucking

\*Schneider Turf Farm

OHM CORPORATION  
PROJECT 19531  
GRANITE CITY, IL

QUANTITY SUMMARY FOR



Grand

SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER
266.46	16	352.88		28.45		850.5		

Sampling Analysis  
Project #19531

0 - 3" Front and Back

	A	A	A
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

 2 Grand	193	126
	1048	

3 - 6" Front and Back

B	B	B
PPM	PPM	PPM
No.	No.	No.

187	465
830	


6 - 12" Front and Back

C	C	C
PPM	PPM	PPM
No.	No.	No.


173	428
1129	

Depth
Excav.
(inch)

12



X = SAMPLE POINT

		<b>OHM CORPORATION</b> Findlay, Ohio	
TOTAL DIMENSIONS 123' X 51'		Drawn By:	Checked By:
		Date	Approved By:
		Scale	Drawing No:





Action Date: 5/12/97

Loadout: 5/14/97

Restoration Begins: 5/14/97

Restoration Completed: 5/15/97

\*Stack emission sites were not sampled for verification due to the fact that a pre-determined depth for excavation was given to OHM by USACE.

\*An excavation depth of 12 inches was established by USACE prior to work commencing.

\*The excavation of special waste yielded a total of 79.71 cubic yards, which was shipped to WMI-Milam for disposal.

\*Equipment utilized during excavation:

\*TL-26

\*TCM

\*X331

\*17-KW

\*Subcontractors:

\*WMI-landfill

\*B. Garcia-trucking

\*Granthum-trucking

\*Schneider Turf Farm

OHM CORPORATION  
PROJECT 19531  
GRANITE CITY, IL

QUANTITY SUMMARY FOR



Grand

SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER
103.63	4	30.86	13.95	13.95		220.5		

**Sampling Analysis**  
**Project #19531**

0 - 3" Front and Back

	A	A	A
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.



Grand

232    **679**  
**929**    365

3 - 6" Front and Back

B	B	B
PPM	PPM	PPM
No.	No.	No.

155    **501**  
457    328


6 - 12" Front and Back

C	C	C
PPM	PPM	PPM
No.	No.	No.



94    **865**  
214    **815**

Depth
Excav.
(inch)

12



X = SAMPLE POINT

 <b>GRAND</b> <b>51' X 117'</b>	 <b>OHM Corporation</b> Findlay Ohio	
	Drawn By: <b>EDJ</b>	Checked By:
	Date: <b>7/28/98</b>	Approved By:
	Scale: <b>NTS</b>	Drawing No:

~

~

~

Action Date: 4/28/97

Loadout: 4/30/97

Restoration Begins: 4/30/97

Restoration Completed: 5/16/97

\*Stack emission sites were not sampled for verification due to the fact that a pre-determined depth for excavation was given to OHM by USACE.

\*An excavation depth of 12 inches was established by USACE prior to work commencing.

\*The excavation of special waste yielded a total of 98.73 cubic yards, which was shipped to WMI-Milam for disposal.

\*Equipment utilized during excavation:

\*TL-26

\*TCM

\*X331

\*17-KW

\*Subcontractors:

\*WMI-landfill

\*B. Garcia-trucking

\*Granthum-trucking

\*Schneider Turf Farm

OHM CORPORATION  
PROJECT 19531  
GRANITE CITY, IL

QUANTITY SUMMARY FOR



Grand

SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER
128.36	7	30.86	40.8			346.5		

**Sampling Analysis**  
**Project #19531**

0 - 3" Front and Back

	A	A	A
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

Grand

970

640

3 - 6" Front and Back

B	B	B
PPM	PPM	PPM
No.	No.	No.

560

1100

6 - 12" Front and Back

C	C	C
PPM	PPM	PPM
No.	No.	No.

570


550

Depth


Excav.

(inch)

12



X = SAMPLE POINT

 53' X 122'	<b>OHM CORPORATION</b> Findlay, Ohio
	Drawn By <b>EDJ</b> Checked By
	Date <b>8/25/98</b> Approved By
	Scale <b>NTS</b> Drawing No





Action Date: 5/15/97

Loadout: 5/16/97

Restoration Begins: 5/20/97

Restoration Completed: 6/2/97

\*Stack emission sites were not sampled for verification due to the fact that a pre-determined depth for excavation was given to OHM by USACE.

\*An excavation depth of 6 inches was established by USACE prior to work commencing.

\*The excavation of special waste yielded a total of 83.46 cubic yards, which was shipped to WMI-Milam for disposal.

\*Equipment utilized during excavation:

\*TL-26

\*TCM

\*X331

\*17-KW

\*Subcontractors:

\*WMI-landfill


\*B. Garcia-trucking

\*Grantham-trucking

\*Schneider-turf farm

**OHM CORPORATION  
PROJECT 19531  
GRANITE CITY, IL**

**QUANTITY SUMMARY FOR**



and

SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER
108.51		49.88		49.75		381		

**Sampling Analysis**  
**Project #19531**

0 - 3" Front and Back

	A	A	A
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

3 - 6" Front and Back

B	B	B
PPM	PPM	PPM
No.	No.	No.

6 - 12" Front and Back

C	C	C
PPM	PPM	PPM
No.	No.	No.

Depth
Excav.
(inch)




Grand

**660 560**



**537 327**  
**450 397**

**463 263**

**6**



X = SAMPLE POINT

 38' X 120'	 <b>OHM Corporation</b> Findlay, Ohio	
	Drawn By: <b>EDJ</b>	Checked By:
	Date: <b>7/29/98</b>	Approved By:
	Scale: <b>NTS</b>	Drawing No:





Action Date: 5/16/97

Loadout: 5/19/97

Restoration Begins: 5/19/97

Restoration Completed: 6/2/97

\*Stack emission sites were not sampled for verification due to the fact that a pre-determined depth for excavation was given to OHM by USACE.

\*An excavation depth of 6 inches was established by USACE prior to work commencing.

\*The excavation of special waste yielded a total of 67.14 cubic yards, which was shipped to WMI-Milam for disposal.

\*Equipment utilized during excavation:

\*TL-26

\*TCM

\*X331

\*17-KW

\*Subcontractors:

\*WMI-landfill

\*B. Garcia-trucking

\*Granthum-trucking

\*Schneider Turf Farm

OHM CORPORATION  
PROJECT 19531  
GRANITE CITY, IL

QUANTITY SUMMARY FOR



Grand

SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER
87.29	3	64.26		31.9		381		

Sampling Analysis  
Project #19531

0 - 3" Front and Back			
	A	A	A
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

[REDACTED] 9 Grand	630	391
	237	454

3 - 6" Front and Back		
B	B	B
PPM	PPM	PPM
No.	No.	No.

333	535
392	296
318	434

6 - 12" Front and Back		
C	C	C
PPM	PPM	PPM
No.	No.	No.

135	458
-----	-----

Depth
Excav.
(inch)

6





Action Date: 4/4/97

Loadout: 4/8/97

Restoration Begins: 4/8/97

Restoration Completed: 4/25/97

\*Stack emission sites were not sampled for verification due to the fact that a pre-determined depth for excavation was given to OHM by USACE.

\*An excavation depth of 6 inches was established by USACE prior to work commencing.

\*The excavation of special waste yielded a total of 68.53 cubic yards, which was shipped to WMI-Milam for disposal.

\*Equipment utilized during excavation:

\*TL-26

\*TCM

\*X331

\*17-KW

\*Subcontractors:

\*WMI-landfill

\*B. Garcia-trucking

\*Granthum-trucking

\*Schneider Turf Farm

OHM CORPORATION  
PROJECT 19531  
GRANITE CITY, IL

QUANTITY SUMMARY FOR



Grand

SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER
89.1	3	70.43		28.75		360		

**Sampling Analysis**  
**Project #19531**

0 - 3" Front and Back

	A	A	A
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.



Grand

**1020**    339  
**1160**    **1120**

3 - 6" Front and Back

B	B	B
PPM	PPM	PPM
No.	No.	No.

**903**    376  
 494    **754**

6 - 12" Front and Back

C	C	C
PPM	PPM	PPM
No.	No.	No.

**546**    357  
 126    336

Depth
Excav.
(inch)

6







Action Date: 11/15/97

Loadout: 11/17/97

Restoration Begins: 11/17/97

Restoration Completed: 11/24/97

\*Stack emission sites were not sampled for verification due to the fact that a pre-determined depth for excavation was given to OHM by USACE.

\*An excavation depth of 6 inches was established by USACE prior to work commencing.

\*The excavation of special waste yielded a total of 100.04 cubic yards, which was shipped to WMI-Milam for disposal.

\*Equipment utilized during excavation:

\*TL-26

\*TCM

\*X331

\*17-KW

\*Subcontractors:

\*WMI-landfill

\*B. Garcia-trucking

\*Grantham-trucking

\*Emerald-turf farm

**OHM CORPORATION  
PROJECT 19531  
GRANITE CITY, IL**

**QUANTITY SUMMARY FOR**



Grand

SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER
130.06	10	50.36		13.2		540		

Sampling Analysis  
Project #19531

0 - 3" Front and Back

	A	A	A
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.



Grand 455 651

3 - 6" Front and Back

B	B	B
PPM	PPM	PPM
No.	No.	No.

334 724  
336 850


6 - 12" Front and Back

C	C	C
PPM	PPM	PPM
No.	No.	No.

232 226

Depth
Excav.
(inch)

6



**X = SAMPLE POINT**



**TOTAL  
DIMENSIONS  
99'X55'**

**OHM**   
**Corporation**  
Findlay, Ohio

Drawn By: **JG**

Checked By:

Date: **8/19/98**

Approved By:

Scale: **NTS**

Drawing No:



[REDACTED] d

Action Date: 3/12/97

Loadout: 3/17/97

Restoration Begins: 3/20/97

Restoration Completed: 3/22/97

\*Stack emission sites were not sampled for verification due to the fact that a pre-determined depth for excavation was given to OHM by USACE.

\*An excavation depth of 3 inches was established by USACE prior to work commencing.

\*The excavation of special waste yielded a total of 35.78 cubic yards, which was shipped to WMI-Milam for disposal.

\*Equipment utilized during excavation:

\*TL-26

\*X331

\*17-KW

\*Subcontractors:

\*WMI-landfill

\*B. Garcia-trucking

\*Granthum-trucking

\*Petago Sod Farm

OHM CORPORATION  
PROJECT 19531  
GRANITE CITY, IL

QUANTITY SUMMARY FOR




Grand

SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER
46.52		29.5		29.5		157.5		

Sampling Analysis  
Project #19531

0 - 3" Front and Back

	A	A	A
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.



Grand

425

594

3 - 6" Front and Back

B	B	B
PPM	PPM	PPM
No.	No.	No.

298

496

6 - 12" Front and Back

C	C	C
PPM	PPM	PPM
No.	No.	No.

224

440

Depth
Excav.
(inch)

3







Action Date: 11/19/97

Loadout: 11/20/97

Restoration Begins: 11/21/97

Restoration Completed: 11/24/97

\*Stack emission sites were not sampled for verification due to the fact that a pre-determined depth for excavation was given to OHM by USACE.

\*An excavation depth of 6 inches was established by USACE prior to work commencing.

\*The excavation of special waste yielded a total of 16.62 cubic yards, which was shipped to WMI-Milam for disposal.

\*Equipment utilized during excavation:

\*TL-26

\*TCM

\*X331

\*17-KW

\*Subcontractors:

\*WMI-landfill

\*B. Garcia-trucking

\*Grantham-trucking

\*Emerald-turf farm

Sampling Analysis  
Project #19531

0 - 3" Front and Back			
	A	A	A
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

<div>Grand</div>	1520	613
------------------	------	-----

3 - 6" Front and Back		
B	B	B
PPM	PPM	PPM
No.	No.	No.

944	867
-----	-----

6 - 12" Front and Back		
C	C	C
PPM	PPM	PPM
No.	No.	No.

402	282
-----	-----

Depth
Excav.
(inch)

6
---

OHM CORPORATION  
PROJECT 19531  
GRANITE CITY, IL

QUANTITY SUMMARY FOR



Grand

SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER
21.61	1		14.95			60		



,

,

,



Action Date: 4/1/97

— Loadout: 4/2/97

Restoration Begins: 4/3/97

Restoration Completed: 4/4/97

\*Stack emission sites were not sampled for verification due to the fact that a pre-determined depth for excavation was given to OHM by USACE.

\*An excavation depth of 6 inches was established by USACE prior to work commencing.

\*The excavation of special waste yielded a total of 189.72 cubic yards, which was shipped to WMI-Milam for disposal.

\*Equipment utilized during excavation:

\*TL-26      \*Roller

\*X331

\*17-KW

\*Subcontractors:

\*WMI-landfill

\*B. Garcia-trucking

\*Granthum-trucking

—

—

OHM CORPORATION  
PROJECT 19531  
GRANITE CITY, IL

QUANTITY SUMMARY FOR



Grand

SPECIAL WASTE	BACKFILL	TOPSOIL	CA-6	CA-7	SAND	SOD	CONCRETE	OTHER
(TONS)	(LOADS)	(TONS)	(TONS)	(TONS)	(TONS)	CU.YDS.		
246.64		15	358.75			30		

**Sampling Analysis**  
**Project #19531**

0 - 3" Front and Back

	A	A	A
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

2 Grand 3858

3 - 6" Front and Back

B	B	B
PPM	PPM	PPM
No.	No.	No.

536


6 - 12" Front and Back

C	C	C
PPM	PPM	PPM
No.	No.	No.

170

Depth
Excav.
(inch)

6



X = SAMPLE POINT

<div style="background-color: black; width: 100px; height: 20px; margin-bottom: 5px;"></div> <b>100' X 200'</b>		<b>OHM Corporation</b> <small>Findlay Ohio</small>	
Drawn By: <b>EDJ</b>	Checked By:		
Date: <b>7/29/98</b>	Approved By:		
Scale: <b>NTS</b>	Drawing No:		





Action Date: 4/8/97

Loadout: 4/14/97

Restoration Begins: 4/14/97

Restoration Completed: 4/25/97

\*Stack emission sites were not sampled for verification due to the fact that a pre-determined depth for excavation was given to OHM by USACE.

\*An excavation depth of 12 inches was established by USACE prior to work commencing.

\*The excavation of special waste yielded a total of 58.58 cubic yards, which was shipped to WMI-Milam for disposal.

\*Equipment utilized during excavation:

\*TL-26      \*TCM

\*X331

\*17-KW

\*Subcontractors:

\*WMI-landfill

\*B. Garcia-trucking

\*Granthum-trucking

\*Schneider Turf Farm

### **EASEMENT INFORMATION**

This easement was completed after the Temporary Restraining Order (TRO) was lifted.

OHM CORPORATION  
PROJECT 19531  
GRANITE CITY, IL

QUANTITY SUMMARY FOR



and

SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER
76.16	4	15.48	10.92			180		

Sampling Analysis  
Project #19531

0 - 3" Front and Back			
	A	A	A
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

3 Grand	1130	958
---------	------	-----

3 - 6" Front and Back		
B	B	B
PPM	PPM	PPM
No.	No.	No.

623	952
-----	-----

6 - 12" Front and Back		
C	C	C
PPM	PPM	PPM
No.	No.	No.

204	1260
-----	------

Depth
Excav.
(inch)

12
----







Action Date: 11/12/97

Loadout: 11/14/97

Restoration Begins: 11/14/97

Restoration Completed: 11/19/97

\*Stack emission sites were not sampled for verification due to the fact that a pre-determined depth for excavation was given to OHM by USACE.

\*An excavation depth of 12 inches was established by USACE prior to work commencing.

\*The excavation of special waste yielded a total of 45.9 cubic yards, which was shipped to WMI-Milam for disposal.

\*Equipment utilized during excavation:

\*TL-26

\*TCM

\*X331

\*17-KW

\*Subcontractors:

\*WMI-landfill

\*B. Garcia-trucking

\*Grantham-trucking

\*Emerald-turf farm

**OHM CORPORATION  
PROJECT 19531  
GRANITE CITY, IL**

**QUANTITY SUMMARY FOR**



Grand

SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER
59.67	4					180		

**Sampling Analysis**  
**Project #19531**

0 - 3" Front and Back

	A	A	A
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.



Grand 1250 1070

3 - 6" Front and Back

B	B	B
PPM	PPM	PPM
No.	No.	No.

1110 677


6 - 12" Front and Back

C	C	C
PPM	PPM	PPM
No.	No.	No.

1070 254  
 708 314

Depth
Excav.
(inch)

12



B<sup>1</sup> - 6'  
past of house  
6' north  
of sidewalk

B<sup>2</sup> - 18' w.  
of paved  
18' north  
drive  
paved the  
1.5-7m





Action Date: 3/20/97

Loadout: 3/21/97

Restoration Begins: 3/21/97

Restoration Completed: 4/4/97

\*Stack emission sites were not sampled for verification due to the fact that a pre-determined depth for excavation was given to OHM by USACE.

\*An excavation depth of 12 inches was established by USACE prior to work commencing.

\*The excavation of special waste yielded a total of 27.23 cubic yards, which was shipped to WMI-Milam for disposal.

\*Equipment utilized during excavation:

\*TL-26      \*TCM

\*X331

\*17-KW

\*Subcontractors:

\*WMI-landfill

\*B. Garcia-trucking

\*Granthum-trucking

\*Pedigo Sod Farm

OHM CORPORATION  
PROJECT 19531  
GRANITE CITY, IL

QUANTITY SUMMARY FOR

 Grand

SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER
35.4	2		10.92			63		

**Sampling Analysis**  
**Project #19531**

0 - 3" Front and Back

	A	A	A
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

3 - 6" Front and Back

B	B	B
PPM	PPM	PPM
No.	No.	No.

6 - 12" Front and Back

C	C	C
PPM	PPM	PPM
No.	No.	No.

Depth
Excav.
(inch)




Grand

**2200**   **2300**   **6710**  
 352   476   1170

**580**   **1600**   **1470**  
 409   **1420**   488

**600**   **720**   329  
 253   **605**   107

12



Boring #1  
9 ft E of House  
5 ft N of Drive

Boring #2  
29 ft W of House  
7 ft N of Sidewalk

Paved Driveway  
#2  
29'  
17'

Paved Driveway

80% House

Paved Driveway  
AC Unit  
Flower Bed

Paved Driveway

#1  
15'





Action Date: 3/22/97

Loadout: 3/24/97

Restoration Begins: 3/24/97

Restoration Completed: 4/4/97

\*Stack emission sites were not sampled for verification due to the fact that a pre-determined depth for excavation was given to OHM by USACE.

\*An excavation depth of 12 inches was established by USACE prior to work commencing.

\*The excavation of special waste yielded a total of 249.69 cubic yards, which was shipped to WMI-Milam for disposal.

\*Equipment utilized during excavation:

\*TL-26

\*X331

\*17-KW

\*Subcontractors:

\*WMI-landfill

\*B. Garcia-trucking

\*Granthum-trucking

\*Pedigo Sod Farm

### **EASEMENT INFORMATION**

This easement was completed after the Temporary Restraining Order (TRO) was lifted.

OHM CORPORATION  
PROJECT 19531  
GRANITE CITY, IL

QUANTITY SUMMARY FOR



Grand

SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER
324.6	17	121.35	14.69	58.66		945		

**Sampling Analysis**  
**Project #19531**

0 - 3" Front and Back

	A	A	A
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.



Grand

1400

1600

3 - 6" Front and Back

B	B	B
PPM	PPM	PPM
No.	No.	No.

910

1500

6 - 12" Front and Back

C	C	C
PPM	PPM	PPM
No.	No.	No.

550

1600


Depth

Excav.


(inch)

12

VTH



GR



—

—

—



Action Date: 6/30/97

✓ Loadout: 7/1/97

Restoration Begins: 7/2/97

Restoration Completed: 7/25/97

\*Stack emission sites were not sampled for verification due to the fact that a pre-determined depth for excavation was given to OHM by USACE.

\*An excavation depth of 12 inches was established by USACE prior to work commencing.

\*The excavation of special waste yielded a total of 122.98 cubic yards, which was shipped to WMI-Milam for disposal.

\*Equipment utilized during excavation:

\*TL-26

\*TCM

\*X331

\*17-KW

\*Subcontractors:

\*WMI-landfill

\*B. Garcia-trucking

\*Grantham-trucking

\*Schneider-turf farm

**OHM CORPORATION  
PROJECT 19531  
GRANITE CITY, IL**

**QUANTITY SUMMARY FOR**




Grand

SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER
159.88	10	47.6	14.8			444.5		

Sampling Analysis  
Project #19531

0 - 3" Front and Back

	A	A	A
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.



Grand

1778 2892

3 - 6" Front and Back

B	B	B
PPM	PPM	PPM
No.	No.	No.

2319 279


6 - 12" Front and Back

C	C	C
PPM	PPM	PPM
No.	No.	No.

1155 1331

Depth
Excav.
(inch)

12



X = SAMPLE POINT

48' X 120'	<b>OHM Corporation</b> Findlay, Ohio	
	Drawn By: <b>EDJ</b>	Checked By:
	Date: <b>7/29/98</b>	Approved By:
	Scale: <b>NTS</b>	Drawing No:





Action Date: 7/7/97

Loadout: 7/9/97

Restoration Begins: 7/9/97

Restoration Completed: 7/28/97

\*Stack emission sites were not sampled for verification due to the fact that a pre-determined depth for excavation was given to OHM by USACE.

\*An excavation depth of 12 inches was established by USACE prior to work commencing.

\*The excavation of special waste yielded a total of 140.36 cubic yards, which was shipped to WMI-Milam for disposal.

\*Equipment utilized during excavation:

\*TL-26

\*TCM

\*X331

\*17-KW

\*Subcontractors:

\*WMI-landfill

\*B. Garcia-trucking

\*Grantham-trucking

\*Schneider-turf farm


**OHM CORPORATION  
PROJECT 19531  
GRANITE CITY, IL**


**QUANTITY SUMMARY FOR**

 Grand

SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER
182.47	5	53.66	153.2	14		190.5		

**Sampling Analysis**  
**Project #19531**

Street/Number Address	0 - 3" Front and Back			3-6" Front and Back			6-12" Front and Back			Depth Excav. (inch)
	A	A	A	B	B	B	C	C	C	
	PPM No.	PPM No.	PPM No.	PPM No.	PPM No.	PPM No.	PPM No.	PPM No.	PPM No.	
 Grand	1240	1070	814	1470	950	1250	1330	894	1110	12



X - SAMPLE POINT

46' X 34'

**OHM Corporation**  
Findley, Ohio

Drawn By: <b>EDJ</b>	Checked By:
Date: <b>10/14/98</b>	Approved By:
Scale: <b>NTS</b>	Drawing No:





Action Date: 3/29/97

Loadout: 3/31/97

Restoration Begins: 4/1/97

Restoration Completed: 4/25/97

\*Stack emission sites were not sampled for verification due to the fact that a pre-determined depth for excavation was given to OHM by USACE.

\*An excavation depth of 6 inches was established by USACE prior to work commencing.

\*The excavation of special waste yielded a total of 74.90 cubic yards, which was shipped to WMI-Milam for disposal.

\*Equipment utilized during excavation:

\*TL-26

\*TCM

\*X331

\*17-KW

\*Subcontractors:

\*WMI-landfill

\*B. Garcia-trucking

\*Granthum-trucking

\*Schneider Turf Farm

### **EASEMENT INFORMATION**

This easement was completed after the Temporary Restraining Order (TRO) was lifted.

OHM CORPORATION  
PROJECT 19531  
GRANITE CITY, IL

QUANTITY SUMMARY FOR



Grand

SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER
97.37	4	15.11				300		

Sampling Analysis  
Project #19531

	0 - 3" Front and Back		
	A	A	A
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

<div></div>	Grand	628	655
-------------	-------	-----	-----

3 - 6" Front and Back		
B	B	B
PPM	PPM	PPM
No.	No.	No.


419	524
-----	-----

6 - 12" Front and Back		
C	C	C
PPM	PPM	PPM
No.	No.	No.

219	346
-----	-----

Depth
Excav.
(inch)

6
---



$B_1$  = 3 FT SOUTH WEST OF SW HOUSE CORNER  
AND 11 FT NW OF SW HOUSE CORNER

$B_2$  IS 14.5 FT SE OF SE HOUSE CORNER  
AND 1.5 FT SW OF SE HOUSE CORNER





Action Date: 4/3/97

Loadout: 4/4/97

Restoration Begins: 4/4/97

Restoration Completed: 4/25/97

\*Stack emission sites were not sampled for verification due to the fact that a pre-determined depth for excavation was given to OHM by USACE.

\*An excavation depth of 3 inches was established by USACE prior to work commencing.

\*The excavation of special waste yielded a total of 47.22 cubic yards, which was shipped to WMI-Milam for disposal.

\*Equipment utilized during excavation:

\*TL-26

\*TCM

\*X331

\*17-KW

\*Subcontractors:

\*WMI-landfill

\*B. Garcia-trucking

\*Granthum-trucking

\*Schneider Turf Farm

### **EASEMENT INFORMATION**

This easement was completed after the Temporary Restraining Order (TRO) was lifted.

OHM CORPORATION  
PROJECT 19531  
GRANITE CITY, IL

QUANTITY SUMMARY FOR



Grand

SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER
61.39		21.29	16.4	13.85		180		

**Sampling Analysis**  
**Project #19531**

0 - 3" Front and Back

	A	A	A
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

Grand

650

993

3 - 6" Front and Back

B	B	B
PPM	PPM	PPM
No.	No.	No.

498

489

6 - 12" Front and Back

C	C	C
PPM	PPM	PPM
No.	No.	No.

243


316

Depth

Excav.

(inch)

3



$B_1 = 3 \text{ FT SOUTH WEST OF SW HOUSE CORNER}$

✓ AND 11 FT NW OF SW HOUSE CORNER

$B_2$  IS 14.5 FT SE OF SE HOUSE CORNER

AND 1.5 FT SW OF SE HOUSE CORNER





Action Date: 12/1/97

Loadout: 12/2/97

Restoration Begins: 12/4/97

Restoration Completed: 12/20/97

\*Stack emission sites were not sampled for verification due to the fact that a pre-determined depth for excavation was given to OHM by USACE.

\*An excavation depth of 3 inches was established by USACE prior to work commencing.

\*The excavation of special waste yielded a total of 41.23 cubic yards, which was shipped to WMI-Milam for disposal.

\*Equipment utilized during excavation:

\*TL-26

\*TCM

\*X331

\*17-KW

\*Subcontractors:

\*WMI-landfill

\*B. Garcia-trucking

\*Grantham-trucking

\*Emerald-turf farm

**OHM CORPORATION  
PROJECT 19531  
GRANITE CITY, IL**

**QUANTITY SUMMARY FOR**




**Grand**

SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER
53.61	3	15.75		15.15		423		

**Sampling Analysis**  
**Project #19531**

0 - 3" Front and Back

	A	A	A
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

 Grand      **656**      **747**

3 - 6" Front and Back

B	B	B
PPM	PPM	PPM
No.	No.	No.

302      96


6 - 12" Front and Back

C	C	C
PPM	PPM	PPM
No.	No.	No.

72      105

Depth
Excav.
(inch)

3



**X = SAMPLE POINT**



**TOTAL  
DIMENSIONS  
121'X54'**

**OHM**  
**Corporation**  
Findlay, Ohio

Drawn By: <b>JG</b>	Checked By:
Date: <b>8/19/98</b>	Approved By:
Scale: <b>NTS</b>	Drawing No:

1

2

3



Action Date: 12/5/97

Loadout: 12/8/97

Restoration Begins: 12/8/97

Restoration Completed: 12/20/97

\*Stack emission sites were not sampled for verification due to the fact that a pre-determined depth for excavation was given to OHM by USACE.

\*An excavation depth of 3 inches was established by USACE prior to work commencing.

\*The excavation of special waste yielded a total of 43.28 cubic yards, which was shipped to WMI-Milam for disposal.

\*Equipment utilized during excavation:

\*TL-26

\*TCM

\*X331

\*17-KW

\*Subcontractors:

\*WMI-landfill

\*B. Garcia-trucking

\*Grantham-trucking

\*Emerald-turf farm

**OHM CORPORATION  
PROJECT 19531  
GRANITE CITY, IL**

**QUANTITY SUMMARY FOR**




Grand

SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER
56.27		14.36	30.15	45.65		164		

**Sampling Analysis**  
**Project #19531**

0 - 3" Front and Back

	A	A	A
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.



Grand

**618**

**604**

3 - 6" Front and Back

B	B	B
PPM	PPM	PPM
No.	No.	No.

366

467

6 - 12" Front and Back

C	C	C
PPM	PPM	PPM
No.	No.	No.

**646**

184

199

368

202


109

**Depth**

**Excav.**

**(inch)**

3



**X = SAMPLE POINT**




**TOTAL  
DIMENSIONS  
128'X42'**

**OHM**   
**Corporation**  
Findlay, Ohio

Drawn By: <b>jg</b>	Checked By:
Date: <b>8/19/98</b>	Approved By:
Scale: <b>NTS</b>	Drawing No:





ction Date: 3/20/97  
oadout: 3/22/97  
Restoration Begins: 3/22/97  
Restoration Completed: 4/4/97

\*Stack emission sites were not sampled for verification due to the fact that a pre-determined depth for excavation was given to OHM by USACE.

\*An excavation depth of 12 inches was established by USACE prior to work commencing.

\*The excavation of special waste yielded a total of 150.11 cubic yards, which was shipped to WMI-Milam for disposal.

\*Equipment utilized during excavation:

*TL-26	*TCM
*X331	
*17-KW	

\*Subcontractors:

- \*WMI-landfill
- \*B. Garcia-trucking
- \*Granthum-trucking
- \*Pedigo Sod Farm

### **EASEMENT INFORMATION**

This easement was completed after the Temporary Restraining Order (TRO) was lifted.

OHM CORPORATION  
PROJECT 19531  
GRANITE CITY, IL

QUANTITY SUMMARY FOR



Grand

SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER
195.15	2	12	104.97	73.4		63		

**Sampling Analysis**  
**Project #19531**

0 - 3" Front and Back

	A	A	A
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

Grand

577

1872

3 - 6" Front and Back

B	B	B
PPM	PPM	PPM
No.	No.	No.

539

446

6 - 12" Front and Back

C	C	C
PPM	PPM	PPM
No.	No.	No.

193

1409

261

610

Depth

Excav.

(inch)

12

PARKING

GRAVEL  
PARKING  
LOT


GRAVEL  
PARKING  
LOT

2

1

1

1







Action Date: 4/24/98

Loadout: 5/5/98

Restoration Begins: 5/6/98

Restoration Completed: 5/19/98

\*Stack emission sites were not sampled for verification due to the fact that a pre-determined depth for excavation was given to OHM by USACE.

\*An excavation depth of 12 inches was established by USACE prior to work commencing.

\*The excavation of special waste yielded a total of 80.41 cubic yards, which was shipped to WMI-Milam for disposal.

\*Equipment utilized during excavation:

\*TL-26

\*TCM

\*X331

\*17-KW

\*Subcontractors:

\*WMI-landfill

\*B. Garcia-trucking

\*Grantham-trucking

\*Emerald Turf Farm

OHM CORPORATION  
PROJECT 19531  
GRANITE CITY, IL

QUANTITY SUMMARY FOR



Grand

SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER
104.54	5		15.25	30.25		60		

**Sampling Analysis**  
**Project #19531**

0 - 3" Front and Back

	<b>A</b>	<b>A</b>	<b>A</b>
<b>Street/Number</b>	<b>PPM</b>	<b>PPM</b>	<b>PPM</b>
<b>Address</b>	<b>No.</b>	<b>No.</b>	<b>No.</b>

Grand

**643**

**785**

3 - 6" Front and Back

<b>B</b>	<b>B</b>	<b>B</b>
<b>PPM</b>	<b>PPM</b>	<b>PPM</b>
<b>No.</b>	<b>No.</b>	<b>No.</b>

**592**

**322**

6 - 12" Front and Back

<b>C</b>	<b>C</b>	<b>C</b>
<b>PPM</b>	<b>PPM</b>	<b>PPM</b>
<b>No.</b>	<b>No.</b>	<b>No.</b>

**418**


**571**

**Depth**

**Excav.**

**(inch)**

**12**







Action Date: 3/12/98

Loadout: 3/14/98

Restoration Begins: 3/14/98

Restoration Completed: 3/25/98

\*Stack emission sites were not sampled for verification due to the fact that a pre-determined depth for excavation was given to OHM by USACE.

\*An excavation depth of 6 inches was established by USACE prior to work commencing.

\*The excavation of special waste yielded a total of 96.56 cubic yards, which was shipped to WMI-Milam for disposal.

\*Equipment utilized during excavation:

\*TL-26

\*TCM

\*X331

\*17-KW

\*Subcontractors:

\*WMI-landfill

\*B. Garcia-trucking

\*Grantham-trucking

\*Schneider Turf Farm

OHM CORPORATION  
PROJECT 19531  
GRANITE CITY, IL

QUANTITY SUMMARY FOR



Grand

SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER
125.54	9		71.85			360		

**Sampling Analysis**  
**Project #19531**

0 - 3" Front and Back

	<b>A</b>	<b>A</b>	<b>A</b>
<b>Street/Number</b>	<b>PPM</b>	<b>PPM</b>	<b>PPM</b>
<b>Address</b>	<b>No.</b>	<b>No.</b>	<b>No.</b>

3 - 6" Front and Back

<b>B</b>	<b>B</b>	<b>B</b>
<b>PPM</b>	<b>PPM</b>	<b>PPM</b>
<b>No.</b>	<b>No.</b>	<b>No.</b>

6 - 12" Front and Back

<b>C</b>	<b>C</b>	<b>C</b>
<b>PPM</b>	<b>PPM</b>	<b>PPM</b>
<b>No.</b>	<b>No.</b>	<b>No.</b>

<b>Depth</b>
<b>Excav.</b>
<b>(inch)</b>




Grand

354    **823**  
 457    **514**

**572**    395  
**959**    **1061**

140    178

6



**X = SAMPLE POINT**



**TOTAL  
DIMENSIONS  
120'X53'**

**OHM**   
**Corporation**  
Findlay, Ohio

Drawn By: <b>JG</b>	Checked By:
Date: <b>8/20/98</b>	Approved By:
Scale: <b>NTS</b>	Drawing No:





Action Date: 3/5/98

Loadout: 3/6/98

Restoration Begins: 3/6/98

Restoration Completed: 3/25/98

\*Stack emission sites were not sampled for verification due to the fact that a pre-determined depth for excavation was given to OHM by USACE.

\*An excavation depth of 12 inches was established by USACE prior to work commencing.

\*The excavation of special waste yielded a total of 101.93 cubic yards, which was shipped to WMI-Milam for disposal.

\*Equipment utilized during excavation:

\*TL-26

\*TCM

\*X331

\*17KW

\*Subcontractors:

\*WMI-landfill

\*B. Garcia-trucking

\*Granthum-trucking

\*Schneider Turf Farm

OHM CORPORATION  
PROJECT 19531  
GRANITE CITY, IL

QUANTITY SUMMARY FOR



Grand

SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER
132.51	7		70.4	13.1		180		

**Sampling Analysis**  
**Project #19531**

0 - 3" Front and Back

	A	A	A
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

3 - 6" Front and Back

B	B	B
PPM	PPM	PPM
No.	No.	No.

6 - 12" Front and Back

C	C	C
PPM	PPM	PPM
No.	No.	No.

Depth
Excav.
(inch)



Grand

482

1030


727

2050

759

344

12



B1 - 361 north of house & 8' west of fence. in front yard along sidewalk in front of bushes. per Wendy 5/13/92

B2 - ~~Backyard~~ in backyard per Wendy 5/13/92





Action Date: 4/1/98

Loadout: 4/2/98

Restoration Begins: 4/6/98

Restoration Completed: 4/11/98

\*Stack emission sites were not sampled for verification due to the fact that a pre-determined depth for excavation was given to OHM by USACE.

\*An excavation depth of 6 inches was established by USACE prior to work commencing.

\*The excavation of special waste yielded a total of 91.04 cubic yards, which was shipped to WMI-Milam for disposal.

\*Equipment utilized during excavation:

\*TL-26

\*TCM

\*X331

\*17KW

\*Subcontractors:

\*WMI-landfill

\*B. Garcia-trucking

\*Granthum-trucking

\*Schneider Turf Farm

OHM CORPORATION  
PROJECT 19531  
GRANITE CITY, IL

QUANTITY SUMMARY FOR



Grand

SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER
118.36	8					420		

**Sampling Analysis**  
**Project #19531**

0 - 3" Front and Back

	A	A	A
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

3 - 6" Front and Back

B	B	B
PPM	PPM	PPM
No.	No.	No.

6 - 12" Front and Back

C	C	C
PPM	PPM	PPM
No.	No.	No.

Depth
Excav.
(inch)




Grand

352    **963**  
 483    **836**

256    **1100**  
 451    **1053**

76    114

6



1

2

3

Action Date: 5/15/98

Loadout: 5/18/98

Restoration Begins: 5/21/98

Restoration Completed: 6/2/98

\*Stack emission sites were not sampled for verification due to the fact that a pre-determined depth for excavation was given to OHM by USACE.

\*An excavation depth of 6 inches was established by USACE prior to work commencing.

\*The excavation of special waste yielded a total of 36.39 cubic yards, which was shipped to WMI-Milam for disposal.

\*Equipment utilized during excavation:

\*TL-26

\*TCM

\*X331

\*17-KW

\*Subcontractors:

\*WMI-landfill

\*B. Garcia-trucking

\*Grantham-trucking

\*Emerald-turf farm

**OHM CORPORATION  
PROJECT 19531  
GRANITE CITY, IL**


**QUANTITY SUMMARY FOR**  **and** \_\_\_\_\_

SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER
47.31	2		41.7			180		

**Sampling Analysis**  
**Project #19531**

0 - 3" Front and Back

	A	A	A
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.



Grand

980

497

3 - 6" Front and Back

B	B	B
PPM	PPM	PPM
No.	No.	No.

2980

563

6 - 12" Front and Back

C	C	C
PPM	PPM	PPM
No.	No.	No.

137


331

Depth

Excav.

(inch)

6



11

1

1

1

[REDACTED]

Action Date: 5/19/98

Loadout: 5/20/98

Restoration Begins: 5/20/98

Restoration Completed: 5/21/98

\*Stack emission sites were not sampled for verification due to the fact that a pre-determined depth for excavation was given to OHM by USACE.

\*An excavation depth of 3 inches was established by USACE prior to work commencing.

\*The excavation of special waste yielded a total of 48.75 cubic yards, which was shipped to WMI-Milam for disposal.

\*Equipment utilized during excavation:

\*TL-26

\*TCM

\*X331

\*17-KW

\*Subcontractors:

\*WMI-landfill

\*B. Garcia-trucking

\*Grantham-trucking

\*Emerald-turf farm

**OHM CORPORATION  
PROJECT 19531  
GRANITE CITY, IL**

**QUANTITY SUMMARY FOR**



rand

SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER
63.38	6		43.8	16.9		480		

**Sampling Analysis**  
**Project #19531**

0 - 3" Front and Back

	A	A	A
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

3 - 6" Front and Back

B	B	B
PPM	PPM	PPM
No.	No.	No.

6 - 12" Front and Back

C	C	C
PPM	PPM	PPM
No.	No.	No.

Depth
Excav.
(inch)




Grand

125    **551**  
 290    **530**  
 286    365

61    197  
 229    **543**  
 286    357

263    **501**  
 199    218  
 126    179

3



shot 44

1

2

3  
4  
5  
6  
7  
8  
9  
10  
11  
12  
13  
14  
15  
16  
17  
18  
19  
20  
21  
22  
23  
24  
25  
26  
27  
28  
29  
30  
31  
32  
33  
34  
35  
36  
37  
38  
39  
40  
41  
42  
43  
44  
45  
46  
47  
48  
49  
50  
51  
52  
53  
54  
55  
56  
57  
58  
59  
60  
61  
62  
63  
64  
65  
66  
67  
68  
69  
70  
71  
72  
73  
74  
75  
76  
77  
78  
79  
80  
81  
82  
83  
84  
85  
86  
87  
88  
89  
90  
91  
92  
93  
94  
95  
96  
97  
98  
99  
100  
101  
102  
103  
104  
105  
106  
107  
108  
109  
110  
111  
112  
113  
114  
115  
116  
117  
118  
119  
120  
121  
122  
123  
124  
125  
126  
127  
128  
129  
130  
131  
132  
133  
134  
135  
136  
137  
138  
139  
140  
141  
142  
143  
144  
145  
146  
147  
148  
149  
150  
151  
152  
153  
154  
155  
156  
157  
158  
159  
160  
161  
162  
163  
164  
165  
166  
167  
168  
169  
170  
171  
172  
173  
174  
175  
176  
177  
178  
179  
180  
181  
182  
183  
184  
185  
186  
187  
188  
189  
190  
191  
192  
193  
194  
195  
196  
197  
198  
199  
200  
201  
202  
203  
204  
205  
206  
207  
208  
209  
210  
211  
212  
213  
214  
215  
216  
217  
218  
219  
220  
221  
222  
223  
224  
225  
226  
227  
228  
229  
230  
231  
232  
233  
234  
235  
236  
237  
238  
239  
240  
241  
242  
243  
244  
245  
246  
247  
248  
249  
250  
251  
252  
253  
254  
255  
256  
257  
258  
259  
260  
261  
262  
263  
264  
265  
266  
267  
268  
269  
270  
271  
272  
273  
274  
275  
276  
277  
278  
279  
280  
281  
282  
283  
284  
285  
286  
287  
288  
289  
290  
291  
292  
293  
294  
295  
296  
297  
298  
299  
300  
301  
302  
303  
304  
305  
306  
307  
308  
309  
310  
311  
312  
313  
314  
315  
316  
317  
318  
319  
320  
321  
322  
323  
324  
325  
326  
327  
328  
329  
330  
331  
332  
333  
334  
335  
336  
337  
338  
339  
340  
341  
342  
343  
344  
345  
346  
347  
348  
349  
350  
351  
352  
353  
354  
355  
356  
357  
358  
359  
360  
361  
362  
363  
364  
365  
366  
367  
368  
369  
370  
371  
372  
373  
374  
375  
376  
377  
378  
379  
380  
381  
382  
383  
384  
385  
386  
387  
388  
389  
390  
391  
392  
393  
394  
395  
396  
397  
398  
399  
400  
401  
402  
403  
404  
405  
406  
407  
408  
409  
410  
411  
412  
413  
414  
415  
416  
417  
418  
419  
420  
421  
422  
423  
424  
425  
426  
427  
428  
429  
430  
431  
432  
433  
434  
435  
436  
437  
438  
439  
440  
441  
442  
443  
444  
445  
446  
447  
448  
449  
450  
451  
452  
453  
454  
455  
456  
457  
458  
459  
460  
461  
462  
463  
464  
465  
466  
467  
468  
469  
470  
471  
472  
473  
474  
475  
476  
477  
478  
479  
480  
481  
482  
483  
484  
485  
486  
487  
488  
489  
490  
491  
492  
493  
494  
495  
496  
497  
498  
499  
500  
501  
502  
503  
504  
505  
506  
507  
508  
509  
510  
511  
512  
513  
514  
515  
516  
517  
518  
519  
520  
521  
522  
523  
524  
525  
526  
527  
528  
529  
530  
531  
532  
533  
534  
535  
536  
537  
538  
539  
540  
541  
542  
543  
544  
545  
546  
547  
548  
549  
550  
551  
552  
553  
554  
555  
556  
557  
558  
559  
560  
561  
562  
563  
564  
565  
566  
567  
568  
569  
570  
571  
572  
573  
574  
575  
576  
577  
578  
579  
580  
581  
582  
583  
584  
585  
586  
587  
588  
589  
590  
591  
592  
593  
594  
595  
596  
597  
598  
599  
600  
601  
602  
603  
604  
605  
606  
607  
608  
609  
610  
611  
612  
613  
614  
615  
616  
617  
618  
619  
620  
621  
622  
623  
624  
625  
626  
627  
628  
629  
630  
631  
632  
633  
634  
635  
636  
637  
638  
639  
640  
641  
642  
643  
644  
645  
646  
647  
648  
649  
650  
651  
652  
653  
654  
655  
656  
657  
658  
659  
660  
661  
662  
663  
664  
665  
666  
667  
668  
669  
670  
671  
672  
673  
674  
675  
676  
677  
678  
679  
680  
681  
682  
683  
684  
685  
686  
687  
688  
689  
690  
691  
692  
693  
694  
695  
696  
697  
698  
699  
700  
701  
702  
703  
704  
705  
706  
707  
708  
709  
710  
711  
712  
713  
714  
715  
716  
717  
718  
719  
720  
721  
722  
723  
724  
725  
726  
727  
728  
729  
730  
731  
732  
733  
734  
735  
736  
737  
738  
739  
740  
741  
742  
743  
744  
745  
746  
747  
748  
749  
750  
751  
752  
753  
754  
755  
756  
757  
758  
759  
760  
761  
762  
763  
764  
765  
766  
767  
768  
769  
770  
771  
772  
773  
774  
775  
776  
777  
778  
779  
780  
781  
782  
783  
784  
785  
786  
787  
788  
789  
790  
791  
792  
793  
794  
795  
796  
797  
798  
799  
800  
801  
802  
803  
804  
805  
806  
807  
808  
809  
810  
811  
812  
813  
814  
815  
816  
817  
818  
819  
820  
821  
822  
823  
824  
825  
826  
827  
828  
829  
830  
831  
832  
833  
834  
835  
836  
837  
838  
839  
840  
841  
842  
843  
844  
845  
846  
847  
848  
849  
850  
851  
852  
853  
854  
855  
856  
857  
858  
859  
860  
861  
862  
863  
864  
865  
866  
867  
868  
869  
870  
871  
872  
873  
874  
875  
876  
877  
878  
879  
880  
881  
882  
883  
884  
885  
886  
887  
888  
889  
890  
891  
892  
893  
894  
895  
896  
897  
898  
899  
900  
901  
902  
903  
904  
905  
906  
907  
908  
909  
910  
911  
912  
913  
914  
915  
916  
917  
918  
919  
920  
921  
922  
923  
924  
925  
926  
927  
928  
929  
930  
931  
932  
933  
934  
935  
936  
937  
938  
939  
940  
941  
942  
943  
944  
945  
946  
947  
948  
949  
950  
951  
952  
953  
954  
955  
956  
957  
958  
959  
960  
961  
962  
963  
964  
965  
966  
967  
968  
969  
970  
971  
972  
973  
974  
975  
976  
977  
978  
979  
980  
981  
982  
983  
984  
985  
986  
987  
988  
989  
990  
991  
992  
993  
994  
995  
996  
997  
998  
999  
1000



Action Date: 5/12/98

Loadout: 5/13/98

Restoration Begins: 5/14/98

Restoration Completed: 5/18/98

\*Stack emission sites were not sampled for verification due to the fact that a pre-determined depth for excavation was given to OHM by USACE.

\*An excavation depth of 6 inches was established by USACE prior to work commencing.

\*The excavation of special waste yielded a total of 72.50 cubic yards, which was shipped to WMI-Milam for disposal.

\*Equipment utilized during excavation:

\*TL-26

\*TCM

\*X331

\*17-KW

\*Subcontractors:

\*WMI-landfill

\*B. Garcia-trucking

\*Grantham-trucking

\*Schneider Turf Farm

OHM CORPORATION  
PROJECT 19531  
GRANITE CITY, IL

QUANTITY SUMMARY FOR



Grand

SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER
94.25	5		60.85	14.2		310		


Sampling Analysis  
Project #19531

0 - 3" Front and Back			
	A	A	A
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

3 - 6" Front and Back		
B	B	B
PPM	PPM	PPM
No.	No.	No.

6 - 12" Front and Back		
C	C	C
PPM	PPM	PPM
No.	No.	No.

Depth
Excav.
(inch)



Grand

570 692


381 692  
159 630

134 375

6

4/23/92 - Sample Data

ant 5



B<sup>1</sup> - 10' north of house & 4' west of sidewalk.

70 paved + house 55-60%

B<sup>2</sup> - 14' east of sidewalk & 12' south of house

1

2

3



Action Date: 4/25/98

Loadout: 5/4/98

Restoration Begins: 5/5/98

Restoration Completed: 5/13/98

\*Stack emission sites were not sampled for verification due to the fact that a pre-determined depth for excavation was given to OHM by USACE.

\*An excavation depth of 6 inches was established by USACE prior to work commencing.

\*The excavation of special waste yielded a total of 130.36 cubic yards, which was shipped to WMI-Milam for disposal.

\*Equipment utilized during excavation:

\*TL-26

\*TCM

\*X331

\*17-KW

\*Subcontractors:

\*WMI-landfill

\*B. Garcia-trucking

\*Grantham-trucking

\*Emerald Turf Farm

OHM CORPORATION  
PROJECT 19531  
GRANITE CITY, IL

QUANTITY SUMMARY FOR



Grand

SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER
169.48	6		13.6	27.65		300		

Sampling Analysis  
Project #19531

0 - 3" Front and Back			
	A	A	A
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.



Grand

591

571

3 - 6" Front and Back		
B	B	B
PPM	PPM	PPM
No.	No.	No.

520

371

48

383

404

261

6 - 12" Front and Back		
C	C	C
PPM	PPM	PPM
No.	No.	No.


294

224

Depth
Excav.
(inch)

6

alt 5



B<sup>1</sup> - 1' south of wall & 6' east of corner of house.

70 paved + house 75%

B<sup>2</sup> - 18' south of house & 10' east of corner of house,



Action Date: 4/24/98

Loadout: 4/25/98

Restoration Begins: 5/4/98

Restoration Completed: 5/13/98

\*Stack emission sites were not sampled for verification due to the fact that a pre-determined depth for excavation was given to OHM by USACE.

\*An excavation depth of 3 inches was established by USACE prior to work commencing.

\*The excavation of special waste yielded a total of 49.62 cubic yards, which was shipped to WMI-Milam for disposal.

\*Equipment utilized during excavation:

\*TL-26

\*TCM

\*X331

\*17KW

\*Subcontractors:

\*WMI-landfill

\*B. Garcia-trucking

\*Granthum-trucking

\*Emerald Turf Farm

OHM CORPORATION  
PROJECT 19531  
GRANITE CITY, IL

QUANTITY SUMMARY FOR




Grand

SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER
64.51	5		43.45	13.85		180		

Sampling Analysis  
Project #19531

	0 - 3" Front and Back		
	A	A	A
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

 Grand	353	597
	519	468

3 - 6" Front and Back		
B	B	B
PPM	PPM	PPM
No.	No.	No.


156	438
-----	-----

6 - 12" Front and Back		
C	C	C
PPM	PPM	PPM
No.	No.	No.

73	348
----	-----

Depth
Excav.
(inch)

3
---



B1 9 ft W of Side w.l.  
14 ft N of House

B2 13 ft E of Fence  
18 ft S of House

Back Yard Mining Box Dirt

50% 90' Paved & House

1

2

3



Action Date: 4/21/98

Loadout: 4/22/98

Restoration Begins: 4/22/98

Restoration Completed: 5/13/98

\*Stack emission sites were not sampled for verification due to the fact that a pre-determined depth for excavation was given to OHM by USACE.

\*An excavation depth of 3 inches was established by USACE prior to work commencing.

\*The excavation of special waste yielded a total of 50.88 cubic yards, which was shipped to WMI-Milam for disposal.

\*Equipment utilized during excavation:

\*TL-26

\*TCM

\*X331

\*17-KW

\*Subcontractors:

\*WMI-landfill

\*B. Garcia-trucking

\*Grantham-trucking

\*Emerald Turf Farm

OHM CORPORATION  
PROJECT 19531  
GRANITE CITY, IL

QUANTITY SUMMARY FOR

 Grand

SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER
66.15	3		29.2	14.2		360		

**Sampling Analysis**  
**Project #19531**

0 - 3" Front and Back

	A	A	A
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

Grand

837

423

3 - 6" Front and Back

B	B	B
PPM	PPM	PPM
No.	No.	No.

475

491

6 - 12" Front and Back


C	C	C
PPM	PPM	PPM
No.	No.	No.

363

330

Depth
Excav.
(inch)

3



1

2

3



Action Date: 4/11/98

Loadout: 4/13/98

Restoration Begins: 4/13/98

Restoration Completed: 4/23/98

\*Stack emission sites were not sampled for verification due to the fact that a pre-determined depth for excavation was given to OHM by USACE.

\*An excavation depth of 6 inches was established by USACE prior to work commencing.

\*The excavation of special waste yielded a total of 64.99 cubic yards, which was shipped to WMI-Milam for disposal.

\*Equipment utilized during excavation:

\*TL-26

\*TCM

\*X331

\*17KW

\*Subcontractors:

\*WMI-landfill

\*B. Garcia-trucking

\*Granthum-trucking

\*Schneider Turf Farm

OHM CORPORATION  
PROJECT 19531  
GRANITE CITY, IL

QUANTITY SUMMARY FOR



Grand

SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER
84.49	6.5					300		

**Sampling Analysis**  
**Project #19531**

0 - 3" Front and Back

	A	A	A
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

 Grand      **783**      **1510**

3 - 6" Front and Back

B	B	B
PPM	PPM	PPM
No.	No.	No.

356      **800**      **909**  
 287      **699**


6 - 12" Front and Back

C	C	C
PPM	PPM	PPM
No.	No.	No.

162      101

Depth
Excav.
(inch)

6




		<b>OHM Corporation</b> Findley, Ohio	
		Drawn By: <b>MTB</b>	Checked By:
		Date: <b>4/19/96</b>	Approved By:
		Scale: <b>NTS</b>	Drawing No:

5

5

5



Action Date: 7/29/97

Loadout: 7/31/97

Restoration Begins: 8/1/97

Restoration Completed: 9/3/97

\*Stack emission sites were not sampled for verification due to the fact that a pre-determined depth for excavation was given to OHM by USACE.

\*An excavation depth of 6 inches was established by USACE prior to work commencing.

\*The excavation of special waste yielded a total of 160.73 cubic yards, which was shipped to WMI-Milam for disposal.

\*Equipment utilized during excavation:

\*TL-26

\*TCM

\*X331

\*17-KW

\*Subcontractors:

\*WMI-landfill

\*B. Garcia-trucking

\*Granthum-trucking

\*Emerald Turf Farm

OHM CORPORATION  
PROJECT 19531  
GRANITE CITY, IL

QUANTITY SUMMARY FOR



Greenwood

SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER
208.95	21	140.82		14.6		1140		

**Sampling Analysis**  
**Project #19531**

0 - 3" Front and Back

	A	A	A
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

[REDACTED] Greenwood	250	<b>4100</b>
	379	469

3 - 6" Front and Back

B	B	B
PPM	PPM	PPM
No.	No.	No.

340	<b>777</b>
467	243


6 - 12" Front and Back

C	C	C
PPM	PPM	PPM
No.	No.	No.

380	150
376	173

Depth
Excav.
(inch)

6



2

3

4

Action Date: 11/18/97

Loadout: 11/20/97

Restoration Begins: 11/20/97

Restoration Completed: 11/25/97

\*Stack emission sites were not sampled for verification due to the fact that a pre-determined depth for excavation was given to OHM by USACE.

\*An excavation depth of 6 inches was established by USACE prior to work commencing.

\*The excavation of special waste yielded a total of 78.13 cubic yards, which was shipped to WMI-Milam for disposal.

\*Equipment utilized during excavation:

\*TL-26

\*TCM

\*X331

\*17-KW

\*Subcontractors:

\*WMI-landfill

\*B. Garcia-trucking

\*Grantham-trucking

\*Emerald-turf farm

**OHM CORPORATION  
PROJECT 19531  
GRANITE CITY, IL**

**QUANTITY SUMMARY FOR**

 9 Greenwood

SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER
101.57	7	50.02	13.4	23.95		420		

**Sampling Analysis**  
**Project #19531**

0 - 3" Front and Back

	A	A	A
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

Greenwood 460 394

3 - 6" Front and Back

B	B	B
PPM	PPM	PPM
No.	No.	No.

211 912  
534 386

6 - 12" Front and Back

C	C	C
PPM	PPM	PPM
No.	No.	No.


157 188

Depth

Excav.

(inch)

6





[REDACTED]

Action Date: 8/27/97

— Loadout: 9/2/97

Restoration Begins: 9/5/97

Restoration Completed: 9/22/97

\*Stack emission sites were not sampled for verification due to the fact that a pre-determined depth for excavation was given to OHM by USACE.

\*An excavation depth of 6 inches was established by USACE prior to work commencing.

\*The excavation of special waste yielded a total of 152.45 cubic yards, which was shipped to WMI-Milam for disposal.

\*Equipment utilized during excavation:

\*TL-26

\*TCM

\*X331

\*17-KW

\*Subcontractors:

\*WMI-landfill

\*B. Garcia-trucking

\*Granthum-trucking

\*Schneider Turf Farm

—

—

OHM CORPORATION  
PROJECT 19531  
GRANITE CITY, IL

QUANTITY SUMMARY FOR

 Greenwood

SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER
198.19	8	71.32	61.7	51.8		660		

**Sampling Analysis**  
**Project #19531**

0 - 3" Front and Back

	A	A	A
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

3 - 6" Front and Back

B	B	B
PPM	PPM	PPM
No.	No.	No.

6 - 12" Front and Back

C	C	C
PPM	PPM	PPM
No.	No.	No.

Depth
Excav.
(inch)

Greenwood 422 450

305 709

183 827  
 57 30

6







Action Date: 8/28/97

— Loadout: 9/10/97

Restoration Begins: 9/10/97

Restoration Completed: 9/22/97

\*Stack emission sites were not sampled for verification due to the fact that a pre-determined depth for excavation was given to OHM by USACE.

\*An excavation depth of 3 inches was established by USACE prior to work commencing.

\*The excavation of special waste yielded a total of 58.76 cubic yards, which was shipped to WMI-Milam for disposal.

\*Equipment utilized during excavation:

\*TL-26

\*TCM

\*X331

\*17-KW

\*Subcontractors:

\*WMI-landfill

\*B. Garcia-trucking

\*Granthum-trucking

\*Schneider Turf Farm

—

—

OHM CORPORATION  
PROJECT 19531  
GRANITE CITY, IL

QUANTITY SUMMARY FOR

 Greenwood

SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER
76.39		36.57				180		

**Sampling Analysis**  
**Project #19531**

0 - 3" Front and Back

	A	A	A
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

[REDACTED] Greenwood	344	1170
	280	463

3 - 6" Front and Back

B	B	B
PPM	PPM	PPM
No.	No.	No.

270	645
660	418


6 - 12" Front and Back

C	C	C
PPM	PPM	PPM
No.	No.	No.

335	469
-----	-----

Depth
Excav.
(inch)

6



3

—



Action Date: 8/28/97

Loadout: 9/2/97

Restoration Begins: 9/9/97

Restoration Completed: 9/22/97

\*Stack emission sites were not sampled for verification due to the fact that a pre-determined depth for excavation was given to OHM by USACE.

\*An excavation depth of 6 inches was established by USACE prior to work commencing.

\*The excavation of special waste yielded a total of 50.95 cubic yards, which was shipped to WMI-Milam for disposal.

\*Equipment utilized during excavation:

\*TL-26

\*TCM

\*X331

\*17-KW

\*Subcontractors:

\*WMI-landfill

\*B. Garcia-trucking

\*Granthum-trucking

\*Schneider Turf Farm

OHM CORPORATION  
PROJECT 19531  
GRANITE CITY, IL

QUANTITY SUMMARY FOR



Greenwood

SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER
66.24	5	50.61	15.3			180		

**Sampling Analysis**  
**Project #19531**

0 - 3" Front and Back

	<b>A</b>	<b>A</b>	<b>A</b>
<b>Street/Number</b>	<b>PPM</b>	<b>PPM</b>	<b>PPM</b>
<b>Address</b>	<b>No.</b>	<b>No.</b>	<b>No.</b>

3 - 6" Front and Back

<b>B</b>	<b>B</b>	<b>B</b>
<b>PPM</b>	<b>PPM</b>	<b>PPM</b>
<b>No.</b>	<b>No.</b>	<b>No.</b>

6 - 12" Front and Back

<b>C</b>	<b>C</b>	<b>C</b>
<b>PPM</b>	<b>PPM</b>	<b>PPM</b>
<b>No.</b>	<b>No.</b>	<b>No.</b>

<b>Depth</b>
<b>Excav.</b>
<b>(inch)</b>


6 Greenwood

457 393

**597** 375  
 153 **506**

332 323

6



**X = SAMPLE POINT**

**TOTAL  
DIMENSIONS  
118.5'X24.5'**

**OHM Corporation**  
Findlay, Ohio

Drawn By: JG    Checked By:  
Date: 8/20/98    Approved By:  
Scale: NTS    Drawing No:

1

2

3



Action Date: 10/10/97

— Loadout: 10/11/97

Restoration Begins: 10/11/97

Restoration Completed: 10/25/97

\*Stack emission sites were not sampled for verification due to the fact that a pre-determined depth for excavation was given to OHM by USACE.

\*An excavation depth of 6 inches was established by USACE prior to work commencing.

\*The excavation of special waste yielded a total of 88.62 cubic yards, which was shipped to WMI-Milam for disposal.

\*Equipment utilized during excavation:

\*TL-26

\*TCM

\*X331

\*17-KW

\*Subcontractors:

\*WMI-landfill

\*B. Garcia-trucking

\*Granthum-trucking

\*Emerald Turf Farm

—

—

OHM CORPORATION  
PROJECT 19531  
GRANITE CITY, IL

QUANTITY SUMMARY FOR



Greenwood


SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER
115.21	8	58.36				540		

Sample Analysis  
Project # 31

0 - 3" Front and Back

	A	A	A
Street/Number		M	PPM
	.	No.	No.

1015 nwd



3 - 6" Front and Back

B	B	B
PPM	PPM	PPM
No.	No.	No.

425 1410


6 - 12" Front and Back

C	C	C
PPM	PPM	PPM
No.	No.	No.

326 247

Depth
Excav.
(inch)

6







Action Date: 9/13/97

Loadout: 9/16/97

Restoration Begins: 9/16/97

Restoration Completed: 10/17/97

\*Stack emission sites were not sampled for verification due to the fact that a pre-determined depth for excavation was given to OHM by USACE.

\*An excavation depth of 12 inches was established by USACE prior to work commencing.

\*The excavation of special waste yielded a total of 71.03 cubic yards, which was shipped to WMI-Milam for disposal.

\*Equipment utilized during excavation:

\*TL-26

\*TCM

\*X331

\*17-KW

\*Subcontractors:

\*WMI-landfill

\*B. Garcia-trucking

\*Grantham-trucking

\*Emerald-turf farm

**OHM CORPORATION  
PROJECT 19531  
GRANITE CITY, IL**

**QUANTITY SUMMARY FOR**



Greenwood

SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER
92.35	5	43.91				300		

**Sampling Analysis**  
**Project #19531**

0 - 3" Front and Back

	<b>A</b>	<b>A</b>	<b>A</b>
<b>Street/Number</b>	<b>PPM</b>	<b>PPM</b>	<b>PPM</b>
<b>Address</b>	<b>No.</b>	<b>No.</b>	<b>No.</b>

 2 Greenwood    291    **721**  
    **797**    **1241**

3 - 6" Front and Back

	<b>B</b>	<b>B</b>	<b>B</b>
<b>PPM</b>	<b>PPM</b>	<b>PPM</b>	<b>PPM</b>
<b>No.</b>	<b>No.</b>	<b>No.</b>	<b>No.</b>

301    **2334**  
 206    **1229**


6 - 12" Front and Back

	<b>C</b>	<b>C</b>	<b>C</b>
<b>PPM</b>	<b>PPM</b>	<b>PPM</b>	<b>PPM</b>
<b>No.</b>	<b>No.</b>	<b>No.</b>	<b>No.</b>

310    **614**  
 393    498

<b>Depth</b>
<b>Excav.</b>
<b>(inch)</b>

12







Action Date: 3/14/98

Loadout: 3/23/98

Restoration Begins: 3/23/98

Restoration Completed: 3/27/98

\*Stack emission sites were not sampled for verification due to the fact that a pre-determined depth for excavation was given to OHM by USACE.

\*An excavation depth of 12 inches was established by USACE prior to work commencing.

\*The excavation of special waste yielded a total of 41.85 cubic yards, which was shipped to WMI-Milam for disposal.

\*Equipment utilized during excavation:

\*TL-26

\*TCM

\*X331

\*17-KW

\*Subcontractors:

\*WMI-landfill

\*B. Garcia-trucking

\*Grantham-trucking

\*Emerald Turf Farm

OHM CORPORATION  
PROJECT 19531  
GRANITE CITY, IL

QUANTITY SUMMARY FOR




Greenwood

SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER
54.41	6					180		

**Sampling Analysis**  
**Project #19531**

0 - 3" Front and Back

	A	A	A
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

	Greenwood	226	382
		261	<b>656</b>
		250	<b>663</b>

3 - 6" Front and Back

B	B	B
PPM	PPM	PPM
No.	No.	No.

243	262
238	334


6 - 12" Front and Back

C	C	C
PPM	PPM	PPM
No.	No.	No.

121	187
169	<b>521</b>
196	465

Depth
Excav.
(inch)


12



✓

✓

✓



Action Date: 9/18/97

Loadout: 9/20/97

Restoration Begins: 9/22/97

Restoration Completed: 10/17/97

\*Stack emission sites were not sampled for verification due to the fact that a pre-determined depth for excavation was given to OHM by USACE.

\*An excavation depth of 6 inches was established by USACE prior to work commencing.

\*The excavation of special waste yielded a total of 59.79 cubic yards, which was shipped to WMI-Milam for disposal.

\*Equipment utilized during excavation:

\*TL-26

\*TCM

\*X331

\*17-KW

\*Subcontractors:

\*WMI-landfill

\*B. Garcia-trucking

\*Granthum-trucking

\*Emerald Turf Farm

OHM CORPORATION  
PROJECT 19531  
GRANITE CITY, IL

QUANTITY SUMMARY FOR

 Greenwood

SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER
77.73	4	29.25		14.1		300		

**Sampling Analysis**  
**Project #19531**

0 - 3" Front and Back

	A	A	A
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

3 - 6" Front and Back

B	B	B
PPM	PPM	PPM
No.	No.	No.

6 - 12" Front and Back

C	C	C
PPM	PPM	PPM
No.	No.	No.


Depth
Excav.
(inch)

 Greenwood 426 198

318 1030  
 258 356  
 441 577

139 397

6



1

2

3

[REDACTED]

Action Date: 3/25/98

Loadout: 3/27/98

Restoration Begins: 3/27/98

Restoration Completed: 4/9/98

\*Stack emission sites were not sampled for verification due to the fact that a pre-determined depth for excavation was given to OHM by USACE.

\*An excavation depth of 12 inches was established by USACE prior to work commencing.

\*The excavation of special waste yielded a total of 86.10 cubic yards, which was shipped to WMI-Milam for disposal.

\*Equipment utilized during excavation:

\*TL-26

\*TCM

\*X331

\*17-KW

\*Subcontractors:

\*WMI-landfill

\*B. Garcia-trucking

\*Grantham-trucking

\*Emerald-turf farm

**OHM CORPORATION  
PROJECT 19531  
GRANITE CITY, IL**

**QUANTITY SUMMARY FOR**

 Greenwood

SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER
111.94	9		28.1	14.2		120		

Sampling Analysis  
Project #19531

0 - 3" Front and Back			
	A	A	A
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

[REDACTED] Greenwood	76	886
	156	636

3 - 6" Front and Back		
B	B	B
PPM	PPM	PPM
No.	No.	No.


53	1920
272	561

6 - 12" Front and Back		
C	C	C
PPM	PPM	PPM
No.	No.	No.

91	1535
217	488

Depth
Excav.
(inch)

12



✓

✓

✓



Action Date: 9/24/97

Loadout: 9/25/97

Restoration Begins: 9/25/97

Restoration Completed: 10/17/97

\*Stack emission sites were not sampled for verification due to the fact that a pre-determined depth for excavation was given to OHM by USACE.

\*An excavation depth of 3 inches was established by USACE prior to work commencing.

\*The excavation of special waste yielded a total of 28.82 cubic yards, which was shipped to WMI-Milam for disposal.

\*Equipment utilized during excavation:

\*TL-26

\*TCM

\*X331

\*17-KW

\*Subcontractors:

\*WMI-landfill

\*B. Garcia-trucking

\*Grantham-trucking

\*Emerald-turf farm

**OHM CORPORATION  
PROJECT 19531  
GRANITE CITY, IL**

**QUANTITY SUMMARY FOR**

 Greenwood

SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER
37.47		25.4	13.1			240		

Sampling Analysis  
Project #19531

0 - 3" Front and Back

	A	A	A
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

[Redacted] 2 Greenwood	504	318
	535	462

3 - 6" Front and Back

B	B	B
PPM	PPM	PPM
No.	No.	No.

279	219
-----	-----


6 - 12" Front and Back

C	C	C
PPM	PPM	PPM
No.	No.	No.


200	169
-----	-----

Depth
Excav.
(inch)

3
---



X = SAMPLE POINT

 <p><b>OHM Corporation</b> Findlay, Ohio</p>	
Drawn By: <b>EDJ</b>	Checked By:
Date: <b>7/29/98</b>	Approved By:
Scale: <b>NTS</b>	Drawing No:

1

2

3



Action Date: 5/4/98

Loadout: 5/6/98

Restoration Begins: 5/11/98

Restoration Completed: 5/14/98

\*Stack emission sites were not sampled for verification due to the fact that a pre-determined depth for excavation was given to OHM by USACE.

\*An excavation depth of 12 inches was established by USACE prior to work commencing.

\*The excavation of special waste yielded a total of 163.04 cubic yards, which was shipped to WMI-Milam for disposal.

\*Equipment utilized during excavation:

\*TL-26

\*TCM

\*X331

\*17-KW

\*Subcontractors:

\*WMI-landfill

\*B. Garcia-trucking

\*Grantham-trucking

\*Schneider Turf Farm

OHM CORPORATION  
PROJECT 19531  
GRANITE CITY, IL

QUANTITY SUMMARY FOR

 Greenwood

SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER
211.96	13			29.1		315		

**Sampling Analysis**  
**Project #19531**

0 - 3" Front and Back

	A	A	A
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

 0 Greenwood
 1088 1068

3 - 6" Front and Back

B	B	B
PPM	PPM	PPM
No.	No.	No.

1030 1734


6 - 12" Front and Back

C	C	C
PPM	PPM	PPM
No.	No.	No.


993 938

Depth
Excav.
(inch)

12



X = SAMPLE POINT

 60' X 185'	<b>OHM Corporation</b> Findlay, Ohio	
	Drawn By: EDJ	Checked By:
	Date: 7/29/98	Approved By:
	Scale: NTS	Drawing No:

1

2

3



Action Date: 7/11/97

Loadout: 7/14/97

Restoration Begins: 7/17/97

Restoration Completed: 8/1/97

\*Stack emission sites were not sampled for verification due to the fact that a pre-determined depth for excavation was given to OHM by USACE.

\*An excavation depth of 6 inches was established by USACE prior to work commencing.

\*The excavation of special waste yielded a total of 102.63 cubic yards, which was shipped to WMI-Milam for disposal.

\*Equipment utilized during excavation:

\*TL-26

\*TCM

\*X331

\*17-KW

\*Subcontractors:

\*WMI-landfill

\*B. Garcia-trucking

\*Grantham-trucking

\*Emerald-turf farm

**OHM CORPORATION  
PROJECT 19531  
GRANITE CITY, IL**

**QUANTITY SUMMARY FOR**



Greenwood

SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER
133.42	6	28.99	29.05	14.35		420		

**Sampling Analysis**  
**Project #19531**

0 - 3" Front and Back

	<b>A</b>	<b>A</b>	<b>A</b>
<b>Street/Number</b>	<b>PPM</b>	<b>PPM</b>	<b>PPM</b>
<b>Address</b>	<b>No.</b>	<b>No.</b>	<b>No.</b>

Greenwood

**529** 279  
**706** 305

3 - 6" Front and Back

<b>B</b>	<b>B</b>	<b>B</b>
<b>PPM</b>	<b>PPM</b>	<b>PPM</b>
<b>No.</b>	<b>No.</b>	<b>No.</b>

**565** 210  
**516** 230



6 - 12" Front and Back

<b>C</b>	<b>C</b>	<b>C</b>
<b>PPM</b>	<b>PPM</b>	<b>PPM</b>
<b>No.</b>	<b>No.</b>	<b>No.</b>

127 98  
153 127

<b>Depth</b>
<b>Excav.</b>
<b>(inch)</b>

6



TOTAL DIMENSIONS:  
49 X 165

		<b>OHM Corporation</b> Findlay, Ohio	
		Drawn By: <b>DDL</b>	Checked By:
		Date: <b>8/12/96</b>	Approved By:
		Scale: <b>NTS</b>	Drawing No:

1

2

3



Action Date: 7/14/97

Loadout: 7/16/97

Restoration Begins: 7/16/97

Restoration Completed: 8/1/97

\*Stack emission sites were not sampled for verification due to the fact that a pre-determined depth for excavation was given to OHM by USACE.

\*An excavation depth of 6 inches was established by USACE prior to work commencing.

\*The excavation of special waste yielded a total of 97.19 cubic yards, which was shipped to WMI-Milam for disposal.

\*Equipment utilized during excavation:

\*TL-26

\*TCM

\*X331

\*17-KW

\*Subcontractors:

\*WMI-landfill

\*B. Garcia-trucking

\*Grantham-trucking

\*Emerald-turf farm

**OHM CORPORATION  
PROJECT 19531  
GRANITE CITY, IL**

**QUANTITY SUMMARY FOR**

 Greenwood

SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER
126.35	3	75.41	73.21			300		

**Sampling Analysis**  
**Project #19531**

0 - 3" Front and Back

	A	A	A
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

Greenwood

596

849

3 - 6" Front and Back

B	B	B
PPM	PPM	PPM
No.	No.	No.

417

749

6 - 12" Front and Back


C	C	C
PPM	PPM	PPM
No.	No.	No.

174

236

Depth
Excav.
(inch)

6



1

2

3



Action Date: 11/22/97

Loadout: 11/25/97

Restoration Begins: 11/26/97

Restoration Completed: 12/3/97

\*Stack emission sites were not sampled for verification due to the fact that a pre-determined depth for excavation was given to OHM by USACE.

\*An excavation depth of 3 inches was established by USACE prior to work commencing.

\*The excavation of special waste yielded a total of 43.34 cubic yards, which was shipped to WMI-Milam for disposal.

\*Equipment utilized during excavation:

\*TL-26

\*TCM

\*X331

\*17-KW

\*Subcontractors:

\*WMI-landfill

\*B. Garcia-trucking

\*Grantham-trucking

\*Emerald-turf farm

**OHM CORPORATION  
PROJECT 19531  
GRANITE CITY, IL**

**QUANTITY SUMMARY FOR**



Greenwood

SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER
56.35	2	31.86				420		

**Sampling Analysis**  
**Project #19531**

0 - 3" Front and Back

	A	A	A
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

3 - 6" Front and Back

B	B	B
PPM	PPM	PPM
No.	No.	No.

6 - 12" Front and Back

C	C	C
PPM	PPM	PPM
No.	No.	No.


Depth
Excav.
(inch)

2 Greenwood 220 **854**  
 131 213  
 380 **540**

57 445

86 174

3



15' - 4' east of fence & 4' north of fence.

7 - ground & house 55.

15' - 10' east of house & 2' south of fence

1

2

3

4



Action Date: 7/22/97

Loadout: 1/19/98

Restoration Begins: 1/27/98

Restoration Completed: 1/13/98

\*Stack emission sites were not sampled for verification due to the fact that a pre-determined depth for excavation was given to OHM by USACE.

\*An excavation depth of 3 inches was established by USACE prior to work commencing.

\*The excavation of special waste yielded a total of 161.66 cubic yards, which was shipped to WMI-Milam for disposal.

\*Equipment utilized during excavation:

\*TL-26

\*TCM

\*X331

\*17-KW

\*Subcontractors:

\*WMI-landfill

\*B. Garcia-trucking

\*Granthum-trucking

\*Emerald Turf Farm

OHM CORPORATION  
PROJECT 19531  
GRANITE CITY, IL

QUANTITY SUMMARY FOR

 Greenwood

HAZARDOUS WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER
210.17	10	13.3	117.03	31.4		360		


Sampling Analysis  
Project #19531

0 - 3" Front and Back			
	A	A	A
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.
Greenwood	202	1152	
	148	495	

3 - 6" Front and Back		
B	B	B
PPM	PPM	PPM
No.	No.	No.
30	265	

6 - 12" Front and Back		
C	C	C
PPM	PPM	PPM
No.	No.	No.
27	25	

Depth
Excav.
(inch)
3



**X = SAMPLE POINT**

**TOTAL  
DIMENSIONS  
170'X49'**

**OHM**   
**Corporation**  
Findlay, Ohio

Drawn By: <b>JG</b>	Checked By:
Date: 8/21/98	Approved By:
Scale: <b>NTS</b>	Drawing No:

✓

✓

✓



Action Date: 10/14/97

Loadout: 10/16/97

Restoration Begins: 10/17/97

Restoration Completed: 10/31/97

\*Stack emission sites were not sampled for verification due to the fact that a pre-determined depth for excavation was given to OHM by USACE.

\*An excavation depth of 6 inches was established by USACE prior to work commencing.

\*The excavation of special waste yielded a total of 156.80 cubic yards, which was shipped to WMI-Milam for disposal.

\*Equipment utilized during excavation:

\*TL-26

\*TCM

\*X331

\*17-KW

\*Subcontractors:

\*WMI-landfill


\*B. Garcia-trucking

\*Grantham-trucking

\*Emerald-turf farm

**OHM CORPORATION  
PROJECT 19531  
GRANITE CITY, IL**

**QUANTITY SUMMARY FOR**

 Greenwood

SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER
203.84	14	71.58		15.2		900		

Sampling Analysis  
Project #19531

0 - 3" Front and Back			
	A	A	A
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

Greenwood	226	476
-----------	-----	-----

3 - 6" Front and Back		
B	B	B
PPM	PPM	PPM
No.	No.	No.


597	547
-----	-----

6 - 12" Front and Back		
C	C	C
PPM	PPM	PPM
No.	No.	No.

169	475
-----	-----

Depth
Excav.
(inch)

6
---



X - SAMPLE POINT

<div style="background-color: black; width: 100%; height: 100%;"></div>	<b>OHM Corporation</b> <small>Findley, Ohio</small>	
	Drawn By: <b>EDJ</b> Date: <b>10/14/98</b> Scale: <b>NTS</b>	Checked By: Approved By: Drawing No:

—

—

—



Action Date: 2/6/98

Loadout: 2/9/98

Restoration Begins: 2/9/98

Restoration Completed: 3/5/98

\*Stack emission sites were not sampled for verification due to the fact that a pre-determined depth for excavation was given to OHM by USACE.

\*An excavation depth of 3 inches was established by USACE prior to work commencing.

\*The excavation of special waste yielded a total of 42.13 cubic yards, which was shipped to WMI-Milam for disposal.

\*Equipment utilized during excavation:

\*TL-26

\*TCM

\*X331

\*17KW

\*Subcontractors:

\*WMI-landfill

\*B. Garcia-trucking

\*Granthum-trucking

\*Schneider Turf Farm

OHM CORPORATION  
PROJECT 19531  
GRANITE CITY, IL

QUANTITY SUMMARY FOR

 Iowa

SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER
54.77	3		14.59	13.1		240		

**Sampling Analysis**  
**Project #19531**

0 - 3" Front and Back

	A	A	A
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

 Iowa **613** 433

3 - 6" Front and Back

B	B	B
PPM	PPM	PPM
No.	No.	No.

353 184

6 - 12" Front and Back

C	C	C
PPM	PPM	PPM
No.	No.	No.

238 352

Depth
Excav.
(inch)

3







Action Date: 2/6/98

Loadout: 2/9/98

Restoration Begins: 2/24/98

Restoration Completed: 3/5/98

\*Stack emission sites were not sampled for verification due to the fact that a pre-determined depth for excavation was given to OHM by USACE.

\*An excavation depth of 3 inches was established by USACE prior to work commencing.

\*The excavation of special waste yielded a total of 19.46 cubic yards, which was shipped to WMI-Milam for disposal.

\*Equipment utilized during excavation:

\*TL-26

\*TCM

\*X331

\*17-KW

\*Subcontractors:

\*WMI-landfill


\*B. Garcia-trucking

\*Grantham-trucking

\*Emerald Turf Farm

OHM CORPORATION  
PROJECT 19531  
GRANITE CITY, IL

QUANTITY SUMMARY FOR

 9 Iowa

SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER
25.29	2					120		

**Sampling Analysis**  
**Project #19531**

0 - 3" Front and Back

	A	A	A
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

[REDACTED] Iowa	471	190
	<b>578</b>	353

3 - 6" Front and Back

B	B	B
PPM	PPM	PPM
No.	No.	No.

338	250
344	300

6 - 12" Front and Back

C	C	C
PPM	PPM	PPM
No.	No.	No.

305	216
186	364

Depth
Excav.
(inch)

3



—

—

—



Action Date: 10/14/97

Loadout: 10/16/97

Restoration Begins: 10/17/97

Restoration Completed: 10/31/97

\*Stack emission sites were not sampled for verification due to the fact that a pre-determined depth for excavation was given to OHM by USACE.

\*An excavation depth of 6 inches was established by USACE prior to work commencing.

\*The excavation of special waste yielded a total of 86.93 cubic yards, which was shipped to WMI-Milam for disposal.

\*Equipment utilized during excavation:

\*TL-26

\*TCM

\*X331

\*17-KW

\*Subcontractors:

\*WMI-landfill

\*B. Garcia-trucking

\*Granthum-trucking

\*Emerald Turf Farm

OHM CORPORATION  
PROJECT 19531  
GRANITE CITY, IL

QUANTITY SUMMARY FOR



Iowa

SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER
113.01	1	21.83	82.9	13.35		240		

**Sampling Analysis**  
**Project #19531**

0 - 3" Front and Back

	A	A	A
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

800 Iowa

258 292  
 348 416

3 - 6" Front and Back

B	B	B
PPM	PPM	PPM
No.	No.	No.

268 256  
 283 **1345**  
 202 451


6 - 12" Front and Back

C	C	C
PPM	PPM	PPM
No.	No.	No.

135 97  
 161 309

Depth
Excav.
(inch)

6



1

2

3

4



Action Date: 10/14/97

Loadout: 10/17/97

Restoration Begins: 10/18/97

Restoration Completed: 10/31/97

\*Stack emission sites were not sampled for verification due to the fact that a pre-determined depth for excavation was given to OHM by USACE.

\*An excavation depth of 3 inches was established by USACE prior to work commencing.

\*The excavation of special waste yielded a total of 52.70 cubic yards, which was shipped to WMI-Milam for disposal.

\*Equipment utilized during excavation:

\*TL-26

\*TCM

\*X331

\*17-KW

\*Subcontractors:

\*WMI-landfill

\*B. Garcia-trucking

\*Granthum-trucking

\*Emerald Turf Farm

OHM CORPORATION  
PROJECT 19531  
GRANITE CITY, IL

QUANTITY SUMMARY FOR



owa

SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER
68.52	1	30.66		31.7		240		

**Sampling Analysis**  
**Project #19531**

0 - 3" Front and Back

	A	A	A
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

3 - 6" Front and Back

B	B	B
PPM	PPM	PPM
No.	No.	No.

6 - 12" Front and Back

C	C	C
PPM	PPM	PPM
No.	No.	No.

Depth
Excav.
(inch)



2 Iowa

471 451  
 469 107  
 452 **526**

348 449  
 349 127  
 165 266

226 294  
 94 24  
 18 130

3



2

3

4

[REDACTED]

Action Date: 1/31/98

Loadout: 2/2/98

Restoration Begins: 2/3/98

Restoration Completed: 2/12/98

\*Stack emission sites were not sampled for verification due to the fact that a pre-determined depth for excavation was given to OHM by USACE.

\*An excavation depth of 6 inches was established by USACE prior to work commencing.

\*The excavation of special waste yielded a total of 51.62 cubic yards, which was shipped to WMI-Milam for disposal.

\*Equipment utilized during excavation:

\*TL-26

\*TCM

\*X331

\*17-KW

\*Subcontractors:

\*WMI-landfill

\*B. Garcia-trucking

\*Grantham-trucking

\*Emerald Turf Farm

OHM CORPORATION  
PROJECT 19531  
GRANITE CITY, IL

QUANTITY SUMMARY FOR

6 Iowa

SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER
67.11	5		29.41			360		

**Sampling Analysis**  
**Project #19531**

0 - 3" Front and Back

	A	A	A
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

5 Iowa 833 518

3 - 6" Front and Back

B	B	B
PPM	PPM	PPM
No.	No.	No.

613 438

6 - 12" Front and Back

C	C	C
PPM	PPM	PPM
No.	No.	No.

269 400

Depth
Excav.
(inch)

6



✓

✓

✓



Action Date: 1/28/98

Loadout: 1/29/98

Restoration Begins: 1/29/98

Restoration Completed: 2/12/98

\*Stack emission sites were not sampled for verification due to the fact that a pre-determined depth for excavation was given to OHM by USACE.

\*An excavation depth of 3 inches was established by USACE prior to work commencing.

\*The excavation of special waste yielded a total of 25.63 cubic yards, which was shipped to WMI-Milam for disposal.

\*Equipment utilized during excavation:

\*TL-26

\*TCM

\*X331

\*17KW

\*Subcontractors:

\*WMI-landfill

\*B. Garcia-trucking

\*Granthum-trucking

\*Emerald Turf Farm

OHM CORPORATION  
PROJECT 19531  
GRANITE CITY, IL

QUANTITY SUMMARY FOR

 Iowa

SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER
33.32	3					180		

Sampling Analysis  
Project #19531

0 - 3" Front and Back			
	A	A	A
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

[Redacted]	Iowa	518	257
		374	256
		282	2515

3 - 6" Front and Back		
B	B	B
PPM	PPM	PPM
No.	No.	No.


387	196
-----	-----

6 - 12" Front and Back		
C	C	C
PPM	PPM	PPM
No.	No.	No.


124	217
-----	-----

Depth
Excav.
(inch)

3
---



X = SAMPLE POINT

<div style="background-color: black; width: 100px; height: 20px; margin-bottom: 5px;"></div> <b>23' X 119'</b>		 <b>OHM Corporation</b> Findlay, Ohio
Drawn By: <b>EDJ</b>	Checked By:	
Date: <b>7/29/98</b>	Approved By:	
Scale: <b>NTS</b>	Drawing No:	

1

2

3

Action Date: 1/24/98

Loadout: 1/27/98

Restoration Begins: 1/27/98

Restoration Completed: 2/12/98

\*Stack emission sites were not sampled for verification due to the fact that a pre-determined depth for excavation was given to OHM by USACE.

\*An excavation depth of 6 inches was established by USACE prior to work commencing.

\*The excavation of special waste yielded a total of 92.31 cubic yards, which was shipped to WMI-Milam for disposal.

\*Equipment utilized during excavation:

\*TL-26

\*TCM

\*X331

\*17-KW

\*Subcontractors:

\*WMI-landfill

\*B. Garcia-trucking

\*Grantham-trucking

\*Emerald Turf Farm

OHM CORPORATION  
PROJECT 19531  
GRANITE CITY, IL

QUANTITY SUMMARY FOR

lowa

SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER
120.01	3	87.95		12.85		360		

**Sampling Analysis**  
**Project #19531**

0 - 3" Front and Back

	A	A	A
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

9 [REDACTED] Iowa

371 73  
**773** 274  
 96 **821**

3 - 6" Front and Back

B	B	B
PPM	PPM	PPM
No.	No.	No.

242 **656**  
 427 452  
**582** 337

6 - 12" Front and Back

C	C	C
PPM	PPM	PPM
No.	No.	No.

148 78  
 234 112

Depth
Excav.
(inch)

6

[illegible]

65 Zepher & Lisa

B<sup>2</sup>-15' SOUTH HOLE @ 45' EAST  
OF ENTRANCE

\_\_\_\_\_

✓

✓

✓



Action Date: 10/30/97

Loadout: 11/4/97

Restoration Begins: 11/4/97

Restoration Completed: 11/17/97

\*Stack emission sites were not sampled for verification due to the fact that a pre-determined depth for excavation was given to OHM by USACE.

\*An excavation depth of 6 inches was established by USACE prior to work commencing.

\*The excavation of special waste yielded a total of 191.80 cubic yards, which was shipped to WMI-Milam for disposal.

\*Equipment utilized during excavation:

\*TL-26

\*TCM

\*X331

\*17-KW

\*Subcontractors:

\*WMI-landfill

\*B. Garcia-trucking

\*Granthum-trucking

\*Emerald Turf Farm

OHM CORPORATION  
PROJECT 19531  
GRANITE CITY, IL

QUANTITY SUMMARY FOR

 Iowa

SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER
249.34	24		28.15			1200		

**Sampling Analysis**  
**Project #19531**

0 - 3" Front and Back

	<b>A</b>	<b>A</b>	<b>A</b>
<b>Street/Number</b>	<b>PPM</b>	<b>PPM</b>	<b>PPM</b>
<b>Address</b>	<b>No.</b>	<b>No.</b>	<b>No.</b>

 Iowa      **596**      371

3 - 6" Front and Back

<b>B</b>	<b>B</b>	<b>B</b>
<b>PPM</b>	<b>PPM</b>	<b>PPM</b>
<b>No.</b>	<b>No.</b>	<b>No.</b>

456      **923**


6 - 12" Front and Back

<b>C</b>	<b>C</b>	<b>C</b>
<b>PPM</b>	<b>PPM</b>	<b>PPM</b>
<b>No.</b>	<b>No.</b>	<b>No.</b>

60      100

<b>Depth</b>
<b>Excav.</b>
<b>(inch)</b>

6



10' WEST OF HOUSE &  
8' NORTH OF SIDEWALK.

45  
2 75% of yard & house  
OFF

5' SOUTH OF GARAGE  
16' WEST OF ALLEY.

1

2

3



Action Date: 11/14/97

Loadout: 11/17/97

Restoration Begins: 11/17/97

Restoration Completed: 11/19/97

\*Stack emission sites were not sampled for verification due to the fact that a pre-determined depth for excavation was given to OHM by USACE.

\*An excavation depth of 12 inches was established by USACE prior to work commencing.

\*The excavation of special waste yielded a total of 149.15 cubic yards, which was shipped to WMI-Milam for disposal.

\*Equipment utilized during excavation:

\*TL-26

\*TCM

\*X331

\*17-KW

\*Subcontractors:

\*WMI-landfill

\*B. Garcia-trucking

\*Granthum-trucking

\*Schneider Turf Farm

OHM CORPORATION  
PROJECT 19531  
GRANITE CITY, IL

QUANTITY SUMMARY FOR

 Iowa

SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER
193.9	13	18.08		14.1		420		

Sampling Analysis  
Project #19531

0 - 3" Front and Back			
	A	A	A
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

2 Iowa	364	522
--------	-----	-----

3 - 6" Front and Back		
B	B	B
PPM	PPM	PPM
No.	No.	No.


451	492
-----	-----

6 - 12" Front and Back		
C	C	C
PPM	PPM	PPM
No.	No.	No.

290	509
225	405

Depth
Excav.
(inch)

12
----



X - SAMPLE POINT

54' X 91'

**OHM**  
**Corporation**  
Findlay, Ohio

Drawn By: **EDJ**

Date: **10/14/98**

Scale: **NTS**

Checked By:

Approved By:

Drawing No:

1

2

3



Action Date: 12/29/97

Loadout: 12/30/97

Restoration Begins: 12/31/97

Restoration Completed: 1/30/98

\*Stack emission sites were not sampled for verification due to the fact that a pre-determined depth for excavation was given to OHM by USACE.

\*An excavation depth of 3 inches was established by USACE prior to work commencing.

\*The excavation of special waste yielded a total of 83.22 cubic yards, which was shipped to WMI-Milam for disposal.

\*Equipment utilized during excavation:

\*TL-26

\*TCM

\*X331

\*17-KW

\*Subcontractors:

\*WMI-landfill

\*B. Garcia-trucking

\*Granthum-trucking

\*Highland Turf Farm

OHM CORPORATION  
PROJECT 19531  
GRANITE CITY, IL

QUANTITY SUMMARY FOR

 Iowa

SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER
108.19	9			7.5		700		

**Sampling Analysis**  
**Project #19531**

0 - 3" Front and Back

	A	A	A
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

[REDACTED] Iowa	1198	138
	33	130
	685	523

3 - 6" Front and Back

B	B	B
PPM	PPM	PPM
No.	No.	No.

336	242
-----	-----


6 - 12" Front and Back

C	C	C
PPM	PPM	PPM
No.	No.	No.

45	33
----	----

Depth
Excav.
(inch)

3
---



**X = SAMPLE POINT**

**TOTAL  
DIMENSIONS  
108'X58'**

**OHM**   
**Corporation**  
Findlay, Ohio

Drawn By: <b>jg</b>	Checked By:
Date: <b>8/20/98</b>	Approved By:
Scale: <b>NTS</b>	Drawing No:

.)

.)

.)



Action Date: 12/6/97

Loadout: 12/8/97

Restoration Begins: 12/9/97

Restoration Completed: 12/19/97

\*Stack emission sites were not sampled for verification due to the fact that a pre-determined depth for excavation was given to OHM by USACE.

\*An excavation depth of 12 inches was established by USACE prior to work commencing.

\*The excavation of special waste yielded a total of 44.86 cubic yards, which was shipped to WMI-Milam for disposal.

\*Equipment utilized during excavation:

\*TL-26

\*TCM

\*X331

\*17-KW

\*Subcontractors:

\*WMI-landfill

\*B. Garcia-trucking

\*Granthum-trucking

\*Emerald Turf Farm

OHM CORPORATION  
PROJECT 19531  
GRANITE CITY, IL

QUANTITY SUMMARY FOR

 Iowa

SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER
58.33	2	13.92	58.05	12.85		180		

Sampling Analysis  
Project #19531

0 - 3" Front and Back			
	A	A	A
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

██████ Iowa	549		
	537	514	

3 - 6" Front and Back		
B	B	B
PPM	PPM	PPM
No.	No.	No.


376	
197	457

6 - 12" Front and Back		
C	C	C
PPM	PPM	PPM
No.	No.	No.

699	
115	300
399	992

Depth
Excav.
(inch)

12



GRAVEL

GRAVEL

20' 31'  
13' CONC

70% PAVED

B1 - 01 2nd EAST OF HOUSE  
131 NORTH OF SIDEWALK  
DUE TO FLOWERS

1

2

3



Action Date: 12/5/97

Loadout: 12/8/97

Restoration Begins: 12/9/97

Restoration Completed: 12/19/97

\*Stack emission sites were not sampled for verification due to the fact that a pre-determined depth for excavation was given to OHM by USACE.

\*An excavation depth of 12 inches was established by USACE prior to work commencing.

\*The excavation of special waste yielded a total of 137.43 cubic yards, which was shipped to WMI-Milam for disposal.

\*Equipment utilized during excavation:

\*TL-26

\*TCM

\*X331

\*17-KW

\*Subcontractors:

\*WMI-landfill

\*B. Garcia-trucking

\*Grantham-trucking

\*Emerald-turf farm

**OHM CORPORATION  
PROJECT 19531  
GRANITE CITY, IL**

**QUANTITY SUMMARY FOR**



Iowa

SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER
178.66	6	28.07	91.66			81		

**Sampling Analysis**  
**Project #19531**

0 - 3" Front and Back

	A	A	A
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

 Iowa      **715**      **2692**

3 - 6" Front and Back

B	B	B
PPM	PPM	PPM
No.	No.	No.

492      **3101**


6 - 12" Front and Back

C	C	C
PPM	PPM	PPM
No.	No.	No.


317      **1167**  
 452      **986**

Depth
Excav.
(inch)

12



X = SAMPLE POINT

 27'4" X 132'	<b>OHM Corporation</b> Findlay, Ohio	
	Drawn By: <b>EDJ</b>	Checked By:
	Date: 7/29/98	Approved By:
	Scale: <b>NTS</b>	Drawing No:

—

—

—



Action Date: 12/13/97

Loadout: 12/16/97

Restoration Begins: 12/16/97

Restoration Completed: 12/19/97

\*Stack emission sites were not sampled for verification due to the fact that a pre-determined depth for excavation was given to OHM by USACE.

\*An excavation depth of 12 inches was established by USACE prior to work commencing.

\*The excavation of special waste yielded a total of 58.39 cubic yards, which was shipped to WMI-Milam for disposal.

\*Equipment utilized during excavation:

\*TL-26

\*TCM

\*X331

\*17-KW

\*Subcontractors:

\*WMI-landfill

\*B. Garcia-trucking

\*Grantham-trucking

\*Emerald-turf farm

**OHM CORPORATION  
PROJECT 19531  
GRANITE CITY, IL**

**QUANTITY SUMMARY FOR**

 Iowa

SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER
75.91	4	31.23				240		

**Sampling Analysis**  
**Project #19531**

0 - 3" Front and Back

	A	A	A
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

3 Iowa	150	<b>746</b>
	243	<b>758</b>

3 - 6" Front and Back

B	B	B
PPM	PPM	PPM
No.	No.	No.

192	<b>740</b>
247	<b>2740</b>


6 - 12" Front and Back

C	C	C
PPM	PPM	PPM
No.	No.	No.

233	<b>763</b>
136	<b>607</b>

Depth
Excav.
(inch)

12



1

2

3

Action Date: 3/30/98

Loadout: 4/2/98

Restoration Begins: 4/2/98

Restoration Completed: 4/9/98

\*Stack emission sites were not sampled for verification due to the fact that a pre-determined depth for excavation was given to OHM by USACE.

\*An excavation depth of 6 inches was established by USACE prior to work commencing.

\*The excavation of special waste yielded a total of 64.86 cubic yards, which was shipped to WMI-Milam for disposal.

\*Equipment utilized during excavation:

\*TL-26

\*TCM

\*X331

\*17-KW

\*Subcontractors:

\*WMI-landfill

\*B. Garcia-trucking

\*Grantham-trucking

\*Emerald Turf Farm

OHM CORPORATION  
PROJECT 19531  
GRANITE CITY, IL

QUANTITY SUMMARY FOR

 Iowa

SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER
84.33	7					300		

**Sampling Analysis**  
**Project #19531**

0 - 3" Front and Back

	A	A	A
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

 Iowa      **607**      464

3 - 6" Front and Back

B	B	B
PPM	PPM	PPM
No.	No.	No.

**603**      184  
 476      127


6 - 12" Front and Back

C	C	C
PPM	PPM	PPM
No.	No.	No.


393      113

Depth
Excav.
(inch)

6



X = SAMPLE POINT

 46' X 140'		<b>OHM Corporation</b> <small>Findlay, Ohio</small>	
Drawn By:	EDJ	Checked By:	
Date:	7/29/98	Approved By:	
Scale:	NTS	Drawing No:	

;

;

;



Action Date: 4/13/98

Loadout: 4/20/98

Restoration Begins: 4/21/98

Restoration Completed: 4/25/98

\*Stack emission sites were not sampled for verification due to the fact that a pre-determined depth for excavation was given to OHM by USACE.

\*An excavation depth of 6 inches was established by USACE prior to work commencing.

\*The excavation of special waste yielded a total of 114.18 cubic yards, which was shipped to WMI-Milam for disposal.

\*Equipment utilized during excavation:

\*TL-26

\*TCM

\*X331

\*17-KW

\*Subcontractors:

\*WMI-landfill

\*B. Garcia-trucking

\*Grantham-trucking

\*Emerald Turf Farm

OHM CORPORATION  
PROJECT 19531  
GRANITE CITY, IL

QUANTITY SUMMARY FOR



Iowa

SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER
148.44	12	24.49				600		

**Sampling Analysis**  
**Project #19531**

0 - 3" Front and Back

	A	A	A
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

0 Iowa	496	492	233
	1234	316	

3 - 6" Front and Back

B	B	B
PPM	PPM	PPM
No.	No.	No.

398	447	301
679	311	

6 - 12" Front and Back

C	C	C
PPM	PPM	PPM
No.	No.	No.

213	155	211
282	368	


Depth
Excav.
(inch)

6



54 + 41





16




+



22



10'



026



—

—

—



Action Date: 4/6/98

Loadout: 4/7/98

Restoration Begins: 4/7/98

Restoration Completed: 4/25/98

\*Stack emission sites were not sampled for verification due to the fact that a pre-determined depth for excavation was given to OHM by USACE.

\*An excavation depth of 3 inches was established by USACE prior to work commencing.

\*The excavation of special waste yielded a total of 145.75 cubic yards, which was shipped to WMI-Milam for disposal.

\*Equipment utilized during excavation:

\*TL-26

\*TCM

\*X331

\*17-KW

\*Subcontractors:

\*WMI-landfill

\*B. Garcia-trucking

\*Grantham-trucking

\*Emerald Turf Farm

OHM CORPORATION  
PROJECT 19531  
GRANITE CITY, IL

QUANTITY SUMMARY FOR



Iowa

SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER
189.48	10	28	25.35			900		

**Sampling Analysis**  
**Project #19531**

0 - 3" Front and Back

	A	A	A
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

9 Iowa	203	335
	648	811

3 - 6" Front and Back

B	B	B
PPM	PPM	PPM
No.	No.	No.

133	408
361	103


6 - 12" Front and Back

C	C	C
PPM	PPM	PPM
No.	No.	No.

39	355
743	40
281	64

Depth
Excav.
(inch)

3



.)

.)

.)

[REDACTED]

Action Date: 4/6/98

Loadout: 4/8/98

Restoration Begins: 4/9/98

Restoration Completed: 4/21/98

\*Stack emission sites were not sampled for verification due to the fact that a pre-determined depth for excavation was given to OHM by USACE.

\*An excavation depth of 12 inches was established by USACE prior to work commencing.

\*The excavation of special waste yielded a total of 120.40 cubic yards, which was shipped to WMI-Milam for disposal.

\*Equipment utilized during excavation:

\*TL-26

\*TCM

\*X331

\*17-KW

\*Subcontractors:

\*WMI-landfill

\*B. Garcia-trucking

\*Grantham-trucking

\*Emerald Turf Farm

OHM CORPORATION  
PROJECT 19531  
GRANITE CITY, IL

QUANTITY SUMMARY FOR



SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER
156.52	14	33.65	13.2			300		

**Sampling Analysis**  
**Project #19531**

0 - 3" Front and Back

	A	A	A
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

█ Iowa	462	354
	<b>626</b>	404

3 - 6" Front and Back

B	B	B
PPM	PPM	PPM
No.	No.	No.

412	399
489	219


6 - 12" Front and Back

C	C	C
PPM	PPM	PPM
No.	No.	No.

137	267
<b>1058</b>	257
<b>650</b>	246

Depth
Excav.
(inch)

12



1

2

3



Action Date: 12/29/97

Loadout: 1/2/98

Restoration Begins: 1/2/98

Restoration Completed: 2/9/98

\*Stack emission sites were not sampled for verification due to the fact that a pre-determined depth for excavation was given to OHM by USACE.

\*An excavation depth of 12 inches was established by USACE prior to work commencing.

\*The excavation of special waste yielded a total of 155.64 cubic yards, which was shipped to WMI-Milam for disposal.

\*Equipment utilized during excavation:

\*TL-26

\*TCM

\*X331

\*17-KW

\*Subcontractors:

\*WMI-landfill

\*B. Garcia-trucking

\*Grantham-trucking

\*Emerald-turf farm

**OHM CORPORATION  
PROJECT 19531  
GRANITE CITY, IL**

**QUANTITY SUMMARY FOR**

 Iowa

SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER
202.34	14		70.24	30.22		420		

Sampling Analysis  
Project #19531

0 - 3" Front and Back			
	A	A	A
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

<div></div> Iowa	412	639
------------------	-----	-----

3 - 6" Front and Back		
B	B	B
PPM	PPM	PPM
No.	No.	No.


567	740
-----	-----

6 - 12" Front and Back		
C	C	C
PPM	PPM	PPM
No.	No.	No.

593	567
-----	-----

Depth
Excav.
(inch)

12
----



X - SAMPLE POINT



26' X 88'

**OHM**   
**Corporation**  
Findlay, Ohio

Drawn By: **EDJ**

Checked By:

Date: **10/14/98**

Approved By:

Scale: **NTS**

Drawing No:





Action Date: 1/15/98

— Loadout: 1/19/98

Restoration Begins: 1/20/98

Restoration Completed: 2/9/98

\*Stack emission sites were not sampled for verification due to the fact that a pre-determined depth for excavation was given to OHM by USACE.

\*An excavation depth of 12 inches was established by USACE prior to work commencing.

\*The excavation of special waste yielded a total of 275.60 cubic yards, which was shipped to WMI-Milam for disposal.

\*Equipment utilized during excavation:

\*TL-26

\*TCM

\*X331

\*17-KW

\*Subcontractors:

\*WMI-landfill

\*B. Garcia-trucking

\*Granthum-trucking

\*Emerald Turf Farm

OHM CORPORATION  
PROJECT 19531  
GRANITE CITY, IL

QUANTITY SUMMARY FOR



Iowa

SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER
358.28	30			15.45		780		

**Sampling Analysis**  
**Project #19531**

0 - 3" Front and Back

	A	A	A
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

4 Iowa	175	222
	821	467

3 - 6" Front and Back

B	B	B
PPM	PPM	PPM
No.	No.	No.

78	204
705	305
950	233


6 - 12" Front and Back

C	C	C
PPM	PPM	PPM
No.	No.	No.


19	175
1377	215
460	165

Depth
Excav.
(inch)

12




X = SAMPLE POINT

 84' X 130'	<b>OHM Corporation</b> Findlay, Ohio	
	Drawn By: EDJ	Checked By:
	Date: 7/29/98	Approved By:
	Scale: NTS	Drawing No:

✓

✓

✓



X - SAMPLE POINT



36' X 59'

**OHM**   
**Corporation**  
Findlay, Ohio

Drawn By: <b>EDJ</b>	Checked By:
Date: 10/14/98	Approved By:
Scale: <b>NTS</b>	Drawing No:



Action Date: 9/24/97

Loadout: 9/26/97

Restoration Begins: 9/29/97

Restoration Completed: 10/25/9

\*Stack emission sites were not sampled for verification due to the fact that a pre-determined depth for excavation was given to OHM by USACE.

\*An excavation depth of 12 inches was established by USACE prior to work commencing.

\*The excavation of special waste yielded a total of 62.91 cubic yards, which was shipped to WMI-Milam for disposal.

\*Equipment utilized during excavation:

\*TL-26

\*TCM

\*X331

\*17-KW

\*Subcontractors:

\*WMI-landfill

\*B. Garcia-trucking

\*Granthum-trucking

\*Emerald Turf Farm

OHM CORPORATION  
PROJECT 19531  
GRANITE CITY, IL

QUANTITY SUMMARY FOR



Iowa

SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER
81.79	8	61.64	13.45	13.8		540		

Sampling Analysis  
Project #19531

0 - 3" Front and Back			
	A	A	A
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

<div></div> Iowa	451	503
------------------	-----	-----

3 - 6" Front and Back		
B	B	B
PPM	PPM	PPM
No.	No.	No.

391	92
-----	----

6 - 12" Front and Back		
C	C	C
PPM	PPM	PPM
No.	No.	No.

558	67
455	174

Depth
Excav.
(inch)

12
----

—

—

—



Action Date: 3/11/98

Loadout: 3/12/98

Restoration Begins: 3/13/98

Restoration Completed: 3/27/98

\*Stack emission sites were not sampled for verification due to the fact that a pre-determined depth for excavation was given to OHM by USACE.

\*An excavation depth of 3 inches was established by USACE prior to work commencing.

\*The excavation of special waste yielded a total of 41.16 cubic yards, which was shipped to WMI-Milam for disposal.

\*Equipment utilized during excavation:

\*TL-26

\*TCM

\*X331

\*17-KW

\*Subcontractors:

\*WMI-landfill


\*B. Garcia-trucking

\*Grantham-trucking

\*Emerald-turf farm

**OHM CORPORATION  
PROJECT 19531  
GRANITE CITY, IL**

**QUANTITY SUMMARY FOR**




Iowa

SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER
53.51	5		13.9			300		

**Sampling Analysis**  
**Project #19531**

0 - 3" Front and Back

	A	A	A
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

	Iowa	283	
		588	215
		806	395

3 - 6" Front and Back

B	B	B
PPM	PPM	PPM
No.	No.	No.

252	
446	185


6 - 12" Front and Back

C	C	C
PPM	PPM	PPM
No.	No.	No.

319	
281	172

Depth
Excav.
(inch)

3



.)

.)

.)

Action Date: 9/16/97

Loadout: 9/19/97

Restoration Begins: 9/22/97

Restoration Completed: 10/6/97

\*Stack emission sites were not sampled for verification due to the fact that a pre-determined depth for excavation was given to OHM by USACE.

\*An excavation depth of 6 inches was established by USACE prior to work commencing.

\*The excavation of special waste yielded a total of 65.93 cubic yards, which was shipped to WMI-Milam for disposal.

\*Equipment utilized during excavation:

\*TL-26

\*TCM

\*X331

\*17-KW

\*Subcontractors:

\*WMI-landfill

\*B. Garcia-trucking

\*Granthum-trucking

\*Schneider Turf Farm

OHM CORPORATION  
PROJECT 19531  
GRANITE CITY, IL

QUANTITY SUMMARY FOR



Iowa

SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER
85.72	4	29.23				480		

**Sampling Analysis**  
**Project #19531**

0 - 3" Front and Back

	A	A	A
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

1 Iowa 445 926

3 - 6" Front and Back

B	B	B
PPM	PPM	PPM
No.	No.	No.

297 770  
 188 356  
 389 355  
 1351 3766


6 - 12" Front and Back

C	C	C
PPM	PPM	PPM
No.	No.	No.

129 356

Depth
Excav.
(inch)

6



**X = SAMPLE POINT**

**TOTAL  
DIMENSIONS  
131'X46'**

**OHM Corporation**  
Findlay, Ohio

Drawn By: <b>JG</b>	Checked By:
Date: <b>8/25/98</b>	Approved By:
Scale: <b>NTS</b>	Drawing No:

—

—

—



Action Date: 9/16/97

Loadout: 9/20/97

Restoration Begins: 9/20/97

Restoration Completed: 10/6/97

\*Stack emission sites were not sampled for verification due to the fact that a pre-determined depth for excavation was given to OHM by USACE.

\*An excavation depth of 12 inches was established by USACE prior to work commencing.

\*The excavation of special waste yielded a total of 95.60 cubic yards, which was shipped to WMI-Milam for disposal.

\*Equipment utilized during excavation:

\*TL-26

\*TCM

\*X331

\*17-KW

\*Subcontractors:

\*WMI-landfill

\*B. Garcia-trucking

\*Granthum-trucking

\*Schneider Turf Farm

OHM CORPORATION  
PROJECT 19531  
GRANITE CITY, IL

QUANTITY SUMMARY FOR

3 Iowa

SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER
124.29	6	29.04	44.85	15.3		300		

**Sampling Analysis**  
**Project #19531**

0 - 3" Front and Back

	A	A	A
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

Iowa

**500** 360  
**527** 33

3 - 6" Front and Back

B	B	B
PPM	PPM	PPM
No.	No.	No.

333 248  
 226 20

6 - 12" Front and Back

C	C	C
PPM	PPM	PPM
No.	No.	No.

287 **513**  
 101 **642**

Depth
Excav.
(inch)

12



1

2

3



Action Date: 12/2/97

Loadout: 12/6/97

Restoration Begins: 12/6/97

Restoration Completed: 12/20/97

\*Stack emission sites were not sampled for verification due to the fact that a pre-determined depth for excavation was given to OHM by USACE.

\*An excavation depth of 12 inches was established by USACE prior to work commencing.

\*The excavation of special waste yielded a total of 102.88 cubic yards, which was shipped to WMI-Milam for disposal.

\*Equipment utilized during excavation:

*TL-26	*TCM
*X331	
*17-KW	

\*Subcontractors:

- \*WMI-landfill
- \*B. Garcia-trucking
- \*Grantham-trucking
- \*Emerald-turf farm

**OHM CORPORATION  
PROJECT 19531  
GRANITE CITY, IL**

**QUANTITY SUMMARY FOR**

 Iowa

SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER
133.75	12					506		

**Sampling Analysis**  
**Project #19531**

0 - 3" Front and Back

	A	A	A
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

 Iowa	<b>594</b>	<b>514</b>	
--	------------	------------	--

3 - 6" Front and Back

B	B	B
PPM	PPM	PPM
No.	No.	No.

<b>539</b>	426	
------------	-----	--


6 - 12" Front and Back

C	C	C
PPM	PPM	PPM
No.	No.	No.

375	<b>543</b>	
364	<b>533</b>	

Depth
Excav.
(inch)

12



X = SAMPLE POINT

50' X 120'

**OHM Corporation**  
Findlay, Ohio

Drawn By: <b>EDJ</b>	Checked By:
Date: <b>7/29/98</b>	Approved By:
Scale: <b>NTS</b>	Drawing No:

(

(

1



Action Date: 7/22/97

Loadout: 7/25/97

Restoration Begins: 7/25/97

Restoration Completed: 8/1/97

\*Stack emission sites were not sampled for verification due to the fact that a pre-determined depth for excavation was given to OHM by USACE.

\*An excavation depth of 3 inches was established by USACE prior to work commencing.

\*The excavation of special waste yielded a total of 97.33 cubic yards, which was shipped to WMI-Milam for disposal.

\*Equipment utilized during excavation:

\*TL-26

\*TCM

\*X331

\*17-KW

\*Subcontractors:

\*WMI-landfill

\*B. Garcia-trucking

\*Granthum-trucking

\*Schneider Turf Farm

OHM CORPORATION  
PROJECT 19531  
GRANITE CITY, IL

QUANTITY SUMMARY FOR



owa

SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER
126.54	3	86.94	14.5	13.55		667		

**Sampling Analysis**  
**Project #19531**

0 - 3" Front and Back			
	A	A	A
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

██████ Iowa	741	232
	655	490

3 - 6" Front and Back		
B	B	B
PPM	PPM	PPM
No.	No.	No.


442	136
-----	-----

6 - 12" Front and Back		
C	C	C
PPM	PPM	PPM
No.	No.	No.

110	333
-----	-----

Depth
Excav.
(inch)

3
---



1

2

3



Action Date: 7/29/97

Loadout: 7/30/97

Restoration Begins: 7/30/97

Restoration Completed: 8/29/97

\*Stack emission sites were not sampled for verification due to the fact that a pre-determined depth for excavation was given to OHM by USACE.

\*An excavation depth of 12 inches was established by USACE prior to work commencing.

\*The excavation of special waste yielded a total of 62.46 cubic yards, which was shipped to WMI-Milam for disposal.

\*Equipment utilized during excavation:

\*TL-26

\*TCM

\*X331

\*17-KW

\*Subcontractors:

\*WMI-landfill

\*B. Garcia-trucking

\*Granthum-trucking

\*Emerald Turf Farm

OHM CORPORATION  
PROJECT 19531  
GRANITE CITY, IL

QUANTITY SUMMARY FOR




SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER
81.21	2	31.12	29.9	15.3		120		

Sampling Analysis  
Project #19531

0 - 3" Front and Back

	A	A	A
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.



Iowa

615

284

3 - 6" Front and Back

B	B	B
PPM	PPM	PPM
No.	No.	No.

538

414

6 - 12" Front and Back


C	C	C
PPM	PPM	PPM
No.	No.	No.

444

572

Depth
Excav.
(inch)

12



X - SAMPLE POINT



**OHM**   
**Corporation**  
 Findlay, Ohio

Drawn By: **EDJ**

Checked By:

Date: **10/14/98**

Approved By:

Scale: **NTS**

Drawing No:

1

2

3



Action Date: 12/9/97

— Loadout: 12/12/97

Restoration Begins: 12/12/97

Restoration Completed: 12/20/97

\*Stack emission sites were not sampled for verification due to the fact that a pre-determined depth for excavation was given to OHM by USACE.

\*An excavation depth of 12 inches was established by USACE prior to work commencing.

\*The excavation of special waste yielded a total of 113.52 cubic yards, which was shipped to WMI-Milam for disposal.

\*Equipment utilized during excavation:

\*TL-26

\*TCM

\*X331

\*17-KW

\*Subcontractors:

\*WMI-landfill

\*B. Garcia-trucking

\*Grantham-trucking

\*Emerald-turf farm

—

—

**OHM CORPORATION  
PROJECT 19531  
GRANITE CITY, IL**

**QUANTITY SUMMARY FOR**

 owa

SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER
147.58	9	52.47		14.75		480		

**Sampling Analysis**  
**Project #19531**

0 - 3" Front and Back

	A	A	A
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

5 Iowa	4320	854
--------	------	-----

3 - 6" Front and Back

B	B	B
PPM	PPM	PPM
No.	No.	No.

195	594
710	180


6 - 12" Front and Back

C	C	C
PPM	PPM	PPM
No.	No.	No.


70	971
1179	796

Depth
Excav.
(inch)

12



X = SAMPLE POINT

 <b>54' X 140'</b>	<b>OHM Corporation</b> <small>Findlay, Ohio</small>	
	Drawn By: <b>EDJ</b>	Checked By:
	Date: <b>7/29/98</b>	Approved By:
	Scale: <b>NTS</b>	Drawing No:

1

2

3



Action Date: 8/8/97

Loadout: 8/13/97

Restoration Begins: 8/13/97

Restoration Completed: 9/3/97

\*Stack emission sites were not sampled for verification due to the fact that a pre-determined depth for excavation was given to OHM by USACE.

\*An excavation depth of 12 inches was established by USACE prior to work commencing.

\*The excavation of special waste yielded a total of 130.01 cubic yards, which was shipped to WMI-Milam for disposal.

\*Equipment utilized during excavation:

\*TL-26

\*TCM

\*X331

\*17-KW

\*Subcontractors:

\*WMI-landfill

\*B. Garcia-trucking

\*Granthum-trucking

\*Emerald Turf Farm

OHM CORPORATION  
PROJECT 19531  
GRANITE CITY, IL

QUANTITY SUMMARY FOR



Iowa

SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER
169.02	10	73.16				600		

**Sampling Analysis**  
**Project #19531**

0 - 3" Front and Back

	A	A	A
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

 Iowa	448	542	
--	-----	-----	--

3 - 6" Front and Back

B	B	B
PPM	PPM	PPM
No.	No.	No.

545	411	
-----	-----	--


6 - 12" Front and Back

C	C	C
PPM	PPM	PPM
No.	No.	No.

395	1451	
89	108	
506	354	

Depth
Excav.
(inch)

12
----



1

2

3



Action Date: 7/17/97

Loadout: 7/19/97

Restoration Begins: 7/21/97

Restoration Completed: 8/4/97

\*Stack emission sites were not sampled for verification due to the fact that a pre-determined depth for excavation was given to OHM by USACE.

\*An excavation depth of 12 inches was established by USACE prior to work commencing.

\*The excavation of special waste yielded a total of 30.41 cubic yards, which was shipped to WMI-Milam for disposal.

\*Equipment utilized during excavation:

\*TL-26

\*TCM

\*X331

\*17-KW

\*Subcontractors:

\*WMI-landfill

\*B. Garcia-trucking

\*Granthum-trucking

\*Schneider Turf Farm

OHM CORPORATION  
PROJECT 19531  
GRANITE CITY, IL

QUANTITY SUMMARY FOR

 Iowa

SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER
39.54		15.71	29.5	14.8		32		

**Sampling Analysis**  
**Project #19531**

0 - 3" Front and Back

	A	A	A
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

█ Iowa	795	171	236
	850	463	

3 - 6" Front and Back

B	B	B
PPM	PPM	PPM
No.	No.	No.

642	120	122
366	470	


6 - 12" Front and Back

C	C	C
PPM	PPM	PPM
No.	No.	No.

254	843	994
242	590	

Depth
Excav.
(inch)

12



X - SAMPLE POINT

**16' X 62'**

**OHM Corporation**  
Findlay, Ohio

Drawn By: <b>EDJ</b>	Checked By:
Date: <b>10/14/98</b>	Approved By:
Scale: <b>NTS</b>	Drawing No:

✓

✓

✓



Action Date: 8/8/97

Loadout: 8/13/97

Restoration Begins: 8/13/97

Restoration Completed: 9/3/97

\*Stack emission sites were not sampled for verification due to the fact that a pre-determined depth for excavation was given to OHM by USACE.

\*An excavation depth of 12 inches was established by USACE prior to work commencing.

\*The excavation of special waste yielded a total of 77.96 cubic yards, which was shipped to WMI-Milam for disposal.

\*Equipment utilized during excavation:

\*TL-26

\*TCM

\*X331

\*17-KW

\*Subcontractors:

\*WMI-landfill

\*B. Garcia-trucking

\*Granthum-trucking

\*Emerald Turf Farm

OHM CORPORATION  
PROJECT 19531  
GRANITE CITY, IL

QUANTITY SUMMARY FOR

 Iowa

SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER
101.36	2	12.15	44.5			60		

Sampling Analysis  
Project #19531

0 - 3" Front and Back

	A	A	A
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

5 Iowa	706	869
--------	-----	-----

3 - 6" Front and Back

B	B	B
PPM	PPM	PPM
No.	No.	No.

426	722
-----	-----


6 - 12" Front and Back

C	C	C
PPM	PPM	PPM
No.	No.	No.


124	894
548	725

Depth
Excav.
(inch)

12
----



X - SAMPLE POINT

 25' X 64'	<b>OHM Corporation</b> Findlay, Ohio	
	Drawn By: <b>EDJ</b>	Checked By:
	Date: <b>10/14/98</b>	Approved By:
	Scale: <b>NTS</b>	Drawing No:

1

2

3



Action Date: 11/20/97

Loadout: 11/21/97

Restoration Begins: 11/21/97

Restoration Completed: 11/25/97

\*Stack emission sites were not sampled for verification due to the fact that a pre-determined depth for excavation was given to OHM by USACE.

\*An excavation depth of 6 inches was established by USACE prior to work commencing.

\*The excavation of special waste yielded a total of 52.6 cubic yards, which was shipped to WMI-Milam for disposal.

\*Equipment utilized during excavation:

\*TL-26

\*TCM

\*X331

\*17-KW

\*Subcontractors:

\*WMI-landfill

\*B. Garcia-trucking

\*Grantham-trucking

\*Emerald-turf farm

**OHM CORPORATION  
PROJECT 19531  
GRANITE CITY, IL**

**QUANTITY SUMMARY FOR**

 Iowa

SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER
68.38	4	29.92				360		

Sampling Analysis  
Project #19531

0 - 3" Front and Back			
	A	A	A
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

3 - 6" Front and Back		
B	B	B
PPM	PPM	PPM
No.	No.	No.

6 - 12" Front and Back		
C	C	C
PPM	PPM	PPM
No.	No.	No.

Depth
Excav.
(inch)




Iowa

516 75  
585 284

520 69  
382 420

468 445

6



X - SAMPLE POINT



42' X 76'

**OHM**   
**Corporation**  
 Findlay, Ohio

Drawn By: **EDJ**

Checked By:

Date: **10/14/98**

Approved By:

Scale: **NTS**

Drawing No:





Action Date: 8/20/97

— Loadout: 8/22/97

Restoration Begins: 8/25/97

Restoration Completed: 9/15/97

\*Stack emission sites were not sampled for verification due to the fact that a pre-determined depth for excavation was given to OHM by USACE.

\*An excavation depth of 6 inches was established by USACE prior to work commencing.

\*The excavation of special waste yielded a total of 92.53 cubic yards, which was shipped to WMI-Milam for disposal.

\*Equipment utilized during excavation:

\*TL-26

\*TCM

\*X331

\*17-KW

\*Subcontractors:

\*WMI-landfill

\*B. Garcia-trucking

\*Granthum-trucking

\*Schneider Turf Farm

OHM CORPORATION  
PROJECT 19531  
GRANITE CITY, IL

QUANTITY SUMMARY FOR

 Iowa

SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER
120.29	6	67.9	16.05			600		

**Sampling Analysis**  
**Project #19531**

0 - 3" Front and Back

	A	A	A
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

owa

580

584

3 - 6" Front and Back

B	B	B
PPM	PPM	PPM
No.	No.	No.

216

506

223

458

6 - 12" Front and Back

C	C	C
PPM	PPM	PPM
No.	No.	No.

162


342

Depth

Excav.

(inch)

6



**X = SAMPLE POINT**

**TOTAL  
DIMENSIONS  
130'X72'**


**OHM**   
**Corporation**  
Findlay, Ohio

Drawn By: <b>jg</b>	Checked By:
Date: <b>8/21/98</b>	Approved By:
Scale: <b>NTS</b>	Drawing No:

1

2

3



Action Date: 6/28/97  
Loadout: 7/9/97  
Restoration Begins: 7/10/97  
Restoration Completed: 8/22/97

\*Stack emission sites were not sampled for verification due to the fact that a pre-determined depth for excavation was given to OHM by USACE.

\*An excavation depth of 6 inches was established by USACE prior to work commencing.

\*The excavation of special waste yielded a total of 89.71 cubic yards, which was shipped to WMI-Milam for disposal.

\*Equipment utilized during excavation:

*TL-26	*TCM
*X331	
*17-KW	

\*Subcontractors:

- \*WMI-landfill
- \*B. Garcia-trucking
- \*Granthum-trucking
- \*Schneider Turf Farm

OHM CORPORATION  
PROJECT 19531  
GRANITE CITY, IL

QUANTITY SUMMARY FOR


owa

SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER
116.63	4	51.43		15.6		360		

**Sampling Analysis**  
**Project #19531**

0 - 3" Front and Back

	A	A	A
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

 Iowa	593	566	
--	-----	-----	--

3 - 6" Front and Back

B	B	B
PPM	PPM	PPM
No.	No.	No.

558	352	
262	469	


6 - 12" Front and Back

C	C	C
PPM	PPM	PPM
No.	No.	No.


446	180	
-----	-----	--

Depth
Excav.
(inch)

6
---




X - SAMPLE POINT

 43' X 65'	<b>OHM Corporation</b> Findlay, Ohio	
	Drawn By: <b>EDJ</b>	Checked By:
	Date: <b>10/14/98</b>	Approved By:
Scale: <b>NTS</b>	Drawing No:	

)

)

)



Action Date: 6/28/97

Loadout: 7/10/97

Restoration Begins: 7/10/97

Restoration Completed: 8/22/97

\*Stack emission sites were not sampled for verification due to the fact that a pre-determined depth for excavation was given to OHM by USACE.

\*An excavation depth of 3 inches was established by USACE prior to work commencing.

\*The excavation of special waste yielded a total of 44.10 cubic yards, which was shipped to WMI-Milam for disposal.

\*Equipment utilized during excavation:

\*TL-26

\*TCM

\*X331

\*17-KW

\*Subcontractors:

\*WMI-landfill

\*B. Garcia-trucking

\*Granthum-trucking

\*Schneider Turf Farm

OHM CORPORATION  
PROJECT 19531  
GRANITE CITY, IL

QUANTITY SUMMARY FOR

 Iowa

SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER
57.33	3	48.54				480		

**Sampling Analysis**  
**Project #19531**

0 - 3" Front and Back

	A	A	A
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

 Iowa 466 734

3 - 6" Front and Back

B	B	B
PPM	PPM	PPM
No.	No.	No.

386 358


6 - 12" Front and Back

C	C	C
PPM	PPM	PPM
No.	No.	No.

183 50

Depth
Excav.
(inch)

3



**X = SAMPLE POINT**



**TOTAL  
DIMENSIONS  
126'X50'**

**OHM**   
**Corporation**  
Findlay, Ohio

Drawn By: <b>JG</b>	Checked By:
Date: <b>8/20/98</b>	Approved By:
Scale: <b>NTS</b>	Drawing No:

1

1

1



Action Date: 6/28/97

Loadout: 7/9/97

Restoration Begins: 7/9/97

Restoration Completed: 8/22/97

\*Stack emission sites were not sampled for verification due to the fact that a pre-determined depth for excavation was given to OHM by USACE.

\*An excavation depth of 6 inches was established by USACE prior to work commencing.

\*The excavation of special waste yielded a total of 70.71 cubic yards, which was shipped to WMI-Milam for disposal.

\*Equipment utilized during excavation:

\*TL-26

\*TCM

\*X331

\*17-KW

\*Subcontractors:

\*WMI-landfill

\*B. Garcia-trucking

\*Granthum-trucking

\*Schneider Turf Farm

OHM CORPORATION  
PROJECT 19531  
GRANITE CITY, IL

QUANTITY SUMMARY FOR

 Iowa

SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER
91.93	2	64.29		14.25		360		

Sampling Analysis  
Project #19531

0 - 3" Front and Back			
	A	A	A
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

<div></div> Iowa	343	674	593
------------------	-----	-----	-----

3 - 6" Front and Back		
B	B	B
PPM	PPM	PPM
No.	No.	No.


390	518	479
-----	-----	-----

6 - 12" Front and Back		
C	C	C
PPM	PPM	PPM
No.	No.	No.

91	272	266
----	-----	-----

Depth
Excav.
(inch)

6
---



X - SAMPLE POINT

<div style="background-color: black; width: 150px; height: 40px; margin-bottom: 5px;"></div> <div style="text-align: center;">40' X 69'</div>	<b>OHM Corporation</b> <small>Findlay, Ohio</small>	
	Drawn By: <b>EDJ</b>	Checked By:
	Date: <b>10/14/98</b>	Approved By:
	Scale: <b>NTS</b>	Drawing No:

1

2

3

4



Action Date: 9/12/97

Loadout: 9/13/97

Restoration Begins: 9/15/97

Restoration Completed: 10/1/97

\*Stack emission sites were not sampled for verification due to the fact that a pre-determined depth for excavation was given to OHM by USACE.

\*An excavation depth of 6 inches was established by USACE prior to work commencing.

\*The excavation of special waste yielded a total of 83.66 cubic yards, which was shipped to WMI-Milam for disposal.

\*Equipment utilized during excavation:

\*TL-26

\*TCM

\*X331

\*17-KW

\*Subcontractors:

\*WMI-landfill

\*B. Garcia-trucking

\*Grantham-trucking

\*Emerald-turf farm

**OHM CORPORATION  
PROJECT 19531  
GRANITE CITY, IL**

**QUANTITY SUMMARY FOR**

 Iowa

SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER
108.77	6	28.41	14.65	13.25		540		

**Sampling Analysis**  
**Project #19531**

0 - 3" Front and Back

	A	A	A
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

 0 Iowa      **559**      **729**

3 - 6" Front and Back

B	B	B
PPM	PPM	PPM
No.	No.	No.

**433**      **753**


6 - 12" Front and Back

C	C	C
PPM	PPM	PPM
No.	No.	No.


**126**      **391**

Depth
Excav.
(inch)

**6**



**X = SAMPLE POINT**

 <b>TOTAL DIMENSIONS 110'X46'</b>	<b>OHM Corporation</b> <small>Findlay, Ohio</small>	
	Drawn By: <b>JG</b>	Checked By:
	Date: <b>8/21/98</b>	Approved By:
	Scale: <b>NTS</b>	Drawing No:

1

2

3



Action Date: 5/15/97

Loadout: 5/19/97

Restoration Begins: 5/19/97

Restoration Completed: 5/22/97

\*Stack emission sites were not sampled for verification due to the fact that a pre-determined depth for excavation was given to OHM by USACE.

\*An excavation depth of 12 inches was established by USACE prior to work commencing.

\*The excavation of special waste yielded a total of 163.90 cubic yards, which was shipped to WMI-Milam for disposal.

\*Equipment utilized during excavation:

\*TL-26

\*TCM

\*X331

\*17-KW

\*Subcontractors:

\*WMI-landfill

\*B. Garcia-trucking

\*Granthum-trucking

\*Schneider Turf Farm

OHM CORPORATION  
PROJECT 19531  
GRANITE CITY, IL

QUANTITY SUMMARY FOR

 Iowa

SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER
213.07	6	32.9	57.2	41.3		157.5		

**Sampling Analysis**  
**Project #19531**

0 - 3" Front and Back

	A	A	A
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

 Iowa	<b>6468</b>	<b>608</b>
--	-------------	------------

3 - 6" Front and Back

B	B	B
PPM	PPM	PPM
No.	No.	No.

<b>1512</b>	389
437	<b>617</b>


6 - 12" Front and Back

C	C	C
PPM	PPM	PPM
No.	No.	No.


<b>1678</b>	347
297	<b>663</b>

Depth
Excav.
(inch)

12



X - SAMPLE POINT

 31 X 64		<b>OHM Corporation</b> Findlay, Ohio	
Drawn By:	EDJ	Checked By:	
Date:	10/14/98	Approved By:	
Scale:	NTS	Drawing No:	

)

(

✓



- Action Date: 4/9/97  
Loadout: 4/16/97  
Restoration Begins: 4/16/97  
Restoration Completed: 5/6/97

\*Stack emission sites were not sampled for verification due to the fact that a pre-determined depth for excavation was given to OHM by USACE.

\*An excavation depth of 12 inches was established by USACE prior to work commencing.

\*The excavation of special waste yielded a total of 251.44 cubic yards, which was shipped to WMI-Milam for disposal.

\*Equipment utilized during excavation:  
\*TL-26 \*TCM  
\*X331  
\*17-KW

\*Subcontractors:  
\*WMI-landfill  
\*B. Garcia-trucking  
\*Granthum-trucking  
\*Schneider Turf Farm

### **EASEMENT INFORMATION**

This easement was completed after the Temporary Restraining Order (TRO) was lifted.

OHM CORPORATION  
PROJECT 19531  
GRANITE CITY, IL

QUANTITY SUMMARY FOR

 Iowa

SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER
326.88	14	136.92	87.3	43.5		504		

**Sampling Analysis**  
**Project #19531**

0 - 3" Front and Back

	A	A	A
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.

 Iowa	1300	643	472
--	------	-----	-----

3 - 6" Front and Back

B	B	B
PPM	PPM	PPM
No.	No.	No.

598	702	779
-----	-----	-----


6 - 12" Front and Back

C	C	C
PPM	PPM	PPM
No.	No.	No.


670	611	420
-----	-----	-----

Depth
Excav.
(inch)

12



X - SAMPLE POINT

 53' X 92'	<b>OHM Corporation</b> Findley, Ohio	
	Drawn By: <b>EDJ</b> Date: <b>10/14/98</b> Scale: <b>NTS</b>	Checked By: Approved By: Drawing No:

2

1

1



Action Date: 5/1/97

Loadout: 5/7/97

Restoration Begins: 5/7/97

Restoration Completed: 5/19/97

\*Stack emission sites were not sampled for verification due to the fact that a pre-determined depth for excavation was given to OHM by USACE.

\*An excavation depth of 12 inches was established by USACE prior to work commencing.

\*The excavation of special waste yielded a total of 62.10 cubic yards, which was shipped to WMI-Milam for disposal.

\*Equipment utilized during excavation:

\*TL-26

\*TCM

\*X331

\*17-KW

\*Subcontractors:

\*WMI-landfill

\*B. Garcia-trucking

\*Granthum-trucking

\*Schneider Turf Farm

### **EASEMENT INFORMATION**

This easement was completed after the Temporary Restraining Order (TRO) was lifted.

OHM CORPORATION  
PROJECT 19531  
GRANITE CITY, IL

QUANTITY SUMMARY FOR



Iowa

SPECIAL WASTE (TONS)	BACKFILL (LOADS)	TOPSOIL (TONS)	CA-6 (TONS)	CA-7 (TONS)	SAND (TONS)	SOD CU.YDS.	CONCRETE	OTHER
80.73	1	46.52	29	14.15		190.5		

**Sampling Analysis**  
**Project #19531**

0 - 3" Front and Back

	A	A	A
Street/Number	PPM	PPM	PPM
Address	No.	No.	No.



Iowa

486

674

3 - 6" Front and Back

B	B	B
PPM	PPM	PPM
No.	No.	No.

535

636

6 - 12" Front and Back

C	C	C
PPM	PPM	PPM
No.	No.	No.

388

595

513


337

Depth

Excav.

(inch)

12



X - SAMPLE POINT

  
34' X 84'

**OHM**   
**Corporation**  
Findlay, Ohio

Drawn By: <b>EDJ</b>	Checked By:
Date: 10/14/98	Approved By:
Scale: <b>NTS</b>	Drawing No:

