

# **W A R N I N G**

**IMPORTANT NOTICE  
DO NOT DETACH**

## **SUPERFUND CONFIDENTIAL BUSINESS INFORMATION**

**All or a portion of the attached document is claimed to be confidential business information by the submitter pursuant to CERCLA, as amended, §104. Unless and until EPA makes a determination that the document is not confidential business information, it must be treated as such.**

**Any person handling or using the attached document in any way is responsible for preventing unauthorized disclosure while in his or her possession. §1905 of title 18 of the United States Code and CERCLA, as amended, §104(e)(7)(B) provide penalties for disclosure of confidential business information. They include criminal penalties and adverse personnel actions.**

**The document may not be disclosed further or copied by you except as authorized by The Superfund CBI Manual. If you have any questions concerning the appropriate handling of this document, please contact the attorney assigned to this case or the Office of Regional Counsel, EPA, Region 9.**

# MONTHLY STATUS REPORT

for  
Omega OU02 RI/FS

Reporting Period: 05-28-11 through 06-24-11

Task Order Period of Performance: 02-06-09 through 08-12-11

Task Order No.: 038-RICO-09BC

Task Order Project Officer: Lynda Deschambault

CH2M HILL Project No.: 386743

Project Manager: Tom Perina

## A. Expenditure Limit

\$1,550,217.32 (98.47 %) of the Task Order Ceiling (\$1,574,267.00) has been expended.

## B. Activities Performed During Reporting Period

This section presents a description of activities performed on each task. *Note: Report 1 contains by task, names of staff, labor category, and number of hours worked for each individual.*

### Task 1 - Project Planning and Support (PP)

- The Project Manager with the help of support staff performed routine project management activities including cost and budget tracking, and monthly reporting.
- The Senior Engineer provided project planning support to the TOPO.

### Task 2 - Community Involvement (CR)

- The Contract Administrator provided closeout efforts for Huntington Court Reporters PO 939977.

### Task 3 - Field Investigation / Data Acquisition (FI)

- The Project Manager contacted the owner of well Little Lake #11 regarding sampling.

### Task 5 - Analytical Support and Data Validation (AN)

- The Database Specialist uploaded analytical data.
- The Project Manager coordinated database activities.

### Task 6 - Data Evaluation (DE)

- The Project Manager, GIS Specialist, and Technical Editor prepared Site B investigation technical memorandum dated June 15, 2011.
- The Project Manager verified the download of documents for two facilities from EPA.
- The Senior Engineer provided OU2 ROD update to incorporate the latest EPA management review.
- The Project Hydrogeologist and Project Manager met with EPA and Milovan Beljin.

### Task 7 - Risk Assessment (RA)

No Activity

### Task 8 - Treatability Study / Pilot Testing (TT)

No Activity

### Task 9 - Remedial Investigation Report (RR)

No Activity

### Task 10 - Remedial Alternatives Screening (RS)

No Activity

### Task 11 - Remedial Alternatives Evaluation (RE)

No Activity

### Task 12 - FS Report (FS)

No Activity

### Task 13 - Post RI/FS Support (PR)

- The Project Manager revised the Record of Decision.
- The Subcontract Administrator prepared subcontract tasking documents.
- Two Sr. Engineers and the Project Manager provided ARARS review of SWQCB Resolution 68-16.
- Two Sr. Engineers and the Project Manager attended a ARARs conference call with EPA.

## Omega OU02 RI/FS

---

**Task 15 - Task Order Closeout (CO)**

No Activity

**C. Scope, Schedule, and Budget Variances**

None

**D. Budget Notification and Forecasting**

More than 85% of the TO funding ceiling has been expended. The expenditures are expected to reach the TO funding ceiling in mid-August 2011.

## SUMMARY OF COSTS BY TASK

Task Order No.: 038-RICO-09BC  
 Task Order Name: OMEGA OU02 RI/FS  
 Invoice Number: 29

EPA Contract No.: EP S9 08 04  
 Contract Date: 09/24/2008  
 Reporting Month: June, 2011  
 Period: 5/28/2011 through 6/24/2011

Client Task No.	Task No.	Task Name	<i>Current Month</i>		<i>Cumulative Cost-to-Date</i>		<i>WP Budget</i>		<i>Remaining</i>	
			Hours	Invoiced	Hours	Invoiced	Hours	Dollars	Hours	Dollars
1	PP.02	WPA	0.00	0.00	72.40	11,039.34	61.00	10,169.00	-11.40	-870.34
1	PP.03	PROJECT MANAGEMENT	6.80	1,315.14	317.60	51,213.77	330.00	50,825.00	12.40	-388.77
1	PP.04	SITE SPECIFIC PLANS	0.00	0.00	67.00	10,123.54	90.00	12,555.00	23.00	2,431.46
2	CR	COMMUNITY INVOLVEMENT	1.00	115.23	82.00	13,888.21	118.00	17,680.00	36.00	3,791.79
3	FI	FIELD INVESTIGATION/DATA ACQUISITION	3.00	662.10	2,092.90	387,106.72	1,984.00	409,215.00	-108.90	22,108.28
5	AN	ANALYTICAL SUPPORT/DATA VALIDATION	6.60	848.31	215.00	31,361.55	239.00	31,911.00	24.00	549.45
6	DE	DATA EVALUATION	64.90	10,876.56	2,074.10	321,785.65	2,117.00	319,212.00	42.90	-2,573.65
7	RA	RISK ASSESSMENT	0.00	0.00	3.00	430.98	3.00	430.00	0.00	-0.98
8	TT	TREATABILITY STUDY/PILOT TESTING	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
9	RR	RI REPORT	0.00	0.00	520.30	75,226.77	523.00	75,228.00	2.70	1.23
10	RS	REMEDIAL ALTERNATIVES DEVELOPMENT AND SCREENING	0.00	0.00	877.40	147,439.61	914.00	147,446.00	36.60	6.39
11	RE	REMEDIAL ALTERNATIVES EVALUATION	0.00	0.00	1,520.40	273,442.85	1,656.00	273,443.00	135.60	0.15
12	FS	FS REPORT	0.00	0.00	380.10	60,153.72	411.00	60,154.00	30.90	0.28
13	PR	POST RI/FS SUPPORT	29.00	5,783.33	858.50	167,004.61	870.00	161,494.00	11.50	-5,510.61
15	CO	TASK ORDER CLOSEOUT	0.00	0.00	0.00	0.00	36.00	4,505.00	36.00	4,505.00
Totals:			111.30	19,600.67	9,080.70	1,550,217.32	9,352.00	1,574,267.00	271.30	24,049.68



# REPORT 1

# TASK ORDER -- Task Level Specific Detail Report

Task Order Number:	038-RICO-09BC	Work Area Code:	RI	Contract Period:	BASE
Task Order Title:	OMEGA OU02 RI/FS	Action Code:	CO	TO Period of Performance Start:	2/6/09
Contractor Name:	CH2M HILL INC	Operable Unit:	02	TO Period of Performance End:	8/12/11
Contract Number:	EP S9 08 04	TO Type:	FIXED RATE	Reporting Period From:	5/28/11
SSID:	09BC	Type Site:	CHEMICAL SITE CONTAMINATION	Reporting Period To:	6/24/11
State:	CA	Task Order Status:	ON-GOING	Invoice Date:	7/20/11
Region:	9	Performance Based:	No	Invoice Number:	29
				Invoice Purpose:	Monthly Progress

Task Number: 1	Task Title:	PROJECT PLANNING AND SUPPORT	Task Category Code: PP
----------------	-------------	------------------------------	------------------------

Name	Job Category	Current		Cumulative		Approved Budget	
		Hours	Dollars	Hours	Dollars	Hours	Dollars

## PRIME CONTRACTOR

### Direct Labor

CHUANG, YUEH	Principal Engineer/Scientist/Specialist			2.00			
HARTLEY, JAMES D				1.00			
SINGH, UDAI PRATAP				3.00			
CHUANG, YUEH	Senior Engineer/Scientist/Specialist			4.00			
GRIGORIEFF, MIKE		3.00		4.00			
PERINA, TOMAS		3.00		241.00			
TOWELL, DAVID G				1.00			
ANTIPAS, Y ARTEMIS	Project Engineer/Scientist/Specialist			6.00			
BROWN, KATHRYN LAUKONEN				4.00			
JABLONSKI, DANIEL R				9.00			
KEENE, EMILY				9.00			
MERCHANT, BARBARA				7.00			
ANHORN, REBECCA	Staff Engineer/Scientist/Specialist			4.50			
MAYRY, MATTHEW				2.00			
NGUYEN, CRYSTAL				7.00			
BEATTIE, MARIAN	Administrative and Clerical			0.90			
CLARK, SUSAN ELAINE				24.50			
DAISEY, SHANNON				2.30			
ESQUIVEL, ROSA I				87.20			
JENSEN, NANCY KEATING				5.00			
RICHARDSON, SHELLY		0.80		1.70			
TOTAL, PRIME DIRECT LABOR		6.80	1,315.14	426.10	68,541.31	481.00	73,473.00

# REPORT 1

## TASK ORDER -- Task Level Specific Detail Report

Task Order Number:	038-RICO-09BC	Work Area Code:	RI	Contract Period:	BASE
Task Order Title:	OMEGA OU02 RI/FS	Action Code:	CO	TO Period of Performance Start:	2/6/09
Contractor Name:	CH2M HILL CONSTRUCTORS	Operable Unit:	02	TO Period of Performance End:	8/12/11
Contract Number:	EP S9 08 04	TO Type:	FIXED RATE	Reporting Period From:	5/28/11
SSID:	09BC	Type Site:	CHEMICAL SITE CONTAMINATION	Reporting Period To:	6/24/11
State:	CA	Task Order Status:	ON-GOING	Invoice Date:	7/20/11
Region:	9	Performance Based:	No	Invoice Number:	29
				Invoice Purpose:	Monthly Progress

Task Number: 1	Task Title:	PROJECT PLANNING AND SUPPORT	Task Category Code:	PP
----------------	-------------	------------------------------	---------------------	----

Name	Job Category	Current		Cumulative		Approved Budget	
		Hours	Dollars	Hours	Dollars	Hours	Dollars

PRIME CONTRACTOR

Direct Labor

HILGAERTNER, JEFFREY T	Project Engineer/Scientist/Specialist	4.00	
TOTAL, TEAM SUB DIRECT LABOR		4.00	619.91

# REPORT 1

# TASK ORDER -- Task Level Specific Detail Report

Task Order Number:	038-RICO-09BC	Work Area Code:	RI	Contract Period:	BASE
Task Order Title:	OMEGA OU02 RI/FS	Action Code:	CO	TO Period of Performance Start:	2/6/09
Contractor Name:	E2 CONSULTING ENGINEERS INC	Operable Unit:	02	TO Period of Performance End:	8/12/11
Contract Number:	EP S9 08 04	TO Type:	FIXED RATE	Reporting Period From:	5/28/11
SSID:	09BC	Type Site:	CHEMICAL SITE CONTAMINATION	Reporting Period To:	6/24/11
State:	CA	Task Order Status:	ON-GOING	Invoice Date:	7/20/11
Region:	9	Performance Based:	No	Invoice Number:	29
				Invoice Purpose:	Monthly Progress

Task Number: 1	Task Title:	PROJECT PLANNING AND SUPPORT	Task Category Code:	PP
----------------	-------------	------------------------------	---------------------	----

Name	Job Category	Current		Cumulative		Approved Budget	
		Hours	Dollars	Hours	Dollars	Hours	Dollars

## TEAM SUB CONTRACTOR

### Direct Labor

GALLES, JENNIFER M	Staff Engineer/Scientist/Specialist	25.50	
LOPEZ, SARAH	Senior Technician	0.50	
LOPEZ, DAVID	Administrative and Clerical	0.40	
NANDA, NIDHI		0.50	
TOTAL, TEAM SUB DIRECT LABOR		26.90	2,940.42



REPORT 1

TASK ORDER -- Task Level Specific Detail Report

Task Order Number:	038-RICO-09BC	Work Area Code:	RI	Contract Period:	BASE
Task Order Title:	OMEGA OU02 RI/FS	Action Code:	CO	TO Period of Performance Start:	2/6/09
Contractor Name:	CH2M HILL INC	Operable Unit:	02	TO Period of Performance End:	8/12/11
Contract Number:	EP S9 08 04	TO Type:	FIXED RATE	Reporting Period From:	5/28/11
SSID:	09BC	Type Site:	CHEMICAL SITE CONTAMINATION	Reporting Period To:	6/24/11
State:	CA	Task Order Status:	ON-GOING	Invoice Date:	7/20/11
Region:	9	Performance Based:	No	Invoice Number:	29
				Invoice Purpose:	Monthly Progress

Task Number:	1	Task Title:	PROJECT PLANNING AND SUPPORT	Task Category Code:	PP
SUBTOTALS FOR TASK 1 (PRIME + TEAM SUBCONTRACTORS)					

Cost Elements	Current		Cumulative		Approved Budget	
	Hours	Dollars	Hours	Dollars	Hours	Dollars
SUBTOTAL, DIRECT LABOR	6.80	1,315.14	457.00	72,101.64	481.00	73,473.00
SUBTOTAL, DIRECT COSTS(Non_labor)				275.01		76.00
SUBTOTAL, TASK 1 COSTS		1,315.14		72,376.65		73,549.00

# REPORT 1

## TASK ORDER -- Task Level Specific Detail Report

Task Order Number:	038-RICO-09BC	Work Area Code:	RI	Contract Period:	BASE
Task Order Title:	OMEGA OU02 RI/FS	Action Code:	CO	TO Period of Performance Start:	2/6/09
Contractor Name:	CH2M HILL INC	Operable Unit:	02	TO Period of Performance End:	8/12/11
Contract Number:	EP S9 08 04	TO Type:	FIXED RATE	Reporting Period From:	5/28/11
SSID:	09BC	Type Site:	CHEMICAL SITE CONTAMINATION	Reporting Period To:	6/24/11
State:	CA	Task Order Status:	ON-GOING	Invoice Date:	7/20/11
Region:	9	Performance Based:	No	Invoice Number:	29
				Invoice Purpose:	Monthly Progress

Task Number: 2	Task Title: COMMUNITY INVOLVEMENT	Task Category Code: CR
----------------	-----------------------------------	------------------------

Name	Job Category	Current		Cumulative		Approved Budget	
		Hours	Dollars	Hours	Dollars	Hours	Dollars

### PRIME CONTRACTOR

#### Direct Labor

GRIGORIEFF, MIKE	Senior Engineer/Scientist/Specialist			7.00			
PERINA, TOMAS				22.00			
FREEMAN, KELLIE DEANE	Project Engineer/Scientist/Specialist			11.50			
ANHORN, REBECCA	Staff Engineer/Scientist/Specialist			1.00			
HSU, NANCY				34.50			
NGUYEN, CRYSTAL		1.00		1.00			
TAYLOR, LEANNE MICHELLE				1.00			
DAISEY, SHANNON	Administrative and Clerical			1.50			
LANCE, JOEL				2.50			
TOTAL, PRIME DIRECT LABOR		1.00	115.23	82.00	12,256.05	118.00	16,147.00

# REPORT 1

## TASK ORDER -- Task Level Specific Detail Report

Task Order Number:	038-RICO-09BC	Work Area Code:	RI	Contract Period:	BASE
Task Order Title:	OMEGA OU02 RI/FS	Action Code:	CO	TO Period of Performance Start:	2/6/09
Contractor Name:	CH2M HILL INC	Operable Unit:	02	TO Period of Performance End:	8/12/11
Contract Number:	EP S9 08 04	TO Type:	FIXED RATE	Reporting Period From:	5/28/11
SSID:	09BC	Type Site:	CHEMICAL SITE CONTAMINATION	Reporting Period To:	6/24/11
State:	CA	Task Order Status:	ON-GOING	Invoice Date:	7/20/11
Region:	9	Performance Based:	No	Invoice Number:	29
				Invoice Purpose:	Monthly Progress

<i>Task Number:</i> 2	<i>Task Title:</i> COMMUNITY INVOLVEMENT	<i>Task Category Code:</i> CR
-----------------------	--	-------------------------------

### SUBTOTALS FOR TASK 2 (PRIME + TEAM SUBCONTRACTORS)

Cost Elements	Current		Cumulative		Approved Budget	
	Hours	Dollars	Hours	Dollars	Hours	Dollars
SUBTOTAL, DIRECT LABOR	1.00	115.23	82.00	12,256.05	118.00	16,147.00
SUBTOTAL, DIRECT COSTS(Non_labor)				1,632.16		1,533.00
SUBTOTAL, TASK 2 COSTS		115.23		13,888.21		17,680.00

# REPORT 1

## TASK ORDER -- Task Level Specific Detail Report

Task Order Number:	038-RICO-09BC	Work Area Code:	RI	Contract Period:	BASE
Task Order Title:	OMEGA OU02 RI/FS	Action Code:	CO	TO Period of Performance Start:	2/6/09
Contractor Name:	CH2M HILL INC	Operable Unit:	02	TO Period of Performance End:	8/12/11
Contract Number:	EP S9 08 04	TO Type:	FIXED RATE	Reporting Period From:	5/28/11
SSID:	09BC	Type Site:	CHEMICAL SITE CONTAMINATION	Reporting Period To:	6/24/11
State:	CA	Task Order Status:	ON-GOING	Invoice Date:	7/20/11
Region:	9	Performance Based:	No	Invoice Number:	29
				Invoice Purpose:	Monthly Progress

Task Number: 3	Task Title:	FIELD INVESTIGATION / DATA ACQUISITION	Task Category Code: FI
----------------	-------------	--	------------------------

Name	Job Category	Current		Cumulative		Approved Budget	
		Hours	Dollars	Hours	Dollars	Hours	Dollars

### PRIME CONTRACTOR

#### Direct Labor

ANDERSON, GORDON N.	Senior Engineer/Scientist/Specialist			2.00			
BLASCO, JOHN CALVERT				3.00			
CAVIL, RICHARD				6.00			
PERINA, TOMAS		3.00		132.00			
JABLONSKI, DANIEL R	Project Engineer/Scientist/Specialist			267.00			
MEKURIA, TEWODROS				4.00			
SKEITH, BRIAN P				5.00			
SUN, KERANG				4.00			
BRYANT, ELIZABETH	Staff Engineer/Scientist/Specialist			136.00			
HERNANDEZ, ROBERT				176.00			
MATHUR, VIKAS				17.00			
MAYRY, MATTHEW				63.00			
NGUYEN, CRYSTAL				26.00			
OCKERMAN, JEFF				123.00			
RISAT, TEDROS				10.00			
NGUYEN, CRYSTAL	Junior Engineer/Scientist/Specialist			44.00			
OVIEDO, MIGUEL A.				25.00			
FOXWORTHY, TERRY	Senior Technician			2.50			
LADAU, MICHAEL				134.50			
MAYER, KEVIN F				0.50			
STREHLOW, ROBERT W				0.50			
VOLLMAR, GERALD ANDREW				0.50			
FOXWORTHY, TERRY	Technician			0.80			
PALM, MICHAEL SCOTT				425.50			

# REPORT 1

## TASK ORDER -- Task Level Specific Detail Report

Task Order Number:	038-RICO-09BC	Work Area Code:	RI	Contract Period:	BASE
Task Order Title:	OMEGA OU02 RI/FS	Action Code:	CO	TO Period of Performance Start:	2/6/09
Contractor Name:	CH2M HILL INC	Operable Unit:	02	TO Period of Performance End:	8/12/11
Contract Number:	EP S9 08 04	TO Type:	FIXED RATE	Reporting Period From:	5/28/11
SSID:	09BC	Type Site:	CHEMICAL SITE CONTAMINATION	Reporting Period To:	6/24/11
State:	CA	Task Order Status:	ON-GOING	Invoice Date:	7/20/11
Region:	9	Performance Based:	No	Invoice Number:	29
				Invoice Purpose:	Monthly Progress

Task Number: 3	Task Title:	FIELD INVESTIGATION / DATA ACQUISITION	Task Category Code: FI
----------------	-------------	--	------------------------

Name	Job Category	Current		Cumulative		Approved Budget	
		Hours	Dollars	Hours	Dollars	Hours	Dollars

PRIME CONTRACTOR

CIZAN, KIM	Administrative and Clerical			3.20			
CLARK, SUSAN ELAINE				3.30			
DAISEY, SHANNON				2.50			
ESQUIVEL, ROSA I				0.50			
HILL, JARED				0.20			
LANCE, JOEL				2.00			
MEIDL, JOHN BENEDICT				2.70			
TOTAL, PRIME DIRECT LABOR		3.00	627.42	1,622.20	187,424.30	1,984.00	222,370.00

# REPORT 1

## TASK ORDER -- Task Level Specific Detail Report

Task Order Number:	038-RICO-09BC	Work Area Code:	RI	Contract Period:	BASE
Task Order Title:	OMEGA OU02 RI/FS	Action Code:	CO	TO Period of Performance Start:	2/6/09
Contractor Name:	CH2M HILL CONSTRUCTORS	Operable Unit:	02	TO Period of Performance End:	8/12/11
Contract Number:	EP S9 08 04	TO Type:	FIXED RATE	Reporting Period From:	5/28/11
SSID:	09BC	Type Site:	CHEMICAL SITE CONTAMINATION	Reporting Period To:	6/24/11
State:	CA	Task Order Status:	ON-GOING	Invoice Date:	7/20/11
Region:	9	Performance Based:	No	Invoice Number:	29
				Invoice Purpose:	Monthly Progress

<i>Task Number:</i> 3	<i>Task Title:</i>	FIELD INVESTIGATION / DATA ACQUISITION	<i>Task Category Code:</i> FI
-----------------------	--------------------	--	-------------------------------

Name	Job Category	Current		Cumulative		Approved Budget	
		Hours	Dollars	Hours	Dollars	Hours	Dollars

PRIME CONTRACTOR

Direct Labor

HILGAERTNER, JEFFREY T	Project Engineer/Scientist/Specialist	15.00	
TOTAL, TEAM SUB DIRECT LABOR		15.00	2,299.65

# REPORT 1

## TASK ORDER -- Task Level Specific Detail Report

Task Order Number:	038-RICO-09BC	Work Area Code:	RI	Contract Period:	BASE
Task Order Title:	OMEGA OU02 RI/FS	Action Code:	CO	TO Period of Performance Start:	2/6/09
Contractor Name:	CRITIGEN LLC	Operable Unit:	02	TO Period of Performance End:	8/12/11
Contract Number:	EP S9 08 04	TO Type:	FIXED RATE	Reporting Period From:	5/28/11
SSID:	09BC	Type Site:	CHEMICAL SITE CONTAMINATION	Reporting Period To:	6/24/11
State:	CA	Task Order Status:	ON-GOING	Invoice Date:	7/20/11
Region:	9	Performance Based:	No	Invoice Number:	29
				Invoice Purpose:	Monthly Progress

Task Number: 3	Task Title:	FIELD INVESTIGATION / DATA ACQUISITION	Task Category Code: FI
----------------	-------------	--	------------------------

Name	Job Category	Current		Cumulative		Approved Budget	
		Hours	Dollars	Hours	Dollars	Hours	Dollars

### TEAM SUB CONTRACTOR

Direct Labor

ANHORN, REBECCA	Staff Engineer/Scientist/Specialist	3.00	
DUNCAN, DAVID FARLEY		2.00	
LEE, ELAINE CHAN		5.00	
TOTAL, TEAM SUB DIRECT LABOR		10.00	1,129.70

# REPORT 1

# TASK ORDER -- Task Level Specific Detail Report

Task Order Number:	038-RICO-09BC	Work Area Code:	RI	Contract Period:	BASE
Task Order Title:	OMEGA OU02 RI/FS	Action Code:	CO	TO Period of Performance Start:	2/6/09
Contractor Name:	E2 CONSULTING ENGINEERS INC	Operable Unit:	02	TO Period of Performance End:	8/12/11
Contract Number:	EP S9 08 04	TO Type:	FIXED RATE	Reporting Period From:	5/28/11
SSID:	09BC	Type Site:	CHEMICAL SITE CONTAMINATION	Reporting Period To:	6/24/11
State:	CA	Task Order Status:	ON-GOING	Invoice Date:	7/20/11
Region:	9	Performance Based:	No	Invoice Number:	29
				Invoice Purpose:	Monthly Progress

Task Number: 3	Task Title:	FIELD INVESTIGATION / DATA ACQUISITION	Task Category Code: FI
----------------	-------------	--	------------------------

Name	Job Category	Current		Cumulative		Approved Budget	
		Hours	Dollars	Hours	Dollars	Hours	Dollars

## TEAM SUB CONTRACTOR

Direct Labor					
GALLES, JENNIFER M	Staff Engineer/Scientist/Specialist		219.30		
LOPEZ, SARAH	Senior Technician		8.50		
LOPEZ, SARAH	Administrative and Clerical		23.90		
TOTAL, TEAM SUB DIRECT LABOR			251.70	27,031.89	



# REPORT 1

## TASK ORDER -- Task Level Specific Detail Report

Task Order Number:	038-RICO-09BC	Work Area Code:	RI	Contract Period:	BASE
Task Order Title:	OMEGA OU02 RI/FS	Action Code:	CO	TO Period of Performance Start:	2/6/09
Contractor Name:	CFEST INC	Operable Unit:	02	TO Period of Performance End:	8/12/11
Contract Number:	EP S9 08 04	TO Type:	FIXED RATE	Reporting Period From:	5/28/11
SSID:	09BC	Type Site:	CHEMICAL SITE CONTAMINATION	Reporting Period To:	6/24/11
State:	CA	Task Order Status:	ON-GOING	Invoice Date:	7/20/11
Region:	9	Performance Based:	No	Invoice Number:	29
				Invoice Purpose:	Monthly Progress

<i>Task Number:</i> 3	<i>Task Title:</i>	FIELD INVESTIGATION / DATA ACQUISITION	<i>Task Category Code:</i> FI
-----------------------	--------------------	--	-------------------------------

Name	Job Category	Current		Cumulative		Approved Budget	
		Hours	Dollars	Hours	Dollars	Hours	Dollars

### TEAM SUB CONTRACTOR

Direct Labor					
JUNG, HUN	Senior Technician			194.00	
TOTAL, TEAM SUB DIRECT LABOR				194.00	23,061.56

# REPORT 1

## TASK ORDER -- Task Level Specific Detail Report

Task Order Number:	038-RICO-09BC	Work Area Code:	RI	Contract Period:	BASE
Task Order Title:	OMEGA OU02 RI/FS	Action Code:	CO	TO Period of Performance Start:	2/6/09
Contractor Name:	CH2M HILL INC	Operable Unit:	02	TO Period of Performance End:	8/12/11
Contract Number:	EP S9 08 04	TO Type:	FIXED RATE	Reporting Period From:	5/28/11
SSID:	09BC	Type Site:	CHEMICAL SITE CONTAMINATION	Reporting Period To:	6/24/11
State:	CA	Task Order Status:	ON-GOING	Invoice Date:	7/20/11
Region:	9	Performance Based:	No	Invoice Number:	29
				Invoice Purpose:	Monthly Progress

<i>Task Number:</i> 3	<i>Task Title:</i>	FIELD INVESTIGATION / DATA ACQUISITION	<i>Task Category Code:</i> FI
-----------------------	--------------------	--	-------------------------------

### SUBTOTALS FOR TASK 3 (PRIME + TEAM SUBCONTRACTORS)

Cost Elements	Current		Cumulative		Approved Budget	
	Hours	Dollars	Hours	Dollars	Hours	Dollars
SUBTOTAL, DIRECT LABOR	3.00	627.42	2,092.90	240,947.10	1,984.00	222,370.00
SUBTOTAL, DIRECT COSTS(Non_labor)		34.68		146,159.62		186,845.00
SUBTOTAL, TASK 3 COSTS		662.10		387,106.72		409,215.00

# REPORT 1

## TASK ORDER -- Task Level Specific Detail Report

Task Order Number:	038-RICO-09BC	Work Area Code:	RI	Contract Period:	BASE
Task Order Title:	OMEGA OU02 RI/FS	Action Code:	CO	TO Period of Performance Start:	2/6/09
Contractor Name:	CH2M HILL INC	Operable Unit:	02	TO Period of Performance End:	8/12/11
Contract Number:	EP S9 08 04	TO Type:	FIXED RATE	Reporting Period From:	5/28/11
SSID:	09BC	Type Site:	CHEMICAL SITE CONTAMINATION	Reporting Period To:	6/24/11
State:	CA	Task Order Status:	ON-GOING	Invoice Date:	7/20/11
Region:	9	Performance Based:	No	Invoice Number:	29
				Invoice Purpose:	Monthly Progress

Task Number: 5	Task Title: ANALYTICAL SUPPORT AND DATA VALIDATION	Task Category Code: AN
----------------	--	------------------------

Name	Job Category	Current		Cumulative		Approved Budget	
		Hours	Dollars	Hours	Dollars	Hours	Dollars

### PRIME CONTRACTOR

#### Direct Labor

PERINA, TOMAS	Senior Engineer/Scientist/Specialist	1.00		41.00			
ANTIPAS, Y ARTEMIS	Project Engineer/Scientist/Specialist			35.00			
JABLONSKI, DANIEL R				28.50			
JOSHI, LEENA M				4.00			
BRYANT, ELIZABETH	Staff Engineer/Scientist/Specialist			4.00			
NGUYEN, CRYSTAL				11.00			
POWERS-MORRIS, KIMBERLY A				0.50			
NGUYEN, CRYSTAL	Junior Engineer/Scientist/Specialist			3.00			
BAILEY, TRAVIS	Senior Technician			3.50			
FRANCUZ, KIMBERLEY A				0.50			
CLARK, SUSAN ELAINE	Administrative and Clerical			1.00			
LANCE, JOEL				0.80			
PRENTICE, BRITTANY				0.50			
TOTAL, PRIME DIRECT LABOR		1.00	209.14	133.30	21,796.49	239.00	31,911.00

## REPORT 1

## TASK ORDER -- Task Level Specific Detail Report

Task Order Number:	038-RICO-09BC	Work Area Code:	RI	Contract Period:	BASE
Task Order Title:	OMEGA OU02 RI/FS	Action Code:	CO	TO Period of Performance Start:	2/6/09
Contractor Name:	CRITIGEN LLC	Operable Unit:	02	TO Period of Performance End:	8/12/11
Contract Number:	EP S9 08 04	TO Type:	FIXED RATE	Reporting Period From:	5/28/11
SSID:	09BC	Type Site:	CHEMICAL SITE CONTAMINATION	Reporting Period To:	6/24/11
State:	CA	Task Order Status:	ON-GOING	Invoice Date:	7/20/11
Region:	9	Performance Based:	No	Invoice Number:	29
				Invoice Purpose:	Monthly Progress

<i>Task Number:</i> 5	<i>Task Title:</i> ANALYTICAL SUPPORT AND DATA VALIDATION	<i>Task Category Code:</i> AN
-----------------------	---	-------------------------------

Name	Job Category	Current		Cumulative		Approved Budget	
		Hours	Dollars	Hours	Dollars	Hours	Dollars

### TEAM SUB CONTRACTOR

Direct Labor

MADER, SARAH	Staff Engineer/Scientist/Specialist	5.00		33.00	
TOTAL, TEAM SUB DIRECT LABOR		5.00	576.15	33.00	3,759.65

# REPORT 1

# TASK ORDER -- Task Level Specific Detail Report

Task Order Number:	038-RICO-09BC	Work Area Code:	RI	Contract Period:	BASE
Task Order Title:	OMEGA OU02 RI/FS	Action Code:	CO	TO Period of Performance Start:	2/6/09
Contractor Name:	E2 CONSULTING ENGINEERS INC	Operable Unit:	02	TO Period of Performance End:	8/12/11
Contract Number:	EP S9 08 04	TO Type:	FIXED RATE	Reporting Period From:	5/28/11
SSID:	09BC	Type Site:	CHEMICAL SITE CONTAMINATION	Reporting Period To:	6/24/11
State:	CA	Task Order Status:	ON-GOING	Invoice Date:	7/20/11
Region:	9	Performance Based:	No	Invoice Number:	29
				Invoice Purpose:	Monthly Progress

Task Number: 5	Task Title: ANALYTICAL SUPPORT AND DATA VALIDATION	Task Category Code: AN
----------------	--	------------------------

Name	Job Category	Current		Cumulative		Approved Budget	
		Hours	Dollars	Hours	Dollars	Hours	Dollars

## TEAM SUB CONTRACTOR

### Direct Labor

GALLES, JENNIFER M	Staff Engineer/Scientist/Specialist			8.40			
LOPEZ, SARAH	Senior Technician			20.30			
LOPEZ, SARAH	Administrative and Clerical	0.60		20.00			
TOTAL, TEAM SUB DIRECT LABOR		0.60	45.23	48.70	4,855.22		

REPORT 1

TASK ORDER -- Task Level Specific Detail Report

Task Order Number:	038-RICO-09BC	Work Area Code:	RI	Contract Period:	BASE
Task Order Title:	OMEGA OU02 RI/FS	Action Code:	CO	TO Period of Performance Start:	2/6/09
Contractor Name:	CH2M HILL INC	Operable Unit:	02	TO Period of Performance End:	8/12/11
Contract Number:	EP S9 08 04	TO Type:	FIXED RATE	Reporting Period From:	5/28/11
SSID:	09BC	Type Site:	CHEMICAL SITE CONTAMINATION	Reporting Period To:	6/24/11
State:	CA	Task Order Status:	ON-GOING	Invoice Date:	7/20/11
Region:	9	Performance Based:	No	Invoice Number:	29
				Invoice Purpose:	Monthly Progress

Task Number:	5	Task Title:	ANALYTICAL SUPPORT AND DATA VALIDATION	Task Category Code:	AN
SUBTOTALS FOR TASK 5 (PRIME + TEAM SUBCONTRACTORS)					

Cost Elements	Current		Cumulative		Approved Budget	
	Hours	Dollars	Hours	Dollars	Hours	Dollars
SUBTOTAL, DIRECT LABOR	6.60	830.52	215.00	30,411.36	239.00	31,911.00
SUBTOTAL, DIRECT COSTS(Non_labor)		17.79		950.19		
SUBTOTAL, TASK 5 COSTS		848.31		31,361.55		31,911.00

# REPORT 1

## TASK ORDER -- Task Level Specific Detail Report

Task Order Number:	038-RICO-09BC	Work Area Code:	RI	Contract Period:	BASE
Task Order Title:	OMEGA OU02 RI/FS	Action Code:	CO	TO Period of Performance Start:	2/6/09
Contractor Name:	CH2M HILL INC	Operable Unit:	02	TO Period of Performance End:	8/12/11
Contract Number:	EP S9 08 04	TO Type:	FIXED RATE	Reporting Period From:	5/28/11
SSID:	09BC	Type Site:	CHEMICAL SITE CONTAMINATION	Reporting Period To:	6/24/11
State:	CA	Task Order Status:	ON-GOING	Invoice Date:	7/20/11
Region:	9	Performance Based:	No	Invoice Number:	29
				Invoice Purpose:	Monthly Progress

Task Number: 6	Task Title:	DATA EVALUATION	Task Category Code: DE
----------------	-------------	-----------------	------------------------

Name	Job Category	Current		Cumulative		Approved Budget	
		Hours	Dollars	Hours	Dollars	Hours	Dollars

### PRIME CONTRACTOR

#### Direct Labor

CHUANG, YUEH	Principal Engineer/Scientist/Specialist			7.00			
BOEHNER, DAVID W	Senior Engineer/Scientist/Specialist						
CHUANG, YUEH				1.00			
GRIGORIEFF, MIKE		14.00		23.00			
PERINA, TOMAS		17.00		617.00			
TURNER, ALTA				43.00			
ANTIPAS, Y ARTEMIS	Project Engineer/Scientist/Specialist			11.00			
BROWN, CHERYL				7.00			
JABLONSKI, DANIEL R				56.00			
SUN, KERANG		12.00		500.00			
ANHORN, REBECCA	Staff Engineer/Scientist/Specialist			1.00			
KERRIDGE, BENJAMIN				14.30			
MADER, SARAH				33.00			
MAYRY, MATTHEW				2.00			
NGUYEN, CRYSTAL				14.00			
POWERS-MORRIS, KIMBERLY A				8.80			
CHEN, SAMANTHA	Junior Engineer/Scientist/Specialist			32.00			
NGUYEN, CRYSTAL				5.00			
BAILEY, TRAVIS	Senior Technician			6.20			
FRANCUZ, KIMBERLEY A				1.60			
HAMMERSCHMIDT, MARK		0.50		11.00			
LAMONT, WENDY				4.50			
LARSON, M LYN				14.60			
SEIFERT, BARBARA				10.60			

# REPORT 1

## TASK ORDER -- Task Level Specific Detail Report

Task Order Number:	038-RICO-09BC	Work Area Code:	RI	Contract Period:	BASE
Task Order Title:	OMEGA OU02 RI/FS	Action Code:	CO	TO Period of Performance Start:	2/6/09
Contractor Name:	CH2M HILL INC	Operable Unit:	02	TO Period of Performance End:	8/12/11
Contract Number:	EP S9 08 04	TO Type:	FIXED RATE	Reporting Period From:	5/28/11
SSID:	09BC	Type Site:	CHEMICAL SITE CONTAMINATION	Reporting Period To:	6/24/11
State:	CA	Task Order Status:	ON-GOING	Invoice Date:	7/20/11
Region:	9	Performance Based:	No	Invoice Number:	29
				Invoice Purpose:	Monthly Progress

Task Number: 6	Task Title:	DATA EVALUATION	Task Category Code: DE
----------------	-------------	-----------------	------------------------

Name	Job Category	Current		Cumulative		Approved Budget	
		Hours	Dollars	Hours	Dollars	Hours	Dollars

PRIME CONTRACTOR

VOLLMAR, GERALD ANDREW				1.30			
WRIGHT, LINDA A				33.40			
CLARK, SUSAN ELAINE	Administrative and Clerical	1.20		5.90			
DAISEY, SHANNON				0.50			
DIAZ, FROILAN				9.70			
ESQUIVEL, ROSA I		1.20		4.70			
HILL, JARED				0.40			
LANCE, JOEL				0.50			
MCNARY, PATRICIA				3.00			
TOTAL, PRIME DIRECT LABOR		45.90	8,645.15	1,483.00	254,588.41	2,117.00	319,132.00



REPORT 1

TASK ORDER -- Task Level Specific Detail Report

Task Order Number:	038-RICO-09BC	Work Area Code:	RI	Contract Period:	BASE
Task Order Title:	OMEGA OU02 RI/FS	Action Code:	CO	TO Period of Performance Start:	2/6/09
Contractor Name:	CH2M HILL CONSTRUCTORS	Operable Unit:	02	TO Period of Performance End:	8/12/11
Contract Number:	EP S9 08 04	TO Type:	FIXED RATE	Reporting Period From:	5/28/11
SSID:	09BC	Type Site:	CHEMICAL SITE CONTAMINATION	Reporting Period To:	6/24/11
State:	CA	Task Order Status:	ON-GOING	Invoice Date:	7/20/11
Region:	9	Performance Based:	No	Invoice Number:	29
				Invoice Purpose:	Monthly Progress

Task Number: 6	Task Title:	DATA EVALUATION	Task Category Code: DE
----------------	-------------	-----------------	------------------------

Name	Job Category	Current		Cumulative		Approved Budget	
		Hours	Dollars	Hours	Dollars	Hours	Dollars

PRIME CONTRACTOR

Direct Labor							
CHEN, SAMANTHA	Junior Engineer/Scientist/Specialist			49.50			
TOTAL, TEAM SUB DIRECT LABOR				49.50	4,262.94		

# REPORT 1

# TASK ORDER -- Task Level Specific Detail Report

Task Order Number:	038-RICO-09BC	Work Area Code:	RI	Contract Period:	BASE
Task Order Title:	OMEGA OU02 RI/FS	Action Code:	CO	TO Period of Performance Start:	2/6/09
Contractor Name:	CRITIGEN LLC	Operable Unit:	02	TO Period of Performance End:	8/12/11
Contract Number:	EP S9 08 04	TO Type:	FIXED RATE	Reporting Period From:	5/28/11
SSID:	09BC	Type Site:	CHEMICAL SITE CONTAMINATION	Reporting Period To:	6/24/11
State:	CA	Task Order Status:	ON-GOING	Invoice Date:	7/20/11
Region:	9	Performance Based:	No	Invoice Number:	29
				Invoice Purpose:	Monthly Progress

Task Number: 6	Task Title:	DATA EVALUATION	Task Category Code: DE
----------------	-------------	-----------------	------------------------

Name	Job Category	Current		Cumulative		Approved Budget	
		Hours	Dollars	Hours	Dollars	Hours	Dollars

## TEAM SUB CONTRACTOR

### Direct Labor

ANHORN, REBECCA	Staff Engineer/Scientist/Specialist			5.00			
BAKKOURY, AZIZ				3.00			
BROWN, MICHAEL C.		19.00		27.00			
DODS, DEVON				17.80			
MADER, SARAH				42.00			
TOTAL, TEAM SUB DIRECT LABOR		19.00	2,189.37	94.80	10,843.58		

# REPORT 1

## TASK ORDER -- Task Level Specific Detail Report

Task Order Number:	038-RICO-09BC	Work Area Code:	RI	Contract Period:	BASE
Task Order Title:	OMEGA OU02 RI/FS	Action Code:	CO	TO Period of Performance Start:	2/6/09
Contractor Name:	E2 CONSULTING ENGINEERS INC	Operable Unit:	02	TO Period of Performance End:	8/12/11
Contract Number:	EP S9 08 04	TO Type:	FIXED RATE	Reporting Period From:	5/28/11
SSID:	09BC	Type Site:	CHEMICAL SITE CONTAMINATION	Reporting Period To:	6/24/11
State:	CA	Task Order Status:	ON-GOING	Invoice Date:	7/20/11
Region:	9	Performance Based:	No	Invoice Number:	29
				Invoice Purpose:	Monthly Progress

Task Number: 6	Task Title:	DATA EVALUATION	Task Category Code: DE
----------------	-------------	-----------------	------------------------

Name	Job Category	Current		Cumulative		Approved Budget	
		Hours	Dollars	Hours	Dollars	Hours	Dollars

### TEAM SUB CONTRACTOR

Direct Labor

GALLES, JENNIFER M	Staff Engineer/Scientist/Specialist	86.30	
MA, TAIN-SHING		205.50	
TOTAL, TEAM SUB DIRECT LABOR		291.80	32,830.92

# REPORT 1

## TASK ORDER -- Task Level Specific Detail Report

Task Order Number:	038-RICO-09BC	Work Area Code:	RI	Contract Period:	BASE
Task Order Title:	OMEGA OU02 RI/FS	Action Code:	CO	TO Period of Performance Start:	2/6/09
Contractor Name:	CFEST INC	Operable Unit:	02	TO Period of Performance End:	8/12/11
Contract Number:	EP S9 08 04	TO Type:	FIXED RATE	Reporting Period From:	5/28/11
SSID:	09BC	Type Site:	CHEMICAL SITE CONTAMINATION	Reporting Period To:	6/24/11
State:	CA	Task Order Status:	ON-GOING	Invoice Date:	7/20/11
Region:	9	Performance Based:	No	Invoice Number:	29
				Invoice Purpose:	Monthly Progress

Task Number: 6		Task Title:		DATA EVALUATION				Task Category Code: DE	
Name	Job Category	Current		Cumulative		Approved Budget			
		Hours	Dollars	Hours	Dollars	Hours	Dollars		

### TEAM SUB CONTRACTOR

Direct Labor					
JUNG, HUN	Senior Technician			155.00	
TOTAL, TEAM SUB DIRECT LABOR				155.00	18,402.96

# REPORT 1

## TASK ORDER -- Task Level Specific Detail Report

Task Order Number:	038-RICO-09BC	Work Area Code:	RI	Contract Period:	BASE
Task Order Title:	OMEGA OU02 RI/FS	Action Code:	CO	TO Period of Performance Start:	2/6/09
Contractor Name:	CH2M HILL INC	Operable Unit:	02	TO Period of Performance End:	8/12/11
Contract Number:	EP S9 08 04	TO Type:	FIXED RATE	Reporting Period From:	5/28/11
SSID:	09BC	Type Site:	CHEMICAL SITE CONTAMINATION	Reporting Period To:	6/24/11
State:	CA	Task Order Status:	ON-GOING	Invoice Date:	7/20/11
Region:	9	Performance Based:	No	Invoice Number:	29
				Invoice Purpose:	Monthly Progress

<i>Task Number:</i> 6	<i>Task Title:</i>	DATA EVALUATION	<i>Task Category Code:</i> DE
-----------------------	--------------------	-----------------	-------------------------------

### SUBTOTALS FOR TASK 6 (PRIME + TEAM SUBCONTRACTORS)

Cost Elements	Current		Cumulative		Approved Budget	
	Hours	Dollars	Hours	Dollars	Hours	Dollars
SUBTOTAL, DIRECT LABOR	64.90	10,834.52	2,074.10	320,928.81	2,117.00	319,132.00
SUBTOTAL, DIRECT COSTS(Non_labor)		42.04		856.84		80.00
SUBTOTAL, TASK 6 COSTS		10,876.56		321,785.65		319,212.00

REPORT 1

TASK ORDER -- Task Level Specific Detail Report

Task Order Number:	038-RICO-09BC	Work Area Code:	RI	Contract Period:	BASE
Task Order Title:	OMEGA OU02 RI/FS	Action Code:	CO	TO Period of Performance Start:	2/6/09
Contractor Name:	CH2M HILL INC	Operable Unit:	02	TO Period of Performance End:	8/12/11
Contract Number:	EP S9 08 04	TO Type:	FIXED RATE	Reporting Period From:	5/28/11
SSID:	09BC	Type Site:	CHEMICAL SITE CONTAMINATION	Reporting Period To:	6/24/11
State:	CA	Task Order Status:	ON-GOING	Invoice Date:	7/20/11
Region:	9	Performance Based:	No	Invoice Number:	29
				Invoice Purpose:	Monthly Progress

Task Number: 7	Task Title:	RISK ASSESSMENT	Task Category Code: RA
----------------	-------------	-----------------	------------------------

SUBTOTALS FOR TASK 7 (PRIME + TEAM SUBCONTRACTORS)

Cost Elements	Current		Cumulative		Approved Budget	
	Hours	Dollars	Hours	Dollars	Hours	Dollars
SUBTOTAL, DIRECT LABOR			3.00	430.98	3.00	430.00
SUBTOTAL, TASK 7 COSTS				430.98		430.00

# REPORT 1

## TASK ORDER -- Task Level Specific Detail Report

Task Order Number:	038-RICO-09BC	Work Area Code:	RI	Contract Period:	BASE
Task Order Title:	OMEGA OU02 RI/FS	Action Code:	CO	TO Period of Performance Start:	2/6/09
Contractor Name:	CH2M HILL INC	Operable Unit:	02	TO Period of Performance End:	8/12/11
Contract Number:	EP S9 08 04	TO Type:	FIXED RATE	Reporting Period From:	5/28/11
SSID:	09BC	Type Site:	CHEMICAL SITE CONTAMINATION	Reporting Period To:	6/24/11
State:	CA	Task Order Status:	ON-GOING	Invoice Date:	7/20/11
Region:	9	Performance Based:	No	Invoice Number:	29
				Invoice Purpose:	Monthly Progress

<i>Task Number:</i> 9	<i>Task Title:</i>	REMEDIAL INVESTIGATION REPORT	<i>Task Category Code:</i> RR
-----------------------	--------------------	-------------------------------	-------------------------------

### SUBTOTALS FOR TASK 9 (PRIME + TEAM SUBCONTRACTORS)

Cost Elements	Current		Cumulative		Approved Budget	
	Hours	Dollars	Hours	Dollars	Hours	Dollars

SUBTOTAL, DIRECT LABOR	520.30	74,599.70	523.00	75,144.00
SUBTOTAL, DIRECT COSTS(Non_labor)		627.07		84.00
SUBTOTAL, TASK 9 COSTS		75,226.77		75,228.00

# REPORT 1

## TASK ORDER -- Task Level Specific Detail Report

Task Order Number:	038-RICO-09BC	Work Area Code:	RI	Contract Period:	BASE
Task Order Title:	OMEGA OU02 RI/FS	Action Code:	CO	TO Period of Performance Start:	2/6/09
Contractor Name:	CH2M HILL INC	Operable Unit:	02	TO Period of Performance End:	8/12/11
Contract Number:	EP S9 08 04	TO Type:	FIXED RATE	Reporting Period From:	5/28/11
SSID:	09BC	Type Site:	CHEMICAL SITE CONTAMINATION	Reporting Period To:	6/24/11
State:	CA	Task Order Status:	ON-GOING	Invoice Date:	7/20/11
Region:	9	Performance Based:	No	Invoice Number:	29
				Invoice Purpose:	Monthly Progress

Task Number:	10	Task Title:	REMEDIAL ALTERNATIVES SCREENING	Task Category Code:	RS
--------------	----	-------------	---------------------------------	---------------------	----

### SUBTOTALS FOR TASK 10 (PRIME + TEAM SUBCONTRACTORS)

Cost Elements	Current		Cumulative		Approved Budget	
	Hours	Dollars	Hours	Dollars	Hours	Dollars

SUBTOTAL, DIRECT LABOR	877.40	147,099.28	914.00	147,281.00
SUBTOTAL, DIRECT COSTS(Non_labor)		340.33		165.00
SUBTOTAL, TASK 10 COSTS		147,439.61		147,446.00



REPORT 1

TASK ORDER -- Task Level Specific Detail Report

Task Order Number:	038-RICO-09BC	Work Area Code:	RI	Contract Period:	BASE
Task Order Title:	OMEGA OU02 RI/FS	Action Code:	CO	TO Period of Performance Start:	2/6/09
Contractor Name:	CH2M HILL INC	Operable Unit:	02	TO Period of Performance End:	8/12/11
Contract Number:	EP S9 08 04	TO Type:	FIXED RATE	Reporting Period From:	5/28/11
SSID:	09BC	Type Site:	CHEMICAL SITE CONTAMINATION	Reporting Period To:	6/24/11
State:	CA	Task Order Status:	ON-GOING	Invoice Date:	7/20/11
Region:	9	Performance Based:	No	Invoice Number:	29
				Invoice Purpose:	Monthly Progress

Task Number:	11	Task Title:	REMEDIAL ALTERNATIVES EVALUATION	Task Category Code:	RE
SUBTOTALS FOR TASK 11 (PRIME + TEAM SUBCONTRACTORS)					

Cost Elements	Current		Cumulative		Approved Budget	
	Hours	Dollars	Hours	Dollars	Hours	Dollars
SUBTOTAL, DIRECT LABOR			1,520.40	273,300.07	1,656.00	273,184.00
SUBTOTAL, DIRECT COSTS(Non_labor)				142.78		259.00
SUBTOTAL, TASK 11 COSTS				273,442.85		273,443.00

REPORT 1

TASK ORDER -- Task Level Specific Detail Report

Task Order Number:	038-RICO-09BC	Work Area Code:	RI	Contract Period:	BASE
Task Order Title:	OMEGA OU02 RI/FS	Action Code:	CO	TO Period of Performance Start:	2/6/09
Contractor Name:	CH2M HILL INC	Operable Unit:	02	TO Period of Performance End:	8/12/11
Contract Number:	EP S9 08 04	TO Type:	FIXED RATE	Reporting Period From:	5/28/11
SSID:	09BC	Type Site:	CHEMICAL SITE CONTAMINATION	Reporting Period To:	6/24/11
State:	CA	Task Order Status:	ON-GOING	Invoice Date:	7/20/11
Region:	9	Performance Based:	No	Invoice Number:	29
				Invoice Purpose:	Monthly Progress

Task Number:	12	Task Title:	FS REPORT	Task Category Code:	FS
--------------	----	-------------	-----------	---------------------	----

SUBTOTALS FOR TASK 12 (PRIME + TEAM SUBCONTRACTORS)

Cost Elements	Current		Cumulative		Approved Budget	
	Hours	Dollars	Hours	Dollars	Hours	Dollars
SUBTOTAL, DIRECT LABOR			380.10	58,997.79	411.00	58,190.00
SUBTOTAL, DIRECT COSTS(Non_labor)				1,155.93		1,964.00
SUBTOTAL, TASK 12 COSTS				60,153.72		60,154.00

# REPORT 1

## TASK ORDER -- Task Level Specific Detail Report

Task Order Number:	038-RICO-09BC	Work Area Code:	RI	Contract Period:	BASE
Task Order Title:	OMEGA OU02 RI/FS	Action Code:	CO	TO Period of Performance Start:	2/6/09
Contractor Name:	CH2M HILL INC	Operable Unit:	02	TO Period of Performance End:	8/12/11
Contract Number:	EP S9 08 04	TO Type:	FIXED RATE	Reporting Period From:	5/28/11
SSID:	09BC	Type Site:	CHEMICAL SITE CONTAMINATION	Reporting Period To:	6/24/11
State:	CA	Task Order Status:	ON-GOING	Invoice Date:	7/20/11
Region:	9	Performance Based:	No	Invoice Number:	29
				Invoice Purpose:	Monthly Progress

Task Number:	13	Task Title:	POST RI/FS SUPPORT	Task Category Code:	PR
--------------	----	-------------	--------------------	---------------------	----

Name	Job Category	Current		Cumulative		Approved Budget	
		Hours	Dollars	Hours	Dollars	Hours	Dollars

### PRIME CONTRACTOR

#### Direct Labor

CHUANG, YUEH	Principal Engineer/Scientist/Specialist			12.00			
BLASCO, JOHN CALVERT	Senior Engineer/Scientist/Specialist	1.00		9.00			
DOLEGOWSKI, JOHN R				12.00			
GRIGORIEFF, MIKE		3.00		232.00			
PERINA, TOMAS		22.00		422.00			
BROWN, CHERYL	Project Engineer/Scientist/Specialist			4.00			
GAARE, SUSAN E				1.40			
JABLONSKI, DANIEL R				11.00			
SUN, KERANG				7.00			
WOO, CYNTHIA IN-WEI PING				3.00			
GOWADIA, NEHA	Staff Engineer/Scientist/Specialist			36.00			
NGUYEN, CRYSTAL		3.00		13.00			
ROMERO, CHRISTOPHER R				4.00			
CHEN, SAMANTHA	Junior Engineer/Scientist/Specialist			8.00			
BAILEY, TRAVIS	Senior Technician			1.50			
FRANCUZ, KIMBERLEY A				0.70			
HAMMERSCHMIDT, MARK				17.40			
LAMONT, WENDY				4.30			
VOLLMAR, GERALD ANDREW				0.20			
WRIGHT, LINDA A				13.70			
BARBATO, RACHELLE	Administrative and Clerical			12.80			
TOTAL, PRIME DIRECT LABOR		29.00	5,783.33	825.00	159,563.01	870.00	156,995.00

# REPORT 1

## TASK ORDER -- Task Level Specific Detail Report

Task Order Number:	038-RICO-09BC	Work Area Code:	RI	Contract Period:	BASE
Task Order Title:	OMEGA OU02 RI/FS	Action Code:	CO	TO Period of Performance Start:	2/6/09
Contractor Name:	DAHL ENVIRONMENTAL ASSOCIATES	Operable Unit:	02	TO Period of Performance End:	8/12/11
Contract Number:	EP S9 08 04	TO Type:	FIXED RATE	Reporting Period From:	5/28/11
SSID:	09BC	Type Site:	CHEMICAL SITE CONTAMINATION	Reporting Period To:	6/24/11
State:	CA	Task Order Status:	ON-GOING	Invoice Date:	7/20/11
Region:	9	Performance Based:	No	Invoice Number:	29
				Invoice Purpose:	Monthly Progress

<i>Task Number:</i> 13	<i>Task Title:</i>	POST RI/FS SUPPORT	<i>Task Category Code:</i> PR
------------------------	--------------------	--------------------	-------------------------------

Name	Job Category	Current		Cumulative		Approved Budget	
		Hours	Dollars	Hours	Dollars	Hours	Dollars

### TEAM SUB CONTRACTOR

Direct Labor

DAHL, THOMAS	Principal Engineer/Scientist/Specialist	24.50	
TOTAL, TEAM SUB DIRECT LABOR		24.50	5,839.57

# REPORT 1

## TASK ORDER -- Task Level Specific Detail Report

Task Order Number:	038-RICO-09BC	Work Area Code:	RI	Contract Period:	BASE
Task Order Title:	OMEGA OU02 RI/FS	Action Code:	CO	TO Period of Performance Start:	2/6/09
Contractor Name:	E2 CONSULTING ENGINEERS INC	Operable Unit:	02	TO Period of Performance End:	8/12/11
Contract Number:	EP S9 08 04	TO Type:	FIXED RATE	Reporting Period From:	5/28/11
SSID:	09BC	Type Site:	CHEMICAL SITE CONTAMINATION	Reporting Period To:	6/24/11
State:	CA	Task Order Status:	ON-GOING	Invoice Date:	7/20/11
Region:	9	Performance Based:	No	Invoice Number:	29
				Invoice Purpose:	Monthly Progress

Task Number:	13	Task Title:	POST RI/FS SUPPORT	Task Category Code:	PR
--------------	----	-------------	--------------------	---------------------	----

Name	Job Category	Current		Cumulative		Approved Budget	
		Hours	Dollars	Hours	Dollars	Hours	Dollars

### TEAM SUB CONTRACTOR

Direct Labor

MA, TAIN-SHING	Staff Engineer/Scientist/Specialist	9.00	
TOTAL, TEAM SUB DIRECT LABOR		9.00	1,016.73

REPORT 1

TASK ORDER -- Task Level Specific Detail Report

Task Order Number:	038-RICO-09BC	Work Area Code:	RI	Contract Period:	BASE
Task Order Title:	OMEGA OU02 RI/FS	Action Code:	CO	TO Period of Performance Start:	2/6/09
Contractor Name:	CH2M HILL INC	Operable Unit:	02	TO Period of Performance End:	8/12/11
Contract Number:	EP S9 08 04	TO Type:	FIXED RATE	Reporting Period From:	5/28/11
SSID:	09BC	Type Site:	CHEMICAL SITE CONTAMINATION	Reporting Period To:	6/24/11
State:	CA	Task Order Status:	ON-GOING	Invoice Date:	7/20/11
Region:	9	Performance Based:	No	Invoice Number:	29
				Invoice Purpose:	Monthly Progress

Task Number:	13	Task Title:	POST RI/FS SUPPORT	Task Category Code:	PR
--------------	----	-------------	--------------------	---------------------	----

SUBTOTALS FOR TASK 13 (PRIME + TEAM SUBCONTRACTORS)

Cost Elements	Current		Cumulative		Approved Budget	
	Hours	Dollars	Hours	Dollars	Hours	Dollars
SUBTOTAL, DIRECT LABOR	29.00	5,783.33	858.50	166,419.31	870.00	156,995.00
SUBTOTAL, DIRECT COSTS(Non_labor)				585.30		4,499.00
SUBTOTAL, TASK 13 COSTS		5,783.33		167,004.61		161,494.00

REPORT 1

TASK ORDER -- Task Level Specific Detail Report

Task Order Number:	038-RICO-09BC	Work Area Code:	RI	Contract Period:	BASE
Task Order Title:	OMEGA OU02 RI/FS	Action Code:	CO	TO Period of Performance Start:	2/6/09
Contractor Name:	CH2M HILL INC	Operable Unit:	02	TO Period of Performance End:	8/12/11
Contract Number:	EP S9 08 04	TO Type:	FIXED RATE	Reporting Period From:	5/28/11
SSID:	09BC	Type Site:	CHEMICAL SITE CONTAMINATION	Reporting Period To:	6/24/11
State:	CA	Task Order Status:	ON-GOING	Invoice Date:	7/20/11
Region:	9	Performance Based:	No	Invoice Number:	29
				Invoice Purpose:	Monthly Progress

Task Number:	15	Task Title:	TASK ORDER CLOSEOUT	Task Category Code:	CO
--------------	----	-------------	---------------------	---------------------	----

SUBTOTALS FOR TASK 15 (PRIME + TEAM SUBCONTRACTORS)

Cost Elements	Current		Cumulative		Approved Budget	
	Hours	Dollars	Hours	Dollars	Hours	Dollars

SUBTOTAL, DIRECT LABOR	36.00	4,505.00
SUBTOTAL, TASK 15 COSTS		4,505.00

# REPORT 1

# TASK ORDER -- Task Level Specific Detail Report

Task Order Number:	038-RICO-09BC	Work Area Code:	RI	Contract Period:	BASE
Task Order Title:	OMEGA OU02 RI/FS	Action Code:	CO	TO Period of Performance Start:	2/6/09
Contractor Name:	ALL FIRMS	Operable Unit:	02	TO Period of Performance End:	8/12/11
Contract Number:	EP S9 08 04	TO Type:	FIXED RATE	Reporting Period From:	5/28/11
SSID:	09BC	Type Site:	CHEMICAL SITE CONTAMINATION	Reporting Period To:	6/24/11
State:	CA	Task Order Status:	ON-GOING	Invoice Date:	7/20/11
Region:	9	Performance Based:	No	Invoice Number:	29
				Invoice Purpose:	Monthly Progress

## TASK ORDER TOTALS ALL TASKS

Cost Elements	Current		Cumulative		Approved Budget	
	Hours	Dollars	Hours	Dollars	Hours	Dollars

## TASK ORDER TOTAL, DIRECT COSTS

TOTAL, DIRECT LABOR	111.30	19,506.16	9,080.70	1,397,492.09	9,352.00	1,378,762.00
TOTAL, OTHER DIRECT COSTS		59.83		68,887.19		49,478.00
TOTAL, TRAVEL		34.68		18,253.67		24,004.00
TOTAL, SUBPOOL				63,061.89		117,330.00
TOTAL, SUBPOOL PROFIT				2,522.48		4,693.00
TASK ORDER TOTAL		19,600.67		1,550,217.32		1,574,267.00
Average Hourly Rate		176.11		170.72		
Expenditure Limit Dollars				1,574,267.00		





REPORT 1A

Task Order Supplemental Detail Report - Summary

Task Order Number:	038-RICO-09BC	Work Area Code:	RI	Contract Period:	BASE
Task Order Title:	OMEGA OU02 RI/FS	Action Code:	CO	TO Period of Performance Start:	2/6/09
Contractor Name:	CH2M HILL INC	Operable Unit:	002	TO Period of Performance End:	8/12/11
Contract Number:	EP S9 08 04	TO Type:	FIXED RATE	Reporting Period From:	5/28/11
SSID:	09BC	Type Site:	CHEMICAL SITE CONTAMINATION	Reporting Period To:	6/24/11
State:	CA	Task Order Status:	ON-GOING	Invoice Date:	7/20/11
Region:	9	Performance Based:	No	Invoice Number:	29
				Invoice Purpose:	Monthly Progress

CH2M HILL INC

Expenditure Category	Current Dollars	Cumulative Dollars
Consumables	5.00	12,412.39
Field Equipment	0.00	3,937.16
Mail/Courier/Freight	54.83	33,994.61
Other	0.00	17,727.51
Reproduction	0.00	414.83
Total, CH2M HILL INC ODCs	59.83	68,486.50

REPORT 1A

Task Order Supplemental Detail Report - Summary

Task Order Number:	038-RICO-09BC	Work Area Code:	RI	Contract Period:	BASE
Task Order Title:	OMEGA OU02 RI/FS	Action Code:	CO	TO Period of Performance Start:	2/6/09
Contractor Name:	E2 CONSULTING ENGINEERS INC	Operable Unit:	002	TO Period of Performance End:	8/12/11
Contract Number:	EP S9 08 04	TO Type:	FIXED RATE	Reporting Period From:	5/28/11
SSID:	09BC	Type Site:	CHEMICAL SITE CONTAMINATION	Reporting Period To:	6/24/11
State:	CA	Task Order Status:	ON-GOING	Invoice Date:	7/20/11
Region:	9	Performance Based:	No	Invoice Number:	29
				Invoice Purpose:	Monthly Progress

E2 CONSULTING ENGINEERS INC

Expenditure Category	Current Dollars	Cumulative Dollars
Consumables	0.00	400.69
Total, E2 CONSULTING ENGINEERS INC ODCs	0.00	400.69

REPORT 1A

Task Order Supplemental Detail Report - Travel

Task Order Number:038-RICO-09BC

Task Order Title:OMEGA OU02 RI/FS

Contractor Name:CH2M HILL INC

Contract Number:EP S9 08 04

SSID:09BC

State:CA

Region:9

Work Area Code:RI

Action Code:CO

Operable Unit:002

TO Type:FIXED RATE

Type Site:CHEMICAL SITE CONTAMINATION

Task Order Status:ON-GOING

Performance Based:No

Contract Period:BASE

TO Period of Performance Start:2/6/09

TO Period of Performance End:8/12/11

Reporting Period From:5/28/11

Reporting Period To:6/24/11

Invoice Date:7/20/11

Invoice Number:29

Invoice Purpose:Monthly Progress

TRAVEL BREAKDOWN

CH2M HILL INC

TRAVELER'S NAME	TRAVEL FROM	TRAVEL TO	DEPARTURE DATE	RETURN DATE	TRANSPORTATION	LODGING	PER DIEM	OTHER	TOTAL	TRAVEL PURPOSE
MAYRY, MATTHEW	Santa Ana, CA	Santa Fe Springs, CA	5/4/2011	5/4/2011	34.68	0.00	0.00	0.00	34.68	IDW drum removal
Total, CH2M HILL INC Travel Costs					34.68	0.00	0.00	0.00	34.68	



## REPORT 2T

## Current Month & Cumulative Status Report --- Task Level Totals within FR Task Order

Task Order Number: 038-RICO-09BC  
 Task Order Title: OMEGA OU02 RI/FS  
 Contractor Name: CH2M HILL, INC.  
 Contract Number: EP S9 08 04  
 SSID: 09BC  
 State: CA  
 Region: 9

Work Area Code: RI  
 Action Code: CO  
 Operable Unit: 02  
 TO Type: FIXED RATE  
 Type Site: CHEMICAL SITE CONTAMINATION  
 Task Order Status: ON-GOING  
 Performance Based: No

Contract Period: BASE  
 TO Period of Performance Start: 2/6/09  
 TO Period of Performance End: 8/12/11  
 Reporting Period From: 5/28/11  
 Reporting Period To: 6/24/11  
 Invoice Date: 7/20/11  
 Invoice Number: 29  
 Invoice Purpose: Monthly Progress

### Current Month

TASK		PRIME/TEAM LABOR \$	ODCs	TRAVEL	SUBPOOL	FEES	TOTAL \$
NO.	CAT. CODE						
1	PP	1,315.14					1,315.14
2	CR	115.23					115.23
3	FI	627.42		34.68			662.10
5	AN	830.52	17.79				848.31
6	DE	10,834.52	42.04				10,876.56
13	PR	5,783.33					5,783.33

*Task Order Subtotal*

Subpool Profit

0.00

TOTAL	19,506.16	59.83	34.68	0.00	0.00	19,600.67
-------	-----------	-------	-------	------	------	-----------

# REPORT 2T

## Current Month & Cumulative Status Report --- Task Level Totals within FR Task Order

Task Order Number:	038-RICO-09BC	Work Area Code:	RI	Contract Period:	BASE
Task Order Title:	OMEGA OU02 RI/FS	Action Code:	CO	TO Period of Performance Start:	2/6/09
Contractor Name:	CH2M HILL, INC.	Operable Unit:	02	TO Period of Performance End:	8/12/11
Contract Number:	EP S9 08 04	TO Type:	FIXED RATE	Reporting Period From:	5/28/11
SSID:	09BC	Type Site:	CHEMICAL SITE CONTAMINATION	Reporting Period To:	6/24/11
State:	CA	Task Order Status:	ON-GOING	Invoice Date:	7/20/11
Region:	9	Performance Based:	No	Invoice Number:	29
				Invoice Purpose:	Monthly Progress

### Cumulative Month

TASK		PRIME/TEAM LABOR \$	ODCs	TRAVEL	SUBPOOL	FEES	TOTAL \$
NO.	CAT. CODE						
1	PP	72,101.64	275.01				72,376.65
2	CR	12,256.05	463.76	94.60	1,032.50		13,846.91
3	FI	240,947.10	65,920.68	15,728.37	62,029.39		384,625.54
5	AN	30,411.36	950.19				31,361.55
6	DE	320,928.81	154.25	702.59			321,785.65
7	RA	430.98					430.98
9	RR	74,599.70	324.02	303.05			75,226.77
10	RS	147,099.28	106.53	233.80			147,439.61
11	RE	273,300.07	142.78				273,442.85
12	FS	58,997.79	531.37	624.56			60,153.72
13	PR	166,419.31	18.60	566.70			167,004.61

Task Order Subtotal

Subpool Fee

2,522.48

<b>TOTAL</b>	1,397,492.09	68,887.19	18,253.67	63,061.89	2,522.48	1,550,217.32
--------------	--------------	-----------	-----------	-----------	----------	--------------

Standard Form 1034 September 1973 4 Treasury FRM 2000 1034-115		<b>PUBLIC VOUCHER FOR PURCHASES AND          SERVICES OTHER THAN PERSONAL</b>			VOUCHER NO. <div style="text-align: right;">029</div>							
U.S. DEPARTMENT, BUREAU, OR ESTABLISHMENT AND LOCATION U.S. ENVIRONMENTAL PROTECTION AGENCY Financial Management Division Mail Code - D143-02 Research Triangle Park, NC 27711				DATE VOUCHER PREPARED		SCHEDULE NO.						
				20-Jul-11								
				CONTRACT NUMBER AND DATE								
				EP-S9-08-04		PAID BY						
				REQUISITION NUMBER AND DATE								
<div style="display: flex; justify-content: space-between;"> <div style="width: 20%;"> <b>PAYEE'S NAME AND ADDRESS</b> </div> <div style="width: 60%;">           CH2M HILL, Inc.            P.O. Box 27-100            Kansas City, MO 64180-0100              Account #233-223-6         </div> </div>							DATE INVOICE RECEIVED					
							DISCOUNT TERMS					
							PAYEE'S ACCOUNT NUMBER					
							GOVERNMENT B/L NUMBER					
SHIPPED FROM				TO		WEIGHT						
NUMBER AND DATE OF ORDER		DATE OF DELIVERY OR SERVICE		ARTICLES OR SERVICES <small>(Enter description, item number of contract or Federal supply schedule, and other information deemed necessary)</small>		QUAN- TITY		UNIT PRICE		AMOUNT <div style="text-align: right;">(1)</div>		
								COST	PER			
		5/28/2011 to 6/24/2011		Architect-Engineering, technical and management services for Response Action Contract FOR TASK ORDER 038 REGION 9  <b>OPTION PERIOD BASE INVOICE</b>  "I certify: that all payments requested are appropriate and in accordance with the agreement set forth in the contract; that payments have been made to all construction subcontractors from previous payments and that timely payments will be made from proceeds covered by this certification."  by:				Cost  Fee  <b>Total</b>		\$19,600.67  \$0.00  <b>\$19,600.67</b>		
(Use continuation sheet(s) if necessary) <span style="float: right;">(Payee must NOT use the space below) TOTAL</span>												
PAYMENT		APPROVED FOR		EXCHANGE RATE		DIFFERENCES						
<input type="checkbox"/> COMPLETE		= \$		= \$1.00								
<input type="checkbox"/> PARTIAL		BY <sup>2</sup>										
<input type="checkbox"/> FINAL												
<input type="checkbox"/> PROGRESS		TITLE										
<input type="checkbox"/> ADVANCE												
Persuant to authority vested in me, I certify that this voucher is correct and proper for payment.												
<div style="display: flex; justify-content: space-between;"> <div>(Date)</div> <div>(Authorized Certifying Officer)<sup>2</sup></div> <div>(Title)</div> </div>												
ACCOUNTING CLASSIFICATION												
PAID BY	CHECK NUMBER			ON TREASURER OF THE UNITED STATES			CHECK NUMBER			ON (Name of bank)		
	CASH			DATE			PAYEE <sup>3</sup>					
									PER			
									TITLE			

<sup>1</sup> When stated in foreign currency, insert name of currency.

<sup>2</sup> If the ability to certify and authority to approve are combined in one person, one signature only is necessary; otherwise the approving officer will sign in the space provided, over his official title.

<sup>3</sup> When a voucher is receipted in the name of a company or corporation, the name of the person writing the company or corporate name, as well as the capacity in which he signs, must appear. For example: "John Doe Company, per John Smith Secretary", or "Treasurer", as the case may be.



PUBLIC VOUCHER FOR PURCHASES  
AND SERVICES OTHER THAN  
PERSONAL

Region 9 Billing No.: 030

US ENVIRONMENTAL PROTECTION AGENCY  
RTP-FINANCIAL MANAGEMENT CENTER  
MAIL DROP - D143-02  
RESEARCH TRIANGLE PARK, NC 27711Contract No. EP S9 08 04  
CH2M HILL, INC  
P. O. BOX 27-100  
KANSAS CITY, MO 64180Task Order No.: 038-RICO-09BC  
OMEGA OU02 RI/FS

Voucher No. 29

Reporting Period From: 05/28/2011 To: 06/24/2011

## MAJOR COST ELEMENTS:

## HOURS

## AMOUNTS

<u>Labor Category</u>	<u>Current</u>	<u>Cumulative</u>	<u>Current</u>	<u>Cumulative</u>
Principal Engineer/Scientist/Specialist	0.0	79.5	\$0.00	\$18,778.03
Senior Engineer/Scientist/Specialist	67.0	3,566.0	\$14,012.38	\$729,319.00
Project Engineer/Scientist/Specialist	12.0	1,677.9	\$1,919.76	\$261,207.65
Staff Engineer/Scientist/Specialist	28.0	1,911.9	\$3,226.44	\$213,811.29
Junior Engineer/Scientist/Specialist	0.0	166.5	\$0.00	\$14,062.55
Senior Technician	0.5	839.1	\$61.15	\$100,724.39
Technician	0.0	475.3	\$0.00	\$32,629.08
Administrative and Clerical	3.8	364.5	\$286.43	\$26,960.10
<b>TOTAL LABOR</b>	<b>111.3</b>	<b>9,080.7</b>	<b>\$19,506.16</b>	<b>\$1,397,492.09</b>
Other ODCs			\$59.83	\$68,887.19
Travel			\$34.68	\$18,253.67
Subpool			\$0.00	\$63,061.89
<b>TOTAL NON-LABOR</b>			<b>\$94.51</b>	<b>\$150,202.75</b>
<b>Subpool Profit</b>			<b>\$0.00</b>	<b>\$2,522.48</b>
<b>TOTALS - CURRENT AND CUMULATIVE</b>			<b>\$19,600.67</b>	<b>\$1,550,217.32</b>
<b>AMOUNT DUE THIS VOUCHER</b>			<b>\$19,600.67</b>	

<b>CH2M HILL INC</b>	<b>\$16,789.92</b>	<b>\$1,372,917.71</b>
<b>CH2M Hill Affiliates</b>	<b>\$0.00</b>	<b>\$8,883.48</b>
<b>Team Subcontracts</b>	<b>\$0.00</b>	<b>\$0.00</b>
CFEST INC	\$0.00	\$42,117.82
CLEAR CREEK HYDROLOGY INC	\$0.00	\$0.00
CRITIGEN LLC	\$2,765.52	\$20,816.58
DAHL ENVIRONMENTAL ASSOCIATES	\$0.00	\$6,046.35
E2 CONSULTING ENGINEERS INC	\$45.23	\$99,435.38
ENVIRONMENT INTERNATIONAL GOVERNMENT LTD	\$0.00	\$0.00
<b>Total Team Subcontracts</b>	<b>\$2,810.75</b>	<b>\$168,416.13</b>
<b>TOTALS BY FIRM - CURRENT AND CUMULATIVE</b>	<b>\$19,600.67</b>	<b>\$1,550,217.32</b>