

Edwards, Jennifer

From: Edwards, Jennifer
Sent: Tuesday, October 22, 2013 2:57 PM
To: Bozic, Sheri; Ernst, William D; 'Dee Gardner'
Cc: Blocker, Shawn; Lambert, Aaron; Tom Colligan; Arrigoni, Holly; Chu Rebecca; Ordine, Charles
Subject: RE: JFOS2 Jorgensen-Boeing / Request for Schedule Extension

Ms Bozic and Mr. Ernst;

This email will serve as EPA Region 10 approval of the revisions to the Milestone Timeline requested below by Jorgensen Forge and Boeing for the Jorgensen-Boeing Property Line Outfall Phase 4A BODR. The revised timeline includes the Installation of the Sheet Pile Wall by November 30, 2013, with subsequent activities to follow.

Please contact me by either phone or email if you have any further questions or concerns.

Thank you,
Jenn Edwards



Jenn Edwards
Environmental Scientist
USEPA • Region 10 (on detail)
Office of Environmental Cleanup
(P) 206-553-0094

*I have migrated to MyWorkplace!
Please contact me in order to share
any attachments over 25MBs.*

From: Dee Gardner [<mailto:dgardner@soundearthinc.com>]
Sent: Tuesday, October 22, 2013 12:38 PM
To: Edwards, Jennifer
Cc: Blocker, Shawn; Lambert, Aaron; Bozic, Sheri; Ernst, William D; Tom Colligan
Subject: JFOS2 Jorgensen-Boeing / Request for Schedule Extension

Jenn,
Pursuant to submittal of the BODR for the Jorgensen-Boeing Property Line Outfall Phase 4A, Jorgensen and Boeing respectfully request a schedule extension for the sheet pile installation task (Task 5), to reflect an installation deadline of November 30, 2013:

MILESTONE	TIMELINE
------------------	-----------------

▪ Complete Site Preparation (Tasks 1 and 2)	5 Days after EPA Approval of BODR
---	-----------------------------------

- | | |
|---|---|
| ▪ Complete Subsurface Sampling (Task 3) | 2 Days following Site Preparation |
| ▪ Expedited Data Evaluation (Task 4) | 28 Days following Subsurface Sampling |
| ▪ Complete Installation of Sheet Pile Wall (Task 5) | November 30, 2013 |
| ▪ Complete Waste Management (Task 6) | 45 Days following Installation of Sheet Pile Wall |
| ▪ Submit Removal Action Report to EPA | 90 Days following Installation of Sheet Pile Wall |

The Site Preparation and Subsurface Sampling tasks (Tasks 1, 2, and 3) have been completed and Task 4 is in progress.

Jorgensen and Boeing have reached agreement on the scope and design parameters for the sheet pile wall and are committed to meeting the November 30 deadline, subject to contractor and material availability.

Regards,
Dee

Deborah Gardner
Associate Geologist

SoundEarth Strategies, Inc.
2811 Fairview Ave East, Suite 2000
Seattle, Washington 98102
Main: 206.306.1900
Direct: 206.436.5913
Mobile: (b) (6)

***** ATTACHMENT NOT DELIVERED *****

This Email message contained an attachment named
image001.jpg
which may be a computer program. This attached computer program could
contain a computer virus which could cause harm to EPA's computers,
network, and data. The attachment has been deleted.

This was done to limit the distribution of computer viruses introduced
into the EPA network. EPA is deleting all computer program attachments
sent from the Internet into the agency via Email.

If the message sender is known and the attachment was legitimate, you
should contact the sender and request that they rename the file name
extension and resend the Email with the renamed attachment. After
receiving the revised Email, containing the renamed attachment, you can
rename the file extension to its correct name.

For further information, please contact the EPA Call Center at
(866) 411-4EPA (4372). The TDD number is (866) 489-4900.

***** ATTACHMENT NOT DELIVERED *****