

U.S. ENVIRONMENTAL PROTECTION AGENCY  
POLLUTION/SITUATION REPORT  
Westside Lead - Removal Polrep



UNITED STATES ENVIRONMENTAL PROTECTION AGENCY  
Region IV

**Subject:** POLREP #10  
progress  
Westside Lead  
C482  
ATLANTA, GA  
Latitude: 33.7654320 Longitude: -84.4087470

**To:** James Webster, USEPA R4 ERRPB

**From:** Chuck Berry, OSC  
**Date:** 6/29/2020  
**Reporting Period:** June 14 - June 28

## 1. Introduction

### 1.1 Background

Site Number:	C482	Contract Number:	
D.O. Number:	68HE0420F0006	Action Memo Date:	5/6/2020
Response Authority:	CERCLA	Response Type:	Time-Critical
Response Lead:	EPA	Incident Category:	Removal Action
NPL Status:	Non NPL	Operable Unit:	
Mobilization Date:	1/6/2020	Start Date:	1/6/2020
Demob Date:		Completion Date:	
CERCLIS ID:	GAN000407160	RCRIS ID:	
ERNS No.:		State Notification:	GA EPD
FPN#:		Reimbursable Account #:	

#### 1.1.1 Incident Category

Other - Historical use of contaminated fill prior to implementation of the Resource Conservation and Recovery Act (RCRA).

#### 1.1.2 Site Description

##### 1.1.2.1 Location

The Westside Lead Site is located in the English Avenue and Vine City neighborhoods of Atlanta, just west of downtown. The site is bounded by the former CSX rail line and Northside Drive to the east, North Avenue to the north, Oliver Street and Sciple Terrace to the west, and Foundry Street to the south. The address used is 395 Elm Street, Atlanta, Fulton County, Georgia 30314. The Site coordinates are Latitude: 33.7654320, Longitude: -84.4087470.

The Site is primarily residential with commercial and institutional property interspersed throughout, but particularly along the eastern border abutting the former rail line. Additionally, several large City parks are included in the boundary. Based on a parcel-by-parcel survey, there are 1085 residential properties within the entirety of the boundary. Most are single-family homes, although there are several multi-family properties within the area. Nearly all of the owners are absentee landlords renting out the property. Based on a lot-by-lot survey, EPA determined 35% of the property in the site is unimproved empty lots. Of the remaining 65% with structures on the property, 32% of those are abandoned or otherwise unoccupied, or about 21% of the properties as a whole. Based on this survey 56% of the properties have no residents living there.

##### 1.1.2.2 Description of Threat

Refer to Initial POLREP for this information.

#### 1.1.3 Preliminary Removal Assessment/Removal Site Inspection Results

Refer to Initial POLREP for this information.

## 2. Current Activities

### 2.1 Operations Section

#### 2.1.1 Previous Response Actions

Residential soil excavation began on January 27, 2020. For a detailed accounting of previous activity during this response, please see the prior Pollution Reports.

#### 2.1.2 Response Actions This Reporting Period

Removal crews continued to excavate and backfill lead-contaminated soils from residential yards. Work was initiated on a large group of contiguous parcels on Vine and Elm Streets. These properties range in risk tiers from a Tier 2 to a Tier 5. There is a common drainage path for all 7 of these properties, with 2 large lots

on Vine Street contributing almost a half-acre of areal drainage. Prior to the removal action, the lots were heavily overgrown, and the vegetation provided some storage of rainwater before releasing it onto the Elm Street lots below. However, the removal action required removal of the trees, and the area now immediately sheds approximately 14,000 gallons of water for every inch of rainfall, which can occur quite rapidly during summer thunderstorms. Because of the need to manage this runoff in its entirety, the OSC initiated removal actions across all the lots at the same time, regardless of the risk tiers.

Water management also entailed resetting the granite curbs that formerly prevented street drainage from entering the lot. The OSC coordinated the activity with the Atlanta Department of Transportation.

Two new office trailers were placed at a lot on Meldrum Street to serve as offices and laboratory space for EPA and START. ERRS has installed temporary water service using tanks and pumps without a City meter hookup. EPA continues to develop a site plan and permit request to submit to the City of Atlanta Department of Watershed Management for access to water and sewer service at the trailers. EPA, ERRS, and START met on site to discuss the laboratory infrastructure needs for the trailers (plumbing, ventilation) and the COVID-19 work requirements for the trailers, including single-occupancy when possible, mask use when multiple occupants are present, and exhaust ventilation for the laboratory where distancing will be difficult to constantly implement.

### **2.1.2 Outreach and Community Involvement**

RSES assumed control of the overall site outreach program on June 1. ERRPPB will continue to support outreach efforts as requested.

### **2.1.3 Enforcement Activities, Identity of Potentially Responsible Parties (PRPs)**

Enforcement activities continue. If a PRP is identified, appropriate action will be taken.

### **2.1.4 Progress Metrics**

Metrics are current as of the end of the reporting period. Sampling metrics are still reported even though RSES is now managing the effort, as this provides some insight into future site activities under this Action Memorandum.

<b>SAMPLING</b>	
Total Properties (estimated):	1068
Access Granted:	405
Properties Sampled:	300
Properties Requiring Removal (>400 ppm):	148
<b>TIERS</b>	
Tier 1 - Children present and soil Pb > 1,200 ppm	1
Tier 2 - Children present and soil Pb >400 and <1200 ppm	11
Tier 3 - Adults only and soil Pb >1,200 ppm	5
Tier 4 - Adults only and soil Pb >400 <1,200 ppm	36
Tier 5 - Unimproved or abandoned property with soil Pb >400	92
<b>REMOVALS</b>	
Properties Requiring Removal:	148
Properties in Progress:	9
Properties Completed:	27
Properties Remaining:	121
<b>DISPOSAL</b>	
Tons of non-hazardous soil:	9,233

## **2.2 Planning Section**

### **2.2.1 Anticipated Activities**

#### **2.2.1.1 Planned Response Activities**

EPA is excavating up to 2 feet of contaminated soil from residential properties within the Westside Lead

Site boundary where soil concentrations exceed 400 parts per million lead.

#### **2.2.1.2 Next Steps**

During the weeks of June 29-July 11, ERRS will demobilize from July 2 until July 7. The Region 4 Superfund Remedial and Site Evaluation Branch has initiated a Preliminary Assessment for the Westside Lead Site. All sampling and outreach efforts to support sampling will be transferred to RSEB on June 1, 2020.

#### **2.2.2 Issues**

Worker health and safety due to the coronavirus outbreak is of utmost concern. Workers are implementing and continually evaluating the SEMD COVID-19 protocols.

### **2.3 Logistics Section**

No information available at this time.

### **2.4 Finance Section**

#### **2.4.1 Narrative**

An Action Memorandum funding increase was signed on May 6, 2020, bringing the total site allocation, including contingency funds, to \$5,940,000. The Action Memorandum also exempted the site from the 12-month and \$2,000,000 statutory limits.

#### **Estimated Costs \***

	Budgeted	Total To Date	Remaining	% Remaining
<b>Extramural Costs</b>				
ERRS - Cleanup Contractor	\$4,100,000.00	\$2,100,000.00	\$2,000,000.00	48.78%
TAT/START	\$1,300,000.00	\$138,000.00	\$1,162,000.00	89.38%
<b>Intramural Costs</b>				
<b>Total Site Costs</b>	<b>\$5,400,000.00</b>	<b>\$2,238,000.00</b>	<b>\$3,162,000.00</b>	<b>58.56%</b>

\* The above accounting of expenditures is an estimate based on figures known to the OSC at the time this report was written. The OSC does not necessarily receive specific figures on final payments made to any contractor(s). Other financial data which the OSC must rely upon may not be entirely up-to-date. The cost accounting provided in this report does not necessarily represent an exact monetary figure which the government may include in any claim for cost recovery.

### **2.5 Other Command Staff**

No information available at this time.

## **3. Participating Entities**

No information available at this time.

## **4. Personnel On Site**

#### **STAFFING THIS REPORTING PERIOD**

OSCs: 1  
CICs: 1  
START: 1  
ERRS: 14

## **5. Definition of Terms**

No information available at this time.

## **6. Additional sources of information**

No information available at this time.

## **7. Situational Reference Materials**

No information available at this time.