



February 26, 2007

Sent via email

Eric Johnson U.S. Environmental Protection Agency Region 8, 8ENF-T 999 18th Street, Suite 300 Denver, Colorado 80202-2466

RF:

Progress report for January 2007 activities - Heda Mining Company Apex Site (EPA

ID No. UT982589848, Docket No. RCRA-8-99-06)

Dear Mr. Johnson:

Per paragraph 64 of the Order, enclosed is a copy of the January 2007 progress report for your records.

If you have any questions please do not hesitate to call me at (208) 769-4112 or e-mail at pglader@hecla-mining.com.

Sincerely

Paul L. Glader

Manager Environmental Services

Encl

Cc:

HMC Legal Dept (w/o attachments) John Jacus, Esq. (DG&S)



February 26, 2007

Sent via U.S. Maii

Glenn Rogers, Chairman. Shivwits Band of Paiute Indian Tribe P.O. Box 448 Santa Clara, Utah 84765

John Krause
Bureau of Indian Affairs Phoenix Area Office
U.S. Department of Interior
P.O. Box 10
Phoenix, AZ 85001

Kelly Youngbear BIA Southern Paiute Agency P.O. Box 720 St. George, UT 84771

RE: Progress report for December 2006 activities - Hecla Mining Company Apex Site (EPA ID No. UT982589848, Docket No. RCRA-8-99-06)

Dear Chairman Rogers, Mr. Krause and Ms. Youngbear:

Per paragraph 64 of the Order, enclosed is a copy of the December 2006 progress report for your records.

If you have any questions please do not hesitate to call me at (208) 769-4112 or e-mail at palader@hecla-mining.com.

Sincerely

Paul L. Glader

Manager Environmental Services

End

Cc:

HMC Legal Dept. (w/o attachments)
John Jacus, Esq. (DG&S) (w/o attachments)
Eric Johnson (USEPA, Region VIII) (w/o attachments)



MEMORANDUM TO:

Apex File

COPIES TO:

distribution

FROM:

Paul Glader

SUBJECT:

Progress Report No. 33 for period ending January 31, 2007; Pond 2 Final Closure - Apex Site, Washington

County, Utah

Summary

The 13th visual inspection, per the long term monitoring plan, was conducted on January 13. No unusual conditions were noted.

The settlement monuments were surveyed December 29 - no appreciable settlement has been noted. See attached September and December survey data, Alpha Engineering Company.

Discussion

 Surface Monitor Results To Date – Since monitoring of the top surface began (Jan 4, 2006), there has been no appreciable movement in the surface monuments at the Apex site. See attached MEI Surface Monument Survey Data Review dated February 20, 2007.

Work Planned for Next Period

- 1. Visual inspection of site.
- 2. Settlement monument survey quarterly basis next survey in March.

Sampling and Analysis in Period

Field Tests, Inspections & QA/QC

- 1. The 13th post closure site inspection was done on January 20; a copy of the inspection report is included in the Supplemental Attachments section.
- 2. See attached MEI Surface Monument Survey Data Review dated February 20, 2007.

Cost and Schedule

Committed costs in January 2007 were \$177. Total project to date committed is approximately \$1,242,000. The cost report for January is attached.

Current status of the deliverables listed in the RCRA 7003 order is as follows:

Deliverable	Reference Paragraph	Due	Remarks
Post warning signage around perimeter of site	57	15 days after effective date of order	Work completed on March 9, 2004
Begin implementation of closure plan	63	45 days after receipt of filing of order	Work started on February 23, 2004
Monthly progress reports	64	28 th day after close of month	Requirement in effect after order is filed.
Completion report	66	30 days after completion of all closure plan tasks	Construction completion report submitted on 3/13/2006. A follow-up report to be issued after end of monitoring period.

The update of the schedule milestones is on the following table:

Milestone	Target	Actual	Remarks
Issue bld package Phase I (Sump Drains)	6/14/04	6/15/04	Portion of RFP materials issued at pre- bid on 6/14/04; remainder sent via courier
Issue RFP package Phase III	6/24/04	6/24/04	
Award contract for Phase I	6/24/04	6/29/04	Date contract was shipped to Hughes
Pre-bid meeting - Phase III	7/19/04	7/19/04	
Start Phase I (Sump Drains) construction	7/12/04	7/19/04	
Start Phase II (Evaporation)	7/19/04	7/29/04	
Receive bids for Phase III	8/2/04	8/2/04	
Re-bid Phase III contract package	April 2005	4/27/05	Date bid package was sent to Hughes
Start Phase III construction	End of August 2005	8/29/05	Start of contractor mobilization
Complete Phase III construction	Dec 23rd 2005	12/23/05	Completion of contract scope of work
Issue Construction Completion Report	Week of 3/13/2006	3/13/06	

Supplemental Attachments

- 1. January 13, 2007 long term monitoring inspection report, by D. Truman.
- 2. February 20, 2007 Surface Monument Survey Data Review, by D. Gibbs, MEI.
- 3. September 21, 2006 and December 29, 2006 Monument Monitoring, Alpha Engineering Company.
- 4. January Cost Report

Annual Site Inspection Summary Sheet - Apex Site - Pond 2

Hecla Mining Company - Long-Term Maintenance and Monitoring Plan

Form 1 of 4 - Summary

Date:/_	13-5	7	1	
Inspector):	Trum	J		
Cover System Component	P	atential Problem	Allowable Limits	Limits Potentially. Exceeded
Site Perimeter	Erosion o	or Fencing Issues	NA	NA
	Subsidence		Minor: ponding < 1" some guilying / erosion	Yes <u>xo</u> * No
	Duboice		Significant: see Table 2	Yes' No
	Embankm	nent Slope Stability	excessive movement or surface cracks > than 1"	Yes _ * No _xe
		on top	depth > 1"	Vac + 110 %
Cover System (outslopes, top,		at embankment crest or on outslope	depth > 2"	Yes No yo
rock)	Gullying	w/in normal flow channel in diversion channel	ло gullying allowed	Yes _ * No <u> </u>
		w/in diversions at toe of impoundment outslope	no guilying allowed	Yes <u></u> * No <u>+</u>
		in diversion channel at any other location	NA .	NA
	Erosion Pr	rotection Stability	rock subsiding or missing	Yes *No^€
	Seepage		no colored seepage allowed (red, blue, yellow w/ crystallization)	Yes No C
	Diversion C	Channel	rock in place, channel not moving, fence stable	Yes Ø * No
Runoff Control System	Diversion S	3wales	rock in place, no silting in or head cutting	Yes 🄉 * No
	Excessive silt build up at fence lines in diversion channel		allowed if not effecting cover system	Yes _™ * No

^{*} Mark all areas of concern or requiring repairs on attached site map.

Annual Site Inspection - Apex Site - Pond 2

Hecia Mining Company - Long-Term Maintenance and Monitoring Plan Form 2 of 4 - Site Perimeter

ł	Inspection Date: 1-13-07	•	
, <u>; }</u>	Inspector: 1 - / Rumm		
	Visible Outlying Areas		
Observed Condition:	No Vuible Sign of Concerns		
Observed Damage:	May		
		May require repair: Yes* No	<u>8</u>
	Property Boundary Fence and Gate (walk fence	line)	
Observed Condition:	All fever Lock good		
. •		•	
Observed Damage:	Now		
Potential Corrective Actions:	Number		
		May require repair: Yes* No	20_
	All Upgradient Areas (areas that drain onto prop	orty)	
Observed Condition:	No Charge from Test month		
Observed Damage:	Bhor		
		May require repair: Yes* No	<u>~</u>

^{*} Mark all areas of concern or requiring repairs on attached site map.

Annual Site Inspection - Apex Site - Pong 2

Hecla Mining Company - Long-Term Maintenance and Monitoring Plan

Form 3 of 4 - Impoundment

	Inspection Date:	7-13-07	
		Outslopes	
Observed Performance:	Rock Cover Subsidence:	Yes No X	May require repair: Yes* No &
	Excessive Slope Movement (fai	ilure): Yes No <u>x</u> 0	May require repair: Yes* No
	Gully Development:	Yes y No	May require repair: Yes* No
	Observable Leachate (colored):	Yes No 🗡	May require repair: Yes No
	Excessive Siltation (at slope to	e): Yes No <u>v</u> o	May require repair: Yes* No &
Observed S	me min July D.	evljenut	
Potential Corrective Actions:	nı-		
		Top (fop surface soils)	
Observed Performance:	Cracking (>1" width):	Yes 🕿 No 🌋	May require repair: Yes No b
·	Settlement / Evidence of Pondin	ng: Yes No <u> </u>	May require repair: Yes * No
	Erosion / Gullying:	Yes No 🗸	May require repair: Yes* No _b
Observed Nonage:	WAL		
Potential Corrective Actions:			
	ı	Fosion Protection Layer (rock)	
Observed Performance:	Rock Staying in Place: Yes	€ No	May require repair: Yes* No &_
	Rock Subsiding: Yes	No <u>XO</u>	May require repair: Yes No
	Missing Rock: Yes	No <u>(Q</u>	May require repair: Yes No 座
Observed Non Damage:	1E		
Potential Corrective Actions:			

mark all areas of concern of requiring repairs on attached site map.

Annual Site Inspection - Apex Site - Pond 2

Hecla Mining Company - Long-Term Maintenance and Monitoring Plan Form 4 of 4 - Diversion Channel and Swales

Date:	13-07 Trum		
		Diversion Channel	
Observed Performance:	Erosion Protection in place:	Yes 🙍 No	May require repair: Yes* No ×
	Normal Flow Channel in place:	Yes No	May require repair: Yes* No
	Encroaching on Site Fencing:	Yes No 🏡	May require repair: Yes No
Observed Nonamage:	6NE		
·	•		
Potential Corrective Actions:			
		Diversion Swales	
Observed Performance:	Erosion Protection in place:	Yes 📐 No	May require repair: Yes * No >
٠.	Flow Channel Silting In:	Yes _ No <u>v</u>	May require repair: Yes No
	Head Cutting:	Yes No 💆	May require repair: Yes* No _po
Observed Damage: No	NE		
-	,		
Potential Corrective Actions:			

^{*} Mark all areas of concern or requiring repairs on attached site map.



MEMORANDUM

TO:

Paul Glader (Hecla Mining Company)

FROM:

Doug Gibbs (Monster Engineering Inc.)

DATE:

2/20/07

SUBJECT:

Surface Monument Survey Data Review - Apex Site

A full year of surface monument surveying (January to December 2006) has been completed by Alpha Engineering at the Apex Site. Based on collected data, the elevation of the reclaimed impoundment top surface has in general decreased very slightly at most locations. Data for the year was corrected based on maintaining a zero elevation change at Monument #10 (at the gate). This monument (#10) is the baseline from which all other monuments are surveyed, is located outside of the impoundment, and should show no movement between monitoring periods.

Total survey monument elevation changes since installation are shown in the following table.

Monument		Total Elevation Change January # to December 29, 2006		
	(feet):	(inchés)		
1	-0.08	-0.96		
2	-0.04	-0.48		
3	-0.10	-1.2		
4	-0.02	-0.24		
5	-0.02	-0.24		
6	-0.03	-0.36		
7	-0.16	-1.9		
8	-0.04	-0.48		
9	-0.07	-0.84		
10 (baseline @ gate)	NA	NA NA		
11 / Main (@ impoundment center)	-0.03	-0.36		
Average	-0.06	-0.72		

NA - baseline corrected to show no movement

To date it appears that most period to period apparent movement can be attributed to surveying accuracy limitations as this data shows individual monuments both increasing and decreasing in elevation. However, when data for all monuments is "corrected" by keeping the baseline monument's (#10) elevation change to zero, then a general trend in decreasing elevations in all the other monuments becomes apparent, especially with monuments #1, #3, #7, and #9.


The elevation at Monument #7 (near the impoundment center) decreased the most (1.9 inches) during 2006. Interestingly, the elevation at monument #11, which is the nearest monument to #7, and is also located near the center, decreased a total of only 0.36 inches over that same time period. Slightly greater settlement in and nearer the center of the impoundment is to be expected as significant quantities of fill were placed in this area during construction.

Elevations at Monuments #4 and #5 on the southwest side of the impoundment have decreased the least (0.24 inches). The average decrease in elevation for all 10 monuments is 0.72 inches.


All elevation data provided by Alpha Engineering is presented graphically on the following pages. The first graph shows all monuments (except #10 the baseline point) on a scale that allows all data to be compared. The next five graphs have expanded and equivalent "Y" axes scales in order to more clearly show elevation changes and for ease of comparison between graphs. Based on a review of the graphs it appears that the rate of elevation change for all monuments is consistent. A monument location map (provided by Alpha Engineering) is attached on the last page of this document.


Based on data collected to date, MEI recommends that Hecla continue with their current plan and collect elevation data quarterly. Please call or email me if you have any questions concerning this review.

Apex Pond 2 - Settlement Monument Elevations











Apex Pond 2 - Settlement Monument Elevations




____#7

Apex Pond 2 - Settlement Monument Elevations



Apex Pond 2 - Settlement Monument Elevations





ALPHA ENGINEERING COIVE 148 East Tabernacle, St. George, UT 84770 • (435) 628-6500 • Fax: (435) 628-6553 HA ENGINEERING COMPANY

HECLA MINING SITE MONUMENT MONITORING (AS-BUILD DATE: DECEMBER 29, 2006)

Monument #	Northing	Easting	Elevation	Remarks
#1	10121.35	10130.75	3685.64	Top alum. cap
#2	10146.02	10277.46	3685.79	Top alum. cap
#3	10092.32	10417.34	3686.08	Top alum. cap
#4	9966.67	10489.50	3685.73	Top alum. cap
#5	9865.68	10437.08	3686.48	Top alum. cap
#6	9807.82	10293.18	3686.29	Top alum. cap
#7	10013.32	10283.65	3687.06	Top alum. cap
#8	9989.92	10130.34	3685.81	Top alum. cap
#9	9862.81	10149.31	3685.64	Top alum. cap
#10	10006.02	9997.82	3678.03	Top alum. cap
#11	9964.24	10309.03	3684.60	Top alum. cap
ellen anglika sa kaya akhila sa sa kata sa				



ALPHA ENGINEERING COMPANY 148 East Tabernacle, St. George, UT 84770 • (435) 628-6500 • Fax: (435) 628-6553

HECLA MINING SITE MONUMENT MONITORING (AS-BUILD DATE: SEPTEMBER 21, 2006)

Monument #	Northing	Easting	Elevation	Remarks
#1	10121.36	10130.70	3685.65	Top alum. cap
#2	10146.00	10277.46	3685.80	Top alum. cap
#3	10092.32	10417.34	3686.10	Top alum. cap
#4	9966.67	10489.50	3685.75	Top alum. cap
#5	9865.67	10437.07	3686.49	Top alum. cap
#6	9807.82	10293,16	3686.29	Top alum. cap
#7	10013.32	10283.64	3687.10	Top alum. cap
#8	9989.91	10130.34	3685.81	Top alum. cap
#9	9862.81	10149.31	3685.65	Top alum. cap
#10	10006.02	9997.80	3678.02	Top alum. cap
#11	9964.23	10309.03	3684,59	Top alum. cap
				-

Activity	2004 Budget	Revised Budget May 2004	Committed Cost this Period	Cumulative Committed Cost To Date 1 31-07	Forecasted Cost To Complete	Forecasted Final Cost	Remarks on Forecast to Complete
Phases I through	III (Completed	February 2006)					
Phase I - Drain Ex	189,200	72,700		67,928	0	67,928	
Phases II, IIA + IIE	6,000	8,000		242,882	0	242,882	
Phase III - Regrad	337,000	342,050		504,742	0	504,742	
Field Indirect Cost	164,500	213,568		378,517	0	378,517	Includes Jan + Feb 2006 long term monitoring costs
Heola Costs	18,700	18,700	O	33,324	. 0	33,324	
hases I through III	715,400	655,018	0	1,227,393	0	1,227,393	
Long Term Monito	oring (throug	h FY 2010)					
Site Inspections			177	1,763		4,685	
Settlement Monitor			0	4,050	6,075	10,125	
Consultant Suppor							
Annual Geotechr		r Inspections	0				Includes settlement monitoring data analysis
Vegetation Monit			0	L	20,000	20,000	Allowance for surveys in FY 2007, 2009 and 2010
Site Conditions F			0				
Site Conditions R	eview - SVL	Analytical	0	. 891			
Maintenance:		***************************************					
Erosion Repair A			.0	0	.,000		
Overseeding Allo	wance		0	0	9,920	9,920	
Hecla Project Man	agement Cos	ts:					
Labor			0	2,066		10,175	
Travel expenses			0	0	1,312	1,312	•
g Term Monitoring	0	0	177	14,426	73,938	84,312	
d 2 Final Closure	715,400	655,018	177	1,241,819	73,938	1,311,705	

* (

. Angelenskippersonerensensensensensensensen ---- Forwarded by Ericr Johnson/ENF/R8/USEPA/US on 02/27/2007 08:44 AM -----



Paul Glader <pglader@hecla-mining.com

To Ericr Johnson/ENF/R8/USEPA/US@EPA

CC

02/26/2007 05:09 PM

Subject Apex Monthly Report - January 2007



Apex Pond 2 - progress rpt 33 complete, january 2007.pdf