#### Hallauer, Lori

From: Jim Ford [jf@mtenvironmentaltrust.org]
Sent: Tuesday, July 16, 2013 9:11 AM

To: Burns, Betsy; Denise Kirkpatrick (MDEQ); Breeden, Randy; Figur, Charles

Cc: Cindy Brooks (METG); Marc Weinreich (METG); Garrett Thompson (METG); Rob Collins

(MDOJ)

**Subject:** East Helena - June 2013 RCRA Monthly Progress Report **Attachments:** East Helena - June 2013 RCRA Monthly Progress Report.pdf

At the request of EPA attached is the <u>June 2013 RCRA Monthly Progress Report</u> for the former Asarco site in East Helena, Montana. A hard copy of the report has been sent via Certified Mail to those addressed and copied in the report.

Please feel free to contact me with any questions.

Sincerely, Jim

#### Jim Ford

#### East Helena Remedial Project Manager

Montana Environmental Trust Group, LLC (METG) Trustee of the Montana Environmental Custodial Trust P.O. Box 1230, East Helena. Montana 59635

www.mtenvironmentaltrust.org

406.227.3734 (office) 406.439.2108 (cell)

if@mtenvironmentaltrust.org

This e-mail and any attachments may contain METG confidential information. If you receive this message in error or are not the intended recipient, you should not retain, distribute, or use any of this information and you should delete the e-mail.



Montana Environmental Trust Group, LLC Trustee of the Montana Environmental Custodial Trust PO Box 1230, East Helena, Montana 59635 Telephone: (406) 227-1242

July 16, 2013

Betsy Burns RCRA Project Officer EPA Region VIII Montana Office 10 West 15th St., Suite 3200 Helena, MT 59626

RE: Consent Decree Civil Action No. CV 98-3-H-CCL East Helena Site Work Performed During June 2013

Dear Ms. Burns:

The Montana Environmental Trust Group, LLC, Trustee of the Montana Environmental Custodial Trust (the Custodial Trust), hereby submits the attached monthly progress report for the month of June 2013 to the US Environmental Protection Agency (EPA). The enclosed report was prepared pursuant to the requirements of Section 86 and other applicable provisions of the First Modification of the Consent Decree (No. CV 98-3-H-CCL) entered on US Federal District Court (Montana) in 2012.

[this space intentionally left blank]

[this page intentionally left blank]

#	Topics & Subtasks	Date(s)	Major Activities i		
I.	RCRA Corrective Action				
A.	Investigations, Studies, Analyses and Data Collection				
1.	Phase II RFI	During Period	CH2M Hill is developing a list of suggested revisions to finalize the Phase II RFI.		
2.	FSAP	During Period	Hydrometrics continued reviewing data from 2012 and April 2013 for trends and anomalies.		
2.	rsar	During Period	Hydrometrics conducted the June 2013 quarterly groundwater, surface water, residential well, and water level monitoring events.		
3.	Risk Assessment	During Period	No significant risk assessment activities occurred during the reporting period.		
4.	Upper Lake Aquifer Test	During Period	No significant Upper Lake Aquifer Test activities occurred during the reporting period.		
5.	GW Model	During Period	Solute Transport Model Scope of Work is in development; Continued reviewing results of predictive simulations in flow field (modeling the PPC Bypass in and Smelter Dam removed) provided by NewFields against field-measured water levels in support of the SPHC IM.		
	Database Management	During Period	Linda Tangen continued working on April 2013 EH Spring Surface and Groundwater Monitoring events.		
B.	Interim Measures		ARK DOMESTICS		
	SPHC IMs	6/4/13	CT personnel and CH2MHill met with Helena Sand and Gravel to kick off the PPC Temporary Bypass construction activities.		
		During Period	Hydrometrics abandoned the two piezometers on the East Bench near the former Air Liquide facility.		
1.		During Period	PPC Temporary Bypass:     Set up project in management and tracking database (Oracle)     Prepare and award Helena Sand & Gravel Subcontract     Attend weekly coordination calls     Prepare Project Instructions     Mobilization     Begin installation of SWPPP BMPs     Hold kick off meeting with Helena Sand & Gravel, CT, and CH2M HILL     Hold CH internal kick off mtg and Operational Readiness Review (ORR)     Review and respond to submittals. Update submittal register     Prepare Construction Quality Plan     Prepare for mobilization		
		During	PPC Realignment:		

# Topics & Subtasks	Date(s)	Major Activities <sup>1</sup>	
	Period	<ul> <li>Preparation of schedule updates; EAC/ETC projections; review of subcontractor invoices work task documentation; preparation of invoices; participation in weekly team manage calls.</li> <li>Coordination of PPC permitting activities among the various site projects; coordination to CH2M and subs on interrelationships and impacts of groundwater, Tito Park removal, and Realignment.</li> <li>Weekly team teleconferences; 60% design development.</li> <li>Prepared summary from Pre-Application meeting, with DNRC, FWP, USACE, LCCD, DEQ, and HWQPD in attendance.</li> </ul>	
	During Period		
Period		COEH Waterline:  Prepare submittals  Submittal review  Inspection  Attend weekly coordination meetings with Helena Sand and Gravel, Blaine Cox and Mark Rhodes  Mobilization Training  Review submittals and respond with comments/approve. Update submittal register  Provide construction oversight  Prepare and submit to Custodial Trust April invoice and MSR  Mobilization  Install BMPs per the SWPPP  Trench and install ~600 LF of water line  Locate utilities along jack and bore route  Coordination W/ COEH on RR permit  Conduct weekly coordination meetings with Helena Sand and Gravel, CT  Review submittals and respond with comments/approve. Update submittal register  Provide construction oversight including quality, safety, compliance with plans and specifications  Prepare daily reports to document progress.  Receive and review Schedule of Values and June 2013 invoice.  Prepare and submit to Custodial Trust May invoice and MSR	

#	Topics & Subtasks	Date(s)	Major Activities 1
			<ul> <li>Prepare submittals</li> <li>Make connections to existing water line</li> <li>Prepare for testing and placing into service</li> <li>Engineer of Record Inspections</li> <li>Complete jack and bore</li> <li>Install waterline under Hwy and RR</li> <li>Conceptual Site Models</li> <li>Reviewed existing lithologic data published in the Phase II RFI Report and logs of newly-installed piezometers on the East Bench to prepare a revised Tertiary ash/clay surface.</li> </ul>
		6/6/13 6/6/13 6/10/13 6/17/13 During Period During Period	Envirocon discovered fiber board under the OSHB roofing. The CT, DEQ, and EPA agreed to leave it until the concrete shell structure was demolished and then remove as much of the fiber board as possible. The CT received the Phase 2 demo SOW from CH.  The CT met with Hydrometrics on the Phase 3 scoping project.  CH informed the CT of the foam inside the OSHB building columns. CH and Envirocon decided to adjust demolition activities to remove columns piece by piece, rather than knocking them over, in order to keep the foam from being dispersed.  Hydrometrics continued reviewing the HYDRUS model and calculated the Valley View soils size fraction quantities.  Hydrometrics began planning for Phase 3 activities by looking into water treatment and capping options.
2.	ET Cover System IMs	During Period	Phase 1 Demo:  Review submittals and update submittal register  Attend weekly coordination meetings with Blaine Cox and Mark Rhodes  Quality and safety oversight of onsite operations  Construction management oversight/coordination of Envirocon demolition activities  Daily and weekly reporting  Receive and review Envirocon Schedule of Values and May 2013 invoice.  Prepare and submit to Custodial Trust April invoice and MSR  Attend weekly coordination calls  Continue demolition activities inside OSHB  Complete demolition of Barnum and Bailey Structures  Continue loading and transport of recycle material (~425 tons)  Segregate materials for future transport to CAMU  Characterize wastes  Remove LBP and universal wastes  Demolished Sampling and crushing building

#	Topics & Subtasks	Date(s)	Major Activities i	
			<ul> <li>Started cutting up railroad crane</li> <li>Demolished truck scale, filled pit</li> <li>Installed new bridge deck at Smelter Dam</li> <li>Review submittals and update submittal register</li> <li>Quality and safety oversight of onsite operations</li> <li>Construction management oversight/coordination of Envirocon demolition activities including quality, safety, compliance with plans and specifications</li> </ul>	
Phase 2 Demo:  Receive and review bids  Prepare bid evaluation and present to the Custodial Trust  Receive Custodial Trust approval of recommendation for use  Complete preparation of CPO-053 Statement of Work  SOW award to CH2M Hill for CM services on June 18, 2013  Prepare Envirocon Subcontract and submit to CT for approv  Conduct weekly coordination calls  Prepare project instructions, hold internal kick off mtg		Phase 2 Demo:  Receive and review bids Prepare bid evaluation and present to the Custodial Trust Receive Custodial Trust approval of recommendation for use Envirocon for the Phase 2 demo Complete preparation of CPO-053 Statement of Work SOW award to CH2M Hill for CM services on June 18, 2013 Prepare Envirocon Subcontract and submit to CT for approval Conduct weekly coordination calls Prepare project instructions, hold internal kick off mtg Prepare CQP		
		During Period	<ul> <li>ET Cover:</li> <li>Completed draft HYDRUS TM and submitted to Trust for quality review.</li> <li>Completed draft 100% test plot design and submitted to Trust for quality review.</li> <li>Met with Trust technical reviewers to coordinate quality review.</li> <li>Began addressing Trust test plot review comments.</li> <li>Continued 15% grading plan for site-wide ET cover.</li> <li>Met with Montana Rail Link (MRL) to coordinate rail spur layout with 15% design of the ET cover.</li> </ul>	
3.	Source Removal IMs	During Period	Source Removal IM  For the Tito Park grading evaluation,  Continued to coordinate with the PPC Realignment team on integration of the 60% PPCR Design with the preferred grading concept at Tito Park.  Initiated preparation of scope and budget for the Tito Park Engineering Design.	
4.	IM Work Plans	During Period	<ul> <li>Initiated planning efforts on IMWP 2014.</li> <li>Initiated preparation of the IMWP 2014 Update. Met with CT to review WP organization, coordinate key changes, and update delivery approach and schedule.</li> </ul>	
5.	RCRA Team Support	During Period	a I cordinated with I I on information needed from Ex. I modeling for slinbort of the engineering	

#	Topics & Subtasks	Date(s)	Coordinated with GW team on information transfer needs for prep of F&T SOW by NewFields.      Prepare weekly and monthly reports for submittal to Trust.     Attended monthly project controls summary meeting with the Trust.      Attend weekly meetings with Trust     Hold weekly meetings with task leads     Prepare Key Task summary table for team tracking for May. Reviewed April schedule and updates and prepared approach to monthly updates. Prepared deliverables for June MSR meeting.	
	General (Programmatic) IMs	During Period		
	Permitting	Period	No significant permitting activities occurred during the reporting period.	
C.	CMS			
A.		During Period	<ul> <li>Corrective Measures Study</li> <li>To support the soil removal alternatives evaluation, used the MVS model to prepare maps of arsenic contamination in soil, by depth slices. The maps were generated based on an action level of 40 mg/kg for arsenic, as recommended by MDEQ. Generated preliminary excavation volumes corresponding to the 'orange' color-coded concentration range. Prepared a slightly revised Tertiary ash/clay layer surface, which represents the lower limit of the MVS model domain.</li> <li>Initiated preparation of the CMS Work Plan Update. Met with CT to review WP organization, coordinate key changes, and update delivery approach and schedule.</li> </ul>	
II.	Beneficiary/Stakeholder Com			
A.	Beneficiary Communications	6/6/13 Meet with K. Nelson on MBTA interpretation for construction activities 6/18/13 Monthly EPA/Custodial Trust - East Helena Project Reviews		
В.	Stakeholder Communications	During Period	No significant Stakeholder Communication activities occurred during the reporting period.	
III	Site Management & Operation	ıs		
	Site-Wide Health & Safety/Regulatory Compliance	6/25/13 During	CDM Smith submitted the SOW for the third party SWPPP review to the CT.  The CT collected a potable water sample for monthly coli-form testing requirements.  AMEC (Kirk Eakin) monitored site property for migratory bird nesting activity and reported all activity to the CT in coordination with the Migratory Bird Treaty Act (MBTA).  • EH personnel completed weekly and monthly inspections of health and safety systems, CAMU #1 and #2 liners, temporary liners, natural gas hoses and hazardous waste roll-offs.	
D	Site Security	274C3 CL CA - 447C0 27 CL CA	EH personnel removed debris from Smelter Dam and the diversion structure.  The CT received notice from the EH Pades Association that the removed had been also be	
ъ.	Site Security	6/10/13	The CT received notice from the EH Rodeo Association that the access gates were broken by vandals.  EH personnel replaced the valve on the potable water filter in the Bathhouse.	
C.	Plant Operations	6/21/13	The CT submitted drawings to North Side Welding for the construction of the bridge handrail on the new bridge over the PPC Dam.	

#	Topics & Subtasks	Date(s)			
			The CT authorized Fence Crafters to construct a security gate on the smelter dam bridge.		
		6/3/13	Hydrometrics collected HDS effluent and feed samples in order to troubleshoot turbidity problems.		
		6/12/13	CT personnel calibrated the effluent flow meter for the annual MPDES requirement.		
		6/14/13	CT personnel performed a sludge recycle pumping test with the HDS off-spec to determine if recycling sludge will eliminate thickener carry-over.		
D	Stormwater Management	6/19/13	The CT submitted the May 2013 DMR for the HDS Water Treatment Plant.		
D.	Stormwater Management	6/26/13	While operating the HDS water treatment plant, EH personnel began experiencing sandfilter plugging due to the poor settling of the thickener. They reduced the influent flow from 100 gpm to allow more retention time in thickener.		
		During Period	EH personnel operated the HDS Water treatment plant to process stored site water.		
E.	Documents & Records	During Period	No significant document and records activities occurred during this reporting period.		
During			No significant water rights activities occurred during this reporting period.		
	Other Property Management	6/5- 13/13	Buchanan Spray Service sprayed the noxious weeds on CT property, including near the Manager's house property and Kleffner Ranch.		
G.		6/13/13	The CT received a noxious weed notice violation notice from the L&CC Weed district for Trust property along Hwy 518.		
		6/19/13	Intermountain Contractors finished the EH storm water drain project and removed their lock from the East Fields repository gate.		
		6/25/13	The CT submitted a response plan and spray records for the L&CC Weed District noxious weed notice.		
	Other Site Operations	6/7/13	EH personnel hauled soil from the staging bin near the Manlove Cabin to the soil repository in the East Fields.		
	Property Use/Development		na Marianacha, a za Barra pou acum traditiad, participa del bordo y		
A.	Agricultural Leases	6/21/13	The CT notified Chip Foster that he will lose a small portion of his planted wheat due to the EH test plots.		
В	Community Land Uses	6/5/13	Jamie Shell performed an interview tour of the EH facility with former Asarco employees for historical recordation.		
ъ.		6/11/13	The CT submitted the 2013 User Agreement to Big Sky Fireworks for the annual EH 4 <sup>th</sup> of July fireworks display.		
Podevelenment & Preparty During		No significant redevelopment and property sale activities occurred during this reporting period.			
	Slag Re-Processing	6/3/13	The CT met with Ashgrove to discuss a long term slag purchase agreement.		
D.			The CT received a request from Gold Rush Refiners for slag samples for potential purchase.		
		6/18/13	Gold Rush Refiners collected unfumed slag samples for testing.		
E. City/County Land Transfers During Period No significant City/County land transfer activities occurred during this reporting period.		No significant City/County land transfer activities occurred during this reporting period.			

#	Topics & Subtasks	Date(s)	Major Activities i	
V.	CT Operations & Financial Affairs			
A.	Personnel & Office Operations	During Period	No significant personnel and office operations activities occurred during this reporting period.	
В.	Financial Affairs	During Period	The CT continued to evaluate and review PO's for CH2MHill and SP4C continued development of CT project controls systems.	
VI.	Upcoming Activities			
	7/2/13 ET Test Plot Design Review with Beneficiaries (EPA and DEQ)		ET Test Plot Design Review with Beneficiaries (EPA and DEQ)	
	7/23/13   Monthly East Helena Progress Review Meeting			

<sup>&</sup>lt;sup>i</sup> See <u>Attachment I</u> for a list of acronyms used in the weekly progress reports.

#### Section 3. Describe and estimate the percentage of studies completed.

No projects or studies were completed in June 2013.

#### Section 4. Describe Actions being taken to address problems.

There were no actions required to address problems associated with the Decree.

#### Section 5. Identify changes in key personnel during the period.

None during the reporting period.

Section 6. Describe the status of financial assurance mechanisms, including whether any changes have occurred, or are expected to occur which might affect them, and the status of efforts to bring such mechanisms back into compliance with the requirements of this Decree.

The Custodial Trust received funds for Environmental Actions earmarked for site clean-up in connection with the ASARCO bankruptcy settlement. The Custodial Trust deposited the funds in a segregated East Helena Clean-up account and is investing and managing the funds in accordance with the provisions of the Settlement Agreement.

Please do not hesitate to contact me with any questions pertaining to this transmittal.

Sincerely

Montana Environmental Trust Group, LLC

Not individually but solely in its representative capacity as

Trustee of the Montana Environmental Custodial Trust

By: Greenfield Environmental Trust Group, Inc., Member

By: Jim Ford, Duly Authorized Owner Representative

cc: Denise Kirkpatrick - MDEQ

Randy Breeden - EPA 8

Chuck Figur - EPA 8

# CERTIFICATION PURSUANT TO U.S. v ASARCO INCORPORATED (CV-98-3-H-CCL, USDC, D. Montana)

"I certify under penalty of law that this document and all attachments, were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel gather and evaluate the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine or imprisonment for knowing violations."

Montana Environmental Trust Group, LLC

Not individually but solely in its representative capacity as

Trustee of the Montana Environmental Custodial Trust

By: Greenfield Environmental Trust Group, Inc., Member

By: Jim Ford, Duly Authorized Owner Representative

### Attachment I Montana Environmental Custodial Trust Monthly Progress Report East Helena (EH) Site Acronyms

	Acronyms
AL	Air Liquide
ВОН	Board of Health (Lewis & Clark County)
CD	Consent Decree
Chemet	American Chemet
CLOMR	Conditional Letter of Map Revision
CMS	Corrective Measures Study
CT	Custodial Trust
DMRs	Discharge Monitoring Reports
EAP	Emergency Action Plan
EH	East Helena
EPA	US Environmental Protection Agency
ET	Evapo-Transpiration
FEMA	Federal Emergency Management Agency
GW	Groundwater
HASP	Health & Safety Plan
HEC-RAS	Hydrologic Engineering Centers River Analysis System
IM	Interim Measure
LL	Lower Lake
MBMG	Montana Bureau of Mines & Geology
MDEQ	Montana Department of Environmental Quality
MDOJ	Montana Department of Justice
MDT	Montana Department of Transportation
P&S	Purchase & Sale
PPC	Prickly Pear Creek
SPHC	South Plant Hydraulic Control
UL	Upper Lake
USDOJ	US Department of Justice
USFWS	US Fish & Wildlife Service
WP	Work Plan
WQPD	Water Quality Protection District (Lewis & Clark County)