Hallauer, Lori

From: Jim Ford [jf@mtenvironmentaltrust.org]
Sent: Friday, August 30, 2013 8:03 AM

To: Burns, Betsy; Denise Kirkpatrick (MDEQ); Breeden, Randy; Figur, Charles; Rob Collins

(MDOJ)

Cindy Brooks (METG); Marc Weinreich (METG); Garrett Thompson (METG)

Subject: East Helena - July 2013 RCRA Monthly Progress Report **Attachments:** East Helena - July 2013 RCRA Monthly Progress Report.pdf

At the request of EPA, attached is the <u>July 2013 RCRA Monthly Progress Report</u> for the former Asarco site in East Helena, Montana. A hard copy of the report has been sent via Certified Mail to those addressed and copied in the report.

Please feel free to contact me with any questions.

Sincerely, Jim

Jim Ford

East Helena Remedial Project Manager

Montana Environmental Trust Group, LLC (METG) Trustee of the Montana Environmental Custodial Trust P.O. Box 1230, East Helena. Montana 59635

www.mtenvironmentaltrust.org

406.227.3734 (office)

406.439.2108 (cell)

if@mtenvironmentaltrust.org

This e-mail and any attachments may contain METG confidential information. If you receive this message in error or are not the intended recipient, you should not retain, distribute, or use any of this information and you should delete the e-mail.



Montana Environmental Trust Group, LLC Trustee of the Montana Environmental Custodial Trust PO Box 1230, East Helena, Montana 59635 Telephone: (406) 227-1242

August 30, 2013

Betsy Burns RCRA Project Officer EPA Region VIII Montana Office 10 West 15th St., Suite 3200 Helena, MT 59626

RE: Consent Decree Civil Action No. CV 98-3-H-CCL East Helena Site Work Performed During July 2013

Dear Ms. Burns:

The Montana Environmental Trust Group, LLC, Trustee of the Montana Environmental Custodial Trust (the Custodial Trust), hereby submits the attached monthly progress report for the month of July 2013 to the US Environmental Protection Agency (EPA). The enclosed report was prepared pursuant to the requirements of Section 86 and other applicable provisions of the First Modification of the Consent Decree (No. CV 98-3-H-CCL) entered on US Federal District Court (Montana) in 2012.

[this space intentionally left blank]

[this page intentionally left blank]

#	Topics & Subtasks	Date(s)	Major Activities 1
I.	RCRA Corrective Action		
A.	Investigations, Studies, Analyses	s and Data	Collection
1.	Phase II RFI	During Period	No significant Phase II RFI activities occurred during the reporting period.
2.	FSAP	During Period	Hydrometrics continued reviewing data from 2012 and April 2013 for trends and anomalies.
3.	Risk Assessment	During Period	No significant risk assessment activities occurred during the reporting period.
4.	Upper Lake Aquifer Test	During Period	No significant Upper Lake Aquifer Test activities occurred during the reporting period.
5.	GW Model	During Period	Work scope development for 2013; Continued reviewing results of predictive simulations (modeling the PPC Bypass in and Smelter Dam removed) provided by NewFields against field-measured water levels in support of the SPHC IM.
6.	Database Management	During Period	Linda Tangen continued working on April 2013 EH Spring Surface and Groundwater Monitoring events.
	Project Management	During Period	No significant project management activities occurred during the reporting period.
В.	Interim Measures		
	SPHC IMs	During Period	PPC Bypass: Prepare Draft Weed Management Plan Complete mobilization Provide construction oversight including quality, safety, compliance with plans and specifications Prepare daily reports to document progress Prepare weekly reports SWPPP implementation Strip and screen all top soil except beneath Smelter Road and at the tie-ins Begin removal of subsoil Begin mass excavation of channel 45,063 bank cubic yards of soil has been excavated and stockpiled
		During Period	PPC Realignment: • Monitoring, updating, and managing task schedule and budget. Preparation of EAC forecasts. • Coordination of Realignment activities with overall site activities, including Bypass, ET cover, and SHPC. Coordination between the Subcontractors on design elements of the Realignment, and on broader site activities, including groundwater modifications due to SPHC. Work on PPC Video

#	Topics & Subtasks	Date(s)	Major Activities 1
			 Conducted weekly Realignment team meetings. Channel Assessment & Field Survey - Coordination of July 2013 field work with AGI. Compilation of survey and field notes obtained during fall 2012 field work. Completion of July 2013 field work.
		During Period	 Provide construction oversight including quality, safety, compliance with plans and specifications Prepare daily reports to document progress Trench and install remaining water line Abandon existing water line Make connections to existing water line Flush new waterline Complete testing and place new waterline into service Complete installation of waterline under Hwy and RR Submittal review as Engineer of record Complete punch list items
	ET Cover System IMs	7/1/13 7/24/13	The CT granted approval for CH to execute the subcontract with Envirocon for the Phase 2 Demolition. CT personnel and Hydrometrics toured the plant site with Envirocon to reiterate the live electrical lines and water piping in Phase 2 demolition.
2.		During Period	Phase 1 Demo: Review submittals and update submittal register Quality and safety oversight of onsite operations Construction management oversight/coordination of Envirocon demolition activities including quality, safety, compliance with plans and specifications Daily and weekly reporting Continue loading and transport of recycle material (~550 tons) Segregate materials for future transport to CAMU Characterize wastes Remove LBP and universal wastes Demolished Crushing and Sampling Bldg, Truck Scale, Operation Office, Railroad Flatcar, Fuel Storage Tanks, American & Ohio Locomotive Crane Co. Railroad Crane, Loading Buckets, and Abandoned Storage Sheds Load out metal debris piles for recycling Manifest and T&D of oil and universal waste Load out Concrete Jersey Barriers for reuse. The ones in bad condition were crushed and used as backfill

#	Topics & Subtasks	Date(s)	Major Activities 1
			 Complete the demolition and backfill of OSHB including removal of columns and placement in lower section of OSHB prior to backfill Complete placement and compaction of soil cover over OSHB footprint Complete punch list Phase 1 demo field work is complete
		During Period	 Phase 2 Demo: Construction management oversight/coordination of Envirocon demolition activities including quality, safety, compliance with plans and specifications Daily and weekly reporting SWPPP implementation Begin abatement activities in Bldgs 17, 19, 25, 20, 21, 22, and 41 Complete demolition of Bldg 72 interior vaults Complete demolition of Bldg 72 Remove LBP and universal wastes Load out metal debris piles for recycling Segregate materials for future transport to CAMU
		During Period	ET Cover: ET Test Plot bids received and evaluated. Revised test plot drawings to address DRI review comments and reissued for BAFO.
3.	Source Removal IMs	During Period	Source Removal IM • Updated drawings for the planned Tito Park soil removal
4.	IM Work Plans	During Period	 Prepared and submitted to CT for review an annotated outline for IM Work Plan 2014. Initiated preparation of text sections related to Tito Park, ET Cover System, and PPC Realignment-North section.
5.	RCRA Team Support	During Period	 GW Flow/Transport Modeling Reviewed work products prepared by the GW Team, including: F&T Model Work Plan (NewFields) and source area evaluations supporting the F&T modeling effort (Hydrometrics). Held coordination calls with the GW Team. Provided NewFields requested MVS model results and variograms in support of the F&T modeling effort.
6.	General (Programmatic) IMs	During Period	 Prepared July 2013 milestone schedule update. Prepare Key Task summary table for team tracking for July. Reviewed July schedule and updates and prepared approach to monthly updates. Schedule - Prepared monthly project schedule and progress update. Issued detailed schedule and Key Task summary for team use in July.

8. Perm C. CMS A. Corre H. Bene	rective Measures Study eficiary/Stakeholder Communications	During Period During Period Period municatio 7/2/13	
C. CMS A. Corre	rective Measures Study eficiary/Stakeholder Communications	Period During Period municatio 7/2/13	Continued preparation of the soil removal evaluation TM.
A. Corre	rective Measures Study eficiary/Stakeholder Communications	Period municatio _7/2/13	ons ————————————————————————————————————
II. Bene	eficiary/Stakeholder Communications	Period municatio _7/2/13	ons ————————————————————————————————————
	eficiary Communications	7/2/13	
A. Bene			
A. Belle		M 100 110	Meet with Beneficiaries (EPA, DEQ & MDOJ) to review ET Test Plot Design
			Monthly East Helena Progress Review Meeting
R Stake			CT and Hydrometrics (JF & BA) meet with DNRC on CGWA application process and application content
			Permit coordination meeting with FEMA and other stakeholders and Beneficiaries
III Site	Management & Operations		
			EH personnel pumped the leachate from CAMU #2.
		7/9/13	EH personnel pumped the leachate from CAMU #1.
	_	7/10/13	The CT submitted the SWPPP to CDM Smith for a second opinion review. Comments were received on 7/17/13.
			The CT contacted MDEQ via email and voicemail for load calculation resolution and removal of violations for the HDS MPDES permit. The correct load calculation and a letter to potentially rescind the MPDES violations were received on 7/17/13.
	-Wide Health &		AMEC found and removed four empty swallow nests in the Phase 2 Demolition area.
Safet	ty/Regulatory Compliance		The CT submitted the Storm Water and MPDES DMRs to DEQ.
	Ī		The CT submitted the revised SWPPP to MDEQ.
		During	AMEC (Kirk Eakin) monitored site property for migratory bird nesting activity and reported all activity to the CT in coordination with the Migratory Bird Treaty Act (MBTA).
		During Period	 EH personnel completed weekly and monthly inspections of health and safety systems, CAMU #1 and #2 liners, temporary liners, natural gas hoses and hazardous waste roll-offs. EH personnel removed debris from Smelter Dam and the diversion structure.
B. Site S	Security	7/25/13	EH personnel installed No Trespassing signage on the Smelter dam gate and the Kleffner gates and fence.
			North Side Welding installed an OSHA compliant handrail on the Smelter Dam bridge.
C Dlet	+ O		EH Personnel mowed weeds near the Modular office and the Rodeo Tank.
C. Plant	Plant Operations	7/16/13	EH personnel mowed weeds near CAMU #1.
			The COEH removed the city water meter and discontinued the smelter water account.
D. Storn	mwater Management		EH personnel pumped water from the Thornock tank in preparation of running the HDS Water Treatment Plant.
- - 1		7/9/13	EH personnel switched the HDS water treatment plant to receive reagent water from the HERO feed

#	Topics & Subtasks	Date(s)	Major Activities ¹
			tank, and disconnected the COEH waterline in preparation of Phase 2 Demolition.
		7/17/13	The CT contacted the COEH to terminate the city water account since the water line to the Smelter was disconnected.
		During Period	EH personnel pumped all secondary containment structures and test ran the HDS Water Treatment Plant with new water connections.
		7/29/13 -8/2/13	EH personnel operated the HDS Water treatment plant to process stored site water.
E.	Documents & Records	During Period	No significant document and records activities occurred during this reporting period.
F.	Water Rights	During Period	No significant water rights activities occurred during this reporting period.
		7/2/13	The CT received a weed complaint about CT property from the EH Mayor. The CT requested more detailed information about the complaint to help in the resolution.
G.	Other Property Management	7/10/13	The CT and EPA toured the CT Ag lands with the Weed District and Lead Program of EH.
		7/26/13	CT personnel noted water flowing from an old well south of the company housing. Hydrometrics will investigate.
	Other Site Operations	During Period	No significant other site operation activities occurred during this reporting period.
IV	Property Use/Development		
A.	Agricultural Leases	7/20/10	EH personnel noted damage to the new Kleffner fence line, which appears to be result of Young's haying equipment.
		7/4/13	EH personnel escorted Big Sky Fireworks onto the slag pile for their annual 4th of July fireworks display.
B.	Community Land Uses		Rocky Mountain Contractors contacted the CT for repository access and a location to dump slurry from various boring operations.
			Rocky Mountain Contractors received Beneficiary approval to dump slurry from the boring activities in the COEH into the HS&G gravel pit.
U.	Redevelopment & Property Sale	renou	No significant redevelopment and property sale activities occurred during this reporting period.
<u>D.</u>	Slag Re-Processing	7/31/13	John Fanuzzi with Blue World Concrete collected slag samples for analysis and potential purchase.
	City/County Land Transfers	During Period	No significant City/County land transfer activities occurred during this reporting period.
V.	CT Operations & Financial Affa	airs	
Α.	Personnel & Office Operations	During Period	No significant personnel and office operations activities occurred during this reporting period.
В.	Financial Affairs	During Period	The CT continued to evaluate and review PO's for CH2MHill and SP4C continued development of CT project controls systems.

#	Topics & Subtasks	Date(s)	Major Activities 1
VI.	Upcoming Activities		
		8/7/13	East Helena - CGWA Meeting with L&CC
		8/13/13	Monthly EPA/Custodial Trust - East Helena Project Reviews
		8/27/13	Prickly Pear Creek (PPC) Realignment 60% Design
		8/27/13	
	<u> </u>		

 $[\]ensuremath{^{\mathrm{i}}}$ See $\underline{\text{Attachment I}}$ for a list of acronyms used in the weekly progress reports.

Section 3. Describe and estimate the percentage of studies completed.

No projects or studies were completed in July 2013.

Section 4. Describe Actions being taken to address problems.

There were no actions required to address problems associated with the Decree.

Section 5. Identify changes in key personnel during the period.

See attached Exhibit I - Organization Chart for the Custodial Trust East Helena Team

Section 6. Describe the status of financial assurance mechanisms, including whether any changes have occurred, or are expected to occur which might affect them, and the status of efforts to bring such mechanisms back into compliance with the requirements of this Decree.

The Custodial Trust received funds for Environmental Actions earmarked for site clean-up in connection with the ASARCO bankruptcy settlement. The Custodial Trust deposited the funds in a segregated East Helena Clean-up account and is investing and managing the funds in accordance with the provisions of the Settlement Agreement.

Please do not hesitate to contact me with any questions pertaining to this transmittal.

Sincerely,

Montana Environmental Trust Group, LLC

Not individually but solely in its representative capacity as

Trustee of the Montana Environmental Custodial Trust

By: Greenfield Environmental Trust Group, Inc., Member

By: Jim Ford, Duly Authorized Owner Representative

cc: Denise Kirkpatrick - MDEQ

Randy Breeden - EPA 8 Chuck Figur - EPA 8

CERTIFICATION PURSUANT TO U.S. v ASARCO INCORPORATED (CV-98-3-H-CCL, USDC, D. Montana)

"I certify under penalty of law that this document and all attachments, were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel gather and evaluate the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine or imprisonment for knowing violations."

Montana Environmental Trust Group, LLC

Not individually but solely in its representative capacity as

Trustee of the Montana Environmental Custodial Trust

By: Greenfield Environmental Trust Group, Inc., Member

By: Jim Ford, Duly Authorized Owner Representative

Attachment I Montana Environmental Custodial Trust Monthly Progress Report East Helena (EH) Site Acronyms

Acronyms					
AL	Air Liquide				
ВОН	Board of Health (Lewis & Clark County)				
CD	Consent Decree				
Chemet	American Chemet				
CLOMR	Conditional Letter of Map Revision				
CMS	Corrective Measures Study				
CT	Custodial Trust				
DMRs	Discharge Monitoring Reports				
EAP	Emergency Action Plan				
EH	East Helena				
EPA	US Environmental Protection Agency				
ET	Evapo-Transpiration				
FEMA	Federal Emergency Management Agency				
GW	Groundwater				
HASP	Health & Safety Plan				
HEC-RAS	Hydrologic Engineering Centers River Analysis System				
IM	Interim Measure				
LL	Lower Lake				
MBMG	Montana Bureau of Mines & Geology				
MDEQ	Montana Department of Environmental Quality				
MDOJ	Montana Department of Justice				
MDT	Montana Department of Transportation				
P&S	Purchase & Sale				
PPC	Prickly Pear Creek				
SPHC	South Plant Hydraulic Control				
UL	Upper Lake				
USDOJ	US Department of Justice				
USFWS	US Fish & Wildlife Service				
WP	Work Plan				
WQPD	Water Quality Protection District (Lewis & Clark County)				

Exhibit I: Organization Chart for Custodial Trust East Helena Team (As of 7/18/2013)






Exhibit II: Organization Chart for Custodial Trust East Helena Team and Key Consultants (As of 7/18/2013)

