



# Hunters Point Naval Shipyard




## Parcel G Remedial Action Update



**BCT Meeting**  
**June 27, 2013**





# Agenda



- **Construction Progress Update**
  - Exterior Durable Cover Construction
  - Laying Asphalt Pavement
  - Drainage Swales
  - Building Foundation Repairs
  - Drainage Upgrades
  - Raising Monitoring Wells
- **Work Remaining**
- **Schedule**





# Project Location





# Project Site and Scope



**Completed  
Durable Cover  
outside  
buildings  
(Gray areas)**

**Repaired  
Concrete  
Building Slabs  
(White areas)**






# Asphalt Placement and Compaction





# Asphalt Placement and Compaction



Hunters Point Naval Shipyard BCT Meeting – June 27, 2013






# Compacting Swales







# Shot-Crete of Swales







# Shot-Crete of Swales







# Slurry Sealing of Existing Asphalt








# Building Slab Repair





# Building Slab Repair







# Drainage Improvements







# Drainage Improvements








# Drainage Improvements





# Completed Asphalt Cover Placement









# Completed Asphalt Cover Placement





# Accessing Monitoring Wells








# Exposed Monitoring Well










## Remaining Work to be Completed



- Complete punch list items
- Raise monitoring wells
- Site clean up and demobilization
- Install site boundary barriers
- Prepare Remedial Action Closure Report
- Perform quarterly inspections and repairs



## Schedule



- Mobilize and set up Temp Facilities January 2013
- Site Preparation and Debris Removal Jan-Apr 2013
- Building foundation repairs Feb-Apr 2013
- Rough grading Feb-Apr 2013
- Drainage improvements Mar-May 2013
- AB placement and Finish Grading Apr-May 2013
- Asphalt placement May-Jun 2013
- Quarterly O&M from Jun 2013 until transfer
- Draft RACR Oct 2013
- Final RACR Jan 2014