

Parcel C Remedial Action



Project Update for Parcel C Hunters Point Naval Shipyard San Francisco, California

Lora Battaglia


Project Manager
Support Contractor to NAVFAC BRAC PMO
BRAC Program Management Office West

BCT Meeting, July 25, 2013



Parcel C Remedial Action







RU-C2 Update



- Injected Sirem KB-1 Plus (Microbial cultures and sodium lactate) at Building 251 and 258 between July 9th and July 16th.
 - KB-1 Plus is a suite of custom-blended dechlorinating microbial cultures for bioaugmentation of sites with inhibitory concentrations of chloroethenes and other chlorinated VOCs
 - Includes the WBC-2 Culture that can degrade carbon tetrachloride and chloroform, and may have the potential to increase the degradation rate of di- and monochlorobenzenes under anaerobic conditions.





RUC2 – Bio-Augmentation Injections



Injection of Lactate at Building 251 (C2-1 Plume) and 258 (C2-2 Plume).

- At each location, where an injection well was installed, SIREM KB-1 Plus was injected.
- Injected 214 gallons of 2.6% lactate solution and 1.6 liters of KB-1 Plus at each location.





RU-C2 Preliminary Groundwater Results



Building 251 (C2-1 Plume)

Deep Zone (B Aquifer 40 – 50 ft. bgs)

- **PCE** (6/7): Detected at three locations above the PAL of 0.5 μg/L, ranging from 3.2 μg/L to 4,900 μg/L (MW1B).
- Open Discussion

Shallow Zone (A Aquifer 10-20 ft bgs)

• **PCE (4/9):** Detected at 4 locations above the PAL of 0.5 μg/L, ranging from 1.4 μg/L to 46 μg/L (MW1A).



RU-C2 -Schedule



Schedule

Monitoring well, SVE well, and soil vapor probe installation COMPLETE

Baseline groundwater sampling – COMPLETE

ISB injections
 COMPLETE

Bio-augmentation injections – COMPLETE

• Groundwater sampling (1 month post injection event) – 8/09/2013 (additional events 3, 6, 9, and 12 months after injections)

• Excavations – 8/15/2013 – 9/15/2013

• Installation of SVE system – 9/15/2013 (following excavation 20B-1 which is adjacent to the SVE area)



RU C-1, 4, 5 Update







RU C-1, 4, 5 Update



Schedule

Decommissioning of monitoring wells in excavation areas

COMPLETE

Installation and development of the remediation monitoring wells

COMPLETE

Excavation of soil in SVE and/or groundwater remediation areas

Soil Excavation (RU-C5) # 10-3 & 11-2

COMPLETE THIS WEEK

Soil Excavation (RU-C1)

NEXT WEEK

- Excavation of soil in all other remedial areas
- Installation and development of monitoring wells in excavation and radiologic areas

GW and Soil Vapor Characterization

NEXT WEEK

Vapor Point Installation (RU-C1)

NEXT WEEK

Cleaning and capping of solvent pipes at Buildings 253 and 281

~7/25-8/7



Tech Memo Update



- Responding to additional comments from EPA, DTSC and Water Board
 - Mercury migration to the bay
 - Text revisions
- TRIAD Meeting after BCT Meeting today
- Submit Final Tech Memo 8/1/13



ESD Update




- Contract to be awarded around August 19th
- Will include all revisions to the Final RAWP and Tech Memo
- Does not preclude most field work from commencing



Durable Covers





- Durable Covers
 - New asphalt
 - Asphalt repair
 - Soil cover
- To remain in place following implementation of other elements of selected remedy
 - COCs remaining in soil exceeding RGs
- Proposals due next week





